

SECOND ANNUAL MESSAGE

OF

JOHN WEAVER

MAYOR OF THE CITY OF PHILADELPHIA

WITH THE

Annual Reports

OF

PETER E. COSTELLO

Director of the Department of Public Works

AND OF THE

CHIEFS OF BUREAUS

Constituting said Department

FOR THE

Year Ending December 31, 1904

ISSUED BY THE CITY OF PHILADELPHIA

1905

PHILADELPHIA

DUNLAP PRINTING COMPANY, 1332-38 CHERRY STREET


1905

LIBRARY
OF THE
UNIVERSITY OF ILLINOIS

This is a reproduction of a library book that was digitized by Google as part of an ongoing effort to preserve the information in books and make it universally accessible.

Google™ books

<https://books.google.com>



**THE UNIVERSITY
OF ILLINOIS
LIBRARY**

352.07481
P53
1904

SECOND ANNUAL MESSAGE

OF

JOHN WEAVER

MAYOR OF THE CITY OF PHILADELPHIA

WITH THE

Annual Reports

OF

PETER E. COSTELLO

Director of the Department of Public Works

AND OF THE

CHIEFS OF BUREAUS

Constituting said Department

FOR THE

Year Ending December 31, 1904

ISSUED BY THE CITY OF PHILADELPHIA

1905

PHILADELPHIA

DUNLAP PRINTING COMPANY, 1332-38 CHERRY STREET

1905

LIBRARY
OF THE
UNIVERSITY OF ILLINOIS

352.07481

P53

1004

CONTENTS.

MAYOR'S ANNUAL MESSAGE.....	V TO XLIX
Department of Public Works.....	1
Personnel	3
Annual Report of the Director.....	5
City Ice Boats	6
Bureau of Gas	7
Bureau of Highways	9
Statement of Work done	13
Summary of Work done in Improved Pavements—	
New Streets	14
Replacing Cobblestone with Improved Pavements—	
Old Streets	14
Receipts and Expenditures	15
Statement of Expenditures	15
Board of Highway Supervisors	15
Transactions of the Board of Highway Supervisors...	16
Work done by the Draughtsmen of the Board of	
Highway Supervisors	16
Receipts and Expenditures	16
Recapitulation	16
Bureau of Lighting	17
Bureau of Street Cleaning	19
Total Work done during the year 1904	21
Bureau of Surveys	22
Main Sewers	24
Branch Sewers	24
Bridges	26
Summary of Receipts and Expenditures of District	
Surveyors	29
Summary of Main, Branch and Private Sewers built	
during the years 1903 and 1904.....	30
Statement of Work upon Bridges during the years	
1903 and 1904.....	30
Statement of Receipts	30
Statement of Expenditures	31
Registry Division	31

943611

UNIVERSITY OF ILLINOIS

Bureau of Water	31
Pumping Stations	35
High Service Stations	35
Statement of the Number and Type of Engines and their Several Aggregate Capacities, at the Various Stations	38
Statement of the Location, Date of Completion, Ele- vation and Capacity of the City's Reservoirs.....	41
Statement of Pumpage for the years 1903 and 1904..	42
Statement of the Total Pipe Laid and of the Other Work done during the years 1903 and 1904.....	43
Statement of Receipts and Expenditures for the years 1903 and 1904	44
Bureau of Filtration	45
Work on Improvement of Water Supply for the year 1904, facing page.....	48
List of Contracts for the Improvement, Extension and Filtration of the Water Supply.....	49
Expenditures of the Director's Office, Department of Public Works, for the year 1904.....	59
Statement of Appropriations, Expenditures, etc., of the Department of Public Works, for the year 1904, facing page	59
Bureau of Water	61
Personnel	63
Report of Chief F. L. Hand.....	67
Average Pumpage per day at the Several Pumping Stations, 1895-1904.....	71
Table Showing Rapid Growth of Important Features pertaining to the Water Works.....	72
Meters	73
Increased Consumption	77
Per Capita Consumption	77
Pumpage	77
Revenue Collected	79
Expenditures	79
Extensions	80
Fairmount and Flat Rock Dams.....	81
General View of Fairmount Dam, Showing General Condition and Breaks caused by Freshet in the River, facing page	82
View of No. 1 Break, facing page.....	82
View of No. 2 Break, facing page	82
View of No. 3 Break, facing page	82

Bureau of Water—Continued.

Break in Flat Rock Dam as it appeared after the Freshet in the River Subsided, facing page.....	82
View Showing Break, with one of the New Cribs used to Close the Gap in Place, facing page	82
New Dam, partly finished, in front of the Old Structure, and View of Cribbing Constructed Across the Break in the Old Dam, facing page.....	82
View of the New Dam partly finished, facing page ...	82
Net Earnings of the Water Bureau	83
Fairmount Station	86
Diagram showing condition of Flat Rock Dam at time of Break, suction lift of pumps, etc., facing page	86
Spring Garden Pumping Station	87
Belmont Pumping Station	87
Steam Pumpage, Coal Consumed, Consumption, Temperature	88
Queen Lane Pumping Station	88
Roxborough Pumping Station	89
Frankford Pumping Station	89
High Service Stations	90
Distribution	90
Comparison of Pumpage from the Delaware and Schuylkill Rivers for 1903 and 1904	92
Volume and Cost of Pumpage for the years 1894 to 1904, inclusive	93
Cost of Raising 1,000,000 gallons 100 feet during 1903 and 1904	94
Comparison of the Nominal, Maximum, Minimum and Average Daily Pumpage for 1903 and 1904.....	95

Appendix A:

Report of Chief Clerk.....	98
Detailed Expenditures of the Bureau for the year 1904	99
Amount Expended by the Department of Supplies for this Bureau during the year 1904.....	111
List of Miscellaneous Receipts for the year 1904.....	113
Receipts from Operations of the Bureau of Water, as reported by the Receiver of Taxes.....	116

Appendix B:

Report of the General Superintendent.....	117
Total Pumpage, Billion Gallons per month, facing page	118

Bureau of Water—Appendix B—Continued.

Classification and Prices of Coal Consumed during 1904	119
Belmont High Service Station	120
Roxborough High Service Station.....	121
Mount Airy High Service Station	122
Chestnut Hill Pumping Station	123
Frankford High Service Station	124
Current Expenses and Work of the Pumping Stations for the year 1904, facing page.....	124
Fairmount Pumping Station, facing page.....	124
Spring Garden Pumping Station, facing page.....	124
Belmont Pumping Station, facing page.....	124
Queen Lane Pumping Station, facing page.....	124
Roxborough Pumping Station, facing page.....	124
Frankford Pumping Station, facing page.....	124
Total Gallons Pumped during the year 1904, facing page	124
Description of Pumping Machinery, 1902, facing page.	124
Pumpage Diagram for the year 1904, facing page....	124

Appendix C:

Report of the Assistant in Charge of Distribution....	125
Mains, New Work	125
Comparison of Conditions relating to the Distribution, 1903-1904	126
Meters	126
Number of Dwellings and Principal Appliances for the use of City Water	126
Repairs, Abandoned Pipe, Fire Hydrants.....	127
Drills for Attachments	128
Service Mains and Supply Mains laid during 1904:	
First District	129
Second District	130
Third District	131
Fourth District	132
Fifth District	133
Sixth District	134
Seventh District	135
Alterations to Water Pipes on the line of Market Street Subway	136
Recapitulation of Work on Water Pipe, facing page..	136
Recapitulation by Districts, facing page.....	136
Pipe laid by Contract by the Bureau of Filtration, during the year 1904.....	137

Bureau of Water—Appendix C—Continued.

Total Feet of Pipe in Use, December 31, 1904.....	138
Statement of the Number of Fire Hydrants by Districts and Wards during 1904 and Total previous thereto, facing page	138
Recapitulation of Fire Hydrants, Set, Renewed, and Removed'	139
Fire Hydrants by Wards	140
Fire Hydrants by Purveyors' Districts.....	141
Attachments, etc., made by the Purveyors, in Accordance with Permits issued by the Bureau of Water, arranged by Districts.....	142
Permits issued during the year 1904.....	143
Premises Supplied and Appliances in use January 1, 1905	144
Repairs to Mains, Stops and Fire Hydrants, also Stops and Fire Hydrants removed during 1904.....	146
Check Valves put in	146
Service Attachments laid to the Curb (on Streets to be Paved or Repaved) by the Bureau of Water....	147
Account of Iron Stop Boxes, New Stops and Check Valves for the year 1904	147
Total Number of Stops and Valves in the City, arranged by Districts	148
Number of Valves raised in the Several Districts during the year 1904	151
Number of Complaints and Examinations during 1903 and 1904	152
New Meters Set	153
General Summary of Meter Operations, facing page.	154
Miscellaneous Work, facing page	154
Schedule of Pipe and Special Castings Accepted and Rejected during the year 1904	155
New Attachments made and delivered to Districts during the year 1904	158
Distribution Expenses during the year 1904, including Expenses of Main Office, Purveyors' Districts and Meter Shops	159

Appendix D:

Report of the Superintendent of Construction and Repair Shop	161
Merchandise	162
Inventory, January 1, 1905.....	164
Principal Articles delivered to Purveyors' Districts and Works	166
Principal Articles manufactured during the year 1904.	167

Appendix E:

Report of the Chief Draughtsman	168
Report of the Hydrographic Work for the year 1904..	172
Table I.—Monthly Precipitation on Sundry Water Sheds, compared with U. S. Weather Bureau Ob- servations at Philadelphia, facing page.....	176
Table II.—Rain Storms Exceeding in Rate 0.25 inches per hour, as Recorded by the Automatic Rain Gauge at Philadelphia, for the year 1904.....	176
Table III.—Rain Storms Exceeding in Rate 0.25 inches per hour, as Recorded by the Automatic Rain Gauge at Forks of the Neshaminy, for the year 1904	177
Table IV.—Rain Storms Exceeding in Rate 0.25 inches per hour, as Recorded by the Automatic Rain Gauge at Spring Mount, for the year 1904.....	178
Table V.—Inches of Rainfall flowing in the Perki- omen, Neshaminy and Tohickon Creeks.....	179
Table VI.—Average Annual Yield of Sundry Water- sheds to October 1, 1904.....	180
Table VII.—Comparative Daily Stream Flow, 1901 and 1904	180
Table VIII.—Precipitation and Stream Flow on Schuylkill	181
Table IX.—Precipitation and Stream Flow on Perki- omen, Neshaminy and Tohickon Watersheds, fac- ing page	182
Computed Daily Flow of the Schuylkill River at Fair- mount Dam, facing page	182
Stream flow:	
Perkiomen Creek, at Frederick, facing page.....	182
Neshaminy Creek, below Forks, facing page.....	182
Tohickon Creek, facing page	182

Bureau of Filtration:

Annual Report of the Chief of the Bureau of Filtra- tion for the year 1902	183
Personnel	185
Report of Chief, John W. Hill	187
Financial Statement	189
Land Appropriated	190
Lower Roxborough Filters	190
Upper Roxborough Filters	193
Plate No. 1.—Temporary Head House, Shaft No. 1, facing page	194

Bureau of Filtration—Continued.

Weekly Averages of Bacteria and Turbidity of Filters
at Lower Roxborough, for the year 1904..... 197

Weekly Averages of Bacteria and Turbidity of Filters
at Upper Roxborough for the year 1904..... 205

Plate No. 2—Foot of Shaft No. 1, facing page..... 212

Belmont Filters 213

Weekly Averages of Bacteria and Turbidity at Bel-
mont Filter Plant for the year 1904..... 215

Plate No. 3.—Lining of Tunnel under Shaft No. 2,
facing page 220

Work of Three Operating Stations 221

Plate No. 4.—Lining of Tunnel under Shaft No. 3
facing page 232

Extension of Pipe Distribution System 233

Torresdale Filters 234

Plate No. 5.—Lining of Tunnel under Shaft No. 4,
facing page 238

Torresdale Conduit Contract No. 14. History of the
Contract 240

Plate No. 6.—Lining of Tunnel under Shaft No. 5,
facing page 246

Plate No. 7.—Lining of Tunnel under Shaft No. 6,
facing page 256

Plate No. 8.—Lining of Tunnel under Shaft No. 7,
facing page 266

Lardner's Point Pumping Stations 274

Plate No. 9.—Lining of Tunnel under Shaft No. 8,
facing page 276

Electric Lighting System 280

Plate No. 10.—Lining of Tunnel under Shaft No. 9,
facing page 284

Lardner's Point Pipe Distribution System—Contract
No. 28 290

Plate No. 11.—Lining of Tunnel under Shaft No. 10,
facing page 290

Oak Lane Reservoir—Contract No. 27..... 296

Contracts Required to Complete the Work..... 296

Capacity of Plain Sand Filters..... 297

Cost of Cleaning Filters 298

Spring Garden Testing Station 301

Plate No. 12.—Lining of Tunnel at foot of Shaft No.
facing page 302

Preliminary Filter No. 12 and Lower Roxborough Pre-
liminary Filters 305

Bureau of Filtration—Continued.	
Influence of Filtered Water from the Roxborough and Belmont Filters on the Typhoid Fever Case rates.	308
Typhoid Fever Cases—Rate per 100,000 Population—Census of 1900, facing page.....	308
Changes in Staff	311
Promotions—Appointments	312
List of Contracts, Improvement, Extension and Filtration of Water Supply	314
Principal Items in the Contracts for Improvement, Extension and Filtration of the Water Supply, facing page	322
Bureau of Highways	329
Personnel	331
Report of the Chief, William H. Brooks.....	335
Summary of Work for the year 1904.....	336
Grading, New Paving	336
Repaving with Improved Pavements	337
Unpaved and Macadamized Public Highways.....	337
Repairs to paved Streets	338
United Gas Improvement Company.....	338
Keystone Telephone Company	338
Bell Telephone Company	339
Resurfacing with Sheet Asphalt	339
Repairs to Sewers	339
Repairs to Bridges	339
Boulevards	340
Correspondence	340
Miscellaneous	341
Report of the Chief Clerk	342
Appropriations and Expenditures for the year 1904...	343
Report of License Clerk.....	346
Passenger Railway Car License	347
Report of Superintendent of Bridges.....	348
Appropriations for General Repairs and Emergencies.	348
Receipts and Claims	350
Painting	353
New Paving	354
New Paving by Substituting Improved Pavement for Cobble and Rubble	355
Summary of New Work	355
Repairs to Paved Streets	356
New Paving by Passenger Railway Companies Substituting Improved Pavement for other Pavement between Tracks	360

Bureau of Highways—Continued.	
Resurfacing with Sheet Asphalt by Passenger Rail- way Companies	360
Average Cost of New Paving	361
Classification of Pavements, December 31, 1904.....	362
New Paving during the year 1904.....	363
Repaving during 1904	366
Macadamizing during 1904	367
Annual Report of the Board of Highway Supervisors.....	369
Personnel	371
Annual Report of the Secretary	373
Report of Chief Draughtsman	374
Bureau of Surveys	377
Personnel	379
Annual Report of the Chief	381
Appropriations and Expenditures	381
Board of Surveyors and Regulators	382
Boundary Line Commission	383
Main Sewers	385
Intercepting System	388
Wingohocking Creek System	392
Drainage in the First, Twenty-sixth, Thirty-sixth and Thirty-ninth Wards	394
Frankford Intercepting System	396
Wakeling Street Sewer, facing page	396
Aramingo System	398
Cohocksink System	398
Main Sewer, Pratt, Saul and Foust Streets, facing page	398
Rock Run System	401
Reconstruction of Sewers in Connection with the Subway on Market Street	402
Remarks upon Improved Sanitation	402
Main Sewerage Systems of the City of Philadelphia, facing page	402
Main Sewers Required	404
Diagram Showing Length of Completed Sewers, fac- ing page	405
Branch Sewers and Inlets	406
Summary of Work upon Sewers	406
Sewer Connections and Records	406
Recapitulation	409
General Plans for Improvement	409

Bureau of Surveys—Continued.

City Plan Revision	409
Parks and Parkways	410
Plan of the Parkway from City Hall to Fairmount Park, facing page	410
The Parkway	412
The Boulevard	412
Cross Section for Broad Street, from Bigler to Patti- son Street, and the Boulevard, from Old York road northeast, facing page	412
Plan of Park and Parkway Improvements in South Philadelphia, facing page	412
South Broad Street	413
Railroad Improvements and Extensions	413
Rapid Transit Subway	414
Philadelphia and Newtown Connecting Railroad, Philadelphia, Newtown and New York Railroad, and the New York Short Line Railroad.....	416
City Datum	417
Rainfall Discharge and Tide Observations.....	418
Diagram of Tides for 1904 at Arch Street Pier, facing page	418
Rainfall (in inches) in City of Philadelphia, during 1904	420
Details of Most Severe Storms	421
Laboratory for Testing Cements and Building Ma- terials	422
Bridges	423
Bridges completed	425
Reinforced Concrete Bridges over Pennypack Creek, on Frankford avenue, facing page	426
Bridges Under Contract	428
Summarized Statement of Bridges Built during the year 1904, facing page	428
Bridges Authorized, Not Under Contract	431
Improvement of Delaware Avenue	432
Girder Rails in City Streets—Philadelphia Standard, 1904, facing page	432
Deepening the Delaware River	435
Improvement of the Channel of the Schuylkill River..	436
Removing the Wreck of the Steanship "Bermuda"..	439
Registry Division	440
Concluding Remarks	442
Appropriations for the year 1904.....	443
Recapitulation	447

Bureau of Surveys—Continued.

Main Sewers	448
Length and Cost of Main Sewers built during 1904....	451
General Statement of Work done by District Surveyors during the year 1904	456
Branch Sewers	458
Summarized Statement of Branch Sewers built during the year 1904	461
Statement of Inlets Built with and without Grate Tops, Inlets Rebuilt, Removed and Rebuilt at other places, Curved Granite Curbs, Sewer Spurs, Masonry, etc., in Connection with Old Sewers, during the year 1904	462
Length and Cost of Branch Sewers built during the year 1904	463

Testing Laboratory:

Average Results of Portland Cement Tests made during 1904, facing page	496
Average Results of Natural Cement Tests made during 1904, facing page	496

Bureau of Street Cleaning	497
Personnel	499
Report of the Chief	501
Schedule A.—Appropriations and Expenditures during the year 1904	509
Schedule B—Total amount of work done during the year 1904	510
Schedule C—Total amount of work done by Districts during the year 1904	511
Schedule D—Statement of Complaints received from all Sources during the year 1904.....	512
Schedule E—Penalties Imposed for Violation of Contracts	513
Bureau of Lighting	515
Personnel	517
Report of the Chief	519
Summary of Appropriations—Detail of Expenditures.	526
Statement showing the number of each kind of lamps at the beginning of the year, additions made, discontinuances, etc.....	527
Statement of number of gas lamps lighted and maintained by the United Gas Improvement Company,	

Bureau of Lighting—Continued.

December 1, 1897, number discontinued, removed, relocated and new erections, by Wards, to December 31, 1904	528
Monthly statement of gas lamps lighted by the United Gas Improvement Company, from January 1, 1903, to December 31, 1903, showing number discontinued, removed, relocated and new erections....	530
Number of posts, number lighted, not lighted, burners lighted and not lighted in public squares.....	531
Statement showing the number of Plate Burner and Welsbach Gasoline Lamps, new erections, relocations, discontinued, relocated and new erections to December 31, 1904, by Wards.....	532
Monthly Statement of Plate Burner and Welsbach Gasoline Lamps, new erections, relocations, discontinuances, etc., for the year 1904.....	534
Statement of Welsbach Gasoline Lamps located by Resolution of Councils, March 17, 1904, number erected and not erected, by Wards.....	535
Bureau of Gas	537
Personnel	539
Report of the Chief Inspector of Meters.....	541
Valve House, Station A, facing page	544
Plan showing Gas Works Wall Prior to being set back in 1904, when Market Street Subway was built, facing page	546
Plans showing Gas Works Wall, after being set back in 1904, when Market Street Subway was built, facing page	548
Bureau of City Ice Boats	551
Personnel	553
Report of the Superintendent	555
Annual Statement of Appropriations and Expenditures for the year 1904	565

OFFICE OF THE MAYOR PHILADELPHIA

Mayor
JOHN WEAVER

Secretary
ROBERT GRIER

Chief Clerk
GEORGE W. SEEDS

Contract and License Clerk
JOSEPH F. JONES

Stenographer
MARGARET FORDERER

Clerk
GEORGE A. WELSH

Ass't Stenographer and Typewriter
WILLIAM B. MILLS

Messenger
WALKER B. WEBB

Secretary Civil Service Board
ROLLA DANCE

Stenographer
JOSEPH MARCUS

Clerk
WILLIAM WEAVER

SECOND ANNUAL MESSAGE

OFFICE OF THE MAYOR, CITY HALL

Philadelphia, April 3, 1905.

To the Presidents and Members of the Select and
Common Councils of the City of Philadelphia.

GENTLEMEN:—In accordance with the provisions of the Act of Assembly of June 1, 1885, I transmit to your Honorable Bodies my second annual message, with a statement of the finances and the general conditions of the City.

FINANCES.

The finances of the City are in splendid shape. They are even in better condition than I had anticipated under the reduced rate of taxation, for when the tax rate was reduced from \$1.85 to \$1.50 I was fearful that for the first year or two we might have difficulty in making ends meet, even by practicing the strictest economy, and yet we have paid our obligations and come out of the year 1904 with a surplus of \$634,876.74.

As you will see by Controller John M. Walton's excellent report, the receipts last year from all sources amounted to \$45,992,209.61, and expenditures to \$35,270,684.49,

leaving a balance of excess of receipts over expenditures of \$10,721,525.12. All of this, however, with the exception of the \$600,000 surplus, has been appropriated for work being done under contract, and which did not merge at the end of the year.

We were very fortunate in disposing of our \$16,000,000 loan to Messrs. J. & W. Seligman & Company of New York, at \$101.036. This was considered a very good premium for a $3\frac{1}{2}$ per cent. loan. This money was received on May 18, 1904, and was at once appropriated to the purposes for which it was borrowed, and the greater portion of it was very quickly put under contract. We paid off during the year through the Sinking Fund Commissioners, all the maturing obligations, amounting to \$2,501,125 taken with the city securities now held by the Sinking Fund, amounting to \$4,377,600, reduces the net funded debt of the city to \$65,474,220.22. This will be still further reduced as soon as the Sinking Fund Commissioners can invest the \$2,593,252.85 now held by them in cash.

It is a matter that all Philadelphians can well be proud of, that when we advertised for bids for the sixteen million dollar loan that we had bids for upwards of sixty-nine millions, so that it was more than four times oversubscribed.

The assessment of all real estate in the City of Philadelphia in 1904 amounted to \$1,184,201,335. Of this, \$78,769,019 belongs to the City of Philadelphia; \$27,320,450 are for places of worship, \$57,938,050 are for charitable institutions and government buildings, making a total of \$164,027,519; all of these are exempted from the payment of taxes.

I think we have all been striving for an equalization of taxes by a uniform assessment of real estate and to get away from the very unequal assessments that have been

known to exist. The suggestion of a compliance with the law requiring property to be assessed at its full value was made with this object in view as was also the recommendation of the publication of all assessments. This publication was made last year, but was not made until May of 1904, and I still think that publication of the assessments will help in a very material way to bring about equalization, but I think it should be done as quickly after the first of the year as it is possible to do it. Last year the lists were published by one of the morning newspapers and distributed to every house in the City of Philadelphia. It may be that this is not the wisest plan for publication and distribution. I had recommended in my message to your Honorable Bodies on September 17, 1903, that

“It seems to me that in order to make this equalization permanent and effective that you should adopt some method for the publication of the assessments of all the properties in the City, so that each property owner (or non-property owner for that matter) may know the assessment placed upon every property in the City of Philadelphia. This is done in New York through a municipal journal known as the “City Record,” and in some other cities there is a publication of the assessments of properties. I would suggest that you provide for the publication of the assessments in pamphlets by wards, and that the pamphlets be sold for a nominal sum per copy to cover the expense of publication. The advantages of such a publication are manifest. Every property owner is entitled to know whether he is receiving the same treatment in regard to the assessment of his property for the purposes of taxation as his neighbor.”

It was thought better, last year, however, not to put any expense on the property owner, but that the City

VIII

should bear the entire expense, hence it was published and distributed at the sole expense of the City and without any expense to the property owner. Whichever method is adopted it seems to me essential that we should continue the publication of these lists, and it may be necessary to experiment for one or two years in different methods before we finally reach the proper one, but the publication and distribution of the lists cannot fail to keep the property owners informed of their neighbor's assessment and result in information being brought to the Board of Revision that will eventually work out approximate equalization. I call your attention to this because thus far this year no appropriation has been made for the publication of the lists for 1905. I wish this could be done at once, and also that appropriations could be made before the end of the year for the publication of the lists for the ensuing year.

Your Honorable Bodies passed an ordinance during last year, following my suggestion in a message of December 17, 1903, directing the cancellation of all insurance policies upon City properties and the payment of the premiums to the Sinking Fund Commissioners, who should hold and invest it as an insurance fund and accumulate it until it reached \$250,000, so as to meet any loss that should be occasioned by fire. This was done during the last year. All the policies were cancelled, the return premiums paid to the Sinking Fund Commissioners and the unused premiums remaining in the hands of the various departments were transferred to them, and it is proposed to appropriate from year to year to the Sinking Fund Commissioners and add to this fund an amount equivalent to the premiums used for insurance during the year 1903. The amount stood at the beginning of this year about \$157,000 received by the Sinking Fund Commissioners. There has been one slight loss during the year that will have to be paid out of this amount; one of the small buildings in

Fairmount Park was injured but the loss will be less than \$2,000. I believe that we shall be successful in accumulating a sum sufficient to protect the City from danger by fire, and perhaps it will be wise to increase the amount to be accumulated from \$250,000 to \$500,000. There will be no special hurry about this as it may be three or four years before the amount reaches \$250,000.

For fifty years the City had been the holder of forty-five thousand shares of the Philadelphia and Erie Railroad Company stock, to which they had subscribed in 1854, as well as subscribing for other railroad stock for the purpose of promoting and encouraging the advancement of the City's business interests. This stock had been held as collateral security for certain loans, the last of which were paid during 1904, and during the fifty years that the city had held this stock, but a very small amount in dividends had been received by the city. Your Honorable Bodies passed a resolution on October 27, 1904, directing its sale. This stock was advertised and was sold to Drexel and Company, of Philadelphia, who were the highest bidders, for \$58.63 per share, yielding the sum of \$2,638,350. This amount was then placed to the credit of the Sinking Fund Commissioners for the purpose of paying off maturing loans and it is now being used for that purpose.

During the year the Supreme Court of Pennsylvania decided that the commission of one per cent. charged by the city treasurer for collecting the personal property tax should be paid into the city treasury, thus settling for all time the very much mooted question as to whether this commission should be paid into the city treasury or kept by the treasurer personally.

The mandamuses on the city treasury were again a source of great perplexity to the financial officers of the City, for while the controller had retained only \$1,500,000 for mandamus purposes, the total amount taken out of the city

treasury in this way during 1904 amounted to \$2,524,018.42, thus exceeding by over a million dollars the amount reserved. I call your special attention to the fact that from the total amount paid out on mandamuses, \$1,487,165.55 was paid for the opening and widening of streets, and I cannot express myself too strongly on the subject, as I have had occasion to do before, that in the majority of instances where streets are opened it is for the benefit of the property holder and increases the value of his property to such an extent that he can very well afford to dedicate to the City the bed of the street, and still make a handsome profit on the development of the remaining ground.

I call your special attention to the Controller's report, in which he says:

"The tax levy for 1904 was computed at \$16,872,055.67. This was based on an estimated assessed valuation of \$1,162,074,023 at a rate of \$1.50 per hundred, and was the lowest tax rate adopted in thirty-six years. Of the amount collected there remained on December 31st, allowing for discounts of \$58,012.32 and penalties of \$57,351.93, about three and one-eighths per cent. of the tax levy uncollected, a smaller sum outstanding than has hitherto been shown."

Nearly all the departments and bureaus show an increase of receipts over those of 1903.

In the matter of the appropriation to the Sinking Fund Commissioners for moneys to retire the loans of the City, the large increase in the assessed values of property will make it necessary for a revision of such appropriations. The appropriations are now made upon the basis of the assessments, for instance: the appropriation to retire the \$12,000,000 loan of 1900 is at the rate of 69 mills. This was made under the old assessments, and if it should be

continued at 69 mills under the new assessments, it would net the Sinking Fund Commissioners over \$17,000,000 at the end of thirty years to pay \$12,000,000 with. This could be reduced to 54 mills. The Sinking Fund Commissioners are having a calculation made on all the loans, and we shall be ready to submit a schedule to you in the course of a few days that will determine what amounts will be sufficient to retire the various loans in the given period.

DEPARTMENT OF PUBLIC SAFETY.

The running of this great Department under the very efficient management of its Director, Mr. David J. Smyth, with its important bureaus, viz. :

Bureau of Police,
 Bureau of Fire,
 Electrical Bureau,
 Bureau of City Property,
 Bureau of Building Inspection,
 Bureau of Boiler Inspection,
 Bureau of Correction,

has been most satisfactory. I call your attention to his report of the work of the Bureau of Police making 73,061 arrests during the year, and the unremitting efforts to suppress vice. It may not be out of place to say here that no form of vice or crime has been or will be countenanced by the administration or the police and the work of suppression will go steadily on with the additional purposes of prosecuting male frequenters of houses and the property owners themselves who, for a larger rental revenue, appear to be willing to rent their properties for any purpose. I am very well satisfied with the work of the Police Bureau and I think your Honorable Bodies by a comparison of

Philadelphia, in regard to the existence of vice, with any other City of the world of its size, will be assured that the police officers here have done their full duty.

I take this opportunity of saying to you, and through you to your constituents that we may well be proud of our Bureau of Police from its Chief to the lowest patrolman for the excellent way that they have safeguarded our City during 1904 in every way; that we have the utmost confidence in them that they have heretofore and always will enforce the laws of the Commonwealth and the ordinances of your Honorable Bodies; that they have set their faces steadfastly against vice and crime of every description, and that their work has been done in a way that ought to commend itself to every one of our citizens, viz., in a quiet, unostentatious manner; that so effectively has this work been done that I believe there is less crime in Philadelphia at the present time in proportion to the population than has ever been before.

I call your attention to the Director's report of the condition of the Chinese quarter and what has been done there. The Chinese seem to have been laboring under the impression that they are not bound by the same laws as our own citizens, that they can run their gambling places and practice other kinds of vice which the law forbids, and we have made it known to them that they must obey our laws; that they have no greater rights than our own citizens, but that they have the same rights and that we will protect them in the enjoyment of those rights with all the power at our command, but that we insist upon it that they must live within the law.

Bureau of Fire.

I call your attention to the Director's report of the Bureau of Fire. Philadelphians may well be proud of

this branch of the municipal government. It is still under the head of James C. Baxter, and its increased efficiency is shown by the fact that although there were 3,605 alarms of fire during 1904—254 alarms more than there were in 1903—the loss by fire was \$686,330 less in 1904 than in 1903. The Bureau has been greatly aided in its work by the high pressure fire service, and the Board of Fire Underwriters have recently made me the following proposition:

“HON. JOHN WEAVER,
Mayor of the City of Philadelphia,
City Hall, Philadelphia.

“DEAR SIR:—At a meeting of the Executive Committee, held yesterday, the recommendation of Chief of the Bureau of Water, Mr. Frank L. Hand, that an appropriation of \$100,000 be made for extension of high pressure pipe line, was considered. The committee are unanimous in their opinion that the placing of high pressure pipes and hydrants in the streets between the river and Broad street, not as yet containing them, will be an improvement in the conflagration hazard of that district. I am directed by the Executive Committee to advise you that in event of the adoption of the recommendation of Chief Hand, at the completion of the proposed extension of high pressure pipe line, a reduction of ten cents per \$100 in the conflagration (blue slip) charge will be made.

Yours respectfully,

CHARLES A. HEXAMER,
Secretary.”

I referred this communication to the Department of Public Works and Director Costello replied to me, giving me a copy of a communication from Chief Hand, of the Water Department, as follows:

“Attached hereto please find copy of letter received from Charles A. Hexamer, in reply to my inquiry, under date of 10th inst., as to amount of insurance in the district covered by “blue slip” mentioned in his letter and for which \$100,000 is requested to extend the high pressure fire pipe line, in the following named streets :

Front street, from Race to Walnut street.

Third street, from Race to Walnut street.

Fourth street, from Race to Walnut street.

Sixth street, from Race to Walnut street.

Seventh street, from Race to Walnut street.

Ninth street, from Race to Walnut street.

Tenth street, from Race to Walnut street.

Twelfth street, from Race to Walnut street.

Thirteenth street, from Race to Walnut street.

The necessary valves and fire hydrants will also be required at the proper locations, in addition to the pipe line in the streets above named.”

I think that just as soon as we can we should arrange to extend this high pressure service into the district suggested by the Underwriters.

We congratulate ourselves also upon the fact that we have not only been able to take care of our own fires, but have been enabled to very materially assist our neighboring cities as evidenced by the eight fire companies and 250 police officers we sent to Baltimore in February, 1904, to help them in the very disastrous fire that destroyed so large a part of their City.

Electrical Bureau.

I also call special attention to the Director’s report of the Electrical Bureau, and the suggestions of its very able Chief.

This is a most important Bureau and one that makes possible the great efficiency of the Police and Fire Bureaus, and his suggestion that the Police and Fire Signal System should be extended should be favorably considered.

The most important suggestion, however, to my mind, is the question of overhead wires. It is a most startling statement that during 1904 over 17,000 miles of wire were added to the already immense quantity hanging above our heads from poles erected all over the City of Philadelphia, when we have been making the most strenuous efforts to put electric light, telephone and telegraph wires under ground.

I agree with the Chief of the Bureau that an ordinance should be passed compelling the gradual taking down of the overhead wires and putting them underground. It should be done in such a way, however, as not to injure the various companies owning the wires or interfering with their proper and efficient service to the public, but it is certainly a menace to the safety of the citizen if we are to add every year over sixty-nine thousand poles and seventeen thousand miles of overhead wire to that which we have already festooned over City streets. I am also heartily in accord with the Chief's suggestion that the department should be authorized to inspect all electrical installations, and the department should also have authority to prevent the illegal running of wires through the streets or over housetops, and to remove the same where it now exists. The work of the Theatrical Commission a little over a year ago revealed the fact that quite a number of the theatres were defectively wired for electric lighting purposes, and if such defective wiring should be done in places of amusement like the theatres, there is no doubt that the same kind of defective work may be done in other buildings, and even in private houses, and where this defective wiring exists it is a well known fact that it is a menace, and that fire may result therefrom at any time.

Bureau of City Property.

I call your attention to the report of the Chief of the Bureau of City Property attached to the report of the Director of Public Safety, and especially to that part of it that sets forth the permanent improvements that have been completed and started: The Clarence H. Clark Park, the Black Oak Park, the Westmoreland Park, the Bartram Park, the erection of the pavilion at Otis street wharf, which is a recreation pier; the improvement of Mifflin Square, etc., etc. I might say in this connection that during the year your Honorable Bodies passed an ordinance placing upon the City plan a large stretch of land on the banks of Cobb's creek, which bounds the western end of the county, and which it is proposed to develop in the course of time, and perhaps extend, if the money can be found, to the southwestern boundary of the county.

There has also been a proposition made to place upon the City plan sufficient ground on either bank of the Pennypack creek, running from the Delaware river immediately above the House of Correction, following the course of the Pennypack creek about six miles to the Montgomery county line. Some method, however, will have to be devised for financing this and the Cobb's creek proposition before anything is done looking towards the condemnation of the property. It is a very wise thing for us to provide for these parks in advance as the property in these localities can be obtained at a cheaper rate now than they will in the future, for as improvements are extended in the direction of the property sought to be obtained, this particular property will necessarily increase in value, and the City will have to pay that increased rate.

I am very much in favor of having a complete park system that shall be a credit to the City, and shall give all of our citizens the opportunity that they should have for get-

ting away from the crowded streets of the City into the open country for recreation, rest and enjoyment. At the same time, we must keep carefully in mind the financial ability of the City to take these parks and consider their relative importance to the many other things that are constantly being demanded.

Bureau of Building Inspection.

You will find an interesting report from the Chief of this Bureau. There appears to have been 14,152 building operations carried on during the year of an estimated value of over twenty-eight millions of dollars. Of these building operations, 6,698 were dwelling houses, costing upwards of \$15,000,000, and this appears to have been the greatest number of dwellings ever erected in the City's history with the exception of the year 1897.

Boiler Inspection.

The work of this department has been very much increased during the past year on account of the passage of the Smoke Ordinance, which was to take effect on October 1, 1904. The coal strike in Pennsylvania during the year 1902 was a most disastrous one to the City of Philadelphia in many ways, for it had the effect of introducing in nearly all of our manufacturing establishments the use of soft coal, and this has been followed by our City being deluged day after day with immense volumes of black smoke, so that it has made it exceedingly uncomfortable for our citizens, so much so that your Honorable Bodies were constrained to pass an ordinance regulating the emission of smoke, and the Bureau of Boiler Inspection is now engaged in endeavoring to have the manufacturers and other coal consumers so adjust the running of their plants as to comply with this ordinance. If this is not done, the Bureau

will be compelled to commence prosecutions for the enforcement of the law. I hope that we shall thus bring about an entire abolition of this smoke nuisance.

DEPARTMENT OF PUBLIC WORKS.

This great Department including, as it does, the

Bureau of Surveys,

Bureau of Water,

Bureau of Filtration,

Bureau of Highways,

Bureau of Street Cleaning,

Bureau of City Ice Boats,

Bureau of Gas,

Bureau of Lighting (gas and gasoline lamps only),

Board of Highway Supervisors,

Board of Surveyors,

has been splendidly managed by the very able Director of Public Works, Mr Peter E. Costello. You will notice from his report, attached hereto, that the expenditures of the various bureaus of his Department amounted to \$10,845,-712.53.

I call your special attention to his reference to the City Ice Boats, and his approval again of the recommendation of the Superintendent for a new and powerful ice boat. You may remember that I said to your Honorable Bodies in my last Annual Message on April 4, 1904:

“In this connection, I call your attention to the Director’s report referring to the report of the Superintendent of the Ice Boats, who urges the building of a new boat at an approximate cost of from \$250,000 to \$300,000. This will probably have to come eventually, but we are in hopes we shall not have as severe a winter as this past one for some time to come.”

The time has come for a new ice boat, for our hopes as to the severity of winter weather expressed a year ago have not been realized. On the contrary, the winter just passed has been more severe than last winter, and I take the liberty of incorporating here a message that I sent to your Honorable Bodies on February 15, 1905:

“February 15, 1905.

To the Presidents and Members of the Select and
Common Councils of the City of Philadelphia.

“GENTLEMEN:—The Director of Public Works reports to me that the City Ice Boat No. 3 was sunk at the Delaware Breakwater on February 5th last at 6 A. M. by striking the sunken barge ‘Santiago,’ there being no lights nor buoys on the wreck to mark its location.

“I am glad to inform you that her crew of thirty-one men were saved, being rescued from the floes of floating ice upon which they had taken refuge by the tugs ‘Gettysburg,’ ‘Teaser,’ ‘Boxer,’ ‘Sommer N. Smith’ and ‘North America.’ We immediately made arrangements with D. W. Burbage & Company to save what portable property could be saved on a fifty per cent. basis, and after a careful examination of the wreck and a careful consideration of the conditions, the Superintendent of Ice Boats, Director of Public Works and I determined that it would be unwise to attempt to raise the wreck, as she was a very old boat, having been built in 1872, and we therefore abandoned her to the United States Government. The condition of the river was such that it was necessary for us to get a boat to take the place of this ice boat, as it was found impossible for the two remaining boats to keep the harbor open. We therefore made an ar-

rangement with the Philadelphia and Reading Railway Company and procured the service of their ocean tug 'International,' for which we have agreed to pay one hundred (100) dollars per day during her service.

The sinking of this boat has brought before us very forcibly the absolute necessity for having such a fleet of ice breakers as will render it absolutely impossible to have the Delaware river even partially closed to navigation at any time during the severest winter. The three antiquated ice boats that we had before the sinking of No. 3 have really been doing very remarkable work for boats as old as they were, but it is essential that we should have two boats, and they should be ready for the opening of the next winter season, and we have therefore requested the firm of Melville & Macalpine, of which firm Admiral Melville, late of the United States Navy, is the senior member, to prepare plans for a new boat.

“For the past two years I have been impressed with the thought that it was not a wise economy to have boats exclusively for ice breaking that were in service some times less than two months during the year, and the rest of the time were tied up absolutely useless. In addition to which, I am convinced that while the river is in its present condition from ice, the river front is absolutely without any protection by police and fire boats, as it would be impossible for them to go from one place to another, as they could not break the ice and would have great difficulty in getting through it. One of the old police and fire boats, 'The Samuel G. King' was partially wrecked last winter, and an examination of her condition has convinced us that it would not pay to rebuild her.

“After careful consideration I have come to the conclusion that from an economic and efficient stand-

point, it would be very much better to build another ice boat that had the greatest possible ability as an ice breaker, and also combines the fire fighting features. This will be very little additional expense, and will give us a boat that can be utilized for fire purposes during the nine or ten months in the year that the ice boat is ordinarily tied up. In addition to this, we shall have an ice breaker that can be used as a fire boat during the winter when it is impossible for our present fire boats to get near a burning building on the water front.

"I find in an article in 'The Mechanical Engineer,' under the head of Ice Breakers, the following:

"The new development of the ice-breaking steamer has just been tried with satisfactory results in St. Petersburg. The great expense of an ice breaker is much increased by its comparative uselessness during the months in which it is not performing its special functions. In order to obviate this, the new ice breaker has been adapted for use as a fire-preventing steamer.'

"There is no doubt in my mind that the City will be very much better off if we can eventually combine our ice boats with the police and fire boats so as to have one fleet of boats that will be useful for all purposes, and be constantly in commission. At present, as stated above, we have a fleet of ice boats that are useful only two or three months in the year, and a fleet of police and fire boats that are useful only during the time that the ice boats are not in commission. The condition of Ice Boat No. 1 is such that it may be put out of commission at any time; it is so old that it is impossible for it to last much longer, and in order to put our harbor in first class condition for next year, we should have two modern boats with

a combination of fire features as suggested above, and I would therefore respectfully request your Honorable Bodies to appropriate say sufficient money to build and equip one immediately, and to authorize the Department to contract for the two, and arrange for the second one to be paid for out of next year's appropriation.

Yours very truly,

JOHN WEAVER,

Mayor."

I am more than ever convinced that for the sake of economy and the most effective work we must have the combination boats as described in the above message.

Bureau of Highways.

The work of this Bureau goes steadily forward, forty miles of streets being opened and graded last year. There were over ten and three-quarter miles of new streets paved with sheet asphalt, granite blocks and brick. The cost of asphalt paving has been reduced by competition since the use of the word "Lake" has been abandoned in ordinances for paving with asphalt, in this way we have succeeded in having greater competition, and have reduced the cost of paving about \$1 a yard within the last two years. In other words, two years ago we were paying from \$2.50 to \$2.60 a yard, and our bids at the present time are from \$1.50 to \$1.75 a yard, and I urge upon your Honorable bodies the elimination of the words "vitrified fire clay" from ordinances for brick paving. The department has a testing apparatus to determine the quality and durability of paving brick, and if a particular brand is not designated but is left for the Department to determine on the merits of the respective bricks, we shall have the best quality, and shall have more competition than we have

heretofore had, which will surely bring down the cost of paving with brick.

I again ask your Honorable Bodies to consider the advisability of immediately passing an ordinance permitting builders to do the grading or paving of streets, or both, when the Department is without the necessary appropriation to do it, as it frequently happens that a builder who is building an entire block of houses on both sides of the street is desirous of putting his houses immediately on the market, and he cannot do so because the Department has exhausted its appropriation for the year, and there seems to be a manifest injustice in compelling the builder to wait until the department receives the necessary appropriation when the builder is both able and willing to do his own grading and paving, and it can be provided in an ordinance that your Honorable Bodies shall pass that it shall only be done by permission of the Department of Public Works, and subject to its supervision and control, both as to the character of the work, and the material used.

I also call your attention to the report of the Superintendent of Bridges. Some very good work has been done by the Bureau during the past year. A number of concrete bridges have been built, which appear to be far superior to anything that has heretofore been built by the City, as it has the combined advantages of durability at a minimum cost.

I would also remind you that there is \$500,000 still remaining of the \$1,000,000 for new bridges, included in the \$16,000,000 loan, which has not yet been appropriated. It is very important that we should provide for a new bridge over the Pennsylvania Railroad at Spring Garden street as the present one is entirely useless, and only remains in its present position from the fact that we have been compelled to build very strong wooden supports to take the place of the iron ones, to keep the deck of the

bridge in place. This should be entirely removed and a new bridge built. No time should be lost in having this work done.

Your Honorable Bodies have also passed an ordinance opening Twenty-fifth street north of Diamond street. This will involve the building of a bridge over the Pennsylvania Railroad, and money should be appropriated out of the \$500,000 for this bridge.

There are several other bridges badly needed that I have already called to the attention of your Honorable Bodies, which will more than exhaust the balance of the \$500,000 referred to. I wish we could have the appropriation made at once, so that the bridges can be advertised for, and the work under way, and perhaps completed during the coming summer.

Bureau of Street Cleaning.

In regard to the removal and disposal of garbage and dead animals, the City paid during 1904 \$536,700.

The original bids were so much higher for 1904 than the City had paid during the year 1903 that we rejected all the bids and readvertised, and the new bids were \$63,000 less than the original bids, and the contract was awarded for \$536,700, and still I am not satisfied that the City is getting the work done for the lowest amount possible. There is little or no competition, as it is next to impossible for anyone to bid and erect a plant for the reduction of garbage between the time that the contracts are awarded and the opening of the next year.

I have requested the Director of Public Works to advertise for bids for 1906 immediately, so that we can give eight or nine months time to the successful bidder.

I sent to your Honorable Bodies some eighteen months ago a proposition from a Philadelphia lawyer, Mr. John D. Pessano, asking for a thirty year contract for the gar-

bage, and agreeing to pay the City \$1.00 a load for it; have it properly disposed of, and at the end of the thirty years turn over the reduction plant to the City free of cost. Of course, I do not know whether this could have been carried out, or who it was that was back of Mr. Pessano, as he declined to give me the names, but said that he would give them to a committee of your Honorable Bodies that should be appointed to investigate the proposition. Mr. Pessano is now deceased, so that I suppose there is no chance of having a like proposition made, but I would call your attention to the fact that the Philadelphia Almshouse is selling its garbage now through the Department of Supplies for 20½ cents per barrel, and the purchaser carts it away without cost to the City. This, of course, is only a small quantity, but it does seem as though the City ought to be able to have its garbage collected and disposed of for a less amount than they are paying at the present time, and I am in hopes that the advertising for next year's contract at the present time will have a very good effect, although I think the City suffers under the great disadvantage of not being able to give a contract for a longer period than a year, because a would-be competitor would scarcely feel justified in spending a large amount of money to put up a reduction plant if he felt that there was no chance of his getting the contract except for one year. I think if legislation could be passed that would enable the City to advertise for bids for this and other municipal work in the alternative for one year or for five years, that we should get a very material reduction in street cleaning contracts, garbage contracts and other things for the longer period.

The problem of keeping the streets clear of snow during the winter months has been a most difficult one, and I cannot permit this opportunity to pass without commending the very able chief of the Bureau for the excellent work that he has done in this regard, and the enthusiastic man-

ner in which it has been done during the past year, and to compliment the Director of Public Works for his staunch support of the Bureau. It is well known that after every snow the Transit Company came along with their plows and sweepers, and swept the snow into piles alongside the tracks—at the same time the property owners shoveled the snow off their pavements and made the piles larger. We have felt right along that the Transit Company should help the City in disposing of this snow; at the same time we did not feel that we could compel them to take care of the snow shoveled off the sidewalks. We endeavored, during the winter of 1903-4, to arrange with the officials of the Rapid Transit Company to do a share of this work, but the negotiations were terminated for reasons that it is not necessary to discuss here, and suits were brought against the Transit Company for the purpose of determining the City's rights and the Transit Company's duties in this matter. The cases dragged along, however, that when the winter's snows came in November we were apparently no nearer a solution of the question than we were last winter. We therefore took up the question again with the Transit Company and succeeded in making a temporary arrangement with them to pay us \$15,000 a year towards the expense of clearing the streets of snow in the business sections of the City, and they have made the first payment for the year ending July 1, 1905. This arrangement is entirely without prejudice to the rights of the City or the Transit Company in any suit, but we thought it best to make this temporary arrangement and hope it will meet with your approval.

Bureau of Surveys.

This Bureau is continuing its very good work under the management of the very efficient Chief Engineer, Mr. George S. Webster. The immense amount of work that is

accomplished by this Bureau is marvellous, and it is work of the most important kind; the determination of all City grades and changes from time to time; the giving of property lines; the grading of streets; the building of sewers, and other underground structures; the drawing of plans, and the keeping of the permanent records of the same, are all part of the work of this Bureau.

In regard to the Northeast boulevard, the \$1,000,000 that was borrowed in the \$16,000,000 loan bill for the purpose of extending the Northeast Boulevard was divided by your Honorable Bodies so as to give \$500,000 towards the cost of the land actually taken for the Boulevard, and the other \$500,000 was devoted to a part of the work in improving the same between Broad street and Second street. A bill in equity has been filed, however, against the City officials to prevent them using any part of the \$500,000 thus set aside by your Honorable Bodies for the purpose of paying for the land actually taken for the boulevard. This action is pending in court, and we hope to have a decision of the case in a very short time. The Parkway from the City Hall to Fairmount Park is an improvement that has been contemplated for some time, and your Honorable Bodies revised the plan of that part of the boulevard northwest of Logan Square, and reduced the width thereof from 300 feet to 250 feet, and placed the same on the City plan at the reduced width. You then passed an ordinance authorizing me to endeavor to see if I could come to terms with the property owners, and thus save the time, trouble and expense of going before a road jury, and having their property taken away from them long before there would be any final decision as to the amount of their damages. I have been working at this for several weeks; it is a much more difficult problem than I had anticipated. Of the \$2,000,000 available out of the loan bill for the building of this boulevard, your Honorable Bodies passed

an ordinance appropriating \$1,700,000 for the acquisition of the property on the line of the boulevard and \$300,000 for the actual building of the boulevard between Logan Square and the Park. In the appropriation for the property, you provided about one-third more than the assessed values of the properties. There were on the line of the boulevard 467 properties, and I have received offers to sell from the owners of 254 of the properties, leaving 213 still to be heard from. The aggregate amount of the prices asked by these 254 owners is \$1,627,421.44, and the 213 still to be heard from include some of the largest properties on the line of the boulevard. You will see from the above, however, that the aggregate of the asking price by the property owners is probably more than double the estimated value. The assessed value of the property to be taken in the development of this part of the boulevard is about \$1,357,900. To this has been added \$342,100, making the total appropriation by your Honorable Bodies \$1,700,000. It was thought in making the estimate of the value of the properties that in adding over twenty-five per cent. to the assessed value we certainly could not be below the actual value, but if the asking price is an indication of the actual value then we were very wide of the mark, as I believe the value of the 213 properties still to be heard from is very much greater than the 254 properties already heard from. In some instances the amounts that have been asked by the property owner has been very near the assessed value of the property, but in other cases—a great many of them—the asking price has been from double to four times the assessed value, and an incident came to my attention a few days ago that may account for some of the prices that have been asked. It appears that a corporation represents a number of the property owners, and have sent out letters asking for permission to represent others, and in the letter they have used the following language:

“It was our idea that you would name a price for the property which the trustees would be willing to accept, and anything above this amount which we could obtain, we would accept as our remuneration for our services.

“We would expect you to place a reasonable price upon the property in order that we may have something to work upon. It is hardly likely a person desiring to purchase a property would say what they would be willing to give, until they knew what you held it at.

“If this proposition would meet with your approval, we would be pleased to take the matter up at once with the Mayor.”

Of course, this doesn't give us the information as to how much in addition to the market value that the owner is willing to take has been added for the corporation whose duty it appears to be to squeeze as much out of the City as possible. If these methods are adopted in dealing with the City, it is difficult to determine just what to do, because there is no doubt that such methods would be continued before a road jury, and it may become a question for your Honorable Bodies to determine whether or not you will go on with the building of the proposed parkway, or abandon the project altogether. If its total cost is to be two or three times as much as the estimated cost, and the excess over the estimated cost is not provided for by loan, it must of necessity come out of mandamuses, and the matters now pending in the City Solicitor's office will more than exhaust the \$2,500,000 that has been reserved, and it would mean the additional burden on the City Treasury of several millions in mandamuses that has not been provided for. I shall, however, continue the work given to me by your Honorable Bodies in your previous

ordinance, and see if we can get closer together in the matter of the prices to be paid to the property owners that have already manifested a willingness to make an amicable settlement with the City, and I shall have occasion to report to you further I hope within a very short time.

During the year, we awarded a contract for the building of the South Broad Street Boulevard from Moyamensing avenue to League Island Park. The work is being rapidly pushed by the contractor without any more inconvenience to the public using the street than is absolutely necessary. This boulevard is being built at a width of 160 feet, and proceedings are pending before a road jury to assess damages for the widening of the street to 160 feet.

I call your special attention to the report of the Chief of this Bureau in regard to the great work that has been done, and is being continued in the building of main and branch sewers.

During the year over two miles of main sewers and upwards of twenty-one miles of branch sewers were built at the expense of the City and upwards of five miles of sewers built at private expense, so that at the end of last year we had fully completed in the City upwards of one hundred and sixty-two miles of main sewers and upwards of seven hundred and fifty-four miles of branch sewers, all of which have been built at the expense of the City, and upwards of ninety-one miles of sewers built at private expense, making a total length of sewers now in the City of upwards of one thousand and eight miles.

Grade Crossings.

In accordance with your resolution I have been endeavoring for several months to arrange for the abolition of the grade crossings on South Broad street where the tracks of the Pennsylvania Railroad Company and the Schuylkill River East Side Railroad cross this street. We have not

yet come to a conclusion in the matter; negotiations are still going on looking towards bringing the two railroads together, and having them cross Broad street on the same bridge. Of course, in providing for crossing Broad street we must also provide for the crossing of other streets both east and west of Broad street that will in the course of a short time, in the development of South Philadelphia, be built up, and I trust that I shall be able to communicate something more definite to you in a short time.

In regard to the Ninth street grade crossings I stated to your Honorable Bodies in my last annual message that the result of my negotiations with the Philadelphia & Reading Railroad Company was that the railroad company had given me their ultimatum that they would only pay one-third of the entire cost of elevating the tracks between the Reading Terminal and Huntingdon street; the City to pay two-thirds of the cost. After that I endeavored to ascertain what streets we could depress under the tracks, and what streets we could elevate over the tracks at the present grade, at an expense to the City of less than two-thirds of the estimated value of elevation, and I had an estimate made of the cost of carrying several streets under the tracks, including the cost of depressing the center of Girard avenue, carrying the street car tracks and a wagon and footway under the railroad tracks, but still retaining enough of the sidewalks and roadway on the present level so as not to seriously inconvenience the property owners along the street. While we could have succeeded in depressing several of the streets under the railroad tracks at less than one-half the estimated cost of elevation, it would still have left a number of very dangerous grade crossings, and the carrying of the streets under the railroad tracks, which would be left at the present grade, would not have been the best solution of the problem. After spending several months in efforts to determine the best way to ac-

comply with the abolition of grade crossings, I again called on the President of the Philadelphia & Reading Railroad Company, and after some negotiations found that they were ready to recede from their position that they took a year ago and said that the railroad company would be willing to pay one-half of the total cost of the elevation. I then suggested that in the estimate of cost made by the railroad company a number of things had been included, which were exclusively for the benefit of the railroad company, and suggested that these amounts should be eliminated from the estimated cost, which will be borne in such proportionate shares by the City and the railroad company as shall finally be agreed upon. It was suggested that the Chief Engineer of the Bureau of Surveys of the City and the Chief Engineer of the Philadelphia & Reading Railroad Company should go over the plans and estimates, and should determine what were the items that were exclusively for the benefit of the railroad company, which amount so ascertained we were desirous should be left out of the estimate with which the railroad company and the City should deal. The City's original estimate of the cost of these constructions that were considered to be exclusively for the benefit of the railroad company was over \$1,000,000, but after the engineers for the City and the railroad company went over the plans very carefully this estimate was reduced to between four and five hundred thousand dollars. The officials of the City and the railroad company have not yet been able to come to a conclusion on these matters, but we trust we shall be able to do so in a very few days.

Prior to this year the railroad company had not been willing to consider the abolition of the grade crossings north of Huntingdon street, but the City officials have always maintained that the whole territory should be considered between Spring Garden street and Wayne Junc-

tion, and the railroad officials have now very generously consented to permit their offer to pay one-half the cost of the abolition of the grade crossings on Ninth street to apply to the crossings between Huntingdon street and Wayne Junction. This, to my mind, is exceedingly important as the grade crossings at present existing in Tioga at Allegheny avenue, Westmoreland street, Nineteenth street, Tioga street, Venango street and Hunting Park avenue, if permitted to remain at grade will eventually become the most dangerous of any grade crossings that we have ever had in the City. This whole section is being rapidly built up; express trains go through there at from forty to fifty miles an hour, and there are one or two dangerous curves in the road, so that it is quite important that our present arrangement should provide for all of these grade crossings to be abolished. The only difficulty about it is that the engineers have not yet been able to agree upon the method to be adopted in the Tioga District for the abolition of the grade crossings. The engineers for the City and the railroad company are working on plans now, and I trust that we shall be able to agree on a plan that will abolish the grade crossings and be advantageous to the railroad company, and not destroy the territory adjoining the railroad. The City and railroad officials have practically agreed upon the method of constructing between Spring Garden street and Huntingdon street except that the railroad company desire to build a solid structure north of Girard avenue while the City officials have favored the building of a steel frame structure up to a point north of Oxford street, so as to leave the bed of Ninth street open as a street from Oxford street to Girard avenue, and connect with Ninth street south of Girard avenue. These, however, are minor details, which I have no doubt the officials of the railroad company and the City will be able to agree upon if your Honorable Bodies decide that the

City shall pay one-half of the expense of the abolition of these grade crossings. I of course am still of the opinion that the equities of the case would not put upon the City a greater burden than one-third of the entire cost, and the railroad company two-thirds, but inasmuch as the railroad company have receded from their position of demanding that the City should pay two-thirds and they only pay one-third, perhaps it will be for the public welfare that we should agree to pay one-half the expense of the abolition of these grade crossings, and if your Honorable Bodies approve of this division of the expense between the railroad company and the city and will pass a resolution to that effect, the City officials will co-operate with the railroad officials to consummate the plans for the elevation and we will also prepare and forward to you at the earliest possible moment a suggestion for the financing of the City's part of the undertaking.

I have also taken up with the President of the Philadelphia & Reading Railroad Company the subject of the abolition of the grade crossings on the Port Richmond Branch of their road, and while the railroad officials feel that the cost of the abolition of the Ninth street crossings, with the addition of the Tioga crossings, is all that they can possibly afford to undertake at the present time, we have submitted to them plans for the elevation of their tracks at three separate points, so that we can depress three streets underneath the Richmond Branch of their road, and thus give immediate relief to a very large portion of our population in the northeastern section of the City, and we have great hopes that the railroad officials will see their way clear to unite with the City in their efforts to give the relief sought for in the northeast section of the City at the same time that it is done on Ninth street. I have also asked the Philadelphia Rapid Transit Company, who will be greatly benefited by the abolition of the grade crossings,

to contribute towards the City's share of the cost of this work. I hope to get a favorable answer from them.

Bureaus of Water and Filtration.

You will observe from the report of the Chief of the Bureau of Water that while the receipts for the year amounted to \$3,643,671.13, the current expenses were only \$1,526,954.06, but there was laid out during the year for extensions, \$3,392,676.32.

I also call your attention to his report in which he says that the increase in the consumption of water in the sections of the City east of Schuylkill river has continued to such an extent that it has caused the Bureau great difficulty in keeping the locality supplied. This is being remedied, however, as fast as possible. You will also notice from the report that during the year the entire Belmont Filtration Plant was put into operation for the purpose of supplying West Philadelphia, the first filtered water being turned in on April 1, 1904, and the full capacity of the filtration plant without the preliminary filters being put into use of December 13th. Contracts have been let for the preliminary filters at Belmont, and when those are completed it will very much enlarge the capacity of the plant.

As you are aware, both Upper and Lower Roxborough Filtration Plants have been in operation for some time, and both these plants and the Belmont Filtration Plant are doing good work in the matter of filtering water, but there seems to be a deficiency in the pumping machinery, and I have requested the Director of Public Works to see what can be done to remedy this so that these plants can be kept up to their fullest capacity.

The work on the Torresdale Filtration Plant has been going along quite rapidly; the fifty-five original filter beds

at Torresdale are practically completed, and the ten additional filters, known as the "Queen Lane Contingent," are approaching completion. Contracts have also been awarded for the preliminary filters at Torresdale, and work was commenced thereunder on November 15th.

Lardner's Point Pumping Station No. 2 was practically completed, and contracts were awarded for Lardner's Point Pumping Station No. 3. We shall push the completion of the filtration plant with the utmost vigor, as we believe that with the completion of the Torresdale Plant we shall give the entire City an adequate supply of pure water.

I call your attention, however, to the statement of the Chief of the Bureau of Water, in which he says:

"The total consumption of water in 1904 was 120,153,801,452 gallons, making a daily average of 328,289,075 gallons, an increase over the previous year of 1,010,922 gallons per day."

We have always believed that there is a great waste of water in this City, and it seems to me that something should be done so that when we have filtered water all over the City, which is filtered at the rate of between \$3.00 and \$5.00 per million gallons, that the waste should be reduced to a minimum. It was supposed at one time that the adoption of water meters would solve the problem, but upon the introduction of some water meters, it was found that in the instances in which there was a decrease in the water bills that the bills were promptly paid, but where there was a very large increase, that the bills were not paid at all, and we have a number of suits pending at the present time growing out of this condition.

Until some satisfactory plan could be arrived at to solve this water problem it was thought best to abandon the installation of water meters, and this was done during the last year under an ordinance passed by your Honorable

Bodies. In most of the instances where the water bills were very largely increased by the installation of meters and the parties refused to pay and are now disputing the matter in courts, they were some of the large manufacturing establishments, and it has been stated to me by a number of people that if the manufacturing establishments are compelled to pay at the same rate that private houses pay by water meter that the cost would be prohibitory, and they would be compelled to move their factories outside of the City, where they could get water more cheaply. This, of course, would be a disaster to the City's interests, and it may be that the proper solution of the question will be to adopt a lower rate for manufacturing establishments than for private houses, and when that has been determined, a general meter system should be introduced, and there should be a test by experts of water meters to determine which was the best and most reliable, and such a meter should be placed in every house and establishment using City water. It seems to me that the whole question ought to be thoroughly examined, and we might look into the practice of other cities who are furnishing water to manufacturing establishments as well as to private houses, both as to whether there is any difference in the price charged to the two, and also as to the price paid by the consumer in the various cities for water compared to the price charged in our own City, and I would therefore suggest that your Honorable Bodies authorize me to appoint a committee of three, say, the Director of Public Works, Chief of the Bureau of Water and Chief of the Bureau of Surveys to collect data as to what they are doing in the large cities of the country and of Europe in regard to the furnishing of water, and also as to the best method for charging for water; to investigate the consumption of City water by the manufacturing establishments of Philadelphia, and to report on what, in their judgment, would be a proper charge

per million gallons for the manufacturing establishments, and for the other consumers of water. I think this is important and should be done at once, so that we could have a general plan formulated to be put into effect as soon as we have the Torresdale Filtration plant completed. In any event something must be done to stop the excessive waste of water.

It is interesting to notice by the report of the Chief of the Bureau of Water that there are now in the City streets upwards of 1,466 miles of water mains, of which upwards of twenty-one miles were laid during 1904.

Both the Fairmount dam and the Flat Rock dam had to be repaired last summer, and in repairing the Fairmount dam it was found that it was in very bad shape, and after starting the work it had to be extended, so that we were compelled to expend \$25,000 in its repair.

Attached to the report of the Director of Public Works will be found a statement of all the contracts for the improvement, extension and filtration of the water supply, containing the number of the contract, the name of the contractors, the date of the letting, the date of the contract, the limit of contract, what amount has been paid thereunder, and a statement whether the contract is completed or not.

DEPARTMENT OF PUBLIC HEALTH AND CHARITIES.

Inasmuch as this department was only organized in April, 1903, under the Act of April 8, 1903, which transferred the Bureau of Correction to the Department of Public Safety, and the Bureau of Health to a new Department, now known as the Department of Public Health and

Charities, under a Director, this is the first report of a full year's work of that Department. Of course, it took Dr. Martin, the brilliant Director, considerable time to organize the new department and to make the changes that he believed essential to the proper administration thereof, and it was not until the beginning of 1904 that a great many of his suggestions went into effect, the principal of which perhaps was the appointment of fifty assistant medical inspectors. The work done by the department is now showing splendid results. Smallpox has entirely disappeared, and there has been a very marked decrease in the death rate, which the Director attributes to the admirable work done by the medical inspectors, supplemented by that of the disinfectors; all of these as far as smallpox is concerned, being made possible, of course, through the instrumentality of vaccination. The Director also calls attention to the fact that the plans for the new contagious hospitals for diphtheria and scarlet fever—having a separate building for each of these contagious diseases—have been completed and advertised. The new smallpox hospital has been built, and I trust will be ready for occupancy in the very near future. As soon as the new hospitals for scarlet fever and diphtheria are completed we shall have a splendid hospital plant, for all contagious diseases, laid out in beautiful grounds, so as to make it as attractive as possible for those patients who are compelled to go to these hospitals, and they will be equipped with all modern conveniences, and we shall then be in a position to handle with the greatest efficiency any epidemic of contagious diseases that should occur.

In the Bureau of Charities, it is exceedingly important that something should be done as speedily as possible to relieve the congestion at the Philadelphia Hospital for the Insane and the Hospital for the Indigent. As you know, these two hospitals are now in the same group of buildings

as the Philadelphia General Hospital for Surgical and other cases, and your Honorable Bodies passed an ordinance which was approved on the fourth of April, 1903, authorizing the Department of Charities and Correction to erect new buildings on so much of the land in the Forty-first Ward that was owned by the City as may be required for the purpose, and subsequently approved a contract of Doyle & Doak for the erection of an administration building, which has been erected on a plot of ground immediately opposite the Torresdale Filtration Plant. This administration building has been partially completed, there being only \$94,608 appropriated. I said to your Honorable Bodies in my message last year:

“Dr. Martin and his Advisory Board are of the opinion that it would not do to move the Insane Department to this place, as there is not sufficient ground to give them the proper surroundings, they believing that we should have a farm of at least 500 acres for this purpose, and it has been suggested that the administration building now erected at Torresdale be used for the administration building of a Hospital for the Indigent, and move the Indigent or Almshouse Department out to Torresdale, and secure another site for the Insane Department.”

Your Honorable Bodies passed an ordinance authorizing the Department of Public Health and Charities to use the building being constructed as an administration building for the Hospital for the Insane, for an administration building for the Hospital for the Indigent, and there was appropriated out of the \$16,000,000 loan on the 27th of June, 1904, \$500,000 towards the buildings for the Hospital for the Indigent. Plans and specifications have been drawn, and we are in hopes of getting this well under way this year. That will still leave the problem of getting

more adequate quarters for the insane. Of course when the Hospital for the Indigent is moved from the Blockley group of buildings, it will give very much more room to the Philadelphia Hospital for the Insane, and to the Philadelphia General Hospital for Surgical and other cases, but it is the belief of Dr. Martin and his Advisory Board that the Philadelphia Hospital for the Insane should also have new quarters, and leave only the Philadelphia General Hospital for Surgical and other cases in the present group of buildings.

I call your special attention to Dr. Martin's report referring to the increasing death rate from pneumonia, and the statement of the fact that the mortality from this disease is greater than that from tuberculosis of the lungs, and his recommendations in regard thereto.

It is with special pleasure that we notice the decrease in the death rate from diphtheria, which appears to have been due to the tendency on the part of physicians to use antitoxin more promptly and liberally than heretofore. It is a matter of congratulation for all of us that an antidote has been found for that dread disease of childhood, diphtheria, but the best way of fighting the contagious diseases is, as Dr. Martin suggests, the promptly reporting the same, popularizing knowledge as to its communicability, and the means of avoidance, the isolation of each case, followed, at the termination, by complete disinfection.

The Assistant Medical Inspectors have been doing good work in their inspection regularly of the public schools, as Dr. Martin so forcibly expresses it:

“primarily for the purpose of promptly removing and isolating those afflicted with contagious diseases; secondarily, with the object of examining every pupil with a view to discovering deformities and disabilities, which, if allowed to continue, may permanently

cripple, but which, if attended to promptly, are remediable. During the year there have been 11,317 exclusions, the majority because of conditions, actively contagious. The beneficial effect of these inspections, both immediate and remote, can scarcely be overestimated."

I think the most casual glance at the general health conditions in our City during 1904 will give us all great cause for rejoicing over the great improvement that took place during the year, and the splendid health condition that we find it in in the opening of 1905.

DEPARTMENT OF SUPPLIES.

As your Honorable Bodies are aware, this is an entirely new department in the City government, having been created by the Act of General Assembly of April 4, 1903, and made effective by the ordinance passed by your Honorable Bodies approved on April 20, 1903. It has been splendidly managed by the Director, Mr. Frederick J. Shoyer. Of course, the whole of 1903, after the Director was appointed, was taken up in organizing the Department and devising ways and means for its administration, so that there was no actual work in the purchase of supplies done by the Department until the first of January, 1904.

Notwithstanding the fact that the Board of Education purchases its own supplies, that department not coming within the Act of Assembly creating the Department of Supplies, decided by the Supreme Court of Pennsylvania in 209 Pennsylvania Reports, page 51, the Department has been very successful, and in one year's work has more than justified its creation and its continued existence by the

manner in which the most open competition has been brought about and the prices of supplies reduced. I am quite sure that it has not been an easy task, but the Director has stood to his guns manfully and is bringing about some results very advantageous to the City.

When you take into consideration the fact that some people will use all kinds of methods to get contracts, by making statements of all kinds that have no foundation in fact, to prevent others from bidding; that some will bid very low for the apparent purpose of having the contract awarded to them and then making some arrangements with the next highest bidder so that he can withdraw and the next highest bidder have the contract, or he will bid low in the expectation of furnishing a grade of article much below the standard, you can appreciate the difficulties we have to contend with. We have had these not only in the Department of Supplies, but in all the other departments. Fortunately they are few in number, but you can see how annoying they can be, not only to the City departments, but to legitimate bidders. We expect to get rid of all such contractors and are endeavoring to frustrate their plans; first, by letting it be known that every bidder has an equal chance; second, by awarding the contract to the lowest bidder and then if he refuses or is unable to go on with the work, to award the contract to the next highest bidder and bring suit against the lowest bidder and his bondsman for damages for the difference between his bid and the next lowest bid. A recent decision of the court will help us very much in this respect. A contract was awarded to the lowest bidder and he refused to go on with the work after notice. The contract was then awarded to the next lowest bidder. There was a difference of five thousand dollars between the two bids and this happened to be just the amount of the deposit made by the lowest bidder when he sent in his bid. This amount the City

claimed to retain as the amount of the damages she had suffered by the failure of the lowest bidder to comply with his bid. This the Court held the City had the right to do. This we hope will have a very salutary effect as we are just as desirous of deterring people from bidding who would only do it for an improper purpose as we are of having every legitimate dealer bid. And third, we are having every department report on the quality of the supplies furnished it, as it is our purpose to reject all supplies furnished that do not come up to the sample or the standard adopted, and compelling contractors in all instances to live up to their contracts. This, of course, the legitimate contractor will do and is glad to do; it is only the man who seeks to get his profit by furnishing an inferior quality of goods that will be disturbed.

I call your attention to the Director's very interesting report of the work of his department during this first year. I call your special attention, however, to what he says in regard to appropriations. We must see to it that when we get legitimate dealers and contractors to bid that they should not be compelled to wait for their money at all, as such a course must have the effect pointed out by the Director and we shall be deprived of a large amount of legitimate and healthy competition.

LAW DEPARTMENT.

I call your special attention to the City Solicitor's report, showing the immense amount of work that has been done by this important department, under the direction of the very able City Solicitor, John L. Kinsey, Esquire. I could not do justice to the work done by his department except

by re-writing here his entire report, which is so admirably and so succinctly set forth, that I take the liberty of referring you to it instead of re-writing the report.

COMMERCIAL MUSEUMS.

Great work was done during 1904 by the Commercial Museums. A change was made in the home of the Museums which ever since it was opened, in 1895, has occupied the office building of the Pennsylvania Railroad Company on Fourth street, below Walnut, which the Pennsylvania Railroad very generously offered to the Trustees without cost. During 1904 the offices were transferred from South Fourth street to the buildings of the Commercial Museums in West Philadelphia. The thanks of the City are certainly due to the Pennsylvania Railroad Company, who so generously gave the Commercial Museums the use of this large office building at Fourth and Willings alley for a period of almost ten years free of rent at a time when the Museums had neither lands nor buildings to display their collections and inaugurate their work.

The installation of exhibits in the central building was made during the year, in which are placed collections from China, Japan, Siam, Oceanica, India, Tropical Africa, West Indies, Mexico, Central America and several of South American Republics. The building is open on weekdays from 9 to 5 and on Sundays from 1 to 4, and the attendance has been very gratifying. The executive offices, Free Commercial Library and Bureau of Information have been installed in new offices fitted up on the second floor of the north building, and plans are now under consideration for the installation of the first floor with new collections presented to the City of Philadelphia from the Louisiana Purchase Exposition.

The Pennsylvania Commission of the Louisiana Purchase Exposition set aside a fund of five thousand dollars for an exhibit of the Commercial Museum at St. Louis. This enabled the Museum to install and maintain two exhibits, one in the Palace of Manufactures, showing the Bureau of Information and its work in behalf of assisting American manufacturers and merchants to extend their export trade, the other in the Palace of Education, reproducing the geographical collection or miniature museum as supplied by the Philadelphia Museums to the public schools of Pennsylvania. Both exhibits were highly commended, and upon them the international jury awarded the Museums two grand prizes.

The last session of the State Legislature made an appropriation to the Philadelphia Museums to continue the distribution to the public schools of the State of the educational collections or miniature museums designed as an aid in the teaching of geography and natural science. These collections contain about 325 specimens of important commercial materials belonging to the animal, vegetable and mineral kingdoms, and show the same articles in various stages of production, transportation and manufacture, and illustrate practically every staple article of commerce. In addition to the specimens there are in each collection 112 photographs showing the growth, origin and preparation of the materials, and maps and charts specially prepared to show their geographic distribution. The collections are greatly appreciated in the schools that have received them, and it is hoped that the present appropriation will make it possible to distribute about 500 collections, going into every county in the State.

During the coming year improvements authorized by your Honorable Bodies will enable the Trustees to occupy the south building. It is proposed to improve the footways and the approaches to the Museum, repair or rebuild the

fences and the large plot of ground between the north and central buildings, formerly the site of the Auditorium, will be laid out as a public garden.

I hope that our citizens will become more familiar with the very interesting and important work that is being done by the Museums, and will also visit the buildings of the Museums in West Philadelphia that now contain such a large collection of exhibits.

THOMAS W. EVANS' MUSEUM AND INSTITUTE SOCIETY.

This society was organized for the purpose of taking over the legacy under the will of Dr. Thomas W. Evans, who died in Paris on November 14, 1897, leaving a last will and testament dated August 26, 1896, wherein he devised and bequeathed the bulk of his estate to provide a Museum and Dental Institute in this, his native City. Considerable litigation took place immediately after Dr. Evans's death by the heirs of Dr. Evans, but this was finally adjusted by agreement. We have had considerable difficulty, however, since that time, in getting the executors who are distributed in Paris, New York and Philadelphia, to dispose of the property in order to make distribution, and it has been necessary to send to Paris on several occasions, and it may be necessary again in order to force the executors to dispose of the real estate so that the Evans' Museum and Institute Society may receive the balance of the estate that is coming to them and carry out the provisions of Dr. Evans's will in establishing the Museum and Institute. It is the purpose of the Board of Directors of the Museum and Institute to push the matter now as vigorously as possible to compel the sale of the real estate and the winding up of the entire estate. It is now over

seven years since the death of Dr. Evans and it is surely time that the matter was wound up. Unfortunately the Board of Directors are without funds for prosecuting the matter and I would suggest that your Honorable Bodies make an appropriation of ten thousand dollars to cover expenses of counsel and other expenses already incurred, and to be incurred, in securing for the City this legacy. Such amounts as may be advanced by the City of course would be returned as soon as we receive the legacy from the estate.

CITIZENS' PERMANENT RELIEF COMMITTEE.

I am happy to inform you that there was no public calamity during the year 1904 that necessitated the calling together of the Citizens' Permanent Relief Committee.

LIBERTY BELL.

At the request of some seventy thousand school children of St. Louis, your Honorable Bodies passed an ordinance appointing a committee to take to the Louisiana Purchase Exposition at St. Louis the Liberty Bell. It was taken from Independence Hall on the third day of June, 1904, and placed on exhibition in the Pennsylvania Building in the St. Louis Fair Grounds, where it remained until the nineteenth day of November, 1904, when the same committee went to St. Louis and brought it back and placed it again safely in Independence Hall.

I send herewith the annual reports of the Directors of Public Safety, Public Works, Public Health and Charities

and Supplies. I also send herewith the annual reports of the Receiver of Taxes, the City Treasurer, City Controller, City Solicitor, Board of Public Education, Sinking Fund Commissioners, Board of Revision of Taxes and the Commercial Museums. I congratulate your Honorable Bodies upon the work that has been done during the past year and ask for your continued support during the coming year, in helping the City officials to work out satisfactorily the many municipal problems that will confront them.

Yours truly,

JOHN WEAVER,
Mayor.

ANNUAL REPORT

OF THE

DEPARTMENT OF PUBLIC WORKS

FOR THE

YEAR ENDING DECEMBER 31, 1904

OFFICERS
OF THE
DEPARTMENT OF PUBLIC WORKS

Director:
PETER E. COSTELLO.

Assistant Director:
WILLIAM H. BAKER.

CHIEF CLERK—WILLIS SHEBLE.
CLERK—ERNEST T. HANEFELD.
ASSISTANT CLERK—ANDREW L. TEAMER.
STENOGRAPHER AND CLERK—HARRY A. STOY.
STENOGRAPHER AND TYPEWRITER—ROSCOE C. LOCKWOOD.
GENERAL INSPECTOR—ROBERT C. HICKS.
OFFICIAL PHOTOGRAPHER—LEWIS R. SNOW.
ASSISTANT OFFICIAL PHOTOGRAPHER—WILLIAM SHANE.
MESSENGER—J. J. JOHNSTON.

Chiefs of Bureau:

SURVEYS—GEORGE S. WEBSTER.
HIGHWAYS—WILLIAM H. BROOKS.
FILTRATION—JOHN W HILL.
WATER—FRANK L. HAND.
STREET CLEANING—SAMUEL SUTCLIFFE.
GAS—DR. N. WILEY THOMAS.
LIGHTING—JOHN J. KIRK.
CITY ICE BOATS—JAMES S. JEFFERSON.

EIGHTEENTH ANNUAL REPORT
OF THE
DEPARTMENT OF PUBLIC WORKS

PETER E. COSTELLO, Director

Philadelphia, January 3, 1905

HON. JOHN WEAVER,

Mayor of Philadelphia.

DEAR SIR:—I have the honor to submit herewith, the report of the operations of the Department of Public Works for the year ending December 31, 1904—the Eighteenth Annual Report of the Department.

The reports of the Chiefs of the several Bureaus, which are transmitted herewith, give the details of operations and this report will be of a general nature only.

The expenditures during the past year for operation and maintenance, were \$4,499,435.94, and for permanent improvements and extensions, \$6,346,276.61, making the total expenditure for the year \$10,845,712.55. Of the amount expended for extensions and improvements, the sum of \$5,872,121.16 was obtained from loans authorized during 1904 and previous years and not appropriated from direct taxation.

The receipts amounted to \$4,015,725.68, which was \$86,459.11 greater than the previous year.

The total appropriation for the year, together with the balances carried from previous years, aggregated \$11,155,874.32. Included in this is an appropriation of \$642,720.00 made January 27, 1904, to pay deficiency bills of

1903, made necessary by inadequate appropriation in 1903 for materials and supplies; the principal item of deficiency was coal for the Bureau of Water, for which there was appropriated \$467,000.00.

City Ice Boats.

The total expenditures of the City Ice Boats for the year 1904, were \$119,426.80, which was expended as follows: for current expenses \$45,926.80 and for extensions \$73,500.00.

The winter of 1903-04 was one of extraordinary severity and the boats were worked to their utmost capacity. On January 1, 1904, Boats Nos. 1 and 3 were in commission, with the weather conditions very unfavorable and both boats working twenty-four hours daily. Boat No. 2 was still undergoing repairs at the hands of the Neafie and Levy Ship and Engine Building Company, but on January 21, 1904, on account of the serious conditions on the river, it was necessary to take the boat out of the shipyard before repairs were completed and place it in commission, the crews on the other two boats being utterly exhausted from the hard labor of the previous three weeks.

During the summer of 1904, The John Baizley Iron Works repaired the guards and rails of Boats Nos. 1 and 3 and sheathed the decks, built and placed in position a new donkey boiler and new steel paddle wheels on Boat No. 1 and strengthened the wheels on Boat No. 2.

In addition to the above work, the caretakers of the boats made extensive repairs to Boat No. 3 during the summer, at a cost of nearly \$1,000.00 less than we could have had the same work done under contract.

The recommendation of the Superintendent for a new and powerful ice boat again has my approval, as the work of the past winter has demonstrated the necessity of a boat with more modern equipment. The strain on Boats No.

1 and 3 cannot be expected to be put up with indefinitely, as they have already been in use longer than the life of the average boat.

The following tables give a comparative summary of the receipts and expenditures of the Bureau of City Ice Boats for the years 1903 and 1904:

	1903.	1904.
Amount received for towage and sale of old material	\$810 00	\$2,319 46
Total paid to City Treasurer.....	\$810 00	\$2,319 46

	1903.	1904.
Total amount of warrants drawn.....	\$41,662 26	\$119,426 80
Deduct cash paid City Treasurer.....	810 00	2,319 46
Total.....	\$40,852 26	\$117,107 34

Bureau of Gas.

The appropriation of \$10,000 for the use of the Bureau of Gas was entirely consumed. Under the terms of the lease of the City's Gas Works, the lessee is required to contribute \$10,000 annually into the City Treasury for the maintenance of this Bureau.

The work of the Bureau, while not being brought prominently before the public, has been closely identified with the progress that has been made in the gas supply of the City. The duties of the Bureau in seeing that the quality of the gas and its illuminating properties are maintained and in testing the meters which consumers consider are registering fast, have been well performed.

The average candle power of the daily tests was as follows:

January	22.79
February	22.70
March	22.97
April	23.24
May	23.03
June	23.13
July	22.76
August	22.95
September	23.01
October	22.91
November	22.82
December	22.86
Maximum monthly average.....	23.24
Minimum monthly average.....	22.70

Under the terms of the lease of the gas works, it was stipulated that the candle power must be not less than 22; from the above table it can be seen how well the candle power has been maintained.

The quality of the gas is uniform and the following results obtained from chemical analysis will indicate its average composition with considerable accuracy:

Carbon di-oxide	2.75
Illuminants	10.75
Oxygen	0.80
Hydrogen	33.10
Carbon mon-oxide.....	22.50
Methane	25.60
Nitrogen	4.50
	<hr/>
	100.00

During the year there were 101 meters examined, which were presumed by the consumers to be registering fast. The inspection made by the Bureau proved that of this number 12 were slow and 89 fast.

At all points where the Bureau of Gas has come into contact with The United Gas Improvement Company, the

lessee of the Philadelphia Gas Works, the business has been transacted in a prompt and efficient manner.

Bureau of Highways.

The expenditures of the Bureau of Highways for the year were \$1,869,567.68, of which \$647,112.16 were for current expenses and \$1,222,455.52 for extensions. The receipts were \$212,563.31, which were \$33,374.82 greater than in 1903.

During the year there were opened and graded forty miles of streets, which aggregated 1,120,946 cubic yards.

There were 10.85 miles of new streets paved with sheet asphalt, granite blocks and vitrified fire clay blocks, upon a six inch cement concrete foundation, at an approximate cost of \$400,000, of which \$52,730.19 was paid by the City for paving intersections and in front of unassessable property.

An appropriation of \$265,000 was made out of the Loan Bill for repaving streets with improved pavements, but owing to the delay of Councils in designating the streets to be repaved and the non-completion of underground structures, only 6.46 miles of streets were repaved. The balance of the appropriation will be utilized in repaving as early in the spring of 1905 as possible.

The unpaved and macadamized roads in the City are in splendid condition, due to the methods used in their care and maintenance. Long stretches of roads were entirely resurfaced, notably the Bensalem pike for its entire length and the Lancaster pike, which the City recently acquired in a dilapidated condition. There were resurfaced 21 miles of macadam roads and 6.25 miles of dirt roads were macadamized. The sprinkling of macadamized roads commenced on April 20, 1904, and continued until October 30, 1904; this sprinkling added much to the comfort and convenience of the public using the roads.

The paved streets of the City were kept in excellent repair. The work was done for a lump sum (\$144,200) and included all classes of pavements except asphalt and granolithic, which were repaired under separate contracts. The appropriation for asphalt and granolithic repairs was entirely inadequate to properly do the work and many needed repairs could not be made. No appropriation was made for resurfacing with sheet asphalt and what little work was done, was under the contract for repairs to asphalt streets.

The work of repairing sewers, inlets and manholes was performed in a satisfactory manner. A number of serious breaks occurred which were repaired promptly; a dangerous one being in the abutment supporting the sewer along the Wissahickon drive below the Lincoln drive. This break threatened the City's water supply, but prompt action on the part of the Bureau of Highways prevented serious damage and repairs were started within an hour of the discovery of the break and in consequence of which, no pollution occurred.

There are over 300 bridges in the City under the care of the Bureau of Highways and the appropriation of \$75,000.00 in 1904 for their repair and maintenance was totally insufficient; this amount was expended in making temporary repairs to the bridges in the most dangerous condition.

A number of important structures are in a ruinous state, due to want of paint and repairs, which could not be made with the limited means at our command.

Unless Councils make more liberal appropriations in the near future, many of the bridges will so deteriorate as to make it necessary for the Department to close them to travel.

In this connection I would call attention to the report of the Superintendent of Bridges, attached hereto, which

gives a detailed statement of the condition of the bridges and the amount of money required to put them in a condition safe for public travel.

The construction of the Northeast Boulevard, starting at Broad and Cayuga streets, is being done under the supervision of the Bureau of Highways and upon the completion of this work there will be a magnificent diagonal highway running to Torresdale, which will develop the northeastern section of the City and bring additional revenue to the City in the way of taxes.

The improvement of South Broad street, from Moyamensing avenue to League Island Park is a work that is commended by all classes of our citizens. Rapid progress is being made with the work without inconvenience to the public using the street. The contractor is providing adequate facilities for travel while this work is in progress.

During the past year, the passenger railway companies made extensive repairs to streets upon which their tracks are laid, and the work was performed in an entirely satisfactory manner.

The following statement is a classification of the street pavements laid during the year and their mileage; also total mileage of the various street pavements to December 31, 1904, and totals for the year 1903:

Kinds of Pavements.	LAID DURING 1903.		MAKING TOTAL IN CITY, DEC. 31, 1903.		LAID DURING 1904.		MAKING TOTAL IN CITY DEC. 31, 1904.	
	Sq. Yards.	Miles.	Sq. Yards.	Miles.	Sq. Yards.	Miles.	Sq. Yards.	Miles.
Sheet asphalt.....	257,041	16.05	5,166,463	337.09	162,989	9.87	5,329,452	347.56
Asphalt block.....			180,702	19.30			178,238	19.
Granite block.....	62,707	3.02	6,169,984	367.80	78,557	6.58	6,248,541	374.38
Cobble or rubble.....			2,049,183	73.12			1,973,622	66.96
Vitrified brick.....	38,858	3.11	2,239,789	141.73	18,678	.86	2,258,467	142.59
Granolithic.....			72,726	12.77			72,726	12.77
Slag block.....			71,280	9.82			71,280	9.82
Macadam.....	260,107	26.87	2,722,976	262.66	63,443	6.25	2,786,419	268.91
Total.....	627,898	40.05	18,673,103	1,224.89	318,667	23.56	18,913,745	1,241.99

In addition to the paved and macadam streets, there are 467 miles of unpaved streets or dirt roads.

The following tables give a summary of work done during 1904 and of the receipts and expenditures of the Bureau of Highways for the same period and totals for the year 1903:

Statement of Work Done.

	1903.	1904.
New paving	117,099	91,348 linear feet.
Macadamizing (new).....	141,888	32,990 linear feet.
Grading.....	1,097,522	1,120,946 cubic yards.
New footway paving.....	57,433	76,166 square yards.
Repairs to paved streets.....	391,064	370,868 square yards.
Footways repaved.....	18,491	37,135 square yards.
Ditches repaved.....	50,329	55,338 square yards.
Gutter stone laid.....	4,930linear feet.
Crossing stone laid.....	8,394	7,384 linear feet.
Curbstone reset.....	103,244	155,991 linear feet.
Wooden trunks.....	12,467	10,147 linear feet.
Brick and stone drains.....	1,981	1,528 linear feet.
Hand railings.....	4,900	4,093 linear feet.
Curved curb corners.....	10,247	16,089 linear feet.
New curbstone set.....	175,921	219,756 linear feet.
Vitrified brick and stone gutters.....	5,670	23,968 linear feet.
Resurfacing sheet asphalt.....	10,672	15,807 square yards.
Resurfacing broken stone.....	132,809	110,765 linear feet.
Footway, curb and railroad notices served..	25,732	31,705

Summary of Work Done in Improved Pavements.—New Streets,

	1903.		1904.	
	Square yards.	Linear feet.	Square yards.	Linear feet.
Granite blocks.....	19,504	4,725	28,797	10,758
Sheet asphalt.....	228,080	74,458	135,243	42,196
Vitrified brick.....	34,047	13,196	13,150	4,864
Macadamizing.....	269,187	141,888	63,443	32,990
Total.....	551,768	*234,262	240,642	†90,808

Replacing Cobblestones with Improved Pavements.—Old Streets,

	1903.		1904.	
	Square yards.	Linear feet.	Square yards.	Linear feet.
Granite blocks.....	43,203	11,198	49,760	23,968
Sheet asphalt.....	23,111	10,291	27,746	9,912
Vitrified bricks.....	4,811	3,236	519	240
Total.....	76,125	*24,725	78,025	†34,120

*1903—Total amount of new paving, 258,987 linear feet, equal to 49 miles 267 linear feet.

†1904—Total amount of new paving, 124,423 linear feet, equal to 23 miles 2,988 linear feet.

In addition to the work done by the City in the paving and repaving of streets with improved pavement, the following statement shows in detail the amount of work done by the passenger railway companies during the year 1904:

	Linear Feet.
Resurfacing sheet asphalt.....	21,962
Granite block repaving between tracks.....	37,978
Vitrified bricks repaving between tracks.....	5,406
Total.....	65,346

Equal to 12 miles 1,986 linear feet, at an estimated cost of \$160,000.

Receipts and Expenditures.

The receipts of the Bureau of Highways during the past year were \$212,563.31, an increase of \$33,374.82 over the previous year.

Statements of Expenditures.

	1903.	1904.
Current expenses.....	\$647,082 61	\$647,112 16
For extensions	1,587,880 28	1,222,455 52
Total	\$2,234,462 89	\$1,869,567 68

Board of Highway Supervisors.

The total amount of money earned by the draughtsmen of the Board of Highway Supervisors, was \$25,822.68, and the expenses for the same time were \$11,120, the excess of receipts over expenditures being \$14,702.68.

Forty-seven plans of substructures were added to the records of the Board during the year, making a total of 317 miles of finished plans on file. The number of plans added to the records would have been much larger but for the fact that Councils failed to make an appropriation to the Department of Supplies for the requisite materials necessary for the work, consequently hampering the operations of the office.

These plans are becoming more valuable every year to the City Departments and to the corporations maintaining underground structures and no other City in the country has as complete a set of records.

The following is a summary of the transactions of the Board of Highway Supervisors and of the work of the draughting department; also receipts and expenditures for the years 1903 and 1904:

Transactions of the Board of Highway Supervisors.

	1903.	1904.
For vaults.....	8	8
For railroad tracks, curves and turnouts.....	149	110
For underground pipes.....	550	460
For electrical conduits.....	458	458
For erecting bridges.....	7	1
For tunnels.....	1	2
For drinking fountain.....	2	10
For subway.....	1
For connection to sewers.....	1
Foundations for elevated railroad.....	1

Work done by the Draughtsmen of the Board of Highway Supervisors.

	1903.	1904.
New street record plans prepared.....	85	47
Blue print plans placed on file.....	402	875

Receipts and Expenditures.

	1903.	1904.
Receipts.....	\$24,098 56	\$25,822 68
Expenditures.....	11,969 83	11,120 00
Excess of receipts.....	\$12,728 73	\$14,702 68

Recapitulation.

	1903.	1904.
Amount of earnings.....	\$18,382 98	\$17,274 49
Amount outstanding from previous years.....	19,372 97	12,971 03
	\$37,755 95	\$30,245 52
Amount received and deposited with City Treasurer.	24,098 56	25,822 68
Amount outstanding.....	\$13,657 39	\$4,422 84

Bureau of Lighting.

The total appropriation to the Bureau of Lighting for the year 1904, was \$369,139, of which sum there was \$368,886.08 expended and \$252.92 merged.

The total number of lamps lighted and under the supervision of this Bureau on December 31, 1904, was 34,390, divided as follows:

Gas lamps maintained by United Gas Improvement Co...	21,323
Gasoline lamps maintained by Penna. Globe Light Co....	12,870
Gas lamps supplied by the Northern Liberties Gas Co....	74
Gas lamps maintained by Bureau of Correction.....	123

In addition to the gas and gasoline lamps enumerated above, there are 10,312 electric arc lights under the care of the Department of Public Safety (Electrical Bureau) and 50 electric arc lights maintained by the Board of Directors of City Trusts, located on Delaware avenue, between Vine and South streets; and also, 97 electric arc lights are furnished free of cost to the City by the different electric light companies for privileges granted.

The 300 gas lamps which, under the terms of the lease of the Philadelphia Gas Works, the United Gas Improvement Company is required to erect annually, are entirely inadequate to meet the demands made upon the Department. Operative builders are constantly making requests for gas lamps on streets which are newly opened and built upon and Councils, in the near future, will have to provide some means by which the Department can erect gas lamps in addition to the 300 provided for.

The work of the United Gas Improvement Company has been satisfactorily performed, the lamps having been lighted and extinguished regularly and kept in good repair.

Bids were advertised for and contract awarded to the Pennsylvania Globe Gas Light Company for furnishing and lighting naphtha lamps during 1904, as follows:

For plate burner lamps of 20 candle power guaranteed, per lamp per year, \$21.

For Welsbach incandescent lamps of 60 candle power guaranteed, per lamp per year, \$29.50.

During the year 1904, all the plate burner lamps were changed to Welsbach incandescent lamps, and on September 6, 1904, after due advertisement, contract was awarded to the Pennsylvania Globe Gas Light Company, the only bidder, for 1905, as follows:

For Welsbach incandescent lamps of 60 candle power guaranteed, per lamp per year, \$29.50.

The work of the Pennsylvania Globe Gas Light Company has been performed satisfactorily, the lamps having been maintained in good order and lighted with regularity.

The detailed report of the Chief of Bureau, transmitted herewith, gives a statement of the number of gas and gasoline lamps discontinued and relocated during the past year.

The following statement shows the number of gas and gasoline lamps, also expenditures of the Bureau of Lighting during the years 1903 and 1904:

	1903.		1904.	
	Number of Lamps.	Cost during the Year.	Number of Lamps.	Cost during the Year.
Gas lamps maintained by the United Gas Improvement Company.....	21,142	21,444
Gasoline lamps.....	13,084	\$315,650 85	12,570	\$355,798 79
Gas lamps supplied by the Northern Liberties Gas Company.....	74	1,500 96	74	1,494 84
Gas lamps maintained by the Bureau of Correction.....	231	231
Salaries and office expenses.....	11,762 18	11,592 45
Total.....	34,481	\$328,922 44	34,619	\$368,886 08

	1903.	1904.
Of the gas lamps maintained by the United Gas Improvement Company there were not lighted, because of their proximity to electric lights.....	121	121
Of the gas lamps maintained by the Department of Charities and Correction there were not lighted, because of their proximity to electric lights.....	108	108
	<u>229</u>	<u>229</u>

Bureau of Street Cleaning.

The work of this Bureau during the year 1904 has been commended by the public for the satisfactory manner in which it has been performed.

During the year, \$975,398 were expended for cleaning streets, inlets, etc., and the collection and disposal of ashes, and \$538,165 for the collection and disposal of garbage, a total of \$1,510,563.

For violations of contracts, the contractors were fined \$7,327, which sum reverted back to the City Treasury.

During the year there were cleaned 294,501.10 miles of streets, 1,110,563 sewer inlets and 165,306 private alleys, from which were removed 230,271 cart loads of dirt. There were removed from buildings 644,973 cart loads of ashes and 29,737 cart loads of dry waste. There were also removed and disposed of 380,529 cart loads of kitchen garbage and 34,949 dead animals.

About 56,000 cart loads of snow were removed from the streets at a total cost of \$8,726.75. Councils should make liberal appropriations for this purpose, as the accumulation of snow, owing to the collection of filth, is a menace to the public health. In most of the large cities to-day, the removal of snow from the principal thoroughfares is taken as a matter of course and is done regardless of cost.

The cost of cleaning streets, alleys and inlets and removal of ashes and dead animals, was \$3.31 per running mile, an increase over 1903, for the reason that the severe winter of 1904 made regular cleaning impossible and the removal of ashes and household waste now requires from two to three carts for work formerly done by one, due to the increased distance of dumping grounds from points of collection. In this connection I would add the location of dumping grounds is an element which must enter largely into the future prices for cleaning streets and removal of ashes, as the cost for collecting ashes to-day is about 55 per cent. of the total contract price for cleaning streets, etc.

Contracts for 1905 have been awarded as follows: For cleaning streets, collection and removal of ashes, etc., for entire City, \$950,000, and for the collection and disposal of garbage for the entire City, \$560,000.

Owing to the greatly improved service rendered by the contractors in this Bureau during the year 1904, there were received by the Bureau of Street Cleaning from all sources, 1,311 complaints less than during the year 1903.

The following is a statement in detail of the operations of the Bureau of Street Cleaning during the year 1904 and totals for the year 1903:

DISTRICTS.	CLEANED.						REMOVED.					Number of Complaints of all Kinds.
	Squares.	Alleys.	Inlets.	Cross-ings.	Market Houses.	Snow from Fire Plugs.	Number of Dead Animals.	NUMBER OF LOADS.				
								Dirt.	Ashes.	Dry Waste.	Garbage.	
First	600,360	25,599	290,227	189,928	610	4,850	6,186	49,800	126,800	5,776	51,089	447
Second.....	532,704	25,613	309,686	191,154	1,222	5,580	6,682	52,291	121,947	7,222	52,914	965
Third.....	481,446	31,933	167,180	112,029	355	3,608	7,406	20,997	110,020	5,196	94,788	453
Fourth.....	747,019	33,170	92,779	124,887	12	1,926	7,747	52,955	105,733	4,106	101,570	545
Fifth.....	554,388	43,991	231,058	119,321	2,871	6,928	33,555	180,473	7,437	80,168	421
Sixth.....	29,094	19,633	17,900	6,293	11,673	27
Total 1904.....	2,945,011	165,306	1,110,563	755,219	2,199	25,128	34,949	230,271	644,973	29,737	380,529	2,858
Total 1903.....	2,302,398	158,074	1,033,759	219,642	2,144	6,100	17,513	218,923	630,593	27,949	301,643	4,169

Total Work During the Year 1904.

Bureau of Surveys.

The total expenditures of the Bureau of Surveys during the year 1904, were \$1,164,698.02, of which sum \$261,318.34 was to meet current expenses, and \$903,379.68 was for extensions. The receipts were \$131,337.10, or \$934.55 greater than the previous year.

The Commission appointed in 1902 under authority of the Act of Assembly of June 14, 1897, to fix the location of the line dividing Philadelphia and Delaware Counties in the vicinity of Cobbs creek and to re-establish this line, has made its final report. The Commission held twenty sittings for the purpose of hearing testimony, examining records and discussing surveys. The report was submitted to the Courts of Quarter Sessions of the Peace for the Counties of Philadelphia and Delaware, December 30, 1904, accompanied by plans showing the boundary line and the markings thereof. The boundary line was fixed and is fully described in the report.

The amount appropriated for the construction of main sewers was \$700,000 out of the \$16,000,000 loan, which was apportioned amongst nineteen main sewers. These have all been placed under contract and work being performed, with the exception of three, for which proposals have been invited and bids will be received early this month.

The proposed sewer in Market street has not yet been placed under contract. The general and detailed designs for the sewer have been prepared but the possibility of certain changes in the Subway construction has caused the Department to withhold the advertising of this work.

The detailed statement of the work on the main sewers will be found in the report of the Chief Engineer, which is hereto attached. Satisfactory progress has been made on the various sewers which comprise the drainage system.

Drainage in First, Twenty-sixth, Thirty-sixth and Thirty-ninth Wards. The rapidity with which new buildings have been constructed in the southern section of the City, both east and west of Broad street, has made it necessary to build larger sewers on various parallel streets running from the Delaware river to Broad street, and also a relief sewer on McKean street to avoid overflow in certain territory. Work on McKean street sewer, designed to accomplish this purpose, has been prosecuted for several years, until the construction has been completed between the Delaware river and Twelfth street. By reason of additional appropriations, contracts were entered into and work is now progressing from Twelfth to Broad street. It is desirable to continue this work on Broad street, from McKean to Mifflin street, thence westward and northward to Sixteenth and Tasker streets.

Frankford Intercepting System.—This is one of the most important of the larger sewerage systems which is receiving the attention of the Department and upon which depends the giving to the residents of Frankford sanitary conveniences equal to that of other sections of the City. The system is large and will be costly, but its beneficial results will be far reaching.

It is intended to practically abolish the Little Tacony creek by intercepting the flow to the northward and carry it into Frankford creek, near its mouth. There are several large manufacturing plants along the present banks of the creek, the employees of which are affected more or less by the pollution of the stream.

The diversion of the flow of the creek will permit of the construction of an intercepting sewer and the ultimate opening of Torresdale avenue. Considerable progress has been made towards this end and with additional appropriation it will be a matter of short time before the object is accomplished. The completion of this system will event-

ually necessitate the construction of a large intercepting sewer on Wheatsheaf lane, to receive the dry weather flow of the Wingohocking creek, and finally, the construction of an intercepting sewer along the line of Frankford creek, emptying into the Wheatsheaf lane sewer. The importance of this work cannot be overestimated.

Branch Sewers and Inlets.—During the year 1904, there were constructed 21.499 miles of branch sewers at public expense, at a total cost of \$423,549.84. There was appropriated for the reconstruction of inlets \$5,000, which was placed under contract. Contracts were also entered into for the construction of new inlets, curved curbing, etc., to the amount of \$13,000.

The total length of all sewers built and inspected during 1904 was 29.75 miles, divided as follows:

Main sewers	2.522 miles.
Branch sewers	21.499 “
Sewers built at private expense.....	5.730 “

The total length of sewers constructed to January 1, 1905, is as follows:

Main sewers	162.929 miles.
Branch sewers	754.193 “
Sewers built at private expense.....	91.612 “
	<hr style="width: 100%; border: 0.5px solid black;"/>
	1008.734 “

Parks and Parkways.—The interest in the movement to increase the park areas of the City and to establish a system of connecting boulevards is growing constantly. Most of the large cities of the United States are actively engaged in the work of Park and Parkway extension.

Philadelphia possesses splendid natural advantages for work of this character and plans are gradually being evolved for the development of a comprehensive system which will add much to the attractiveness of our City.

Actual work has been begun on certain portions of the system.

By ordinance of September 8, 1903, an extension of Hunting Park was authorized, increasing its area from 43 to 96 acres.

The plans for Cobb's Creek Park and Parkway, which was authorized to be placed on City plan by ordinance of June 27, 1904, are now being prepared. These contemplate the laying out of an avenue 100 feet wide, from Market street to Woodland avenue, a distance of four miles. About 129 acres are included in the area of the avenue and park.

The ordinance of March 28, 1903, which authorized the placing of the Parkway, from City Hall to Fairmount Park, upon the City plan, was amended by an ordinance approved June 27, 1904, which provided for a slight change in location at the City Hall end and reduced the width west of Logan Square to 250 feet. The Board of Surveyors subsequently confirmed the plans on November 7, 1904.

Railroad Improvements and Extensions.—During the year there were no railroad grade crossings abolished. Plans looking to the abolishment of grade crossings on South Broad street, where the tracks of the Pennsylvania Railroad Company and Schuylkill River East Side R. R. cross this street, have been prepared, and conferences with the companies have been held on the subject.

Rapid Transit Subway.—The work of the Philadelphia Rapid Transit Company in constructing the subway on Market street, is progressing satisfactorily and studies are now in course of preparation for continuing the subway around City Hall and east on Market street to the Delaware river.

New York Short Line Railroad, etc.—An ordinance was approved during the yast year, authorizing certain underly-

ing companies of the Philadelphia & Reading Railway Co. to make alterations in the location and grades of their tracks between Fifth street and Cheltenham Station and to construct a line of railroad across the Thirty-fifth Ward, from a point near Cheltenham station to the Poquessing creek, a distance of seven miles, the object being to facilitate the handling of traffic between Philadelphia and New York. All streets and roads are to be crossed by bridges and the railroad companies are obligated to pay all land damages by reason of said work. The company will also be required to pay one-half the expense of all bridges where streets will be opened in future under or over the railroad tracks.

Testing Laboratory.—The work of the testing laboratory grows in value annually and a comparison with the cost of testing by private laboratories shows a great saving to the City in this particular, while the value to the City in obtaining materials of high standard for its public works is incalculable.

Bridges.—There was available at the beginning of the year \$103,508.90 for the construction of bridges, and by ordinance of June 27, 1904, \$1,000,000 out of the loan of May 18, 1904, was appropriated for this purpose, \$500,000 of which was apportioned as per ordinance of August 11, 1904, for constructing nine bridges.

Four bridges were completed during 1904 and six other contracts were entered into upon which work was not completed.

While the appropriation for the construction of bridges during the past year has been liberal, it will be necessary for Councils to provide additional funds to furnish facilities for transportation and intercommunication. In the report of the Chief Engineer will be found a list of bridges which it is important should be built as early as possible.

Improvement of Delaware Avenue.—During the past

year the railroad companies having rights on the widened portion of Delaware avenue, laid three tracks of improved pattern on the street, of a design which will permit of as little obstruction to travel as is consistent with the operation of heavy cars upon the street. At the same time this work was going on, the street paving of a permanent character laid on a concrete foundation, was laid under directions of the Girard Estate, subject to supervision by the proper officials of this Department.

Improvement of Channel of Schuylkill River.—During the past year there was removed from the channel of the Schuylkill river 380,400 cubic yards other than rock or wreckage and 25.51 cubic yards of large boulders, making the total of dredging completed under Contract No. 10, 641,000 cubic yards of material other than rock, and 61.13 cubic yards of rock. This work is being done by authority of ordinance of June 27, 1902, under an appropriation of \$400,000 made available from the loan of June 11, 1902.

There has been paid on account of the work done under this contract \$261,449.04, which represents 80 per cent. of the money earned.

Removing the wreck of S. S. "Bermuda."—On August 15, 1900, the S. S. "Bermuda" sunk in the dock adjacent to Pier No. 19, North Wharves. Several unsuccessful attempts to raise the vessel by various owners having been made, she was abandoned in October, 1901. On December 31, 1903, Councils made an appropriation to remove this obstruction to commerce, and contract was awarded to the lowest bidder for doing the work, the City agreeing to make no claim for the vessel or its cargo.

Work on this contract is progressing, but no payments on account thereof will be made until the work is completed.

District Surveyors.—The Board of Surveyors held twenty-two regular meetings. Fourteen special meetings

were held, in order to visit sections of the City where changes are contemplated in the City plan. Road day hearings were held in April and September, at which times property owners appeared before the Board and gave testimony for and against proposed changes of plans. At these hearings 78 plans were heard, which included three sectional plans of the Parkway, as revised by ordinance of June 27, 1904.

The Board confirmed 71 plans and rejected five. A number of plans for improvement to street passenger railways were also considered.

Work amounting to \$152,439.89 was performed for the various Departments and Bureaus of the City, the combined credits and cash receipts being \$73,308.36 more than the total expenses of the fourteen survey districts.

The following is a summary of the receipts and expenses of the District Surveyors for the year 1904 and totals for the year 1903:

Summary of Receipts and Expenses of District Surveyors.

Districts.	SURVEYORS.	Cash Receipts.	Credit for work done for the City	Total credit.	EXPENSES.				Balance profit to the City.	Profit to the City in 1903.	Increase.	Decrease.
					Salaries.	Pay of Assist'nts.	Miscellaneous.	Total.				
1	John M. Nobre.....	\$3,723 48	\$9,313 96	\$13,037 44	\$3,000 00	\$8,404 00	\$1,298 08	\$12,642 08	\$395 41	\$1,595 14	\$1,199 78
2	Chas. W. Close.....	3,466 59	6,812 44	10,279 03	3,000 00	5,619 99	1,025 40	9,645 39	638 64	1,240 71	607 07
3	W. C. Cranmer.....	5,879 12	11,530 41	17,409 53	3,000 00	8,059 92	1,182 56	12,242 48	5,167 05	3,357 18	\$1,809 87
4	F. Bloch.....	2,178 77	8,128 05	10,306 82	3,000 00	4,918 00	1,014 61	8,932 61	1,374 21	1,566 23	192 02
5	Walter Brinton.....	13,594 37	7,945 74	21,540 11	3,000 00	9,820 58	1,711 30	14,531 88	7,008 23	10,534 34	3,526 11
6	Joseph Mercer.....	13,650 46	10,653 48	24,303 94	3,000 00	9,633 32	1,928 79	14,562 11	9,741 83	14,404 92	4,663 09
7	W. K. Carlile.....	2,638 47	6,324 34	8,962 81	3,000 00	4,000 00	1,021 81	8,021 81	941 00	325 36	615 64
8	C. A. Sundstrom.....	2,722 58	14,437 05	17,159 63	3,000 00	10,932 05	2,014 61	15,996 66	1,162 97	236 94	926 08
9	Joseph C. Wagner.....	7,093 08	11,048 19	18,141 27	3,000 00	11,232 96	1,392 18	15,675 09	2,466 18	1,318 26	647 92
10	John H. Webster, Jr..	4,311 27	15,995 31	20,306 58	3,000 00	8,949 93	1,155 82	13,105 75	7,700 83	6,162 30	1,533 53
11	Joseph Johnson.....	13,195 50	9,908 18	22,503 68	3,000 00	9,631 67	1,685 74	14,317 41	3,136 27	7,510 85	675 42
12	J. H. Gillingham.....	15,929 49	15,660 09	31,589 58	3,000 00	7,977 50	1,592 39	11,569 39	19,019 69	10,900 59	8,119 10
13	H. M. Fuller.....	9,037 18	9,022 46	18,059 64	3,000 00	9,780 00	1,072 77	14,452 77	3,606 87	1,556 19	2,050 68
14	C. B. Webster.....	3,084 41	16,260 19	19,344 60	3,000 00	8,647 33	1,793 09	13,440 42	5,904 18	6,734 33	880 65
	Total 1904.....	\$101,004 77	\$152,439 89	\$253,444 66	\$42,000 00	\$117,707 25	\$20,429 05	\$180,136 30	\$73,308 36	\$37,993 84	\$16,383 19	\$11,068 67
	Total 1903.....	\$102,396 61	\$150,593 33	\$252,989 94	\$42,000 00	\$114,996 40	\$27,999 70	\$184,996 10	\$67,993 84	\$58,522 53	\$17,500 48	\$3,029 17

The following tables give a summary of operations of the Bureau of Surveys in the actual construction of work and the receipts and expenditures during the years 1903 and 1904:

Summary of Main, Branch and Private Sewers built during the years 1903 and 1904.

	1903.		1904.	
	No.	Linear feet.	No.	Linear feet.
Intercepting sewer extensions.....	3	12,407.48	3	1,332
Main sewers.....	29	30,938.93	23	11,964
Branch sewers.....	103	82,588.89	157	118,514
Private sewers.....	58	21,421.00	62	30,256
Total.....	193	*147,441.30	245	†157,086

* Equal to 27.92 miles. † Equal to 20.75 miles.

Statement of Work upon Bridges during the years 1903 and 1904.

	1903.	1904.
Finished.....	6	5
Begun.....	5	3
Authorized.....	3	9
Planned.....	5	9

Statement of Receipts.

Year.	Receipts of Bureau.	Receipts of District Surveyors.	Total.
1903.....	\$28,005 94	\$102,396 61	\$130,402 55
1904.....	80,332 33	101,004 77	181,337 10

Statement of Expenditures.

	1903.	1904.
Current expenses.....	\$275,701 08	\$261,318 84
For extensions.....	1,560,008 80	908,379 68
Total.....	\$1,885,704 88	\$1,164,698 02

The following is a summary of the operations of the Registry Division of the Bureau of Surveys during the years 1903 and 1904:

Registry Division.

	1903.	1904.
Number of certificates of registered owners issued....	4,228	4,896
Number issued for use of Law Department.....	547	575
Receipts from certificates of registered owners.....	\$1,054 02	\$1,102 00
Receipts from miscellaneous sources.....	\$216 80	\$888 10
Number of original lots plotted.....	10,171	12,099
Number of transfers registered.....	85,369	37,765
Number of plans made for use of City Departments, Bureaus, etc.....	501	62
Number of examinations of registry plan books made by the public.....	54 883	57,088
Number of descriptions of property filed for registry.	45,540	49,864
Number of titles perfected.....	2,361	2,047
Number of certificates of legal opening of streets issued to Bureaus, etc.....	2,078	1,708
Number of certificates of registered owners in municipal lien cases for Law Department.....	1,181	668
Number of certificates of registered owners in municipal lien cases for Receiver of Taxes.....	1,086

Bureau of Water.

The total expenditures of the Bureau of Water for the year were \$4,919,630.38, of which \$1,526,954.06 were for current expenses and \$3,392,676.32 were for extensions,

the greater portion of the latter amount having been expended for work in connection with the Improvement, Extension and Filtration of Water Supply.

The receipts for the year were \$3,643,671.13, or \$48,917.16 in excess of 1903.

The increase in the consumption of water in the sections of the City east of the Schuylkill river still continues and great difficulty was experienced in keeping the locality supplied. Various expedients were resorted to and a failure of the supply was only prevented by partially shutting it off by closing the valves on some of the mains to save the water pumped during the night for use in day time. Notwithstanding these efforts, many complaints of short supply were received.

There has been no improvement in the quality of water furnished the above sections of the City and conditions became so serious early in the year, that pending the completion of the Torresdale Filter Plant, which will supply this locality with filtered water, arrangements were made to lay additional mains and to make the necessary pipe connections to supply a limited quantity of water from the Wentz Farm Reservoir. This work was completed the latter part of the year, but is not yet available for use, owing to the delay in operating the new engines at Lardner's Point Pumping Station, which are necessary to furnish the additional water.

West Philadelphia has been furnished with an ample supply of water and during the latter part of the year the quality has been very much improved. On April 1, 1904, the first filtered water (about 3,000,000 gallons per day) was turned into the West Philadelphia district, mixing with the raw water from George's Hill Reservoir.

As the filter basins were completed and put into service, the supply of filtered water was increased and on June 3, connections were made which enabled the Department to

supply the section of West Philadelphia, east of Thirty-eighth street, with filtered water. It was not until December 13, however, that the entire district was supplied from the Belmont filter plant.

In this connection it was found that while the pumps at the Belmont Station were able to pump all the water necessary to supply West Philadelphia from George's Hill Reservoir, they were unable to deliver sufficient water into the sedimentation basins at the Belmont filter plant, which are 67 feet higher in elevation than George's Hill Reservoir; and there was, therefore, a steady depletion of the water stored in those basins to make up the deficiency in the pumpage. This deficiency must be provided for by additional boilers and also by new engines of modern type and efficiency.

Similar conditions exist at the Roxborough works, where new engines and boilers are also needed, although, in this instance, we have been able to reduce the territory supplied from these works and thus keep the demands for water within the limits of the capacity of the pumps. This arrangement, however, is unsatisfactory, as it deprives a large area of the use of water from a recently constructed filter plant and which is rendered partly useless by reason of inadequate pumping facilities at the Roxborough Station.

The delay in making additions to the pumpage systems, necessitated by the growth of the City, thus overworking the machinery, has resulted in numerous and serious breakdowns of the pumps and engines at all the large stations, crippling the service to such an extent that, in some instances, months were required to make repairs.

Owing to the breaks, the total pumpage during the year 1904 has not increased as would have been the case had all the pumps been in continual service. Neither was the water in the reservoirs maintained at as high a level as

desired, thus reducing the head, or pressure, in the distribution systems and depriving many citizens of a full and ample water supply.

In connection with the consumption of water I desire to say that if the increase should continue during the present decade in proportion to that ending in 1900, we will have to provide by 1910, for a pumping capacity of 550,000,000 gallons per day, which will exceed our present capacity by about 198,000,000 gallons, to pump which it will require five new pumps of 10,000,000 gallons each, and the City will then be in no better condition to furnish an ample supply of water than it is doing to-day.

The total consumption of water in 1904 was 120,153,801,452 gallons, making a daily average of 328,289,075 gallons, an increase over the previous year of 1,010,922 gallons per day. The average per capita consumption per day was 233.2 gallons, a decrease of 4.9 gallons from that of the previous year.

The total pumpage during the year was 126,181,026,489 gallons, an increase over 1903 of 2,165,091,820 gallons.

The cost of pumping 1,000,000 gallons of water 100 feet high during 1904 was \$5.11, or 0.09 less than the preceding year.

There are at present laid in the City 1,466.77 miles of water mains, of which 21 miles 890 linear feet were laid in 1904. There are 14,017 fire hydrants in service, 370 of which were installed during the past year. There were 5,780 new water attachments made during the year.

By ordinance of Councils approved June 27, 1904, the Department was prohibited from installing water meters in any premises in the City of Philadelphia. Until more equitable rates are arranged, this Department is opposed to the use of meters, as the present rate of 30 cents per 1,000 cubic feet is grossly inadequate.

The recommendations of the Chief of Bureau for new

boilers, engines, etc., at the Belmont, Belmont High Service, Roxborough and Roxborough High Service Pumping Stations, at an estimated cost of \$705,000, have my approval and should be provided for at an early date.

These recommendations provide for the following work:

Belmont Pumping Station:

New Boiler house, ten boilers and stack.....	\$105,000
New engine house and three 10-million gallon engines..	200,000
One 36-inch pumping main.....	65,000

Belmont High Service Station:

One 5-million gallon engine.....	\$ 26,000
----------------------------------	-----------

Roxborough Station:

New boiler house, eight boilers and stack.....	\$ 83,000
Four 5-million gallon engines.....	175,000
Coal shed	55,000

Roxborough High Service Station:

New boiler house and two boilers.....	\$25,000
One 5-million gallon engine.....	26,000

A 16-inch service main is needed in the Kensington and Oxford turnpike, from the Frankford High Service Station to Courtland street, the estimated cost of which is \$38,000.

Suitable quarters should be provided for the transaction of business in the Seventh Purveyor's District. Their headquarters at present are located on the west side of the Schuylkill river below South street, where they are frequently flooded during times of freshet in the river. The lot on Parkside avenue, below Belmont avenue, which has been set aside for this purpose, should be fitted up, as the necessary buildings, fence, etc., can be erected at a cost of \$9,000.

Fairmount and Flat Rock Dams.—On February 22, there occurred one of the periodical freshets in the Schuylkill river, breaking up the ice and carrying it over the

Flat Rock and Fairmount Dams, both of which structures were badly damaged, as may be seen by the illustrations accompanying the report of the Chief of Bureau.

An examination of the Fairmount Dam showed that only the new structure, erected in 1872, immediately in front of the old dam, was damaged. The new structure was originally built as close to the face of the old dam as possible, the intervening space being filled with earth and concrete. Considerable leakage occurred, which, for years, the Bureau has made ineffectual efforts to stop. On June 15 Councils made an appropriation of \$15,000 for repairs, which was found to be insufficient, and on November 26, an additional sum of \$10,000 was provided. The work was placed under contract and satisfactory progress has been made.

While the repairs to the dam were in progress, there was an opportunity for checking the leakage referred to and this has now been reduced to a minimum.

The Flat Rock Dam was also seriously injured by flood and ice. An examination showed that a large section of the eastern end of the dam was washed out and before repairs could be made it would be necessary to draw the water in the Flat Rock pool to so low a level that it would not flow into the pump wells at the Roxborough works, which would have deprived the greater part of Manayunk and all of Roxborough, Germantown and Chestnut Hill of water.

To overcome the difficulty, the erection of centrifugal and rotary pumps on the river bank was commenced immediately and prosecuted day and night until completed. The object of these pumps was to lift the water from the river and force it into the pump wells in the engine houses, so that it could be pumped into the reservoirs in the usual manner. This pumping plant was completed in seven days and on March 4, 1904, the centrifugal pumps were started.

These pumps were in continuous service until April 26, when temporary repairs to the dam were completed and the river restored to its normal level. No difficulty was experienced in supplying all the water necessary to keep the engines in the old engine house in continuous service. To furnish water to the new pump well in the new engine house, a similar station was erected back of the new engine house directly over the intake. The total cost of this work, for labor and materials, was \$15,241.97.

The Flat Rock Dam, being the property of the Schuylkill Navigation Company, the duty and expense of making the repairs fell upon that company. The new structure is now finished and no apprehension need be felt as to its stability.

Distribution.—The Bureau has been much hampered by lack of appropriation with which to purchase and lay service mains. Delay in this work is exceedingly discouraging to builders and restricts the development of suburban sections of the City. Ample appropriation should be made for this purpose, as the money expended is more than returned to the City by the collection of frontage charges paid by the owners of property fronting on the streets in which water pipes are laid.

The following tables give the numbers and types of engines, locations and capacities of reservoirs and a summary of the operations of the Bureau of Water; also receipts and expenditures for the years 1903 and 1904:

Statement of the Number and Type of Engines and their several Aggregate Capacities, at the Various Stations.

Pumping Station.	Designated Number of Engine or Turbine.	Type of Engine.	Designed Capacity in Million Gallons per Day.	Total.
{ Old Station..... Old Station..... Old Station..... Old Station..... Old Station..... New Station..... New Station..... New Station..... New Station.....	5	Compound Rotary.....	20,000,000	170,000,000
	6	Simpson Compound Rotary.....	10,000,000	
	7	Marine Compound Rotary.....	20,000,000	
	8	Worthington Duplex.....	10,000,000	
	11	Gaskill.....	20,000,000	
	9	Worthington Duplex.....	15,000,000	
	10	Worthington Duplex.....	15,000,000	
	2	Holly.....	80,000,000	
	3	Holly.....	30,000,000	
Queen Lane.....	1	Southwark.....	20,000,000	80,000,000
Queen Lane.....	2	Southwark.....	20,000,000	
Queen Lane.....	3	Southwark.....	20,000,000	
Queen Lane.....	4	Southwark.....	20,000,000	
Belmont.....	1	Worthington Duplex.....	4,500,000	85,500,000
Belmont.....	2	Worthington Duplex.....	4,500,000	
Belmont.....	3	Worthington Duplex.....	6,500,000	
Belmont.....	4	Worthington Duplex.....	20,000,000	
Belmont.....	5	Holly Horizontal Compound.....	10,000,000	
Belmont.....	6	Holly Horizontal Compound.....	10,000,000	
Belmont.....	7	Holly Horizontal Compound.....	10,000,000	

Statement of the Number and Type of Engines, etc.—Continued.

Pumping Station.	Designated Number of Engine or Turbine.	Type of Engine.	Designed Capacity ¹ in Million Gallons per Day.	Total.
Belmont High Service.....	1	Worthington.....	2,000,000	7,000,000
Belmont High Service.....	1	Worthington.....	5,000,000	
Roxborough Old House.....	1	Worthington Duplex.....	4,000,000	85,500,000
Roxborough Old House.....	2	Worthington Duplex.....	5,000,000	
Roxborough Old House.....	3	Worthington Duplex.....	6,500,000	
Roxborough New House.....	4	Worthington Horizontal Compound.....	5,000,000	
Roxborough New House.....	5	Worthington Horizontal Compound.....	5,000,000	
Roxborough New House.....	6	Worthington Horizontal Compound.....	5,000,000	
Roxborough New House.....	7	Worthington Horizontal Compound.....	5,000,000	
Roxborough High Service.....	1	Worthington.....	5,000,000	40,000,000
Roxborough High Service.....	2	Worthington.....	5,000,000	
Roxborough High Service.....	3	Worthington Centrifugal.....	10,000,000	
Roxborough High Service.....	4	Worthington Centrifugal.....	10,000,000	
Roxborough High Service.....	5	Worthington Centrifugal.....	10,000,000	
Mt. Airy.....	1	Davidson.....	1,000,000	80,0,000
Mt. Airy.....	2	Davidson.....	1,000,000	
Mt. Airy.....	3	Knowles.....	1,000,000	
Chestnut Hill.....	1	Knowles.....	250,000	750,000
Chestnut Hill.....	2	Worthington Duplex.....	500,000	

Statement of the Number and Type of Engines, etc.—Continued.

Pumping Station.	Designated Number of Engine or Turbine.	Type of Engine.	Designed Capacity in Million Gallons per Day.	Total.
Frankford.....	1	Marine Compound Rotary.....	10,000,000	57,000,000
Frankford.....	2	Corliss Compound Rotary.....	10,000,000	
Frankford.....	3	Southwark Rotary.....	22,000,000	
Frankford.....	4	Southwark Foundry Quarter Crank Flywheel.	15,000,000	
Frankford High Service.....	1	Holly Horizontal Compound.....	3,000,000	7,000,000
Frankford High Service.....	2	D'Auria Compound Duplex.....	4,000,000	
Fairmount.	1	Turbine Wheels.....	2,000,000	33,290,000
	3	Turbine Wheels.....	5,330,000	
	4	Turbine Wheels.....	5,330,000	
	5	Turbine Wheels.....	5,330,000	
	7	Turbine Wheels.....	5,100,000	
	8	Turbine Wheels.....	5,100,000	
	9	Turbine Wheels.....	5,100,000	
Total				499,040,000

Statement of the Location, Date of Completion, Elevation and Capacity of the City's Reservoirs.

Name of Reservoir.	Location.	Date of Completion.	Height ab'v'e City Datum.	Capacity in Gallons.
Fairmount. { Reservoir No. 1..... Reservoir No. 2..... Reservoir No. 3..... Reservoir No. 4, Section 1. Reservoir No. 4, Section 2. Reservoir No. 4, Section 3.}	East Fairmount Park.....	1815	94 feet...	26,850,000
		1821		
		1827		
		1835		
		1836		
		1836		
Lehigh.....	Sixth and Lehigh avenue.....	1862 1871	114 "	5,720,000
Spring Garden.....	Twenty-sixth and Master streets.....	1844	120 "	12,950,000
Corinthian.....	Corinthian avenue and Poplar street.....	1862	120 "	27,841,000
East Park. { Section 1..... Section 2..... Section 3.....}	East Fairmount Park.....	1887	183 "	806,400,000 319,480,000 205,620,000
		1888		
		1889		
Queen Lane { North Basin..... South Basin.....}	Thirty-third street and Queen lane.....	1894	238 "	177,480,000
		1877	167 "	86,046,000
Frankford.....	Oxford turnpike and Comly street.....	1870	212 "	89,758,000
Belmont.....	West Fairmount Park.....	1908	279 "	75,000,000
Belmont.....	Belmont and City avenues.....	1908	239 "	16,500,000
Belmont Clear Water Basin.....	Monument avenue and Ford road.....	1851	863 "	4,546,000
Mount Airy.....	Allen's lane and Mower street, Germantown.....	1866	966 "	12,838,000
Roxborough.....	Ridge and Shawmont avenues.....	1908	325.75 "	5,000,000
Roxborough Clear Water Basin.....	Dearney and Fowler streets.....	1898	414 "	71,594,000
New Roxborough. { North Basin..... South Basin.....}	Port Royal avenue and Ann street.....	1908	410 "	75,488,000
New Roxborough Clear Water.....	Port Royal avenue and Hagy street.....	1895	964 "	8,000,000
Belmont Stand Pipe.....	West Fairmount Park.....	1895	491 "	106,000
Roxborough Stand Pipe.....	Port Royal avenue and Ann street.....	1895	900 "	106,000
Frankford Stand Pipe.....	Oxford turnpike and Comly street.....	1900		106,000
Total.....				1,494,117,000

Statement of Pumpage for the years 1903 and 1904.

	1903. Gallons.	1904. Gallons.
Pumped to Reservoirs.....	124,015,934,669	126,181,026,489
Equal to gallons pumped 100 feet high.....	248,768,806,094	251,214,168,044

NOTE.—The "pumped to Reservoirs," etc., includes 5,794,865,874 gallons or repumpage to higher levels at Belmont, Roxborough, Roxborough Annex, Mt. Airy, Chestnut Hill and Frankford High Service Stations which, deducted from the total pumped gives a total pumpage from rivers of 120,386,160,615 gallons.

The quantity stored in reservoirs on December 31, 1904, was 232,360,163 gallons more than that stored on December 31, 1903. This quantity deducted from the total pumpage from rivers makes the total consumption for 1904, 120,153,801,452 gallons. The cost of pumpage is based on the total pumpage. The consumption per capita is computed from the average consumption during 1904 of 328,289,075 gallons per day.

	1903. Gallons.	1904. Gallons.
Pumped by water power.....	7,736,381,403	6,965,261,094
Pumped by steam power.....	116,279,558,266	118,215,745,395
Largest quantity pumped in twenty-four hours.....	384,893,464	389,485,408
Smallest quantity pumped in twenty-four hours.....	213,150,635	274,725,827

Year.	Average daily consumption.	Average consumption in gallons per capita per day.*	Cost of one million gallons pumped one hundred feet high.
	Gallons.	Gallons.	
1903.....	327,278,158	237.5	\$5 20
1904.....	328,289,075	238.2	5 11

Estimating the population at *1903, 1,378,298; *1904, 1,407,690.

The cost of pumping one million gallons 100 feet high during 1904 was \$5.11, or \$.09 less than during the previous year. About five and one-half per cent. of the total pumpage was by water power, the turbine wheels using 208,958,432,820 gallons to pump 6, 965,281,094 gallons.

Year.	PIPE LAID.			*PIPE RELAID.	FIRE HYDRANTS PLACED IN POSITION.			SUBSTITUTED FOR DEFECTIVE HYDRANTS.			Fire Hy- drants in Use.	New Water Attach- ments.
	Feet.	EQUAL TO			Feet.	New Style.	Old Style.	Total.	New Style.	Old Style.		
		Miles.	Feet.									
1908	136,391	25	4,391	†15,254	348	348	190	190	18,647	5,687
1904	111,770	21	890	‡23,719	370	370	229	1	230	14,017	5,700

Total pipe laid, 1,466.77 miles.
*Adds nothing to feet in ground.

† 1908. Pipe taken up is less than quantity relaid 1,382 feet.
‡ 1904. Pipe taken up exceeds quantity relaid 462 feet.

*Statement of Receipts and Expenditures for the years
1903 and 1904*

	Receipts, 1903.	Receipts, 1904.
Receipts from water rents.....	\$3,275,997 53	\$3,868,408 06
Receipts from fractional rent.....	68,992 21	66,156 60
Receipts from water pipes.....	128,265 82	85,008 76
Receipts from City Solicitor's office.....	43,555 83	87,887 35
Receipts from penalties.....	31,512 60	32,539 27
Receipts from delinquent rent.....	31,041 32	36,607 50
Receipts from Chief Engineer's office.....	7,709 19	8,627 62
Receipts from searches.....	3,021 75	2,986 75
Receipts from delinquent penalties.....	4,657 72	5,454 22
Total	\$3,594,753 97	\$3,643,671 13
	Exp'nditures, 1903.	Exp'nditures. 1904.
Current expenses.....	\$1,463,065 14	\$1,526,954 06
For extensions.....	6,074,269 48	3,392,676 32
Total	\$7,537,334 62	\$4,919,630 38

Bureau of Filtration.

Work on the Improvement, Extension and Filtration of the Water Supply has been prosecuted with much vigor during the past year and many important branches of the work were put in commission.

There has been appropriated to date for this great improvement \$22,500,000 from loans and direct taxation, which has been expended as follows:

Paid on completed contracts.....	\$4,885,137.49
Paid on uncompleted contracts.....	9,227,209.01
Limits of uncompleted contracts, less payments...	4,458,115.99
Land damages.....	876,435.55
Expenses, supplies, advertisements, etc.....	163,316.77
Inspections by contract.....	13,758.06
Salaries and wages of engineering staff.....	666,848.84
Expended by Bureau of Water.....	1,013,149.89
Damages to property on account of pipe laying....	16,816.26
Repaving over pipe trenches.....	81,264.51
Available balance	1,097,947.63

There were 471,738 acres of land appropriated for filter and other works.

Lower Roxborough Filters.—The filters at Lower Roxborough Station were in continuous operation during 1904, an average of 8,430,000 gallons being filtered daily at a cost of \$4.56 per million gallons of water.

The capacity of the station is 12,000,000 gallons per day, with the co-operation of the preliminary filters, but owing to inadequate pumping machinery at Shawmont, this capacity has not often been attained. When this quantity of water is filtered, it is estimated the cost of operation will be reduced to \$3.22 per million gallons.

Upper Roxborough Filters.—During the past year we have filtered at this station a daily average of 9,530,000 gallons per day, at a cost of \$5.32 per million gallons.

As at the Lower Roxborough plant, insufficient pumpage facilities at Shawmont prohibited a full utilization of the

filter capacities at the Upper Roxborough Station, at which station it is possible to filter 20,000,000 gallons of water daily at a greatly reduced cost proportionately for maintenance.

In wards where filtered water is being used, there is a marked difference of the devastating effect of typhoid fever over those wards which are not so supplied, which indicates the great desirability of distributing the filtered water to a larger portion of the City than is now receiving same.

Belmont Filters.—The first of these filters were put in operation during March of 1904; all were in actual service on September 10, 1904. The filter plant is now in active operation, but the full capacity will not be reached until the preliminary filters are completed.

The daily average amount of water filtered at the Belmont Station was 26,600,000 gallons, at a cost of \$3.58 per million gallons.

The work on the preliminary filters at the Belmont Station was started late in the season. The excavation is practically completed and it is thought within six months after commencing operations in the spring of 1905, the filters will be in operation.

From experiments conducted along this line, we anticipate being able to operate the preliminary filters at the rate of 80,000,000 gallons of water per acre per day.

The work done under Contract No. 66, Extension of Pipe Distribution System, embraced the laying of pipe of sizes 24-inch, 20-inch and 16-inch, to supply filtered water from the Lower Roxborough Filters to portions of the Twenty-eighth and Thirty-eighth Wards and the laying of 30-inch, 20-inch and 16-inch mains on various streets to afford an improved pressure in the business section of the City, which, for a long time, has suffered by reason of the poor supply.

On Contract No. 25, Torresdale Filters, the work is

practically completed. This included the construction of fifty-five filters and appurtenances, and it is thought that what little remains to be done can be finished in ninety days. All the filters and the clear water basin have been tested for water tightness and accepted.

The work on Contract No. 54, Queen Lane Contingent of Filters at Torresdale, is of a similar character to that done under Contract No. 25 and is approaching satisfactory completion. Of the ten filters embraced in this contract, three have been accepted.

Work on the preliminary filters at Torresdale was not started until November 15, 1904, so that but an inconsiderable amount of work was done before severe winter weather set in.

Torresdale Conduit, Contract No. 14.—This contract was completed during the past year and at no time was there any indication of a lack energy on the part of the contractor to forward the work to the earliest possible completion.

Considerable delay was occasioned by the various conditions that were met from time to time during the progress of the work.

In the report of the Chief Engineer of Bureau of Filtration will be found an enlarged description of this great work.

Oak Lane Reservoir, Contract No. 27.—Work upon this contract was finished so far as construction features are concerned, during the year 1904. All that remains to be done at the present time to complete the contract for acceptance by the City, is the test for water tightness of the two divisions of the reservoir. These tests are now in progress.

Lardner's Point Pumping Station No. 2.—This contract, with the exception of some minor details, has been

completed for the past six months and it is hoped that by the end of January, 1905, the work will be in condition to admit of the payment of the final estimate to the contractor.

Lardner's Point Pumping Station No. 3, Contract No. 68.—Bids for this work were received during the year 1904 and work has been progressing so satisfactorily, that 56 per cent. of the contract is completed.

Lardner's Point Pipe Distribution System, Contract No. 28.—The operations on this contract were continued during the year and nearly all possible work performed within the limits of the present contract. To complete the work contemplated under this contract will require an additional sum of about \$283,000.

In the comprehensive report of the Chief Engineer will be found much valuable and interesting data in relation to this great undertaking as well as a description of the work necessary to be done to complete the system of filtration.

The work on the improvement of the water supply is shown by reference to the following table, which gives quantities of more important items under construction during the year 1904:

Item.	Description.	Quantity.	Lower Roxborough.	Upper Roxborough.	Torr Col
1	Excavation	Cubic yards.	66,257	184,157	8
2	Embankment	Cubic yards.	22,000	59,500
3	Puddle.....	Cubic yards.	8,750	17,060
4	Concrete	Cubic yards.	12,974	24,836	2
5	Brick masonry.....	Cubic yards.	111	302	1
6	Rubble masonry.....	Cubic yards.
7	Cast iron pipe.....	Tons.	220	1,005
8	Special castings.....	Tons.	50	170
9	Stop valves, 4-inch to 72-inch.....	Each.	55	{ 1 sluice, } { 63 valves. }
10	Cast iron fixtures, etc.....	Pounds.	43,021	52,860	1
11	Miscellaneous steel.....	Pounds.	70,040	181,512	3
12	Filter drains.....	Linear feet.	6,885	15,875
13	Filter gravel.....	Cubic yards.	4,298	9,490
14	Filter sand.....	Cubic yards.	18,247	26,867
15	Granolithic pavement.....	Square yards.	4,742	10,200
	Remarks.....

List of Contracts for the Improvement, Extension and Filtration of the Water Supply.

Contract No.	Description of Contract	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
1 I Sup.	A Testing Station.....	Thomas Parker.....	Feb. 27, 1900..	Mar. 6, 1900...	\$9,000 00	} \$11,653 54	July 13, 1900.
	Extension to Testing Station.	Thomas Parker.....	May 7, 1900...	5,000 00		
2	Ice Refrigerating Machine....	Newb'g Ice Machine & Eng. Co.....	July 20, 1900..	Aug. 20, 1900..	800 00	800 00	Nov. 19, 1900.
3	Filtering Sand and Gravel for Testing Station.....	Norcross & Edmunds.....	July 20, 1900..	Sept. 4, 1900..	2,500 00	1,016 54	Nov. 2, 1900.
4	Platinum Ware for Testing Station.....	Chas. Lentz & Sons.	July 20, 1900..	July 27, 1900..	674 50	649 50	Oct. 31, 1900.
5	Test Borings.....	Flaghouse & Beeson	Aug. 7, 1900..	Sept. 6, 1900..	9,750 00	8,883 30	March 9, 1901.
6	Platinum Ware for Testing Station.....	Arthur H. Thomas Co.....	Dec. 12, 1900..	444 95	444 95	Feb. 6, 1901.
7	Lower Roxborough Filters.....	Dec. 12, 1900..	No award made. Readvertised as Contract No. 10.			
8	Sand Ejector.....	Patrick Gormly....	A pr. 17, 1901..	May 6, 1901...	1,800 00	1,712 03	August 7, 1901.

48

49

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
9	Cast Iron Water Pipe, Special Castings Stop Valves, Pipe-laying, etc.....	Bids rejected on Pipe Lines "A" to "J" inclusive. See Contracts "9 A," "9 B" and "9 C" for rest of contract.					
9A	Cast Iron Stop Boxes.....	J. Alfred Clark.....	Feb. 11, 1901..	May 14, 1901..	\$2,100 00	\$1,568 80	Dec. 21, 1901.
9B	Stop Valves.....	Eddy Valve Co.....	Feb. 11, 1901..	May 8, 1901..	17,000 00	14,408 06	Dec. 21, 1901.
9C	Cast Iron Water Pipe and Special Castings for Lower Roxborough Filters.....	Daniel J. McNichol.	Feb. 11, 1901..	May 8, 1901..	7,500 00	7,488 14	Dec. 20, 1901.
10	Lower Roxborough Filters...	Daniel J. McNichol.	Feb. 11, 1901..	Mar. 20, 1901..	250,000 00	230,880 20	March 1, 1902.
11	Pumping Engines and Boilers and Electric Traveling Crane for Lardner's Point Pumping Station.....	Holly Mfg. Co.....	May 1, 1901..	June 6, 1901..	360,000 00	165,784 49	Not completed.
12	Upper Roxborough Filters...	Daniel J. McNichol.	Apr. 17, 1901..	May 8, 1901..	540,000 00	550,911 59	Nov. 11, 1903.
13	Rotary Stop Valves, Patterns and Core Boxes.....	Eddy Valve Co.....	Apr. 17, 1901..	June 1, 1901..	13,000 00	12,825 00	Nov. 22, 1902.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
14	Torresdale conduit.....	D. J. McNichol.	May 28, 1901..	Oct. 4, 1901....	\$1,350,000 00	\$1,245,153 48	Not completed.
15	A Test Pit at Lardner's Point.	Contract abandoned. Work done by Water Bureau.					
16	Belmont Sedimentation Reservoir, Filters and Clear Water Basin.....	Ryan & Kelley.....	May 28, 1901..	Aug. 7, 1901...	2,000,000 00	1,969,136 18	Oct. 10, 1904.
17	Extension of Distribution System.....	Daniel J. McNichol.	April 17, 1901.	June 4, 1901...	750,000 00	749,455 01	Oct. 24, 1902.
18	Low Service Pumping Machinery for Upper Roxborough Filters.....	Henry R. Worthington, Inc.....	July 29, 1901..	Aug. 22, 1901..	23,500 00	21,332 09	March 29, 1904.
19	Belmont Rising Mains, Upper Roxborough Connection Pipes and Extension of Distribution Pipe System...	Daniel J. McNichol.	Dec. 18, 1901..	Jan. 30, 1902..	500,000 00	499,805 18	Feb. 7, 1903.
20	Triplex Pumps and Gasoline Driving Engines for Upper Roxborough Filters.....	Fairbanks, Morse & Co.....	Dec. 18, 1901..	Mar. 1, 1902...	10,800 00	10,490 00	Jan. 25, 1904.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
21	Low Service Pumping Station for Upper Roxborough Filters.....	Henderson & Co., Ltd.....	Sept. 25, 1901..	Oct. 21, 1901..	\$21,000 00	\$18,636 42	Not completed.
22	Hand Traveling Crane for Low Service Pumping Station, Upper Roxborough Filters.....	Alfred Box Co.....	July 29, 1901..	Dec. 19, 1901..	2,900 00	2,800 00	Aug. 14, 1902.
23A	Administration Building and Pumping Station, Upper Roxborough Filters.....	Daniel J. McNichol.	June 25, 1902.	Aug. 6, 1902..	48,000 00	38,440 60	Aug. 19, 1903.
24	Filtering Materials and Collectors for Upper and Lower Roxborough Filters and Sand Washers for Lower Roxborough Filters.....	Daniel J. McNichol.	Dec. 18, 1901..	Jan. 30, 1902..	290,000 00	280,358 53	Aug. 24, 1903.
25	Torresdale Filters and Clear Water Basin.....	Daniel J. McNichol.	Dec. 18, 1901..	Jan. 18, 1902..	5,000,000 00	4,717,167 05	Not completed.
26	Torresdale Testing Station....	Patrick Gormly....	July 29, 1901..	Aug. 20, 1901..	9,000 00	8,648 00	Dec. 19, 1901.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
27	Oak Lane Reservoir.....	R. A. Malone & Co..	Dec. 18, 1901..	Mar. 14, 1902..	\$550,000 00	\$446,159 46	Not completed
28	Lardner's Point Distribution.	Daniel J. McNichol.	Feb. 16, 1903..	Mar. 4, 1903..	1,300,000 00	1,180,660 43	Not completed.
29	Lardner's Point Pumping Station, No. 2.....	Geo. C. Deitrich....	Sept. 17, 1902.	Oct 4, 1902 ...	565,000 00	466,342 26	Not completed.
30	Lardner's Point Pumping Station, No. 2.....	Feb. 26, 1902..	Readvertised as Contract No. 29.			
32	Addition to Testing Station at Sp. Garden Pump'g Station	Sept. 25, 1901 .	No Award Made.			
33	Sand Washers for Upper Roxborough Filters.....	E. M. Nichols.....	Mar. 24, 1903 .	Apr. 4, 1903...	4,000 00	3,849 00	Sept. 4, 1903.
34	Torresdale Intake.....	D. J. McNichol.....	Aug 2, 1904..	Aug. 8, 1904 ..	180,000 00	No payments made.
37	Preliminary Filters, Lower Roxborough.....	Maignen Filtr'n Co	Sept 23, 1902.	Oct. 27, 1902..	49,800 00	No payments made.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
37A	Foundation and Superstructure for the Lower Roxborough Preliminary Filters...	Daniel J. McNichol.	Feb. 16, 1903..	Mar. 4, 1903..	\$50,000 00	\$47,076 48	April 8, 1904.
38	Prelim'y Filters for Belmont.	Feb. 18, 1904..	No award			
39	Prelim'y Filters for Belmont and Torresdale.....	D. J. McNichol.....	Nov. 1, 1904..	Nov. 22, 1904..	1,580,000 00	13,262 40	Not completed.
40A	Low Service Drainage for the Belmont Filters.....	Camden Iron Wks..	June 30, 1903..	July 27, 1903..	7,000 00	7,298 44	Dec. 30, 1904.
40B	Sand Washer, Pumps and Boilers for Belmont Filters.	I. P. Morris Co.....	June 30, 1903..	July 24, 1903..	20,000 00	16,543 12	Not completed.
42	Administration Building and Pumping Station at Belmont Filters.....	H. B. Shoemaker & Co.....	June 30, 1903..	July 17, 1903..	55,000 00	51,488 86	Sept. 24, 1904.
44	Electric Lighting System for the Upper and Lower Roxborough Filters.....	Pa. Equipment Co..	Mar. 24, 1903..	Apr. 22, 1903..	15,500 00	14,577 48	Not completed.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
45	Electrical Generators, Driving Engines, etc., for Lardner's Point Pumping Station, No. 2.....	J. F. Buchanan & Co	Feb. 18, 1904..	Aug. 5, 1904..	\$9,000 00	No payments made.
46	Electric Lighting System for the Belmont Filters.....	Pa. Equipment Co..	June 30, 1903..	July 21, 1903..	20,000 00	\$13,773 37	Not completed.
48	Electric Traveling Crane for Lardner's Point Pumping Station, No. 3.....	Alfred Box Co... {	Aug. 2, 1904... Nov. 1, 1904..	No award. Nov. 17, 1904..	6,500 00	No payments made.
49	Filtering Materials and Underdrains for the Belmont Filters.....	Daniel J. McNichol.	Feb. 16, 1903..	March 4, 1903.	365,000 00	349,736 91	Sept. 28, 1904.
50	Filtering Materials and Underdrains for the Torresdale Filters.....	Daniel J. McNichol	Feb. 16, 1903..	March 4, 1903.	500,000 00	167,620 00	Not completed.
54	Queen Lane Conting'nt—Torresdale Filters.....	D. J. McNichol.....	Feb. 18, 1904..	July 28, 1904..	570,000 00	467,873 45	Not completed.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
59	Sand Washers and Ejector Pipes for Torresdale Filters.....	E. M. Nichols.....	Aug. 11, 1904..	Sept. 8, 1904..	\$37,000 00	\$21,397 77	Not completed.
62	Baffles for the Lower Roxborough Reservoir.....	June 25, 1902..	No award made.			
63	Sand washers for the Belmont Filters.....	Patrick Gormley...	June 30, 1903..	July 16, 1903..	6,800 00	6,595 00	Dec. 8, 1903.
65	Hand Travelling Crane for the Low Service Pumping Station, Belmont Filters....	Alfred Box Co.....	June 30, 1903..	July 16, 1903..	2,700 00	2,700 00	Aug. 4, 1904.
66	Pipe Line "U"—Extension of the Roxborough Distribution System.....	J. H. Louchheim....	Sept. 4, 1903.. Feb. 18, 1904..	No award made. Aug. 3, 1904.	110,000 00	85,474 88	Not completed.
67	Pumping Machinery for Lardner's Point Pumping Station, No. 2.....	Holly M'fg. Co....	Feb. 18 1904..	Aug. 18, 1904.	440,000 00	No payments made.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

A 8 Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
68	Lardner's Point Pumping Station No. 3.....	Ryan & Kelly.....	Feb. 18, 1904..	Aug. 17, 1904..	\$ 350,000 00	\$155,668 68	Not completed.
73	Washers, boxes and pipes for Foundation Bolts of Engines at Lardner's Point Pumping Station, No. 3...	J. Alfred Clarke.....	Aug. 15, 1904..	Aug. 29, 1904..	2,050 00	2,048 25	Nov. 17, 1904.
74	Removal of Laboratories from Spring Garden Testing Station to Belmont Filters.....		Aug. 15, 1904.. Sept. 6, 1904..	No Award..	Work done by Water		Bureau.
75	Furnishing Electric Ducts for Torresdale Filters.....	Standard Vitrified Conduit Co.....	Aug. 15, 1904..	Sept. 2, 1904..	1,000 00	924 75	Oct. 10, 1904.
76	Furnishing and placing Ventilator Screens for Torresdale Filters.....	De Witt Wire Cloth Co.....	Aug. 15, 1904..	Aug. 30, 1904..	7,750 00	7,619 96	Dec. 22, 1904.

Director's Office.

The work of this office increases from year to year, in keeping with the increase in operations of the several Bureaus of the Department. My assistant and the clerks are at work early and late and the business of the office is conducted intelligently and with despatch.

The work of the Official Photographer, who is attached to this office, grows in volume and proves itself more valuable to the City each year.

The following table shows the work performed during the year:

Photo negatives made.....	904
Photo prints made	2,385
Prints mounted	837
Lantern slides made	110
Negatives indexed	386
Enlargements made	54
Blue printing, square feet.....	117,000

This work was done at a cost to the City of about \$4,500, while if done under contract would have cost \$6,000, a saving of \$1,500 and the service given is better, as no tracings for blue printing leave the building, thus saving a risk of damage or loss by fire. In addition to being part of the records, the many negatives taken are invaluable to the City in case of damage suits arising from excavations for sewers, etc.

PUBLIC WORKS DURING THE YEAR 1904

Transfers from.	Balance Available, 1905.	Total.	Amount Merging.	Receipts.	Number of Employes Dec. 31, 1904.
	\$5,000 00	\$82,106 67	\$63 33		11
\$1,000 00		120,426 80	3 20	\$2,319 46	24
		10,000 00		12 00	6
529,980 18	1,399,692 95	3,799,240 81	937 77	212,568 31	109
				25,322 68	12
		368,886 08	252 92		8
\$2,677 88		1,580,587 40	1,779 78		17
14,393 61	2,763,609 75	3,942,701 38	410 73	181,337 10	270
					14
23,480 32	1,984,639 60	6,877,750 30	7,913 89	3,643,671 13	1,218
611,000 00	3,649,512 50	5,079,000 00			184
212,532 09	\$9,752,454 80	\$21,810,699 44	\$11,361 62	\$4,015,725 68	1,373
330,883 08	6,700,238 74	\$20,247,074 57	\$64,704 26	3,920,266 57	1,307

† Also Included in the appropriation and in the expenditures of the Bureau of Water.

The following is a summary of the expenditures of the Directors office for the years 1903 and 1904:

Items.	1903.	1904.
1 Salaries.....	\$22,720 00	\$24,320 00
2 Horsekeep.....	1,399 98	1,400 00
3 Printing, stationery, etc.....	3,299 87
4 Advertising, incidentals, etc.....	1,450 00
5 Fitting up room for Official Photographer.....	2,498 75
Total.....	\$29,918 60	\$27,170 00

I desire to express my thanks for the valuable assistance given me at all times and to make acknowledgement of the splendid service rendered by the Chiefs of the several Bureaus of this Department.

Respectfully submitted,

PETER E. COSTELLO,

Director.

ANNUAL REPORT

OF THE

BUREAU OF WATER

FOR THE YEAR 1904

OFFICERS
OF THE
BUREAU OF WATER

Chief,

FRANK L. HAND.

General Superintendent,

ALLEN J. FULLER.

Chief Clerk,

J. T. HICKMAN.

Assistants to Chief,

WILLIAM WHITBY,

H. J. JOHNSON.

*Correspondence Clerk—*P. DEHAVEN.

Chief Draughtsman,

JOHN E. CODMAN.

Draughtsmen,

Martin Murphy,

John R. Gorman,

Andrew P. Peterson,

James H. Hand, Jr.,

Charles B. F. Waller,

Joseph D. Austin.

Assistants to Chief Clerk,

Thomas Spence,

A. H. Raven.

*Time Clerk—*Walter R. Timby.

*Clerk—*George G. Whitby.

*Assistant Clerk—*Kennedy McNeal.

*Search Clerk—*John S. Todd.

*Assistant Search Clerk—*John J. Maxwell.

*Assistant Clerk—*John J. Barney.

*Pipe Inspector—*Max. M. Segel.

*Pipe Clerk—*Charles H. Pyrah.

*Messenger—*Haines Lewis.

*Janitor—*David Richards.

*Watchman—*James Robinson.

*Watchman—*George Harper.

Telephone Operators,

Jennie M. Hannings, Calvin Craner.

Permit Clerk—Charles H. Russell.

Assistant Permit Clerk—James S. Van Vranken.

Chief Inspector—Edward Harshaw.

Inspectors,

Wm. A. Agnew,
Lewis Obermiller,
Theo. Yeager,
Jas. Buchanan,
George Crooks,
Henry Homiller,
Wm. J. Reed,
Conrad L. Eagle,
George Hoffinan,
John McGrory,
Harry J. Stone,

John A. Brown,
George W. Eckert,
Frank Sloan,
George Spence,
Hillary Conner,
Harrison D. Bates,
Edw. Blum,
Thos. G. Morris,
John T. Gault,
Robert M. Snyder,
Chas. W. Wells.

Works--General

Assistant to General Superintendent—Wm. Laumaster.

Clerk and Paymaster—Frank Hohlfeld.

Assistant Clerk—John B. Wright.

Foreman Machinist—Robert Bromiley.

Foreman Bricklayer—Jos. F. Ogden.

Foreman Carpenter—Henry Guest.

Foreman Plumber—Chas. H. Green.

Foreman Stonemason—Michael Farrell.

Foreman Painter—Joseph Work.

Foreman Rigger—Lewis Pederson.

Foreman Laborer—Wm. Calhoun.

Foremen of Repairs,

D. H. Rose,

E. N. Sampson.

General Storekeeper—John A. Acker.

Storekeepers,

Daniel D. Todd,

Wm. F. Glenn.

Electrician—Henry F. Morgan.

Lineman—Edw. J. Cavanaugh.

CONSTRUCTION AND REPAIR SHOP, Twelfth and Reed Sts.*Superintendent of Shop*—James H. Dean.*Clerk*—Morris P. Getz.*Watchman*—John W. Watkins.**Purveyors' Districts****FIRST DISTRICT OFFICE, 1120 Wharton Street.***Purveyor*—Charles T. Erichson.*Clerk*—Wm. J. Mackey.*Assistant Clerk*—James McCracken.*General Foreman*—Peter Carrigan.*Foreman of Repairs*—W. W. Wellington.*Hydrant Inspector*—James Preston.*Watchman*—John H. Peterson.**SECOND DISTRICT OFFICE, 918 Cherry Street.***Purveyor*—Joel M. Paullin.*Clerk*—John G. Campbell.*Assistant Clerk*—Albert Mancher.*General Foreman*—Fred. J. Gheen.*Foreman of Repairs*—Edw. Homan.*Hydrant Inspector*—Robert S. Hughes.*Watchman*—J. D. Kirkpatrick.**THIRD DISTRICT OFFICE, Beach St. and Susquehanna Ave.***Purveyor*—Charles J. Lowry.*Clerk*—Edwin Green.*Assistant Clerk*—Milton Fredericks.*General Foreman*—Robert Glenn.*General Foreman*—James Hutchinson.*Foreman of Repairs*—Wm. P. Yetter.*Hydrant Inspector*—Thos. P. Cowden.*Hydrant Inspector*—Henry Flake.*Hydrant Inspector*—Wm. Gerstner.*Hydrant Inspector*—Jno. R. Horn.*Watchman*—Jas. H. Jebbs.

FOURTH DISTRICT OFFICE, Twenty-sixth and Master Streets.*Purveyor*—John Montgomery.*Clerk*—Philip S. Thomas.*Assistant Clerk*—Jay T. Wilson.*Assistant Clerk*—Wm. W. Davis.*General Foreman*—George W. Showaker.*Foreman of Repairs*—John Richards.*Yardman*—Thos. F. Kelley.*Hydrant Inspector*—Wilson Lancaster.*Hydrant Inspector*—John H. Zepp, Jr.*Watchman*—Henry S. Martin.**FIFTH DISTRICT OFFICE, 4377 Manayunk Avenue.***Purveyor*—H. A. Markley.*Clerk*—F. J. Cornman.*General Foreman*—Wm. H. Dawson.*Foreman of Repairs*—George Rittenhouse.*Hydrant Inspector*—Jos. R. Gardy.**SIXTH DISTRICT OFFICE, Town Hall, Germantown.***Purveyor*—George W. Bardens.*Clerk*—R. M. J. Livezey.*Assistant Clerk*—Godfrey Dieter.*General Foreman*—Jos. B. Fowler.*Foreman of Repairs*—John L. Cameron.*Hydrant Inspector*—Samuel Atmore.**SEVENTH DISTRICT OFFICE, Thirtieth and South Streets.***Purveyor*—Michael Young.*Clerk*—John F. Mahaun.*Assistant Clerk*—Jas. S. Ashworth.*General Foreman*—Jas. H. Tawney.*Foreman of Repairs*—David Anderson.*Watchman*—John C. Bishop.*Watchman*—Jacob H. Boon.

ANNUAL REPORT
OF THE
BUREAU OF WATER
FOR THE YEAR 1904

EIGHTEENTH ANNUAL REPORT
OF THE
BUREAU OF WATER

ONE HUNDRED AND THIRD ANNUAL REPORT
OF
**OPERATIONS CONNECTED WITH THE CITY WATER
SUPPLY**

Philadelphia, January 19, 1905.

PETER E. COSTELLO, Esq.,
Director Department of Public Works.

DEAR SIR:—I have the honor to present herewith my annual report of the general condition of, and the work performed by, the Bureau of Water for the year ending December 31, 1904:

The water supply has been maintained throughout the City as effectively as the facilities at my command would permit.

Serious difficulty was experienced in supplying water to the older section of the City, between Vine and South streets and the Delaware and Schuylkill rivers. A failure of the supply in that locality was only prevented by resorting to the expedient of partially shutting it off, by closing the valves on some of the mains and partly closing others, to save, as much as possible, the water pumped during the night for use in daytime; yet, notwithstanding these efforts, there were many justifiable complaints of a shortage of water, causing inconvenience to householders, business establishments and manufactories, also a considerable risk from fires, losses from which were, providentially, small, owing to their limited number and to prompt extinguishment in incipient stages.

No improvement has been effected in the quality of the water supplied to that section. On the contrary, it has been deteriorating from year to year, so that at times of freshets in the rivers it is practically unfit for use unless it is first "settled," filtered, or treated in some manner to clarify it; and when, in addition to the objectionable quality of the water, there is added considerable difficulty in obtaining it, even in the most limited quantities, the conditions become unbearable, and many of the wealthier residents threaten to move permanently to their country homes unless some improvement is effected.

The gravity of this condition became so acute early in the year that, pending the completion of the construction of the Torresdale filter plant, which is eventually to supply that section of the City with filtered water, provision was made, under the supervision of the Bureau of Filtration, to lay additional mains and to make the necessary pipe connections to supply a limited quantity of water from the Wentz Farm reservoir. This work was not completed until the latter part of the year, and it is not as yet available for use, owing to the delay in operating the new engines at the

Lardner's Point pumping station, which are necessary to furnish the additional water as proposed.

The water supply in West Philadelphia has been ample in quantity, and, during the latter part of the year, very much improved in quality.

Pumpage from the Belmont Works to the new sedimentation basins was begun, and on April 1 the first filtered water (about 3,000,000 gallons per day) was turned into the West Philadelphia district, mixing with raw water from George's Hill reservoir.

As the filter basins were completed and put into service from time to time, the supply of filtered water was increased until June 3, when a connection was made between the 48-inch supply main, at Belmont and Monument avenues, to the old 20-inch supply main extending south in Belmont avenue, and through this pipe the section of West Philadelphia, east of Thirty-eighth street, has been receiving filtered water. It was not, however, until December 13 that West Philadelphia was entirely supplied from the Belmont filter plant.

It was found, in this connection, that while the pumps at the Belmont works were able to pump all the water necessary to supply West Philadelphia from George's Hill reservoir, they were unable to deliver a sufficient quantity of water into the sedimentation basins at the Belmont filter plant, which are at an elevation of 67 feet higher than George's Hill reservoir, and there was, therefore, a steady depletion of the water stored in those basins to make up the deficiency in the pumpage. This deficiency must be provided for by additional boilers and also by new engines of a modern type and efficiency, as hereafter stated in my estimate of the improvements and extensions required by this Bureau.

Similar conditions exist at the Roxborough works, where new engines and boilers are also needed, although, in this

instance, we have been able to reduce the territory supplied from these works, and thus keep the demands for water within the limits of the capacity of the pumps. This arrangement, however, is unsatisfactory, as it deprives a large area of the use of water from a recently-constructed filter plant, and which is rendered partly useless by reason of inadequate pumping facilities at the Roxborough pumping station.

In my report for last year I stated:

“The delay in making important additions to the pumpage systems necessitated from time to time by the growth of the City and the proportionate increased requirements of its water supply, can only lead to additional crippling of the service by overworking the machinery, with a corresponding inadequate water supply, thus inconveniencing and annoying water takers and retarding, instead of stimulating, enterprise throughout the several localities most affected.”

The above predictions have been abundantly verified by numerous and serious breakdowns of the pumps and engines at all our large stations, crippling the service to such an extent that in some instances weeks, and even months, were required to make the repairs.

Owing to these breaks the total pumpage during 1904 was not increased, as would have been the case if all the pumps had continued in good condition. Neither was the water in the reservoirs maintained at as high a level as desired, thus reducing the head, or pressure, in the several distribution systems, and by reason thereof depriving many citizens of a full and ample supply of water.

The following table shows the average daily pumpage from the Delaware and Schuylkill rivers during the years 1895 and 1904, a period of ten years:

Average Pumpage per Day at the Several Pumping Stations, 1895-1904.

Years.	Fairmount.	Spring Garden.	Belmont.	Queen Lane.	Roxborough.	Frankford.	Totals.
1895.	20,786,880	188,915,568	23,116,379	350,276	17,029,041	12,911,980	218,196,049
1904.	19,080,823	189,324,495	40,805,755	70,913,184	25,053,425	88,996,904	328,923,986
Increase.....	408,902	17,689,376	69,604,858	8,023,484	21,084,874	115,723,987
Decrease.....	1,756,007	1,756,007
Million gallons per day increase in ten years.....							118,967,980

*As a Further Illustration of the Rapid Growth of Important Features Pertaining to the Water Works,
the following Table is Submitted:*

	1860.	1870.	1880.	1890.	1900.	* 1904.
Population.....	565,529	674,022	817,542	1,046,064	1,258,687	1,407,600
Per cent. of increase.....		19.1	23.8	23.5	23.6	8.1
Average daily pumpage.....	20,400,000	36,700,000	57,700,000	157,200,000	287,200,000	325,000,000
Per cent. of increase.....		80	58	138	109	14
Per capita consumption.....	36	55	68	131	222	223
Per cent. of increase.....		53	24	93	69	5
Reservoir capacity.....	902,850	137,894,480	195,414,200	869,288,814	1,417,800,000	1,494,117,000
Per cent. of increase.....		53	42	345	63	5.4
Pumpage capacity.....		96,000,000	127,000,000	185,200,000	405,560,000	430,000,000
Per cent. of increase.....			32	46	109	8.5
Miles of pipe in service.....		497.4	746	959.5	1,338.4	1,466.8
Per cent. of increase.....			50	28	39	9.6
Total collections of water rents, etc.....	\$58,531.53	\$95,570.96	\$146,341.53	\$238,037.70	\$524,195.24	\$598,671.13
Per cent. of increase.....		68	55	64	37	12
Total expenditures during each decade.....		\$5,414,816.07	\$8,949,325.04	\$9,441,510.33	\$16,717,275.74	\$61,827,221.06
Per cent. of increase.....			65	6	78	

* Four years.

Both of the above tables are worthy of careful consideration, for they show conclusively the rapid growth of our water system, and that if the increase in the consumption (including waste of water) should continue during the present decade in proportion to that ending in 1900 (and I have every reason to believe that it will), it will then be necessary to provide, by the year 1910, for a pumping capacity of 550,000,000 gallons per day, which would exceed our present theoretical pumping capacity by 110,000,000 gallons, and our practical pumping capacity by about 198,000,000 gallons; or, in other words, during the next six years we shall require five new pumps of 10,000,000 gallons capacity each, and will then be in no better condition to furnish an ample supply of water to the City than we are doing to-day.

I have carefully considered this question of increased pumpage, and have concluded that in view of the great expenditures that will be required for additional pumps, engine and boiler houses, supply and pumping mains, it would be far better to reduce the consumption of water by the adoption of the "meter system" for regulating the charges to consumers.

Meters.

By inclination I am personally opposed to the use of water meters, if for no other reason than that they are, to a greater or less extent, annoying to the water works engineer, and, owing to the variation in the amount of the meter rent bills, to the consumer also. Moreover, I do not believe that any engineer, or any consumer who could obtain fair schedule rates, would desire to use water meters if it were possible for him to get along without them, and this is the point upon which the whole matter hinges, for there is no other device nor means by which the charges for water can be so fairly made for water consumed, nor

any other contrivance that will so effectively check the waste of water by making the consumer pay for it.

All matters relating to the adoption of water meters in this City must be similar to those applying to all other large cities, and it will be found here, as has been the case elsewhere, that, for financial reasons, it is not practical to provide and maintain a satisfactory water supply without water meters.

There are many arguments for and against the use of the meter system which are not without merit on either side, but perhaps no final conclusion on this subject will ever be reached until decided by the logic of necessity.

Under the system of charges based upon the character and number of openings from which water may be drawn, and generally known as "schedule rates," the consumption and waste of water may be unlimited. There is no incentive to prevent waste, unless it should happen to cause annoyance to the occupants of the premises, although, even in such cases, it is often allowed to continue for a long time before applying the remedy.

The effect of "schedule rates" is to divide consumers into three classes, viz.:

First. Those who are charged a fair rate for the quantity of water they consume.

Second. Those who pay for more water than they consume, and

Third. Those who consume far more water than they pay for.

From experiments made, these three classes may be divided into percentages of the whole population, *approximately* as follows:

First	Second	Third
Fair Charge.	Overcharged.	Undercharged.
3%	80%	17%

The consumption of water by the three divisions named, allowing for "slip" of pumps and the estimated quantity of water used for municipal purposes, is *estimated* as follows:

	First.	Second.	Third.
Per capita consumption....	110 gals.	65 gals.	635 gals.
Consumption in M. gallons per day	5 M. gals.	73 M. gals.	153 M. gals.
Percentage of total con- sumption	2.2	31.6	66.2
Approximate receipts	\$109,310 00	\$2,914,937 00	\$619,424 00
Receipts per M. gals.....	\$70 70	\$117 87	\$3 84

From the above statement it is apparent that the "schedule rates" are unfair to about 80 per cent. of the water-takers, who consume only from 31 to 32 per cent. of the total water supply and yet pay rents to the amount of \$2,914,937, or at the rate of \$117.87 per million gallons, while 17 per cent. of the population consume and waste over 66 per cent. of the total supply and only pay rents to the amount of \$619,424, or at the rate of \$3.84 per million gallons, a disproportion of rates and consumption that is not only unjust to the careful and economical citizen, but, by increasing the burden of maintaining the works, it also deprives him of the benefits of the proper improvement and extension of the pumpage and water systems, which, with each succeeding year, is necessary to provide for the additional demands for water.

The inequality of the charges by "schedule rates" is admitted by all who supply and consume water under this method of determining the ratings to be paid, and while this system of rating is unfair and unjust, as shown, and for moral and business reasons should be corrected, the greatest objection to it is owing to the lack of every restraint upon the waste of water, which becomes so great that it paralyzes every effort on the part of the Bureau to main-

tain the necessary pressures on the mains and furnish a satisfactory supply to the people.

For many years every chief of this branch of the City service has stated eloquently, in his annual reports, the difficulties experienced by reason of the unnecessary (often called criminal) waste of water, and they all advocate the same remedy—the application of the meter.

At the present time it is absolutely necessary that immediate steps be taken either to increase the pumping capacity, or to restrict the waste of water; otherwise the present unsatisfactory conditions will increase and become extremely critical to water consumers.

In 1901 ten new pumping engines were put into service, and already within four years nine new pumps are needed with additional boilers, boiler houses, pumping and supply mains, etc., in order to provide for the demands at present and in the immediate future.

Large sums of money are necessary to furnish this machinery and appurtenances, and taking into consideration the rate of increase of the consumption, it is probable that other large sums will be needed for extending the filter plants, which, with the additional operating expenses, will require an outlay that, in the present condition of the City's finances, will be exceedingly difficult to obtain.

There is no question that provision must soon be made for additional machinery, which, with the unrestricted use of water, will give relief for a short period of time, or that some action must be taken to restrict the inordinate waste of water. This can be most effectually and economically accomplished by adopting the meter system, which will not only justly apportion the rates to be paid by the consumers, but, by greatly reducing the waste of water, will render the present pumping facilities, reservoirs, mains and filter plants adequate to supply all sections of the City for many years to come.

I am of opinion, however, that in the event of the adoption of the meter system, the charge per 1,000 cubic feet of water should be increased from 30 cents, the present rate, to 60 cents; otherwise there would be a considerable reduction in the revenue as compared with the receipts from schedule rates.

Consumption.

The total consumption of water during 1904 was 120,-153,801,452 gallons, or at an average rate of 328,289,075 gallons per day; an increase as compared with that of 1903 of 1,010,922 gallons per day.

The average per capita consumption was 233.1 gallons, a decrease as compared with that of 1903 of 4.4 gallons.

The following table shows the average daily pumpage of water (computed from the pump registers) to the several distribution systems named, and the increase and decrease in each section:

Distribution System.	Average daily consumption in M. gallons.	Average increase or decrease in M. gallons per day.	Percentage of increase or decrease.
East Park.....	154,432,075	- 1.807	- 1.22
Belmont.....	40,606,000	+ 1.656	+ 4.25
Queen Lane.....	75,728,000	- 2.846	- 3.62
Roxborough.....	25,053,000	+ 1.847	+ 7.96
Frankford.....	32,470,000	+ 2.275	+ 7.53

There was a decrease in pumpage at the Fairmount Station of 2.3 million gallons per day, which was partly due to inability to run the turbines at times on account of low water in the Fairmount pool, and to the shutting down of Nos. 5 and 9 wheels for repairs.

The pumpage at the Spring Garden works was practically the same as during the preceding year, and, combined with that at Fairmount, together with water drawn from

the Frankford system, makes a total average consumption per day, in the East Park system, of 154,432,075 gallons, or about 227.8 gallons per capita.

In the Belmont, or West Philadelphia, district, the average daily pumpage was 40,606,000 gallons per day, an increase of 1,656,000 gallons per day, and the per capita rate 252 per day.

A large part of the additional pumpage of water in this district is probably due to sand washing, etc., at the filter plant.

In the Queen Lane system there was a decrease in the pumpage of 3.62 per cent., due entirely to disabled machinery.

The deficiency in pumpage at the Queen Lane station was made up by direct pumpage from the Spring Garden works, Nos. 8 and 10 engines at the latter station being used for that purpose.

The per capita rate of consumption in the Queen Lane district was 237 gallons, a slight decrease as compared with that of 1903.

At the Roxborough pumping station there was an increase of nearly 8 per cent. in the pumpage, and the per capita rate was 237.9 gallons. In this district, also, the greater part of the additional water pumped was for sand washing, etc., at the filter plant.

The increase in pumpage at the Frankford works was 7.5 per cent., nearly all of which was diverted into the East Park system.

The per capita rate of consumption in the Frankford distribution system was 251 gallons.

Revenue Collected.

The total collections during the year 1904 and the increased amount, as compared with that for 1903, were as follows:

Water rents	\$3,167,470 53
Meter rents	290,969 63
Frontage	85,003 76
Amount collected by City Solicitor.....	37,887 35
Penalties	37,993 49
New connections	12,732 00
Searches	2,986 75
Miscellaneous	8,627 62
	<hr/>
Total collections 1904.....	\$3,643,671 13
Total collections 1903.....	3,594,753 97
	<hr/>
Net increase 1904.....	\$48,917 16

Expenditures.

Expenditures for maintenance, service mains, etc., were	\$1,526,954 06
Expenditures for improvements and extensions	3,392,676 32
	<hr/>
Total expenditures 1904.....	\$4,919,630 38
Total expenditures 1903.....	7,329,613 87

Net Earnings of the Water Bureau.

The total revenue from water rents, etc.:

The total revenue from water rents, etc., from the installation of the water works up to December 31, 1904, was.....	\$87,442,321 39
--	-----------------

The total expenditures for maintenance:

The total expenditures for maintenance and construction, including the amounts paid for the improvement, extension and filtration of the water supply were	\$68,748,113 38
--	-----------------

Net profit earned by the Water Bureau:

Net profit earned by the Water Bureau from the installation of the water works up to December 31, 1904, was	\$18,694,208 01
---	-----------------

Extensions.

I have already referred to the necessity for increasing boiler and pumpage capacities of the Belmont and Roxborough stations, and submit the following statement covering those, as well as other, improvements for which immediate provision should be made.

Belmont Pumping Station.

New boiler house, ten boilers and stack	\$105,000
New engine house and three 10,000,000 gallon engines	200,000
One 36-inch pumping main	65,000

Belmont High Service Station.

One 5,000,000 gallon engine	\$26,000
---------------------------------------	----------

Roxborough Station.

New boiler house, eight boilers and stack	\$83,000
Four 5,000,000 gallon engines	175,000
Coal shed	55,000

Roxborough High Service Station.

New boiler house and two boilers	\$25,000
One 5,000,000 gallon engine	26,000
A 16-inch service main is needed in the Kensington and Oxford pike, from Frankford High Service Station to Courtland street; estimated cost	38,000

No adequate provision has been made for office, yard and other necessary conveniences for the transaction of business in the Seventh Purveyor's District. Their headquarters are now located on the west side of the Schuylkill river below South street, where they are flooded during times of freshet in the river, and other-

wise inconvenienced for want of room, housing, etc.

I earnestly recommend that suitable quarters be furnished them, on the lot which has been set aside for this purpose, on Parkside avenue above Belmont avenue, the improvements thereon to consist of an office, stable, storehouse, sheds, fencing, etc.; estimated cost..... \$9,000

Total \$752,000

In accordance with the request of the Fire Underwriter's Association, to have the high pressure fire service system extended so as to cover all streets running north and south, east of Broad street, and from Walnut to Race streets, I recommend for this purpose an appropriation of \$100,000.

Fairmount and Flat Rock Dams.

In my report for last year I stated:

"The repairs to Fairmount dam have been limited to replacing such fender logs as were loosened and washed away by the action of the water, and to such other minor work as could be done with the limited force and materials available for the purpose.

"In my previous reports I have frequently referred to the necessity for making extensive repairs to this important structure, which at no time can receive too much attention, and which, in its present condition, endangers 83 per cent. of the City's water supply." * * * *

"The repairs made by the Schuylkill Navigation Company to the Flat Rock dam, which broke in 1902, have successfully withstood the wear and tear of several freshets during the past year, but this dam is in too precarious a condition to allow it to remain as it is without taking some action to safeguard the water supply to the northwest section of the City.

“Both these structures should receive immediate attention, with a view to placing them in a strong and durable condition.”

On February 22 there occurred one of the usual periodical freshets in the Schuylkill river, breaking up the ice and carrying it over the Flat Rock and Fairmount dams, both of which were badly damaged, as may be seen by the following illustrations.

Examination of the Fairmount dam showed that only the new structure, erected in 1872, immediately in front of the old dam, was injured, the old dam remaining intact, and there was, therefore, no serious interruption of the pumpage by reason of low water in the Fairmount pool.


The new structure was originally built as closely to the face of the old dam as conditions would permit, the intervening space being partly filled with earth, and the balance of the distance, to the top of the dam with concrete.

Either by settlement, or from the pressure of the water, the new dam had receded a short distance from the old structure, leaving an opening between the concrete and the face of the old dam, through which considerable water found its way and passed under the concrete, and thence through the cribbing of the new structure to the river below.

For years this Bureau has made ineffectual efforts to stop the leakage, which was at times of such volume that the Fairmount pool was drawn down below the boating level, and the City has frequently been embarrassed by law suits brought by the Schuylkill Navigation Company on account of the low water interfering with the navigation.

Some of the cribbing of the damaged structure was found to be decayed, and nearly all the timber sheathing on top of it needed renewing.

On June 15 an appropriation of \$15,000 was made by Councils for repairs, but, during the prosecution of the



GENERAL VIEW OF FAIRMOUNT DAM, SHOWING GENERAL CONDITION AND BREAKS CAUSED BY FRESHET
IN THE RIVER.

Digitized by Google




VIEW OF NO. 1 BREAK.




VIEW OF NO. 2 BREAK.

Digitized by Google




VIEW OF NO. 3 BREAK.



BREAK IN FLAT ROCK DAM AS IT APPEARED AFTER THE FRESHET IN THE RIVER SUBSIDED.


Digitized by Google



VIEW SHOWING BREAK, WITH ONE OF THE NEW CRIBS USED TO CLOSE THE GAP IN PLACE.



NEW DAM PARTLY FINISHED IN FRONT OF THE OLD STRUCTURE AND VIEW OF CRIBBING CONSTRUCTED
ACROSS THE BREAK IN THE OLD DAM.



VIEW OF THE NEW DAM PARTLY FINISHED.

Digitized by Google

work it was found that this amount would be insufficient, and, on November 26, an additional sum of \$10,000 was made available to complete the work. The Messrs. Peoples Brothers were awarded a contract to make the repairs, and up to the present time they have reconstructed and ballasted all the damaged crib work and have removed and renewed part of the 10-inch timber sheathing on top of the dam. The total expenditures for this purpose amounted to \$14,862.80.

While the repairs to the dam were in progress there was an opportunity for checking the leakage referred to above.

A temporary coffer dam was built on the old (or submerged) dam, and exposed the openings through which most of the water escaped. The space between the two dams was supposed to have been filled with concrete, but, as a matter of fact, the surface was merely covered.

Many settlements and cracks were found, and the remedy for these consisted in thoroughly ramming into all interstices a mixture of finely broken stone and cement, and, for a finish, forcing in a rich grout mixture, tamping until a float was obtained.

This work was done by this Bureau, with the result that the leakage has been reduced to a minimum.

The renewal of the balance of the old 10x10 inch timbers on top of the dam is yet to be finished, and this work is awaiting a favorable opportunity, when the water in the Fairmount pool shall be sufficiently low to permit it to be done.

As stated above, on the night of February 22 the Flat Rock dam was also seriously injured by flood and ice. Examination showed that a large section of the dam at the eastern end was washed out, and that before repairs could be made the water in the Flat Rock pool would be drawn to so low a level that it would not flow into the pump-wells at the Roxborough works, in which event most

of Manayunk and all of Roxborough, Germantown and Chestnut Hill would soon be entirely deprived of water.

To overcome this difficulty, the erection of centrifugal and rotary pumps on the river bank was immediately begun and prosecuted day and night until completed. The object of the pumps was to lift the water from the river and force it into the pump wells in the engine houses, from which points it could then be pumped to the reservoirs in the usual manner.

Back of the old engine house, at the river edge, a wooden platform, extending partly over the river, was erected, upon which a rough board house was built, and within this structure were placed three 10-inch centrifugal pumps, with their independent steam engines, all of which, on two former occasions, were used at the same place under similar conditions.

The suction pipes of these pumps extended some distance from the shore to deep water. The discharge pipes converged to a large wooden tank, from which the water was conducted through a 30-inch pipe laid underground (which had remained in position since using it for a like purpose in 1902) to the pump wells in the old engine house.

The work of constructing this pumping plant was completed in seven days, and on March 4 the centrifugal pumps were started, by which time the water in the river had receded to 38 inches below the comb of the Flat Rock dam.

These pumps were in service continuously until the temporary repairs to the dam were completed and the river restored to its normal level (April 26.) The daily average pumpage was between 11 and 12 million gallons, and no difficulty was experienced in supplying all the water necessary to keep Nos. 2 and 3 Worthington engines, in the old engine house, in constant service.

To furnish water to the new pump well in the new en-

gine house, a similar station, consisting of platform, rough board house, pumps and engines, was erected back of the new engine house directly over the intake.

The pumping machinery at this station consisted of one 8-inch centrifugal pump, with self-contained engine (borrowed for the purpose from Messrs. Dietrich & Co.,) one 12-inch centrifugal pump and independent engine, belonging to the Bureau of Water, and two positive rotary pumps, driven by two 40-horse power 250-volt electric motors, purchased from the Southwark Foundry and Machine Company.

The electric current for driving the rotary pumps was obtained from the Shawmont Power House, through cables erected especially for the purpose.

This station was completed and put into service on March 21, and furnished an ample supply of water in the pump wells to run three of the four 5-million gallon high-duty Worthington engines, and from this date the water in the Roxborough reservoirs began to increase, instead of diminishing, from day to day, as had previously been the case.

The total expenses for this work, for labor and materials, was \$15,241.97.

The following diagram shows from February 22, when the Flat Rock dam broke, to March 21, when the Worthington engines were supplied with water from the centrifugal pumps, the depth of water in the Upper Roxborough reservoir, the water level in the river, in inches above and below the comb of the Flat Rock dam, and also the suction lift of the Worthington high-duty engines.

The Flat Rock dam is the property of the Schuylkill Navigation Company, and upon that company devolved the duty and expense of making the repairs.

The first effective work in this direction was accomplished by constructing cribs and filling them with stone

ballast, then launching them overboard in the crevasse successively, until a roughly-constructed arch was made across the opening, which was braced and strengthened with timbers and backed with spawls and earth to dam off the water.

After the construction of these preliminary repairs, a new dam was built from the east to the west shore, directly below the old dam, two good views of which work, partly completed, are shown in the illustrations.

The new structure is now entirely finished, and for some time to come there need be little apprehension as to its stability, or of any serious break that would affect the operation of the pumps at the Roxborough pumping station.




Fairmount Station.

The total pumpage at the Fairmount pumping station was 6,965,281,094 gallons, a decrease as compared with that of 1903 of 771,100,309 gallons.

The cost of pumping 1,000,000 gallons 100 feet high was \$2.78, an increase of 30 cents per million gallons.

This increased cost is due to the fact that, owing to low water in the river, there was less pumpage at this station, while the expense of operating the works was practically the same as if all the pumps were in constant service.

Owing to leakage through the roof, the old wheel house, in which are located Nos. 7, 8 and 9 wheels, has, for a number of years, been in a very dilapidated condition, and failing to obtain the necessary funds to have it re-covered with asphalt and concrete in a substantial manner, repairs were made with such labor and materials as this Bureau possessed. In making these repairs the entire roof surface of concrete was removed and replaced with one of cement, laid to new grade lines, for the better shedding of the water. This surface was then washed with three complete coats of Sylvester's wash, consisting of castile soap and water and alum and water, which effectively sealed the pores in



Digitized by Google

the cement. The cement was blocked four feet square and the joints filled with tar. Up to the present time, extending from warm to cold weather, the roof has remained tight, and the engine room, with its machinery, is now being repainted and put in a creditable condition.

Spring Garden Station.

The total pumpage at the Spring Garden station was 50,992,765,300 gallons, an increase of 112,400,360 gallons.

In June last the high pressure piston of No. 5 engine and the right hand pump rod broke. These were replaced with a new piston and a new rod.

Three suction and discharge pipes between the high pressure and intermediate pumps of No. 2 engine broke, and two of these were replaced with pipe made of boiler plate and the other one of cast iron.

There were numerous other minor accidents and repairs incidental to the operation of pumping engines, all of which have received attention, and the machinery at this station is in as fair a condition as the limited time for making repairs will permit.

Belmont Station.

The total pumpage at the Belmont works was 14,861,706,422 gallons, an increase of 608,300,196 gallons.

Of the old engines at this station, Nos. 1, 2 and 3 were designed to pump to the George's Hill reservoir, at an elevation of 212 feet C. D., and to enable them to pump to the Belmont sedimentation basin, at an elevation of 279 feet C. D., Nos. 1 and 2 engines have been equipped with new plungers, reduced from 22.5 to 19.75 inches in diameter, and No. 3 engine with plungers reduced from 28 inches to 24.25 inches diameter.

No. 4 engine was originally designed as a high duty engine, but owing to the difficulty in keeping this pump

in good condition, the high duty attachment has been removed and new plungers, reduced from $36\frac{1}{2}$ to 34 inches diameter, are now being constructed for the pump.

Nos. 5, 6 and 7 engines are modern quarter-crank fly-wheel engines, and pump to the Belmont sedimentation basins, for which work they were constructed.

Queen Lane Station.

The total pumpage at these works was 25,954,207,050 gallons, a reduction, as compared with that of the preceding year, of 1,187,650,150 gallons.

The principal reason for the great reduction in the pumpage at this station was due to the breaking down of the machinery.

On February 26 the low pressure discharge chamber of No. 3 engine cracked. It was patched with a plate of $\frac{1}{4}$ inch boiler iron, riveted securely over the fracture, and the chamber was further strengthened with iron bands. On March 18 the intermediate discharge chamber cracked. On March 22 this chamber was strengthened with bands, and connections to the low pressure pump were blanked off. The engine was then started "two-legged," but within a short time the intermediate chamber went to pieces. The connections were then blanked off so as to run the high pressure pump only, or one-third of the total pumping capacity of the engine, and in this condition it was continued in service until June 7, when the new chambers were installed.

Among other important repairs to the engines at this station was the installation of one new suction and three intermediate chambers.

Extensive repairs are needed to all the machinery at this station, but it is impossible to make them, owing to inability to shut down for a sufficient length of time to prosecute the work thereon.

Roxborough Station.

The total pumpage at the Roxborough Station was 9,169,553,425 gallons, an increase as compared with that of 1903 of 654,067,375 gallons.

A great many repairs have been made to the machinery at this station, the most important of which was the installation of five new pump chambers, one on No. 2 engine and four on Nos. 5 and 7 engines.

The engines and pumps are now in a fairly good condition, but, as is the case at Queen Lane Station, there are many repairs that should have immediate attention and which are prevented by inability to shut down the engines a sufficient length of time to prosecute the work.

Frankford Station.

The total pumpage at this station was 12,442,647,324 gallons, an increase as compared with that of 1903 of 1,369,523,943 gallons.

On two occasions the foundation bolts of No. 1 engine broke and the right hand discharge chamber cracked.

No. 2 engine was repaired in January and the foundations supporting the fly-wheel pedestal placed in proper condition, since which time this pump has given good service.

No. 3 engine was out of service from March to June, and was thoroughly overhauled during that period. For the last six months of the year this engine gave good service, but, owing to its peculiar construction, it is easily put out of adjustment by slight wear of its working parts, and it now requires considerable attention to keep it in good repair.

No. 4 engine also requires a complete overhauling, but most of this class of work is awaiting the operation of the pumps at the new Lardner's Point Station No. 2, which

can then furnish water to the Wentz Farm distribution district while repairs to the pumps at the old station are in progress.

High Service Stations.

The total pumpage at the High Service Stations was 5,794,865,874 gallons, an increase as compared with that of 1903 of 1,379,550,405 gallons.

The increase and the decrease in the pumpage at the several High Service Stations were as follows:

High Service Stations.	Pumpage.	Increase.	Decrease.
Belmont.....	830,781,770		36,339,235
Roxborough.....	1,400,300,670		145,629,475
Roxborough Annex.....	3,485,172,000	1,554,492,000	
Mt. Airy.....	28,223,750		8,489,396
Chestnut Hill.....	264,480	75,060	
Frankford.....	50,123,204	15,441,451	
Totals.....	5,794,865,874	1,570,008,511	190,458,106

All the engines at the High Service Stations are in excellent condition as are also the buildings and grounds; but serious complications are likely to arise at the Belmont High Service Station if any accident should occur to No. 2 engine; and at the Roxborough High Service Station also, if at any time the consumption should exceed the capacity of one of the two pumps, for there is only boiler power sufficient to run one engine at this station.

Two new boilers and a new engine (in place of No. 1 pump) should be installed at this station at as early a date as possible.

Distribution.

This Bureau has been very much hampered by lack of funds with which to purchase and lay service mains in all

parts of the City. Delay in this work is exceedingly annoying to builders, and restricts instead of encourages progress in the development of the suburban sections of the City.

Ample provision should be made for laying water mains, especially as the money expended for this purpose is more than returned to the City by the amounts collected for the frontage charges paid by the owners of property fronting on the streets in which water pipes are laid.

The total quantity of new pipe laid for the distribution of water was 111,770 feet, or 18,621 feet less than during the preceding year.

The total quantity of pipe now in use is 1466.77 miles, and the total number of fire hydrants 14,017.

Very respectfully yours,

F. L. HAND,

Chief of Bureau.

Comparison of Pumpage for the Delaware and Schuylkill Rivers for 1903 and 1904.

	GALLONS.		GALLONS.	
	1903.	1904.	Increase.	Decrease.
Annual pumpage:				
From rivers.....	119,600,619,200	120,386,160,615	785,541,415	
High service.....	4,415,315,469	5,794,865,874	1,379,550,405	
Total.....	124,015,934,669	126,181,026,489	2,165,091,820	
Maximum daily pumpage:				
From rivers.....	376,550,938	373,311,527		3,239,411
High service.....	7,842,526	16,173,881	8,331,355	
Total.....	384,393,464	389,485,408	5,091,944	
Average daily pumpage:				
From rivers.....	327,672,929	328,923,936	1,251,007	
High service.....	12,096,755	15,832,966	3,736,211	
Total.....	339,769,684	344,756,902	4,987,218	
Average daily pumpage from rivers, per capita.	238	234		

*Volume and Cost of Pumpage for Years 1894 and 1904,
Inclusive.*

Year.	Number of Gallons Pumped.†	Number of Gallons Pumped 100 Feet High.†	Cost per Million Gallons Pumped 100 Feet High.	Gallons Pumped per Capita per Day.	Population Estimated.
1894.....	72,078,724,238	121,199,588,887	\$3 48	159	1,238,112
1895.....	78,775,849,104	132,040,954,195	3 69	162	1,329,957
1896.....	87,693,642,529	161,776,711,713	3 43	172	1,367,815
1897.....	95,667,466,871	187,371,927,277	3 16	185	1,385,734
1898.....	102,241,835,372	210,828,629,825	2 97	196	1,400,000
1899.....	107,991,371,604	231,818,686,728	2 90	199	1,425,848
1900.....	106,822,576,055	218,119,532,621	3 71	221	*1,296,697
1901.....	108,805,457,224	210,456,847,513	4 14	211	1,321,304
1902.....	116,798,424,500	239,698,545,013	4 80	232	1,349,500
1903.....	124,015,934,669	248,768,806,094	5 20	238	1,378,298
1904.....	128,181,026,489	251,214,168,044	5 11	234	1,407,690

* United States Census.

† Including repumpage or high service.

*Cost of Raising 1,000,000 Gallons 100 Feet during
1903 and 1904.*

Pumping Stations.	1903.	1904.	Increase.	Decrease.
Fairmount	\$2.48	\$2.78	\$0.30	
Spring Garden	5.16	5.07		\$0.09
Belmont	5.40	5.04		.36
Queen Lane	3.88	3.61		.22
Roxborough	6.70	6.99	.29	
Frankford	6.98	6.19		.74
Average	\$5.04	\$4.93		.11
High Service Stations.				
Belmont	\$12.72	\$14.52	\$1.80	
Roxborough	9.17	9.61	.44	
Roxborough Annex	8.63	13.71	5.08	
Mt. Airy	221.76	296.46	74.70	
*Chestnut Hill	13,520.65	10,091.48		\$3,429.17
Frankford	216.67	130.08	86.59	
Average	\$15.56	\$16.99		\$1.43
Total average	\$5.20	\$5.11		\$0.09

* This station is practically out of service.

Comparison of the Nominal, Maximum, Minimum and Average Daily Pumpage for 1903 and 1904.

PUMPING STATIONS.	NOMINAL.		MAXIMUM.		MINIMUM.		AVERAGE.	
	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.
Fairmount	33,290,000	33,290,000	35,039,521	34,570,409	886,937	496,650	21,195,565	19,080,823
Spring Garden	170,000,000	170,000,000	159,402,160	154,597,230	82,518,740	98,659,890	139,398,260	139,324,495
Belmont	68,000,000	65,500,000	50,110,920	52,813,760	15,318,040	6,673,480	39,050,428	40,605,755
Queen Lane	80,000,000	80,000,000	80,990,750	80,506,050	17,527,800	41,338,150	74,361,248	70,913,134
Roxborough	35,500,000	35,500,000	30,702,720	32,064,095	5,278,755	11,793,725	23,330,099	25,053,425
Total from Schuylkill	386,790,000	384,290,000	356,246,071	354,551,544	122,030,272	158,961,895	297,335,605	294,927,632
Increase						36,931,623		
Decrease		2,500,000		1,694,527				2,407,973
Frankford	57,000,000	57,000,000	43,920,980	43,601,620	5,627,190	17,045,790	30,337,324	33,996,304
Total from Delaware	57,000,000	57,000,000	43,920,980	43,601,620	5,627,190	17,045,790	30,337,324	33,996,304
Increase						11,418,600		3,658,980
Decrease				319,360				
Totals from Delaware and Schuylkill. . .	443,790,000	441,290,000	400,167,051	398,153,164	127,657,462	176,007,685	327,672,929	328,923,936
Increase						48,350,223		1,251,007
Decrease		2,500,000		2,018,887				

Comparison of the Nominal, Maximum, Minimum, and Average Daily Pumpage, etc—Continued.

HIGH SERVICE STATIONS.	NOMINAL.		MAXIMUM.		MINIMUM.		AVERAGE.	
	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.
Belmont.....	7,000,000	7,000,000	3,341,440	2,341,440	1,891,200	1,153,440	2,375,674	2,269,895
Roxborough.....	10,000,000	10,000,000	5,096,520	5,113,485	3,817,495	2,849,280	4,235,425	3,825,958
Roxborough Annex.....	30,000,000	30,000,000	11,361,666	14,700,000	9,583,548	7,080,000	5,289,535	9,522,328
Mt. Airy.....	3,000,000	3,000,000	1,618,750	2,160,000	48,750	45,000	100,584	77,114
Chestnut Hill.....	750,000	750,000	78,720	132,240	36,900	132,240	519	723
Frankford.....	7,000,000	7,000,000	173,228	2,497,737	85,104	85,176	95,018	136,948
Total High Service.....	57,750,000	57,750,000	21,670,324	26,944,902	15,462,997	11,345,136	12,096,755	15,832,966
Total Daily.....	501,540,000	499,040,000	421,837,375	425,098,066	143,120,459	187,352,821	339,769,684	344,756,902
Increase.....				3,260,691		44,282,362		4,987,218
Decrease.....		2,500,000						

The following appendices accompany this report:

- A. Report of Chief Clerk.
- B. Report of General Superintendent.
- C. Report of Assistant in Charge of Distribution.
- D. Report of Superintendent of Construction and Repair Shop.
- E. Report of Chief Draughtsman.

APPENDIX A.

REPORT OF CHIEF CLERK

Philadelphia, January 19, 1905.

MR. F. L. HAND,
Chief, Bureau of Water.

DEAR SIR:—I have the honor to transmit herewith a detailed statement of the expenditures of the Bureau from the appropriation made directly thereto, an itemized list of miscellaneous receipts and a table of the revenues derived from the operations of the Bureau during the year 1904.

The transfer from this Bureau to a Department created for the purpose of authority to purchase supplies, has made inaccessible the data from which a detailed account of the supplies furnished could be made with accuracy.

A statement taken from the books of the City Controller shows the amounts expended for the various items.

Yours respectfully,

J. T. HICKMAN,
Chief Clerk.

Detailed Expenditures of the Bureau for 1904.

General Appropriation	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
An Ordinance to make an appropriation to the Bureau of Water, approved December 31, 1903.....	\$923,503 00			
Balance from books of 1903.....	4,714,282 99			
Additional appropriations and transfers..	1,247,878 20			
	\$6,885,664 19			
Diminished by transfer.....	23,480 32			
Net appropriation.....	\$6,862,183 87			
Item 1—Salaries.....	\$393,208 00			
Diminished by transfer.....	13,000 00			
Net appropriation.....	\$380,208 00			
Chief of Bureau.....	6,000 00	6,000 00		
Chief clerk.....	2,000 00	2,000 00		
Assistant clerk.....	1,200 00	1,200 00		
Correspondence clerk.....	900 00	900 00		
Time clerk.....	1,000 00	1,000 00		
Messenger.....	720 00	720 00		
Draughtsmen.....	7,200 00	7,200 00		
General superintendent.....	3,500 00	3,500 00		
Assistant to general superintendent.....	1,000 00	1,000 00		
Clerk and paymaster.....	1,100 00	1,100 00		
Assistant clerk.....	900 00	900 00		
Assistants to chief.....	3,600 00	3,600 00		
Pipe inspector and clerk.....	2,200 00	2,200 00		
Search clerks.....	2,200 00	2,200 00		
Assistant clerks.....	3,650 00	3,650 00		
Chief inspector.....	1,200 00	1,200 00		
Inspectors.....	22,000 00	21,916 67		
Permit clerks.....	2,300 00	2,300 00		
Purveyors.....	10,680 00	10,628 28		
Clerks to purveyors.....	5,900 00	5,230 15		
Purveyors' assistant clerk.....	5,250 00	5,250 00		
Hydrant inspector.....	7,050 00	7,050 00		
General foremen.....	7,573 00	7,573 00		
Foremen of repairs.....	7,020 00	7,020 00		
Superintendent of shop.....	1,500 00	1,500 00		
Clerk to superintendent of shop.....	900 00	900 00		
Watchmen, offices and yards.....	6,075 00	6,069 44		
Storekeepers.....	1,600 00	1,600 00		
Foreman machinist.....	1,800 00	1,800 00		
Foreman bricklayer.....	1,400 00	1,361 11		
Foreman carpenter.....	1,100 00	1,100 00		
Foreman stone mason.....	900 00	868 55		
Foreman painter.....	900 00	900 00		
Foreman rigger.....	900 00	900 00		
Foreman laborer.....	840 00	840 00		
Foreman plumber.....	1,000 00	1,000 00		
Janitor Main Office.....	720 00	720 00		
Lineman.....	1,000 00	1,000 00		
Telephone operators.....	1,820 00	1,820 00		
Electrician.....	1,200 00	1,200 00		
General storekeeper.....	1,000 00	1,000 00		
Yardman (Fourth District)..	915 00	915 00		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 1.—Continued.				
SALARIES AT PUMPING STATIONS.				
Fairmount.....	\$12,790 00	\$12,062 82		
Spring Garden.....	88,840 00	78,279 78		
Belmont.....	84,120 00	81,639 91		
Belmont High Service.....	7,380 00	7,043 41		
Queen Lane.....	40,360 00	38,000 39		
Roxborough.....	83,260 00	29,241 89		
Roxborough High Service.....	10,480 00	9,723 84		
Mt. Airy.....	4,620 00	4,595 15		
Chestnut Hill.....	2,550 00	2,550 00		
Frankford.....	24,920 00	23,445 80		
Frankford High Service.....	7,660 00	7,416 09		
Uniforms for policemen and watchmen.....	1,600 00	1,600 00		
Total.....		\$376,490 23	\$3,772 77	
Item 2. For the wages of mechanics, laborers, and other workmen employed upon repairs to machinery, the maintenance of and repairs to buildings, grounds, and reservoirs, and the transportation of workmen incident thereto.				
	\$180,000 00			
Increased by transfer.....	9,500 00			
Net appropriation.....	\$189,500 00			
Transportation.....		\$4,720 20		
Wages:				
Assistant engineer.....		720 76		
Assistant paymaster.....		941 75		
Bricklayers.....		15,945 60		
Carpenters.....		7,788 50		
Clerk and copyist.....		426 00		
Helpers.....		6,842 63		
Horses, carts, and drivers.....		2,949 46		
Laborers.....		101,844 70		
Machinists.....		35,913 08		
Painters.....		4,651 37		
Stone masons.....		5,764 57		
Stop attendant.....		991 05		
Total.....		\$189,499 67	\$0 33	
Item 3. For the wages of mechanics, drillers, laborers and other workmen connected with repairs to and improvement of the distribution and the laying of service mains, the transportation of workmen engaged in repairs and the traveling expenses of pipe inspectors.....				
	\$270,000 00			
Diminished by transfer.....	9,500 00			
Net appropriation.....	\$260,500 00			

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 3—Continued.				
Traveling expenses.....		\$413 74		
Transportation.....		3,674 85		
Wages:				
Improvement.....		26,496 19		
First District.....		26,087 44		
Second District.....		28,887 82		
Third District.....		69,702 55		
Fourth District.....		21,845 20		
Fifth District.....		28,566 80		
Sixth District.....		33,155 84		
Seventh District.....		24,654 90		
Total.....		\$260,444 83	\$55 67	
Item 4. For wages of mechanics, helpers and other workmen at the City construction and repair shop.....				
	\$34,000 00	\$33,999 50	\$0 50	
Item 5. For wages Hydrographic corps and expenses incident thereto.....				
	\$1,600 00	1,596 00	4 00	
Item 6. For repairs to boilers,				
	15,000 00			
Increased by transfer.....	12,000 00			
Net appropriation.....	27,000 00			
Bureau Filtration.....		5 50		
Fairmount.....		81 64		
Roxborough High Service..		216 00		
Belmont High Service.....		820 55		
City Shop.....		588 97		
High Pressure Fire Service..		1,028 70		
Frankford.....		1,848 21		
Belmont.....		4,592 76		
Roxborough.....		4,899 20		
Queen Lane.....		5,148 56		
Spring Garden.....		8,625 89		
Less 9.16 tons old tubes @ \$15.57.....		\$27,155 48		
		155 70		
Total.....		\$26,999 78		
Item 7. For hauling water pipe and machinery.....				
	\$4,000 00			
Increased by transfer.....	5,000 00			
Net appropriation.....	\$7,000 00	\$6,998 79	\$1 21	
Item 8. For repairs to roofs.....				
	2,500 00			
Belmont High Service.....		18 00		
Fourth District.....		13 00		
Fairmount.....		19 50		
Seventh District.....		29 25		
Sixth District.....		61 75		
Roxborough.....		61 75		
Queen Lane.....		65 00		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 8—Continued.				
Belmont.....		\$87 75		
Shop.....		159 25		
Frankford.....		172 25		
Spring Garden.....		1,816 75		
Total.....		\$2,499 25	\$ 75	
Item 9. For clerk hire and writing up duplicates..... \$2,500 00				
Diminished by transfer..... 80 32				
	\$2,419 68	\$2,419 68		
Item 10. Keep of horse for Chief of Bureau, General Superintendent and Assistant.....	1,200 00	1,200 00		
Item 11. For advertising, horse shoeing, miscellaneous expenses, repairs to wagons, carts, harness, tools, pipes, pavements, etc., ground rent No. 918 Cherry street, rent of office, shop and stable, Fifth District, electric current, etc., \$3,500 00				
Increased by transfer.... 3,500 00				
Net appropriation.....	\$7,000 00			
Advertising.....		\$255 85		
Analysis of oil.....		12 00		
Binding books.....		29 60		
Care of clocks.....		20 00		
Carriage hire.....		3 75		
Disinfectors (rental).....		144 00		
Electric current.....		865 99		
Fire insurance.....		302 49		
Fire extinguishers (rental).....		67 50		
Freight.....		1 51		
Glazing.....		7 50		
Ground rent, 918 Cherry street.....		26 66		
Hardware.....		60 88		
Horse shoeing.....		1,496 87		
Incidentals.....		14 08		
Incidentals, hydrographic corps.....		82 72		
Machine tools.....		36 00		
Machine work.....		130 00		
Maps.....		125 00		
Meals for workmen.....		518 20		
Morning papers.....		15 60		
Plants.....		40 40		
Plumbing.....		109 00		
Professional services, V. S.....		133 35		
Repairs to camera.....		2 60		
Repairs to clocks.....		8 75		
Repairs to copper pipe.....		104 73		
Repairs to diving apparatus.....		18 75		
Repairs to electrical plants.....		237 77		
Repairs to engines.....		213 14		
Repairs to gauge.....		24 23		
Repairs to harness.....		355 20		
Repairs to meters.....		40 67		
Repairs to roadbed.....		85 10		
Repairs to siding.....		8 03		
Repairs to stops.....		52 82		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 11—Continued.				
Repairs to scales.....		91 50		
Repairs to valves.....		4 25		
Repairs to wagons.....		908 62		
Rent of offices and shop.....		194 00		
Rent of stable.....		96 00		
Services of diver.....		80 00		
Subscription (periodicals).....		42 00		
Text book.....		5 00		
Tolls.....		2 82		
Washing towels.....		86 00		
Totals.....		\$6,999 98	02	
Item 12. For asphalt and granolithic paving and repairs thereto..... \$1,000 00				
Diminished by transfer.....	900 00			
Net appropriation.....	100 00	\$54 15	45 85	
Item 13. For emergencies..... \$5,000 00				
Increased by transfer.....	15,000 00			
Net appropriation.....	20,000 00	17,602 15	2,397 85	
Item 14. For hauling coal and ashes at pumping stations..... \$10,000 00				
Increased by transfer.....	4,700 00			
Net appropriation.....	14,700 00			
Hauling ashes:				
Queen Lane.....		2,700 00		
Belmont.....		8,800 00		
Spring Garden.....		7,000 00		
Hauling coal:				
220 tons Roxborough to High Service, @ 44 cents.....		1,284 80		
Totals.....		\$14,284 80	\$415 20	
Item 15. For buildings and fence, Seventh District, Vetoed by his Honor the Mayor.				
Item 16. Sand for filtration purposes, Torresdale beds, balance Jan. 1..... \$500,000 00				
		\$167,620 00		\$332,380 00
Item 16½. Sand for filtration purposes, Torresdale beds.				
By transfer, Dec. 22, 1904.....	200,000 00			200,000 00
Item 17. Improvement in West Philadelphia. Balance Jan. 1..				
	845 70	845 70		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 18. Improvement, extension and filtration of the water supply. Balance Jan. 1.	565,051 97			
Advertisements.....		\$988 50		
Affidavits.....		18 00		
Ammonia.....		52 25		
Asphalt.....		98 42		
Bricks.....		504 75		
Burlap strips.....		84 00		
Carpenter work.....		234 24		
Chandlery.....		44 05		
Chemicals.....		145 52		
Collectors.....		10 00		
Clocks.....		9 00		
Coal.....		235 68		
Drainage pumps, Belmont filters.....		7,298 44		
Drilling.....		98 90		
Drilling test holes.....		128 90		
Electric crane, Belmont filters.....		2,700 00		
Electric current.....		619 22		
Electric plant, Belmont filters.....		18,778 57		
Electric supplies.....		618 76		
Filtering material, etc., Belmont filters.....		265,059 65		
Fire doors.....		7 50		
Freight.....		20 40		
Gasoline and oil.....		908 58		
Gas for fuel.....		152 80		
Grate bars.....		119 09		
Gravel.....		99 15		
Gauges.....		19 85		
Gum goods.....		622 67		
Hauling.....		774 60		
Hardware.....		468 51		
Hire of auto.....		20 00		
Hire of horse and carriage.....		40 00		
Hire of pumps.....		1,890 14		
Incidentals.....		1,518 18		
Inspection.....		1,528 16		
Insurance.....		113 00		
Iron baskets.....		10 00		
Iron castings.....		258 65		
Iron supports.....		12 00		
Laboratory supplies.....		500 15		
Land damages.....		85,744 48		
Luncheon.....		147 20		
Lumber.....		1,942 82		
Machine work.....		17 65		
Maps.....		20 50		
Office and engineer supplies.....		2,052 80		
Packing.....		44 60		
Paints.....		2 94		
Photo supplies.....		122 78		
Paper hanging.....		19 00		
Plastering.....		9 50		
Pipe and fittings.....		486 89		
Plunger pump.....		563 55		
Plumbago.....		80 96		
Preliminary filters, Lower Roxborough.....		7,861 52		
Pumps and boilers, Belmont filters.....		16,548 12		
Pumping station, Belmont filters.....		27,387 62		
Pumps and engines, Upper Roxborough.....		1,578 50		
Reducer.....		9 00		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 18.—Continued.				
Refrigerator.....		\$4 50		
Regulator.....		20 00		
Rent of office.....		110 00		
Repairs to boilers.....		318 90		
Repairs to joints.....		50 00		
Salt.....		327 50		
Sand ejector.....		156 00		
Separators.....		22 50		
Services of experts.....		575 00		
Services of jurors.....		288 00		
Stationery and printing.....		1,178 17		
Steel floor plates.....		217 64		
Stone cover for tank.....		47 00		
Sundry repairs.....		25 11		
Subscription (periodicals).....		11 00		
Text books.....		58 85		
Transportation.....		1,060 46		
Traveling expenses.....		772 43		
Towel service.....		206 42		
Typewriter.....		77 25		
Valves.....		1,204 87		
Wire screens.....		15 80		
Salaries.....		123,748 87		
Wages (Bureau of Water).....		3,803 72		
Wages (Bureau of Filtration).....		17,180 52		
				\$19,509 49
Item 19. For the improvement and filtration of the water supply.		\$545,542 48		
Balance January 1st.....	\$2,096,388 84			
Advertising.....		\$9 80		
Affidavits.....		57 50		
Ammonia.....		8 25		
Binding books.....		4 50		
Brass fittings.....		28 47		
Brick work.....		84 69		
Cement.....		98 40		
Chandlery.....		13 50		
Coal.....		201 95		
Drain pipe.....		106 00		
Electric current.....		158 77		
Electric supplies.....		4 10		
Fire clay.....		3 00		
Freight.....		35 85		
Gas for fuel.....		59 20		
Glass.....		18 63		
Gum goods.....		210 12		
Hardware.....		190 54		
Hauling.....		14 59		
Hire of horse and wagons.....		88 50		
Hire of pumps.....		788 00		
Hydrants.....		165 00		
Incidentals.....		421 64		
Incubator.....		170 00		
Iron castings.....		173 70		
Iron fittings.....		407 71		
Iron plates.....		51 00		
Inlet.....		70 00		
Insurance.....		50 00		
Laboratory supplies.....		599 67		
Lumber.....		463 28		
Manure.....		3 00		
Mill work.....		105 00		
Mineral wool.....		24 44		
Oak stakes.....		800 86		
Office supplies.....		458 28		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 19.—Continued.				
Oil.....		885 83		
Packing.....		188 06		
Paints.....		2 18		
Pipe covering.....		25 58		
Plumbing.....		20 60		
Photo supplies.....		100 00		
Pumps.....		24 00		
Rent of office.....		20 00		
Stationery and printing.....		680 00		
Towel service.....		69 60		
Transportation.....		218 80		
Traveling expenses.....		111 71		
Use of boilers.....		700 00		
Use of locomotive.....		25 00		
Ventilators.....		24 00		
Pumping machinery. Upper Roxborough.....		350 00		
Inspection.....		708 02		
Valves.....		3,444 80		
Electric plant, Upper and Lower Roxborough.....		6,220 49		
Sand ejector, Belmont Filters.....		7,815 00		
Torresdale conduit.....		50,849 40		
Pumping engines, etc., Frankf'd.		65,632 46		
Pumping station, Frankford.....		151,224 61		
Oak Lane Reservoir.....		168,419 44		
Belmont filters.....		210,288 04		
Torresdale filters.....		1,161,820 63		
Salaries.....		11,600 49		
Wages: Bureau of Water.....		856 96		
Wages: Bureau of Filtration.....		2,529 85		
Total.....		\$1,844,590 42		\$850,798 42
Item 20. High pressure fire service. Balance January 1st.....				
	\$108,908 02			
Gasket.....		11 68		
Gas for fuel.....		271 70		
Incidentals.....		17 85		
Pumps and engines.....		102,989 97		
Total.....		\$108,290 65		\$617 87
Item 21. Furnishing and laying mains for filtered water. Balance January 1.				
	\$847,626 64			
Increased by transfer.....	400,000 00			
Net appropriation.....	\$1,247,626 64	724,287 07		\$519,339 57
Item 22. High Pressure Fire Service.				
Balance January 1.....	1,461 82	1,000 00	461 82	
Item 23. Repairs to Fairmount Dam.				
Appropriations June 15 and Nov. 26.....	25,000 00	18,005 25		11,994 75

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 24. High Pressure Fire Station. Appropriation June 27.....	\$1,500 00	\$1,500 00		
Item 25. To pay Dunlap Printing Co. for diagrams for report of 1903. Appropriation Nov. 26.....	558 20	558 20		
DEFICIENCIES OF 1903.				
Appropriation Jan. 27, 1904.				
Item 16. For the purchase of coal.....	\$466,600 00			
Increased by transfer. 400 00				
Net appropriation.....	467,000 00			
28.12 tons buck, Spring Garden, @ \$2 88.....		80 94		
94.12 tons pea, Chestnut Hill, @ \$3 85.....		364 21		
149.17 tons buck, Belmont, @ \$2 81.....		421 08		
186.06 tons pea, Frankford High Service, @ \$4 10.....		763 88		
1,520.18 tons buck, Frankford @ \$8 11.....		4,790 00		
11,256.11 tons pea, Frankford, @ \$4 24.....		47,727 77		
18,698.05 tons pea, Belmont, @ \$3 55.....		66,378 79		
24,557.15 tons pea, Roxborough @ \$3 56.....		87,425 57		
31,728 04 tons pea, Queen Lane, @ \$3 81.....		120,865 89		
33,706.10 tons pea, Spring Garden, @ \$3 56.....		137,795 14		
Freight upon coal.....		482 39		
Total.....		\$466,985 11	\$14 89	
Item 17. For purchase of oil, lubricants, paints, etc. \$11,000 00 Diminished by transfer 400 00				
Net appropriation.....	\$10,600 00			
Brushes.....		\$8 88		
Coke.....		372 10		
Grease, 50 lbs, @ 4c., \$2 00.....				
Grease, 124 lbs. @ 9½c., \$11 47.....				
Grease, 6,674 lbs. @ 10c., \$667 40.....		680 87		
Oil, 2,611½ gals., head light, @ 11¾c.....		306 87		
Oil, 106 gals, lard, @ 80c.....		84 80		
Oil, 2,187½ gals., cylinder. @ 55c.....		1,208 14		
Oil, 6,284 gals., engine. @ 35c.....		2,234 41		
Oil, 9,506 gals., cylinder, @ 45c.....		4,277 72		
Paints.....		1,428 26		
Total.....		\$10,596 55	\$8 45	

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 18. For the purchase of hardware, bolts and nuts.....	\$3,000 00	\$3,000 00		
Item 19. For the purchase of gum goods and packing.....	23,000 00			
Gum goods.....		2,891 97		
Packing.....		13,989 16		
Valves.....		6,099 79		
Totals.....		\$22,980 92	\$19 08	
Item 20. For repairs to boilers ..	\$20,000 00			
Shop.....		\$7 56		
Fire mains.....		12 00		
Roxborough high service.....		80 00		
Belmont high service.....		141 00		
Fairmount.....		481 49		
Frankford.....		1,524 41		
Belmont.....		2,355 11		
Roxborough.....		2,646 99		
Spring Garden.....		5,096 62		
Queen Lane.....		7,876 62		
Less 9.16 tons old tubes, @ \$15.57..		\$20,151 84		
		152 58		
Totals.....		\$19,999 26	\$0 74	
Item 21. For the purchase of chandlery.....	\$1,200 00	\$1,137 14	\$62 86	
Item 22. For the purchase of wrought iron pipe and fittings.	1,300 00	1,244 25	55 75	
Item 23. For the purchase of brass fittings, cocks and valves.	5,800 00			
5,275 $\frac{1}{2}$ -inch corporation cocks, @ 32c.....		1,688 00		
500 $\frac{1}{4}$ -inch corporation cocks, @ 40c.....		200 00		
100 $\frac{3}{4}$ -inch corporation cocks, @ 56c.....		56 00		
200 1-inch corporation cocks, @ 90c.....		180 00		
50 $1\frac{1}{2}$ -inch corporation cocks, @ \$1.86c.....		93 00		
100 2-inch corporation cocks, @ \$2.64.....		264 00		
1,240 $\frac{5}{8}$ -inch curb stops, @ 35c.....		434 00		
Fittings.....		2,885 85		
Less amount deducted.....		\$5,800 85	5,800 00	
		85		
Item 24. For the purchase of lumber.....	12,000 00	\$11,555 34	444 66	
Item 25. For the purchase of forage.....	5,500 00	5,500 00		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Item 26. For hauling water pipe and machinery.....	\$4,000 00	\$3,919 79	\$80 21	
Item 27. For the purchase of iron and steel.....	600 00	572 62	27 38	
Item 28. For the purchase of electric supplies.....	300 00	299 84	16	
Item 29. For repairs to roofs....	550 00			
Beimont High Service.....		18 00		
Frankford.....		24 00		
Fairmount.....		32 50		
Spring Garden.....		477 75		
Totals.....		\$549 25	\$0 75	
Item 30. For the purchase of stationery, printing, etc.....	\$450 00	\$448 83	\$1 17	
Item 31. For the purchase of horses and horse shoeing.....	1,000 00	1,000 00		
Item 32. For the purchase of stable supplies and harness....	325 00	290 80	34 20	
Item 33. For advertising, office supplies, etc.....	1,000 00			
Advertising.....		118 25		
Care of clocks.....		15 00		
Electric current.....		813 49		
Fire insurance.....		302 49		
Incidentals Hydrographic Corps.....		34 62		
Meals for workmen.....		47 42		
Morning papers.....		7 80		
Office supplies.....		9 33		
Professional services V. S.....		44 90		
Rent of stable (Fifth District)....		24 00		
Text book.....		5 00		
Tolls.....		35 45		
Towel service.....		47 25		
Totals.....		\$1,000 00		
Item 34. For the purchase of special articles.....	\$3,000 00			
Cleaning well.....		20 00		
Hauling.....		10 00		
Ice.....		1,111 11		
Meals for workmen.....		26 58		
Plants.....		25 00		
Plumbing.....		5 50		
Repairs to engines.....		235 00		
Repairs to hoist.....		14 10		
Repairs to meters.....		196 50		
Repairs to range.....		59 67		
Repairs to traps.....		6 48		
Rent of extinguishers (fire).....		32 50		

Detailed Expenditures of the Bureau—Continued.

General Appropriation.	Amount appropriated.	Amount expended.	Amount merging.	Amount not merging.
Rent of disinfectors.....		36 00		
Rent of office and shop, 5th Dist.		48 50		
Services of diver.....		10 00		
Special articles.....		161 57		
Totals.....		\$1,988 51	11 40	
Item 35. For the purchase of lead pipe, etc. 7,619 lbs. lead pipe @ 5¼ c.....	\$4,000 00	4,000 00		
Item 36. For emergencies.....	9,500 00			
Repairs to engines.....		9,499 09	91	

Statement of the Amount Expended by the Department of Supplies for this Bureau during the year 1904. Taken from the Books of the City Controller.

	Amount appropriated.	Amount expended.	Amount merging.
Item 14. For stationery, office and engineer supplies, printing and text books.....	\$7,000 00	\$6,194 28	805 72
Item 15. For coal.....	675,000 00	672,058 60	2,946 40
Item 16. For oil, lubricants, paints, brushes, wood and coke.....	15,000 00	11,466 62	3,533 38
Item 17. For iron water pipe, special castings and pig lead.....	40,000 00	37,464 98	2,535 02
Item 18. For hardware, bolts, nuts, iron, steel, and malleable castings.....	25,500 00	25,384 95	115 05
Item 19. For gum goods and packing.....	18,000 00	17,770 57	229 48
Item 20. For chandlery.....	4,000 00	3,991 58	8 42
Item 21. For wrought-iron pipe and fittings.....	3,000 00	2,949 44	50 56
Item 22. For fire brick and fire clay.....	800 00	462 27	337 73
Item 23. For brass fittings and castings, cocks and valves for steam and water, expansion metal and lead coating.....	13,000 00	12,731 73	268 27
Item 24. For covering steam pipes and boilers.....	1,000 00	79 64	920 36
Item 25. For lumber.....	8,000 00	7,987 06	12 94
Item 26. For forage.....	6,000 00	5,963 30	36 70
Item 27. For iron and steel.....	1,500 00	1,494 52	5 48
Item 28. For cement, bricks, blocks, lime, sand and building stone.....	6,000 00	5,679 30	320 70
Item 29. For electric supplies.....	1,500 00	1,481 65	18 35
Item 30. For granite curb and coping stone	300 00	300 00
Item 31. For tapping and pipe cutting machines and fittings.....	1,200 00	474 35	725 65
Item 32. For horses, wagons, carts, stable supplies and harness.....	1,500 00	1,451 38	48 62
Item 33. For donkey pumps, machine tools and condensers.....	2,500 00	1,484 50	1,065 50
Item 34. For special articles and small stores.....	1,250 00	724 10	525 90
Item 35. For lead pipe, block tin and sheet lead.....	6,000 00	5,428 07	571 93
	\$838,070 00	\$822,667 89	\$15,382 11

Amount Expended by Department of Supplies—Continued.

RECAPITULATION.			
Balance from books of 1903.....	\$4,714,282 99		
Additional appropriations and transfers...	1,247,878 20		
Annual appropriation.....	923,503 00		
Appropriation to the Department of Supplies for Bureau of Water.....	838,050 00		\$7,723,714 19
Expended for high pressure fire service....	\$105,790 05		
Expended for deficiencies.....	572,420 50		
Expended for filtration.....	3,286,885 67		
Expended for maintenance.....	954,033 56		
Expended for supplies.....	822,667 89	\$5,742,298 27	
Amount merging, Bureau Water.....	\$7,013 89		
Amount merging, Department of Supplies.....	15,382 11		
Transferred.....	23,480 32		
Amount not merging.....	\$1,034,639 00	\$1,981,415 92	\$7,723,714 19

List of Miscellaneous Receipts for the Year 1904.

Jan.	18	Fuller Eng. Co.....	Plugging 6-inch main.....	\$109 19
	18	Penna. R. R. Co.....	Fire hydrant.....	40 41
Feb.	10	U. G. I. Co.....	Plugging 20-inch main.....	5 98
Mar.	8	Jos. Perna.....	Repairing leak.....	7 45
	4	J. & G. Bromley.....	Removing stop box.....	4 63
	18	Wetherill Bros.....	Lead dross.....	113 85
	21	Ryan & Kelly.....	Stop keys.....	10 41
	21	Rapid Transit Co.....	Plugging 6-inch main, etc..	131 87
	21	Rapid Transit Co.....	Locating fire hydrant, etc..	82 90
	26	Geo. V. Cresson & Co.....	Repairing 4-inch stop.....	1 70
April	8	Edwin F. Merritt.....	Empty oil barrels.....	351 00
	14	Girard Iron and Metal Co.	Old iron.....	905 28
	15	J. R. Nelson.....	Brass turnings.....	360 32
	15	Haddington Quarry Co....	Moving 8-inch pipe.....	43 46
	15	Haddington Quarry Co....	Repairing 10-inch main....	74 92
	16	Hess Brewing Co.....	Raising 4-inch stop.....	2 25
	20	Bureau of Water.....	Overdrawn warrant.....	51 08
May	1	Bureau of Water.....	Overdrawn warrant.....	18 62
	3	Penna R. R. Co.....	No. 2 fire hydrant.....	16 54
	3	Penna. R. R. Co.....	No. 1 fire hydrant, etc.....	35 58
	12	Geo. A. Vare.....	Pipe.....	4 25
	12	J. H. Louchem & Co.....	6-inch pipe.....	3 50
	12	Geo. A. Vare.....	Transferring 1½-inch fer- rules.....	34 62
	12	Geo. A. Vare.....	Repairing 6-inch main.....	23 91
	12	Geo. A. Vare.....	Repairing 6-inch main, etc.	50 72
	18	Mint Arcade Co.....	Two meters.....	22 00
	19	Powers and Weightman..	Repairing four private connections.....	17 40
	20	Girard Trust Co.....	Repair'g 4-in. private stop.	14 63
	21	David McMahon.....	Repairing 10-inch main....	4 97
	23	Dornan Bros.....	Hydrant.....	26 01
June	1	Geo. A. Vare.....	Repairing 6-inch main, etc.	23 31
	1	Geo. A. Vare.....	Repairing 6-inch main, etc.	20 03
	1	Geo. A. Vare.....	Repairing 6-inch main, etc.	34 17
	1	Geo. A. Vare.....	Repairing 6-inch main.....	18 75
	1	Geo. A. Vare.....	Raising 8-inch pipe, etc....	27 90

List of Miscellaneous Receipts—Continued.

June	1	Geo. A. Vare.....	Repairing 6-inch main, etc.	\$16 77
	8	Penna. R. R. Co.....	Moving 8-inch stop, etc....	76 48
	8	U. G. I. Co.....	Making shut-off.....	8 06
	8	Wm. Cramp Ship and En- gine Co.....	Moving fire hydrant, etc...	7 71
	20	Phila. Rapid Transit Co....	10-inch stop, etc.....	185 75
	22	Geo. A. Vare.....	Repairing 6-inch main, etc.	11 58
	22	Burnham, Williams & Co.	Iron stop.....	2 21
July	1	David McMahon.....	Repairing 6-inch main, etc.	17 58
	1	U. G. I. Co.....	Repairing 6-inch main, etc.	18 78
	1	U. G. I. Co.....	Repairing 6-inch main, etc.	18 78
	13	Geo. A. Fuller Co.....	Locating fire hydrant, etc.	78 08
	18	Geo. A. Fuller Co.....	Remov'g fire hydrant, etc.	18 29
	21	Phila. Rapid Transit Co....	Fire hydrant,.....	6 67
	21	Phila. Rapid Transit Co....	6-inch main, etc.....	7 25
	21	Phila. Rapid Transit Co....	Removing 6-inch stops, etc.	47 71
	21	Phila. Rapid Transit Co....	Shifting 6-inch pipe, etc...	107 79
	21	Phila. Rapid Transit Co....	Removing 6-inch stop.....	22 80
	27	Phila. Toilet Laundry Co..	Testing meter.....	2 00
	28	David McMahon.....	Repairing break in main..	28 59
	28	David McMahon.....	Shutting off main, etc....	11 12
	28	David McMahon.....	Repairing ferrule.....	5 25
	28	Robert Lombard.....	Repairing 6-inch main....	17 87
Aug.	11	Richard Bennis.....	Cutting out 6-inch pipe...	19 83
	17	Geo. A. Fuller Co.....	Repairing 6-inch main....	89 88
	29	Bureau of Water.....	Overdrawn warrant.....	8 10
Sept.	12	Ripka Mills Co.....	Repairing 4-inch stop.....	4 54
	14	Smith, Drum & Co.....	Testing meter.....	2 00
	16	M. J. Hogan & Co.....	Shut off, etc.....	3 00
	16	M. J. Hogan & Co.....	Shut off, etc.....	3 00
	16	M. J. Hogan & Co.....	Repairing 6-inch main....	12 66
	22	United Gas Imp. Co.....	Repairing 6-inch main....	18 78
	24	United Gas Imp. Co.....	Repairing 6-inch main, etc.	19 06
Oct.	21	Phila. Rapid Transit Co....	Locating 12-inch pipe, etc.	66 45
	21	Phila. Rapid Transit Co....	Locating 12-inch pipe.....	166 48
	21	Phila. Rapid Transit Co....	Removing 6-inch stop, etc.	51 54
	21	Phila. Rapid Transit Co....	Removing 6-inch stop, etc.	89 71

List of Miscellaneous Receipts—Continued.

Nov. 12	Richard Bennis.....	Repairing private connection.....	\$5 31
25	E. A. Smith & Co.....	Remov'g No. 1 fire hydrant.....	9 85
28	Penna. R. R. Co.....	Removing 4-inch stop.....	23 30
28	Phila. & Reading Ry. Co...	Repairing 4-in. connection.....	23 11
Dec. 1	Delaware River Ferry Co..	Repairing 6-in. fire connection.....	12 26
2	Girard Iron & Metal Co...	Scrap iron.....	2,000 00
3	Penna. R. R. Co.....	No. 1 fire hydrant.....	35 00
8	W. P. Oglesby.....	4-inch supply.....	27 00
20	Phila. Rapid Transit Co...	Removing stop box.....	7 32
20	Phila. Rapid Transit Co...	Locating 6-inch pipe.....	28 08
20	Phila. Rapid Transit Co...	Repairing 12-in. connection.....	18 63
20	Phila. Rapid Transit Co...	Putting in 6-inch stop, etc.....	307 19
20	Phila. Rapid Transit Co...	Locating 6-inch connection.....	36 22
20	Phila. Rapid Transit Co...	Changing pipe.....	29 61
20	Phila. Rapid Transit Co...	Changing pipe.....	56 60
20	Phila. Rapid Transit Co...	Changing pipe.....	27 58
20	Peter Kugler.....	Locating No. 1 fire hydrant.....	23 98
29	Henderson & Co.....	6-inch service main.....	11 64
29	Henderson & Co.....	Repairing 6-inch main.....	5 87
29	Henderson & Co.....	Repairing private connection.....	12 22
30	Girard Iron & Metal Co...	Scrap iron.....	2,122 20
-	Total.....	\$8,627 62

Receipts from Operations of the Bureau of Water as Reported by the Receiver of Taxes.

1904.	Schedule Rates.	Penalties.	Delinquent.	Penalties.	New Connections.	Meters, Current and Delinquent.	Ferrules: New Connections.	Searches.	Pipe Frontage.	Specials.	Collected by City Solicitor.	Totals.
January.....			\$7,021 50	\$1,064 19	\$2,189 47	\$4,071 98	\$461 00	\$101 25	\$8,457 17	\$149 60	\$2,185 44	\$20,791 60
February.....	\$202,019 40		3,742 50	518 94	4,383 50	13,178 83	242 00	190 25	3,129 82	5 98	3,726 83	231,137 55
March.....	255,457 75		5,938 00	898 05	7,193 80	34,163 90	644 00	260 75	11,314 55	852 81	5,738 11	321,961 72
April.....	319,401 94		5,928 00	896 16	6,589 40	10,803 31	961 00	304 00	7,389 72	1,788 31	4,798 49	358,860 33
May.....	1,948,020 02		3,360 00	526 56	7,712 38	36,018 68	1,094 00	318 00	9,081 37	272 75	3,475 61	2,009,888 37
June.....	59,220 65	\$2,654 95	1,133 50	170 19	5,454 45	31,366 69	1,960 00	302 50	9,230 04	882 66	3,327 29	115,252 92
July.....	38,794 70	1,970 89	2,850 00	391 58	4,058 05	34,633 65	1,027 00	249 25	5,205 85	398 01	3,062 19	92,641 17
August.....	97,512 05	4,919 33	1,711 00	260 06	4,012 23	52,442 44	1,612 00	196 75	7,674 08	67 31	2,989 90	173,397 15
September.....	32,898 35	4,648 47	1,234 50	174 39	3,340 44	7,073 65	2,168 00	223 75	6,502 80	58 04	2,185 07	60,507 46
October.....	77,561 12	11,541 34	1,759 00	263 71	2,826,68	8,509 28	981 00	246 75	6,303 44	324 18	3,411 65	113,678 15
November.....	24,900 35	3,583 14	687 50	105 28	2,537 90	52,091 34	802 00	257 00	8,731 66	61 57	1,358 29	95,116 03
December.....	21,652 10	3,221 15	1,233 00	185 11	3,126 30	6,615 88	830 00	246 50	6,933 26	4,766 40	1,628 98	50,438 63
Total, 1904.....	\$3,077,438 43	\$32,589 27	\$36,607 50	\$5,454 22	\$58,424 60	\$290,969 63	\$12,732 00	\$2,986 75	\$85,003 76	\$8,627 62	\$37,887 35	\$3,643,671 13
Total, 1903.....	2,999,422 06	31,512 60	31,041 32	4,657 72	57,198 21	276,575 47	11,794 00	3,021 75	128,265 82	7,709 19	43,555 83	3,504,753 97
Increase.....	\$78,016 37	\$1,026 67	\$5,566 18	\$796 50		\$14,394 16	\$938 00			\$918 43	\$3,668 48	\$48,917 16
Decrease.....					\$9,773 61			\$35 00	\$43,262 06			
Net increase....												\$1,946 49

APPENDIX B

REPORT

OF THE

GENERAL SUPERINTENDENT

SUBMITTING

TABLES OF EXPENSES, PUMPAGE AND CON-
SUMPTION OF WATER DURING 1904

Philadelphia, December 31, 1904.

F. L. HAND, ESQ.,
Chief, Bureau of Water.

DEAR SIR:—I have the honor to submit the following report of operations and expenses in connection with the work performed at the several pumping stations during 1904:

There has been an increase in the pumpage averaging 4,987,218 gallons per day, and an increase of 13,727 tons in the quantity of coal consumed, yet notwithstanding the greater quantity consumed the expense for this item, owing to a reduction of $25 \frac{4}{5}$ cents per ton in the price, was \$10,866.54 less than during the preceding year.


There was also a reduction in the cost of labor and of oils, amounting to \$12,699.09, and an increase in the cost of electric lighting, repairs to boilers, machinery, etc.,

amounting to \$15,098.68, and a reduction of \$8,451.95 in the total expenses for maintenance, repairs and operating all the works.


The following tables show the details of the pumpage, expenses and other data, all of which are respectfully submitted.

Very respectfully yours,


ALLEN J. FULLER,
General Superintendent.




Temperature.




Consumption.



Coal Consumed.



Steam Pumpage.



Quantity and Prices of Coal Consumed during 1904.

Pumping Stations.	Tons.	Price per ton.	Cost.
Spring Garden.....	68,388	\$3 18	\$217,473 84
Belmont.....	36,850	3 20	117,920 00
Queen Lane.....	47 358	3 43	162,437 94
Roxborough.....	44,861	3 18	142,657 98
Frankford.....	21,650	3 25	70,362 50
Totals and averages.....	219,107	\$3 20	\$710,852 26
HIGH SERVICE STATIONS.			
Belmont.....	1,561	\$3 86	6,025 46
Roxborough.....	1,418	3 62	5,133 16
Roxborough Annex.....	2,437	3 62	8,821 94
Mt. Airy.....	322	3 50	1,127 00
Chestnut Hill.....	110	3 45	379 50
Frankford.....	362	3 75	1,357 50
Totals and averages.....	86,210	\$3 68	\$22,844 56
Grand total.....	\$225,317	\$3 22	\$733,696 82
Increase, 1904.....	\$13,727		
Decrease, 1904.....		25½	\$10,866 54

Pea coal used at all the stations.

No. 1—Worthington Duplex. Capacity,
2,000,000 gallons per day.

BELMONT HIGH SERVICE
STATION, 1904.

No. 2—Worthington High Service.
Capacity, 5,000,000 gallons per day.

Total Capacity, 7,000,000 gallons per day.

1904.	Running Time of each Engine in Hours.		Gallons Pumped by each Engine.		Total Pumpage of each Month.	Average Pumpage per Day.	Coal.		Percentage of Ashes.	Oils.		Mean Water Pressure per Square Inch, less Mean Pressure on Suction Pipe.		Gallons Raised 100 Feet per Pound of Coal.
	Months.	No. 1.	No. 2.	No. 1.	No. 2.	Gallons.	Gallons.	Tons.		Lbs.	Cylinder.	Engine.	No. 1.	
										Qts.	Qts.			
January	432	312	30,438,720	21,648,920	52,087,640	1,680,246	154	1,190	.25	186	8	73	72	213.74
February.....		606		67,901,760	67,901,760	2,341,440	130	925	.25	174	7		73	332.39
March.....		744		72,584,640	72,584,640	2,341,440	136	400	.25	186	8		72	334.70
April.....		720		70,243,200	70,243,200	2,341,440	131	80	.25	180	7		73	342.22
May		744		72,584,640	72,584,640	2,341,440	135	750	.25	186	8		73	342.72
June.....		720		70,243,200	70,243,200	2,341,440	128	830	.25	180	7		73	340.32
July		736		71,840,830	71,840,830	2,317,736	130	1,285	.25	186	8		73	351.28
August.....		737		72,006,570	72,006,570	2,322,792	128	10	.25	186	8		73	350.12
September.....		708		69,242,130	69,242,130	2,308,071	121	1,460	.25	180	7		73	363.36
October.....		744		71,792,640	71,792,640	2,315,891	123	990	.25	186	8		73	371.28
November.....		708		69,072,480	69,072,480	2,302,416	119	510	.25	180	8		73	360.84
December.....		737		71,173,040	71,173,040	2,295,904	122	1,540	.25	186	8		73	372.43
Totals and averages..	432	8,306	30,438,720	800,343,050	880,781,770	2,260,805	1,561	1,060	.25	2,196	92	73	73	334.36

No. 1.—Worthington Duplex.
Capacity, 5,000,000 gallons per day.

ROXBOROUGH HIGH SERVICE
STATION, 1904.

Total capacity, 10,000,000 gallons per day.

No. 2.—Worthington High Duty
Duplex. Capacity, 5,000,000 gallons
per day.

1904.	Running Time of each Engine in Hours.		Gallons Pumped by each Engine.		Total Pumpage of each Month.	Average Pumpage per day.	Coal.		Percentage of Ashes.	OILS.		Mean Water Pressure per Square Inch less Mean Pressure on Suction Pipe.		Gallons raised 100 Feet per Pound of Coal.	
	Months.	No. 1.	No. 2.	No. 1.	No. 2.	Gallons.	Gallons.	Tons.		Lbs.	Cylinder.	Engine.	No. 1.		No. 2.
		Qts.	Qts.	No. 1.	No. 2.										
January.....	7	787	1,520,640	189,518,480	141,089,120	4,549,649	122	2,120	25	155	23	54	54	577.68	
February.....	5	691	1,083,560	134,717,185	135,750,745	4,081,000	117	1,350	25	145	22	54	54	581.28	
March.....	5	739	1,113,750	141,902,770	143,106,520	4,616,339	120	1,680	25	155	23	54	54	596.81	
April.....	117	603	24,167,780	114,150,620	138,318,400	4,610,613	135	340	25	150	22	54	54	515.37	
May.....	25	719	5,316,300	114,596,160	119,912,460	3,868,143	110	740	25	155	23	56	56	571.82	
June.....	155	555	28,767,420	86,603,065	115,370,485	3,845,682	120	1,650	25	150	22	56	56	501.24	
July.....	20	724	4,057,020	110,269,665	114,326,685	3,687,957	112	1,860	25	155	24	56	56	581.51	
August.....	8	736	1,541,430	108,753,305	110,294,735	3,557,894	112	2,050	25	155	24	56	56	512.38	
September.....	14	706	2,827,440	95,168,805	97,996,245	3,266,541	114	1,730	25	150	23	56	56	447.88	
October.....	9	733	1,737,450	96,944,695	98,682,145	3,188,295	113	330	25	155	24	56	56	457.49	
November.....	10	710	2,138,400	89,161,175	91,299,575	3,043,319	108	1,080	25	150	22	56	56	441.47	
December.....	6	738	1,179,090	93,024,465	94,203,555	3,038,824	127	2,190	25	155	23	56	56	386.12	
Totals and averages.	381	8,391	75,400,280	1,324,900,390	1,400,300,670	3,825,958	1,417	1,440	25	1,380	275	55	55	510.09	

No. 1—Davidson Rotary, Capacity
1,000,000 gallons per day.
No. 2—Davidson Rotary, Capacity
1,000,000 gallons per day.

MOUNT AIRY PUMPING STATION,
1904.
Total Capacity, 3,000,000 gallons per day.

No. 3—Knowles Rotary, Capacity
1,000,000 gallons per day.

1904.	Running Time of each Engine in Hours.			Gallons Pumped by each Engine.			Total Pumpage of each Month.	Average Pumpage per day.	Coal.		Percentage of Ashes.	Oils.		Mean Water Pressure per Square Inch less Mean Pressure on Suction Pipe.			Gallons Raised 100 feet per Pound of Coal.
												Cylinder.	Engine.				
	Months.	No. 1.	No. 2.	No. 3.	No. 1.	No. 2.	No. 3.	Gallons.	Gallons.	Tons.		Lbs.	Qts.	Qts.	No. 1.	No. 2.	
January.....	114	124	5,077,500	5,647,500	10,725,000	345,967	49	240	.25	18	6	50	50	87.55
February.....	37	49	1,665,000	2,125,000	3,790,000	180,689	33	1,080	.25	10	5	50	50	45.38
March.....	24	62	1,155,000	2,895,000	4,050,000	180,645	29	2,040	.25	9	3	50	50	55.92
April.....	32	37	1,500,000	1,393,750	2,983,750	99,458	26	760	.25	6	2	50	50	45.41
May.....	28	1,170,000	1,170,000	37,741	23	1,480	.25	2	1	50	19.82
June.....	6	6	270,000	270,000	540,000	18,000	21	960	.25	3	1	50	50	10.10
July.....	8	4	360,000	180,000	540,000	17,419	22	220	.25	3	1	80	50	9.80
August.....	12	4	540,000	180,000	720,000	23,225	22	1,220	.25	4	2	50	50	12.80
September.....	9	8	405,000	360,000	765,000	25,500	22	2,220	.25	4	2	50	50	18.34
October.....	9	4	405,000	180,000	585,000	18,870	22	1,220	.25	3	2	50	50	10.40
November.....	9	4	405,000	180,000	585,000	19,500	21	760	.25	3	1	50	50	10.94
December.....	6	32	270,000	1,500,000	1,770,000	57,096	27	20	.25	7	2	50	50	22.67
Totals and averages.	292	334	13,312,500	14,911,250	28,223,750	77,114	322	1,020	.25	72	28	50	50	28.68

No. 1—Knowles. Capacity, 250,000 gallons per day.

CHESTNUT HILL PUMPING STATION, 1904.

No. 2—Worthington Duplex. Capacity, 500,000 gallons per day.

Total Capacity, 750,000 gallons per day.

1904.	Running Time of each Engine in Hours.		Gallons Pumped by each Engine.		Total Pumpage of each Month.	Average Pumpage per day.	Coal.		Percentage of Ashes.	OILS.		Mean Water Pressure per Square Inch less Mean Pressure on Suction Pipe.		Gallons raised 100 feet per pound of Coal.
										Cylinder.	Engine.			
	Month.	No. 1.	No. 2.	No. 1.	No. 2.	Gallons.	Gallons.	Tons.	Lbs.	Qts.	Qts.	No. 1.	No. 2.	
January.....		6		264,480	264,480	8,531	9	1,730	.25	1		50	13.63	
February.....							8	1,686	.25					
March.....							9	1,925	.25					
April.....							8	2,080	.25					
May.....							9	1,015	.25					
June.....							8	1,375	.25					
July.....							8	1,880	.25					
August.....							8	1,985	.25					
September.....							8	1,625	.25					
October.....							9	1,001	.25					
November.....							8	1,957	.25					
December.....							9	1,003	.25					
Totals and averages.		6		264,480	264,480	723	109	1,342	.25	1		50	1.13	

No. 1—Holly Rotary Duplex.
Capacity 3,000,000 gallons
per day.

FRANKFORD HIGH SERVICE STATION, 1904.

Total Capacity, 7,000,000 gallons per day.

No. 2—D'Auria Horizontal
Compound. Capacity,
4,000,000 gallons per day.

1904.	Running Time of each Engine in Hours.		Gallons Pumped by each Engine.		Total Pumpage of each Month.	Average Pumpage per day.	Coal.		Percentage of Ashes.	Oils.		Mean Water Pressure per Square Inch less Mean Pressure on Suction Pipe.		Gallons Raised 100 ft. per lb. of Coal.	
	Months.	No. 1.	No. 2.	No. 1.	No. 2.	Gallons.	Gallons.	Tons.		Lbs.	Cylinder.	Engine.	No. 1.		No. 2.
		Qts.	Qts.	No. 1.	No. 2.										
January.....	23	24	1,336,680	1,353,296	2,689,976	86,773	32	740	.25	14	12	71	71	52.26	
February.....	21	22	1,222,920	1,248,192	2,471,112	85,210	29	1,910	.25	13	10	71	71	51.99	
March.....	24	23	1,336,680	1,304,928	2,641,608	85,213	27	1,380	.25	12	11	71	71	60.08	
April.....	23	24	1,308,240	1,333,296	2,641,536	88,051	24	2,210	.25	13	12	71	71	66.40	
May.....	29	29	1,667,295	1,652,436	3,319,731	107,088	26	110	.25	16	13	71	71	80.05	
June.....	27	27	1,528,562	1,512,060	3,041,522	101,984	24	1,960	.25	15	16	71	71	78.21	
July.....	29	29	1,669,672	1,662,010	3,331,682	107,473	25	1,970	.25	18	19	71	71	80.86	
August.....	29	28	1,654,852	1,593,995	3,248,847	104,801	26	1,590	.25	19	17	71	71	76.40	
September.....	28	28	1,586,421	1,608,702	3,195,123	106,504	26	1,005	.25	22	16	71	71	75.88	
October.....	29	28	1,663,729	1,619,340	3,283,069	105,905	27	985	.25	16	15	71	71	75.15	
November.....	38	28	2,462,607	1,706,808	4,169,415	138,980	29	260	.25	14	16	71	71	89.95	
December.....	47	155	3,307,926	12,781,657	16,089,583	519,018	60	1,310	.25	37	35	71	71	166.81	
Totals and averages...	347	445	20,745,584	29,377,620	50,123,204	136,948	361	1,990	.25	209	192	71	71	79.50	

CURRENT EXPEN

PUMPING STATIONS.	Pay of Employees at the Stations.	COAL CONSUMED.		
		Tons.	Average Price per Ton.	Total Cost.
Fairmount.....	\$20,427 45			
Spring Garden.....	107,639 16	68,388	\$ 18	\$217,473 84
Belmont.....	53,960 90	36,850	3 20	117,920 00
Queen Lane.....	54,961 65	47,358	3 43	162,437 94
Roxborough.....	57,020 01	44, 61	3 18	142,657 98
Frankford.....	43,369 43	21,650	3 25	70,362 50
Totals and averages.....	\$387,378 60	219,107	\$3 24	\$710,852 26
High Service Stations.				
Belmont.....	\$9,573 61	1,561	\$3 86	\$6,025 46
Roxborough.....	9,565 46	1,418	3 62	5,183 16
Roxborough Annex.....	3,684 75	2,437	3 62	8,821 94
Mt. Airy.....	5,835 08	322	3 50	1,127 00
Chestnut Hill.....	2,588 50	110	3 45	379 50
Frankford.....	7,314 70	362	3 75	1,357 50
Totals and averages.....	\$38,562 05	6,210	\$3 68	\$22,844 56
Grand totals and averages, 1904....	\$375,940 65	225,317	\$3 26	\$733,696 82
Increase during 1904.....		13,727		
Decrease during 1904.....	\$5,774 20		25¢	\$10,866 54

.....

ATI
ons

27
25
27
25
28
20
26
28
184
284
287
294

3,087

Digitized by Google

No

Newark Vertical Triple Expansion. Capacity, 20,000,000
per day.Newark Vertical Triple Expansion. Capacity, 20,000,000
per day.

	Percentage of Ashes.	OILS.		Mean Water Pressure and Mean Suction Lift in Lbs. per Square Inch.				Gallons raised 100 Feet per Pound of Coal.
		Cylinder.	Engine.	No. 1.	No. 2.	No. 3.	No. 4.	
		Qts.	Qts.					
Jan								
Feb	25	699	965	105	105	105	105	681.82
Mar	25	688	795	105	105	105	105	665.25
Apr	25	570	870	105	105	105	105	670.85
May	25	428	744	105	105	105	105	669.05
June	25	419	748	105	105	105	105	611.40
July	25	748	1,009	105	105	105	105	742.66
Aug	25	792	1,156	105	105	105	105	724.23
Sept	25	781	1,028	105	105	105	105	785.86
Oct	25	756	1,000	105	105	105	105	715.18
Nov	25	784	1,128	105	105	105	105	655.08
Dec	25	764	1,000	105	105	105	105	697.97
	25	706	1,074	105	105	105	105	596.50
	25	8,080	11,512	105	105	105	105	676.32

Verag
mpa
r day

allon

Jan	8,089,
Feb	7,973,
Mar	4,484,
Apr	3,584,
May	1,978,
Jun	6,700,
Jul	1,147,
Aug	7,686,
Sep	7,993,
Oct	4,407,
Nov	1,741,
Dec	2,085,
Total	5,053

Rotary. Capacity 22,000,000

Rotary. Capacity 15,000,000

Mean Water Pressure and Mean Suction Lift in Pounds per Square Inch.				Gallons Raised 100 Feet per Pound of Coal.
No. 1.	No. 2.	No. 3.	No. 4.	
70	70	70	70	441.82
70	70	70	70	472.59
70	70	70	70	408.92
70	70	70	439.08
70	70	70	516.22
70	70	70	70	536.99
70	70	70	70	502.60
70	70	70	70	474.95
....	70	70	70	452.52
70	70	70	70	480.29
70	70	70	70	485.04
70	70	70	70	426.50
70	70	70	70	469.84

D

—

—

—

—

—

—

—

—

—

—

—

—

—

—

—

—

—

D C

elmont.

52,087,640

67,001,760

72,584,640

70,243,200

72,584,640

70,243,200

71,840,880

72,006,570

69,242,130

71,792,640

69,072,480

71,178,040

80,781,770


86,339,235

Digitized by Google

No.	Name	Age	Sex	Mar.	Prof.	Rel.	Notes
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50



UNIVERSITY OF TORONTO



U. S. DEPARTMENT OF AGRICULTURE

APPENDIX C

REPORT

OF THE

Assistant in Charge of Distribution

Philadelphia, January 15, 1905.

F. L. HAND, Esq.,
Chief, Bureau of Water.

DEAR SIR:—I have the honor to submit the following report on the distribution system for the year 1904:

Mains.

The following is a statement of the mains laid, re-laid, taken up, etc.:

New Work.

By Bureau of Water:

Service mains laid	79,720 feet.
Supply mains laid	26,029 feet.
Pumping mains laid	97 feet.
Connections, etc.	5,924 feet.

Total 111,770 feet.

By Bureau of Filtration:

Supply mains laid	26,029 feet.
Connections	535 feet.

Total 26,564 feet.

*Comparison of Conditions Relative to the Distribution,
1903-1904.*

	1903.	1904.	Increase.	Decrease.
Service mains, 4-in. to 12-in.....	125,219	79,720	45,499
Supply mains, 10-in. to 48-in.....	1,877	26,029	24,152	
Fire main, 20-in.....	1,500	1,500
Pumping mains, 36-in.....	97	97	
Connections and miscellaneous work.....	7,795	5,924	1,871
Totals in feet.....	186,391	111,770	24,249	48,770
Re-laid, 6-in. to 36-in.....	12,205	25,555	13,350	
Miscellaneous repairs, 3-in. to 48-in.	8,049	8,164	115	
Taken up, 3-in. to 48-in.....	7,980	19,179	11,199	
Lowered, raised, and shifted, 6-in. to 48-in.....	5,606	5,009	597
Totals in feet.....	28,840	52,907	24,064	597
Pipe cut off and abandoned, 3-in. to 20-in.....	5,892	10,002	4,110	

Meters.

	1903.	1904.	Increase.	Decrease.
Meters in use.....	1,775	1,768	12

*Number of Dwellings and Principal Appliances for the
Use of City Water.*

	1903.	1904.	Increase.	Decrease.
Dwellings with water.....	249,990	255,481	5,501	
Dwellings without water.....	11,750	11,778	28	
Water closets.....	298,497	309,049	15,552	
Baths.....	270,759	296,453	25,694	
Wash paves.....	96,062	95,518	579
Basins and sinks.....	114,271	120,076	5,805	
Urinals.....	6,001	6,233	232	

Repairs.

Mains relaid	25,555 feet.	
Repairs and connections	3,164 feet.	
		28,719 feet.
Old pipe taken up	19,179 feet.	
Pipe lowered, raised and shifted	5,009 feet.	
		24,188 feet.
Total	52,907 feet.	

Abandoned.

Three-inch	2,247 feet.	
Four-inch	3,828 feet.	
Six-inch	3,262 feet.	
Twelve-inch	665 feet.	
Total	10,002 feet.	

The total quantity of pipe handled, for all purposes, throughout the year, was 164,677, weighing 14,103,961 pounds.

The total quantity of new pipe laid was 111,770 feet, or 21.13 miles, making, in addition to that previously laid, 1,466.77 miles now in use.

Fire Hydrants.

New style fire hydrants in new locations.....	412
New style fire hydrants in place of old style.....	229
Total	641
New style fire hydrants taken out.....	35
Old style fire hydrants taken out	7
Total	42

The total number of new style fire hydrants added to the distribution system was 370, and the total number in use December 31, 1904, was 14,017, of which 493 are of the old style and 13,524, or 96.48 per cent. are of the new pattern.

Drills for Attachments.

One-half inch	5,107	area of openings	1,003	square inches
Five-eighth inch	251	area of openings	77	square inches
Three-quarter inch..	147	area of openings	65	square inches
One inch	115	area of openings	90	square inches
One and one-quarter inches	24	area of openings	29	square inches
One and one-half in..	36	area of openings	64	square inches
Two inches	65	area of openings	204	square inches
Three inches	9	area of openings	64	square inches
Four inches	7	area of openings	88	square inches
Six inches	19	area of openings	537	square inches
<hr/>				
Total	5,780	area of openings	2,221	square inches

For attachments, including ferrules, service pipes and curb stops, which were put in from the street mains to the curb, by employees of this Bureau, in order to provide for possible future service without breaking of street pavements, see Table "A."

Tabulations of work performed and of expenditures made are also submitted herewith, together with various other tables, compiled as in previous years.

The report of the pipe inspector, relative to the inspection of pipes and other castings during the year, in tabulated form, also accompanies this report.

Respectfully submitted,

W. WHITBY,
Assistant in Charge of Distribution.

SERVICE, SUPPLY AND PUMPING MAINS LAID DURING 1904.
FIRST DISTRICT.

Comprising the 1st, 2d, 3d, 4th, 26th, 30th, 36th and 39th Wards.

Purposes for which used.	SIZE IN INCHES.						Total in feet and pounds.	
	3	4	6	8	10	12		
New pipe or feet added.	Service Mains.....			3,290			526	3,816
	Fire hydrant connections.....			179				179
	Fire connections (private).....			11				11
	Supply connections (private).....	16	17					33
	Motor connections (private).....		17					17
	Total..... { Feet..... Pounds.....	16 240	34 680	3,480 114,840			526 39,450	4,056 155,210
Pipe used, but adding nothing to feet in ground.	Pipe relaid.....		512	557				1,069
	Repairs, general.....			286	13	15	6	320
	Pipe taken up.....	403	13	8				424
	Pipe shifted.....			505				505
	Total..... { Feet..... Pounds.....	403 6,045	525 10,500	1,356 44,748	13 546	15 825	6 450	2,318 63,114
Total handled..... { Feet..... Pounds.....	419 6,285	559 11,180	4,836 150,588	13 546	15 825	532 39,900	6,374 218,324	
Pipe cut off and abandoned.....	637	10	6				653	

SECOND DISTRICT.

Comprising the 5th, 6th, 7th, 8th, 9th, 10th, 11th, 12th, 13th, 14th, 16th and 17th Wards.

Purposes for which used.		SIZE IN INCHES.						Total in feet and pounds.
		3	4	6	10	12	20	
New pipe or feet added.	Service Mains.....			472		254		726
	Supply main connections.....					12		12
	Bye-pass connections.....					21		21
	Fire hydrant connections.....			163				163
	Fire connections (private).....	25	29	76				130
	Supply connections (private).....	34	72					106
	Motor connections (private).....		44					44
	Drains.....			6				6
Total.....		59	145	717		287		1,208
		885	2,900	23,661		21,525		48,971
Pipe used but adding nothing to ft. in ground.	Pipe relaid.....			1,134	2,957	2,644		6,735
	Repairs, general.....			208	25	44	3	280
	Pipe taken up.....	158	144	3,347		1,361		5,010
	Pipe raised.....					335		335
	Pipe shifted.....			*1,407				1,407
	Total.....		158	144	6,096	2,982	4,384	3
		2,370	2,880	201,168	164,010	328,800	465	699,693
Total handled.....		217	289	6,813	2,982	4,671	3	14,975
		3,255	5,780	224,829	164,010	350,325	465	748,664
Pipe cut off and abandoned.....		190	10	1,213		426		1,839

*Omitted in 1903 report

THIRD DISTRICT.
Comprising the 18th, 19th, 23d, 25th, 41st and part of 33d and 42d Wards.

Purposes for which used.	SIZE IN INCHES.									Total in feet and pounds.	
	3	4	6	8	10	12	16	30	48		
New pipe or feet added.	Service mains.....		367	10,612	884	7,792	1,988				21,543
	Supply mains.....							2,244		4,700	6,944
	Service main connections.....			37							37
	Supply main connections.....			18	225		13				256
	Fire hydrant connections.....			784	34						768
	Fire connections (private).....		37	57							94
	Supply connections (private).....	30	301								331
	Motor connections (private).....	19									19
	Drains.....			71							71
	Total.....	{ Feet.....	49	705	11,529	1,093	7,792	1,951	2,244		4,700
	{ Pounds.....	735	14,100	380,457	45,906	428,560	146,325	258,060		3,055,000	4,329,143
Pipe used but adding nothing to ft. in ground.	Pipe relaid.....		406	7,619	280		1,409		145		9,859
	Repairs, general.....	3	17	203		183	73		12	20	511
	Pipe taken up.....		706	6,076	280		1,389		145		8,596
	Pipe lowered.....								470		470
	Pipe raised.....			257			60				317
	Total.....	{ Feet.....	3	1,129	14,155	560	183	2,981		772	20
	{ Pounds.....	45	22,580	467,115	23,520	10,065	219,825		254,760	13,000	1,010,910
Total handled....	{ Feet.....	52	1,884	25,684	1,653	7,975	4,882	2,244	772	4,720	49,816
	{ Pounds.....	780	36,680	847,572	69,426	438,625	366,150	258,060	254,760	3,068,000	5,340,053
Pipe cut off and abandoned.....			448	1,099			16				1,563

FOURTH DISTRICT.

Comprising 15th, 20th, 28th, 29th, 32d, and part of 37th and 38th Wards.

Purposes for which used.	SIZE IN INCHES.										Total in Feet and Pounds.		
	3	4	6	8	10	12	16	20	30	36			
New pipe or feet added.	Service mains.....		292	4,868	36	675	2,569					8,440	
	Supply mains.....							2,830	3,579	1,666		8,075	
	Supply main connections.....			14	192	165	18					389	
	Fire hydrant connections.....			265	9							274	
	Fire connections (private).....		35	178								213	
	Supply connections (private).....	24	14									38	
	Motor connections (private).....	14	13									27	
	Drains.....			71			75					146	
	Total.....	{ Feet.....	38	354	5,396	237	840	2,662	2,830	3,579	1,666		17,602
		{ Pounds.....	570	7,080	178,068	9,954	46,200	199,650	325,450	554,745	549,780		1,871,497
Pipe used but adding nothing to feet in ground.	Pipe relaid.....		400	889	881		94					2,264	
	Repairs general.....		15	600	12	37						664	
	Pipe taken up.....		1,207	794	12						30	2,043	
	Pipe shifted.....			179								179	
	Total.....	{ Feet.....		1,622	2,462	905	37	94				30	5,150
	{ Pounds.....		32,440	81,246	38,010	2,035	7,050				12,600	173,381	
Total handled.....	{ Feet.....	38	1,976	7,858	1,142	877	2,756	2,830	3,579	1,666	30	22,752	
	{ Pounds.....	570	39,520	259,314	47,964	48,235	206,700	325,450	554,745	549,780	12,600	2,044,578	
Pipe cut off and abandoned.....				364								364	

FIFTH DISTRICT.

Comprising the 21st and part of the 38th Wards.

Purposes for which used.	SIZE IN INCHES.									Total in feet and Pounds.	
	3	4	6	8	10	12	20	30	36		
New pipe or feet added.	Service mains.....		200	2,121		3,522					5,843
	Pumping main connections.....							31	41		72
	Fire hydrant connections.....			201							201
	Fire connections (private).....		18	30							48
	Supply connections (private).....			7							7
	Drains.....						177				177
	Total.....										
	{ Feet	218	2,359		3,522	177	31	41		6,348	
	{ Pounds.....	4,360	77,847		193,710	13,275	4,805	13,530		307,527	
Pipe used, but adding nothing to feet in ground.	Pipe relaid.....		1,070	305	215	108		1,228			2,926
	Repairs general.....		2	115		27	4	16	16	2	182
	Pipe taken up.....	2	236	36	215		372	1,683			2,544
	Pipe lowered.....			595							595
	Total.....	{ Feet	2	1,308	1,051	430	135	376	2,927	16	2
	{ Pounds.....	30	26,160	34,683	18,060	7,425	28,200	453,685	5,280	840	574,363
Total handled.....	{ Feet	2	1,526	3,410	430	3,657	553	2,958	57	2	12,595
	{ Pounds.....	30	30,520	112,530	18,060	201,135	41,475	458,490	18,810	840	881,890
Pipe cut off and abandoned.....		1,070		163							1,233

SIXTH DISTRICT.

Comprising the 22d and part of the 33d, 37th, 38th and 42d Wards.

Purposes for which used.	SIZE IN INCHES.								Total in Feet and Pounds.		
	3	4	6	8	10	12	16	20		24	
New pipe or feet added.	Service mains.....		443	6,228		2,085	1,811				10,567
	Supply mains.....							2,942	8,068		11,010
	Service main connections.....			8							8
	Supply main connections.....				89	16	45	20	33		203
	Bye-pass connections.....				184	55	39				278
	Fire hydrant connections.....			497							497
	Fire connections (private).....			36							36
	Supply connections (private).....		34	10							44
	Total.....										
		477	6,779	278	2,156	1,895	20	2,975	8,068		22,643
		9,540	223,707	11,466	118,580	142,125	2,300	461,125	2,501,080		3,469,923
Pipe used but adding nothing to feet in ground.	Pipe relaid.....			454	688	13	1,462				2,617
	Repairs, general.....		3	539	14	34	110	24	15	23	762
	Pipe taken up.....		58	123		15	262				458
	Pipe lowered.....			802			15				817
	Total.....										
		61	1,918	702	62	1,849	24	15	23		4,654
		1,220	63,294	29,484	3,410	188,675	2,760	2,325	7,130		248,298
Total handled.....	Feet.....		538	8,697	975	2,218	3,744	44	2,990	8,091	27,297
	Pounds.....		10,760	287,001	40,950	121,990	280,800	5,060	463,450	2,508,210	3,718,221
Pipe cut off and abandoned.....	350	3,243	377			223					4,193

SEVENTH DISTRICT.

Comprising the 24th, 27th, 34th and 40th Wards.

Purposes for which used.	SIZE IN INCHES.										Total in feet and pou'ds.	
	3	4	6	8	10	12	16	20	30	36		
New pipe or feet added.	Service mains.....		1,676	23,974	1,919	1,216						28,785
	Pumping mains.....									97		97
	Supply main connections.....						17					17
	Bye-pass connections.....			72					201			273
	Fire hydrant connections.....			467								467
	Fire connections (private).....	18										18
	Supply connections (private).....	17										17
	Drains.....		104	72								176
Total.....	{ Feet.....	35	1,780	24,585	1,919	1,216	17		201		97	29,850
	{ Pounds.....	525	35,600	811,305	80,598	66,880	1,275		31,155		40,740	1,068,078
Pipe used but adding nothing to feet in ground.	Pipe relaid.....			55	30							85
	Repairs, general.....		4	266	15	74	10		24	22	30	445
	Pipe taken up.....		48	30						26		104
	Pipe lowered.....			100		60		224				384
	Total.....	{ Feet.....		52	451	45	134	10	224	24	48	30
{ Pounds.....			1,040	14,883	1,890	7,970	750	25,760	3,720	15,840	12,600	83,853
Total handled.....	{ Feet.....	35	1,832	25,036	1,964	1,350	27	224	24	48	127	30,868
	{ Pounds.....	525	36,640	826,188	82,488	74,250	2,025	25,760	34,875	15,840	53,340	1,151,931
Pipe cut off and abandoned.....		117	40									157

*Alterations to Water Pipes on the line of the Market Street
Subway.*

Pipe Relaid.	PIPE.	
	Size,	Feet.
Ludlow street, from 95 feet east of east house line of Twenty-third street, west.....	6	411
Market street, south side, from 187 feet west of west house line of Sixteenth to Twentieth street.....	10	1,620
Market street, south side, from 20-inch main on Twenty-first street (18 feet east of west house line), west.....	12	8
Market street, south side, from 10 feet east of west house line of Twenty-first street to 237 feet west of centre of Twenty-second street.....	10	673
Market street, south side, from 237 feet west of centre of Twenty-second street, to Twenty-third street.....	12	94
Market street, south side, from Twenty-third street to 334 feet west of house line of Twenty-third street.....	10	359
Market street, north side, from 7 feet east of west house line of Twenty-first street to Twenty-second street.....	10	305
Market street, north side, from centre of Twenty-second street, west.....	6	235
Market street, from 12-inch main south side of Market at a point 237 feet west of centre of Twenty-second street, and 83 feet north of south house line, north 76 feet 6 inches to north side of Market street, thence west 97 feet to connect with 12-inch main on Twenty-third street (21 feet east of west house line).....	12	174
Market street, from 12 feet west of west house line of Twenty-first street, west. (City Hall main.).....	12	1,123
Twenty-second street, from 28 feet north of south house line of Market street, north.....	12	60
Twenty-third street, from 10 feet north of south house line of Ranstead to 33 feet north of south house line of Market street.....	12	271
Twenty-third street, from 3 feet south of north house line of Market street, north.....	12	180
Total		5,463

PURPOSES FOR WHICH USED.			
		3	4
New pipe or feet added.	Service mains.....		2,978
	Supply mains.....		
	Pumping mains.....		
	Service main connections.....		
	Supply main connections.....		
	Pumping main connections.....		
	Bye-pass connections.....		
	Fire hydrant connections.....		
	Fire connections (private).....	48	119
	Supply connections (private).....	121	438
Motor connections (private).....	88	74	
Drains.....		104	
Total.....			
		{ Feet.....	197
		{ Pounds.....	2,955
			8,713
			74,260
Pipe used but adding nothing to feet in ground.	Pipe relaid.....		2,888
	Repairs, general.....	8	41
	Pipe taken up.....	568	2,412
	Pipe lowered.....		
	Pipe raised.....		
	Pipe shifted.....		
Total.....			
		{ Feet.....	566
		{ Pounds.....	8,490
			4,841
			96,820
Total handled.....			
		{ Feet.....	768
		{ Pounds.....	11,445
			8,554
			171,080
Pipe cut off and abandoned.....			
			2,247
			3,828

Pipe Laid by Contract by the Bureau of Filtration during 1904.

Purposes for which used.	SIZE IN INCHES.								Total.
	6	8	12	16	20	24	30	48	
THIRD DISTRICT.									
Supply mains.....			13	2,244				4,700	6,944
Supply main connections.....	18	212							243
Total.....	18	212	13	2,244				4,700	7,187
FOURTH DISTRICT.									
Supply mains.....			18	2,880	3,579		1,666		8,075
Supply main connections.....		192							210
Total.....		192	18	2,880	3,579		1,666		8,285
SIXTH DISTRICT.									
Supply mains.....					2,942	8,068			11,010
Supply main connections.....		72	10						82
Total.....		72	10		2,942	8,068			11,092
Grand Total.....	18	476	41	5,074	6,521	8,068	1,666	4,700	26,564

Total Feet of Pipe in Use December 31, 1904.

Size in Inches.	Total in use Dec. 31, 1903.	EXTENSIONS AND RE-LAYS DURING 1904.			DEDUCTIONS DURING 1904.			Total in use Dec. 31, 1904.
		Laid.	Relaid.	Total.	Taken up.	Abandoned.	Total.	
1	175							175
1½	8,566							8,566
2	8,655							8,655
3	80,101	197	8	200	568	2,247	2,810	77,491
4	185,084	5,718	2,429	6,142	2,412	3,828	6,240	184,966
6	5,114,361	54,845	18,230	68,075	10,414	8,262	18,676	5,168,780
8	309,036	3,522	2,148	5,670	507		507	314,249
10	448,108	15,526	8,478	18,999	15		15	462,087
12	470,819	7,515	5,856	13,371	3,384	665	4,049	479,941
16	144,733	5,094	24	5,118				149,851
18	16,085							16,085
20	268,781	6,786	1,236	8,072	1,683		1,683	275,170
22	606							606
28	27							27
24	5,058	8,068	23	8,091				13,149
30	294,484	1,707	195	1,902	171		171	296,215
36	101,892	97	82	129	80		80	101,491
48	192,391	4,700	20	4,720				197,111
Total	7,683,257	111,770	28,719	140,489	19,179	10,002	29,181	7,744,565

STATEMENT OF THE NUMBER OF FIR

	FIRST DISTRICT.								SECOND D I								
	Wards.								Total.	WARDS.							
	1	2	3	4	26	30	36	39		5	6	7	8	9	10	11	
Prior to 1904.....									2,159								
During 1904.....	2					4	1	6	18	18	49		27	41	22	1	
Total									2,172								
Taken out, 1904.....	1								1	1				2	3		
Total in city									2,171								

Number of attachme

Made during 1904.....

Total.....

THE UNIVERSITY OF CHICAGO

THE UNIVERSITY OF CHICAGO

Recapitulation of Fire Hydrants Set, Renewed and Removed.

Districts.	STYLE.					Total.
	O. S.	No. 1.	No. 2.	No. 3.	High Pressure.	
Set.	First.....	12	1			13
	Second.....	9	7	1	144	161
	Third.....	49	5	8		62
	Fourth.....	16	11	1		28
	Fifth.....	38				38
	Sixth.....	40	4			44
	Seventh.....	47	11	10		68
Total		209	39	20	144	412
Renewed.	First.....		3			3
	Second.....		34	17	1	52
	Third.....		11	12	8	31
	Fourth.....			1		1
	Fifth.....		55		1	56
	Sixth.....		33		2	35
	Seventh.....	1	35	14	2	52
Total	1	171	44	14		290
Total new fire hydrants.....	1	380	83	34	144	642
Removed.	First.....			1		1
	Second.....		5	3		8
	Third.....	1	6	4	3	14
	Fourth.....	2	2			4
	Fifth.....	1	1			2
	Sixth.....	2	6	1		9
	Seventh.....	1	2	1		4
Total	7	22	10	3		42
Total added during 1904.....						370

Fire Hydrants by Wards.

Wards.	STYLE.						High Pressure	Total.
	O. S.	No. 1.	No. 2.	No. 3.	No. 4.	No. 5.		
First	3	201	67	8				279
Second	2	122	91	15				230
Third	3	76	42	6				127
Fourth	1	64	38	14				112
Fifth	17	100	61	7			17	202
Sixth	8	76	49	8			49	190
Seventh.....	6	142	85	7		1		241
Eighth.....	10	119	100	5		1	24	259
Ninth.....		119	85	3		1	32	240
Tenth.....		108	70			4	22	204
Eleventh.....	4	77	56					107
Twelfth.....	7	60	29	5				101
Thirteenth.....	23	62	70	9				164
Fourteenth.....		87	91					178
Fifteenth.....		236	210	6	1	2		455
Sixteenth.....	2	82	40	3	1			128
Seventeenth.....	11	81	34					126
Eighteenth.....	12	202	61	9				284
Nineteenth.....	31	332	124	4				491
Twentieth.....	19	132	139					290
Twenty-first.....	51	383	45	6				485
Twenty-second.....	64	1,124	153	21				1,362
Twenty-third.....	38	322	77	5				442
Twenty-fourth.....	44	299	154	13				510
Twenty-fifth.....		542	135	5				682
Twenty-sixth.....	1	229	123	14				367
Twenty-seventh.....	22	337	118	8		1		486
Twenty-eighth.....	1	163	140	23				327
Twenty-ninth.....	17	200	200	11		1		429
Thirtieth.....	5	123	110	6				244
Thirty-first.....		237	70	6				313
Thirty-second.....	9	127	97	10		1		244
Thirty-third.....	23	688	174	21	1			902

Fire Hydrants by Wards—Continued.

Wards.	STYLE.							Total.
	O. S.	No. 1.	No. 2.	No. 3.	No. 4.	No. 5.	High Pressure	
Thirty-fourth	25	523	124	15	1	688
Thirty-fifth	104	12	4	120
Thirty-sixth	6	317	102	29	454
Thirty-seventh	5	96	80	6	187
Thirty-eighth	16	396	101	8	521
Thirty-ninth	220	90	7	317
Fortieth	7	212	54	3	276
Forty-first	51	8	9	68
Forty-second	166	8	11	185
Total	493	9,332	3,682	350	3	13	144	14,017

Fire Hydrants by Purveyors' Districts.

Districts.	STYLE.							Total.
	O. S.	No. 1.	No. 2.	No. 3.	No. 4.	No. 5.	High Pressure.	
First	18	1,362	639	102	2,171
Second	81	1,121	739	50	1	7	144	2,143
Third	107	2,356	634	63	1	3,161
Fourth	57	1,022	901	48	1	4	2,033
Fifth	53	476	46	7	582
Sixth	79	1,624	223	41	1,967
Seventh	98	1,371	450	39	2	1,960
Total	493	9,332	3,682	350	3	13	144	14,017

Attachments, etc., made by the Purveyors, in Accordance with Permits Issued by the Bureau of Water, Arranged by Districts.

DISTRICTS.	NEW ATTACHMENTS.										SHUT OFF BY PERMIT.					WORK DONE WITHOUT PERMIT.							
	SIZE.										Reamed for Larger At- tachments.	Re-drawn.	Discontinued.	Transfer.	REPAIRS.		Total.	Discontinued and Abandoned.	Delinquent.	Leak.	Transfer.	Total.	Drawn and Re-drawn.
	½-inch.	¾-inch.	1-inch.	1¼-inch.	1½-inch.	2-inch.	3-inch.	4-inch.	6-inch.	Total.					Not Drawn.	Drawn and Re-drawn.							
First.....	608	26	20	19	2	4	8	1	1	1	689	92	46	28	30	106	26	148	169	
Second.....	165	48	41	37	11	20	14	331	20	120	104	337	51	97	148	
Third.....	867	19	22	20	8	6	13	4	2	2	958	8	14	48	65	118	178	129	415	100	
Fourth.....	559	17	9	7	2	4	12	2	4	13	629	181	19	5	310	5	179	184	110	
Fifth.....	146	1	1	1	1	1	151	6	2	8	4	70	5	5	22	
Sixth.....	783	103	20	14	4	6	1	3	984	29	51	2	13	159	67	67	
Seventh.....	1,979	42	34	17	2	1	11	2	2,068	21	5	8	91	129	6	39	47	
Total.....	5,107	251	147	115	24	36	65	9	7	19	5,780	182	257	41	22	464	206	698	129	1,485	322	

Permits Issued during the year 1904.

Aquaria.....	4	Lawn Sprinklers.....	4
Bakeries.....	26	Laundries.....	22
Barber shops.....	84	Laboratories.....	2
Bars.....	22	Machines for scouring, rinsing, etc.....	50
Basins and sinks in dwellings.....	4,284	Milk houses.....	38
Basins and sinks in offices, stores, etc.....	1,730	Motors (beer).....	18
Baths in dwellings.....	5,280	Motors (organ).....	30
Baths in hotels, etc.....	497	Photograph galleries.....	4
Baths (shower).....	46	Pantry sinks.....	497
Bidets.....	2	Pools (swimming).....	1
Boats, etc. (supply of).....	90	Pools (in churches).....	3
Bottling establishments.....	14	Restaurants and eating saloons.....	46
Building purposes.....	296	Slaughter houses.....	3
Carriages and wagons.....	168	Stables.....	18
Cellar drainers.....	10	Stalls (in stables).....	856
Dwellings.....	5,513	Stalls (cow).....	8
Dwellings (half).....	30	Steam boilers (number)...	128
Drug stores.....	20	Steam boilers (H. P.).....	5,668
Dye houses.....	1	Steam engines (number)...	64
Factories.....	12	Steam engines (H. P.).....	381
Ferrules (number).....	6,435	Street sprinklers.....	80
Filters.....	3	Tubs, vats and tanks.....	86
Fire hydrants (use of).....	200	Urinals in dwellings.....	10
Fish troughs and stands....	4	Urinals in stores, offices, etc.	204
Forges.....	14	Urinal troughs.....	42
Fountains (counter).....	19	Wash paves and screw nozzles.....	1,685
Fountains (garden).....	6	Wash paves for watering horses.....	22
Green houses.....	23	Wash tubs (stationary)....	4,076
Heating boilers.....	52	Water closets in dwellings.	14,456
Hydrants in new dwellings.	4,713	Water closets in stores, etc.	1,363
Hydraulic elevators.....	10		
Ice cream saloons.....	17		

Premises Supplied and Appliances in Use January 1, 1905.

Aquaria	26	Engines (railroads).....	860
Arsenals	2	Factories, foundries, mills.	2,100
Asylums	7	Filters	28
Bakeries	1,315	Fire stations	71
Barber shops	1,847	Fountains (garden).....	55
Bars	1,829	Fountains (counter).....	549
Basins and sinks in dwellings.....	87,642	Forges	1,216
Basins and sinks in offices and stores.....	32,434	Furnaces	20
Baths (in dwellings).....	294,146	Gas works holders.....	8
Baths (public).....	1,871	Glass works	15
Baths (shower).....	840	Green houses.....	1,118
Baths (foot).....	96	Grindstones	120
Beam houses and tanneries.....	24	Halls and club houses.....	250
Bidets	436	Hatters' planks (per set)...	19
Bottling establishments.....	686	Hydrants.....	265,116
Brick yards	13	Hospitals	60
Brick yards (gangs of men).....	70	Hotels	65
Breweries.....	90	Hydraulic elevators.....	273
Barrels (brewed).....	2,450,320	Ice cream saloons.....	338
Cars (steam and electric)...	1,700	Institutions (charitable)...	96
Carrriages and wagons.....	9,395	Ice machines	150
Cellar drainers.....	64	Laundries	804
Cemeteries	23	Lawn sprinklers	278
Churches	690	Laboratories.....	38
Coal yards.....	247	Machines for washing and scouring	183
Coloring rooms.....	125	Marble yards	85
Condensers	27	Malt houses	19
Depot and railway stations	100	Market houses	40
Dwellings (with water)	255,481	Milk houses	441
Dwellings (without water)...	2,015	Mints	1
Dwellings half (without water).....	9,763	Motors (beer).....	1,902
Dyers	741	Motors (organ)	216
Drug stores.....	417	Photograph galleries.....	142
Dye houses	650	Photograph galleries (operators)	180
		Polishing wheels.....	15

Premises Supplied and Appliances in Use—Continued.

Police stations and patrols..	68	Steam engines (H. P.).....	25,000
Pools (swimming).....	28	Steam saws.....	65
Pools (in churches).....	88	Steam presses and hammer	50
Printing (establishments)...	172	Shops and stores (with wa- ter).....	5,946
Prisons.....	4	Shops (without water).....	946
Rectifying (establishments)	6	School houses.....	850
Restaurant and oyster sa- loons.....	1,206	Theaters.....	23
Shot towers.....	1	Tubs, vats and tanks.....	2,366
Slaughter houses.....	486	Turbine wheels.....	40
Soap boiling (establish- ments).....	18	Urinals in dwellings.....	280
Stand pipes for watering en- gines.....	60	Urinals in stores, offices, etc.	5,211
Stables.....	8,358	Urinals (troughs).....	742
Stalls (in stables).....	53,655	Vinegar (establishments)..	10
Stalls (cow).....	187	Wash paves and screw noz- zles.....	94,813
Stalls (fish and trough).....	100	Wash paves for watering horses.....	700
Steam boilers (number) ...	3,841	Wash tubs (stationary)....	44,622
Steam boilers (H. P.).....	135,930	Water closets in dwellings.	279,749
Steam boilers (heating).....	997	Water closets in stores, etc.	29,300
Steam boilers heating (H.P.)	5,900	Wool washers.....	105
Steam engines (number) ...	2,200		

*Repairs to Mains, Stops and Fire Hydrants, also Stops and
Fire Hydrants Removed during 1904.*

DISTRICTS.	Repairs to Mains.	STOPS.			FIRE HYDRANTS.		
		Repaired.	Renewed.	Removed.	Repaired.	Renewed.	Removed.
First.....	42	888	2	2	211	3	1
Second.....	115	189	22	12	500	52	8
Third.....	461	109	12	21	95	31	14
Fourth.....	230	462	1	3	2,187	1	4
Fifth.....	99	20	7	6	80	56	2
Sixth.....	72	20	3	23	14	35	9
Seventh.....	139	151	4	137	52	4
Totals.....	1,158	1,789	47	71	3,174	230	42

Check Valves Put In.

Street.	Location.	Ward.	Size.
Nixon (River Road)..	448 feet southeast of southeast house line of Shawmont avenue.....	21	80

TABLE A.

Service Attachments Laid to the Curb (on streets to be paved or repaved) by the Bureau of Water.

DISTRICTS.	NUMBER OF CONNECTIONS.		Total.	LENGTH IN FEET.		Total in feet.
	½-inch.	1-inch.		½-inch.	1-inch.	
First.....	194	194	1,778	1,778
Second.....
Third.....	782	1	783	8,593	20	8,613
Fourth.....	78	78	1,080	1,080
Fifth.....	98	98	1,174	1,174
Sixth.....	151	151	2,103	2,103
Seventh.....	364	364	6,545	6,545
Total.....	1,617	1	1,618	21,223	20	21,243

Account of Iron Stop Boxes, New Stops and Check Valves for 1904.

DISTRICTS.	Iron Stop Boxes.	STOPS.								Check Valves.	Total	
		BUREAU OF WATER.		Smith.	Eddy.	Eddy Rotary.	Ludlow.	Williamsport.	Rensselaer.			Viney.
		Dept.	Butterfly.									
First.....	84	84	
Second.....	12	46	1	22	31	4	263	367	
Third.....	11	160	6	5	3	6	2	182	
Fourth.....	24	49	3	16	9	2	26	1	106	
Fifth.....	8	29	1	60	1	91	
Sixth.....	84	1	1	56	17	159	
Seventh.....	79	1	4	73	2	159	
Total.....	55	481	7	49	234	2	9	263	49	3	1,098	

Total Number of Stops and Valves, arranged by Districts.

Pattern.	Size.	Outlets.	DISTRICTS.							Total.
			1	2	3	4	5	6	7	
Single Gate. Bureau of Water.	3	2-way.	1	185	5	21	2	15	12	241
	4	2-way.	102	254	52	159	48	87	82	784
	6	2-way.	3,762	2,581	4,318	3,145	714	2,502	3,082	20,104
	8	2-way.	160	118	162	120	10	78	295	943
	10	2-way.	227	858	260	230	34	180	198	1,487
	12	2-way.	133	193	324	154	49	226	208	1,287
	16	2-way.	38	44	45	21	5	40	19	212
	18	2-way.	5	1	6
	20	2-way.	24	35	19	37	14	16	29	174
	30	2-way.	8	9	29	37	15	3	3	104
	36	2-way.	3	2	8	12	11	8	44
	48	2-way.	3	9	12
	Totals...			4,458	3,779	5,230	3,945	902	3,148	3,986
Butterfly. Bureau of Water.	20	2-way.	1	5	8	4	4	5	27
	30	2-way.	2	2	7	7	9	2	4	33
	36	2-way.	5	17	2	24
	48	2-way.	2	7	30	22	1	62
	Totals...			2	5	24	62	37	6	10
Butterfly Eddy.	30	2-way.	1	1
	Totals...			1	1
Barton.	6	4-way.	3	3	12	18	31
	8	4-way.	5	5
	6	5-way.	12	24	36
	6	6-way.	5	5
	Totals...			15	32	17	18

Total Number of Stops and Valves—Continued.

Pattern.	Size.	Outlets.	DISTRICTS.							Total.
			1st.	2d.	3d.	4th.	5th.	6th.	7th.	
Viney.	6	2-way.	5	6	8	14
	6	3-way.	49	55	81	232	5	9	19	400
	8	3-way.	5	5
	10	3-way.	8	8
	12	3-way.	1	8	1	5
	6	4-way.	22	28	22	100	4	10	22	208
	8	4-way.	1	2	5	8
	10	4-way.	14	8	17
	12	4-way.	2	2
	6	5-way.	24	5	1	26	8	59
Totals ...			101	89	62	381	9	21	58	721
Smith's Patent.	8	2-way.	1	40	1	8	6	51
	4	2-way.	4	96	2	7	5	54
	6	2-way.	1	59	25	26	9	7	20	147
	8	2-way.	1	11	12
	10	2-way.	5	9	1	2	1	4	22
	12	2-way.	1	9	8	1	19
	16	2-way.	4	2	6
	20	2-way.	1	1	4	6
Totals ..			12	150	59	37	11	8	40	317
Ludlow.	8	2-way.	9	1	9	19
	4	2-way.	1	1
	6	2-way.	5	3	8
	Totals	9	1	5	1	12

Total Number of Stops and Valves—Continued.

Pattern.	Size.	Outlets.	DISTRICTS.							Total.
			1st.	2d.	3d.	4th.	5th.	6th.	7th.	
Eddy.	6	2-way.....	11	1	6	33	10	15	76	
	8	2-way.....		1		1	5		7	
	10	2-way.....	8		1	8	9	21	47	
	12	2-way.....	5	1		2	2	4	14	
	16	2-way.....	2			2	15	15	34	
	20	2-way.....	4		1	2	11	9	27	
	24	2-way.....				4			4	
	30	2-way.....	1	2	1	15	4	2	25	
	36	2-way.....					4		8	12
		Total....		31	5	9	71	56	74	246
Eddy Rotary.	30	2-way.....				2			2	
	Total....					2			2	
Rensselaer.	8	2-way.....		4	16		18		38	
	12	2-way.....				8			8	
	16	2-way.....		2	4				6	
	20	2-way.....				2	2		4	
	24	2-way.....					2		2	
	30	2-way.....				1			1	
	Total....			6	26		17		49	

HIGH PRESSURE STOPS.

Williamsport.	8	2-way.....	190						190	
	12	2-way.....	54						54	
	16	2-way.....	19						19	
	Total....		263						263	
Ludlow.	20	2-way.....	4						4	
	Total....		4						4	
Total number of stops....			4,588	4,853	5,395	4,480	1,085	3,258	4,148	27,252

Total Number of Stops and Valves—Continued.

Pattern.	Size.	Outlets.	DISTRICTS.							Total.
			1st.	2d.	3d.	4th.	5th.	6th.	7th.	
Check Valves Bureau of Water.	12	1	1
	20	1	1
	30	1	5	3	9
	36	1	4	2	7
	48	4	4	6	14
Total.....		1	6	4	15	6	32

Number of Valves Raised in the Several Districts during the year 1904.

Districts.	BARTON.		VINEY.			SINGLE GATE.		Total.
	4-way.	5-way.	8-way.	4-way.	5-way.	6-inch.	16-inch.	
First.....	1	1
Second.....	1	2	3	1	1	9	1	18
Third.....	1	3	4
Fourth.....	2	2	5	9
Total.....	3	2	3	4	2	17	1	32

Number of Complaints and Examinations during 1903 and 1904.

MONTHS.	HYDRANTS.		SERVICE PIPES.		WASH PAVES.		SPIGOTS.		WATER CLOSETS.		HORSE TROUGHS.		NO. LEAKS.		TOTAL.	
	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.	1903.	1904.
January	221	253	206	340	10	14	13	10	38	55	2	3	9	12	479	687
February	112	263	117	257	4	20	12	10	44	47	11	8	300	605
March	128	183	110	300	4	15	13	21	71	80	7	8	333	616
April	130	218	118	193	4	7	6	15	43	57	8	10	309	500
May	159	193	120	158	1	5	21	20	52	67	11	9	364	452
June	132	188	89	141	5	7	12	17	46	62	6	5	290	420
July	173	178	124	129	8	7	24	27	37	40	13	14	379	395
August	226	211	128	118	5	4	26	24	65	62	18	13	468	432
September	193	157	132	119	7	3	22	9	34	38	11	9	399	355
October	162	186	117	100	10	12	40	37	50	76	3	12	382	423
November	200	158	102	101	3	1	29	22	50	70	1	6	390	366	
December	220	132	132	149	7	5	27	17	58	48	1	11	8	456	359
Total	2,036	2,315	1,495	2,114	68	100	245	229	588	702	3	4	114	127	4,549	5,590

NEW METERS SET.

Ward.	Occupant.	Location.	Business.	Date when set.	Name of Meter.	SIZE.							Cubic Feet Consumed.	Meter Rents.	Remarks.
						½-inch.	¾-inch.	1-inch.	1½-inch.	2-inch.	3-inch.	4-inch.			
6	Cyrus H. K. Curtis..	412-16 Cherry street.....	Publication office..	June 29..	Hersey..						1	1	766,400	\$473 35	
6	Ida V. C. Hilles	424 Appletree street.....	Publication office...	Aug. 2..	Hersey..						1	1	150,700	318 46	
8	Edward Perry.....	1530-32 Chestnut street.....	Clothing and offices	June 13..	Gem						1	1	685,400	233 78	
8	Edward Perry.....	1530-32 Chestnut street.....	Clothing and offices	June 14..	Gem						1	1	186,200	148 27	
9	Mint Arcade Co....	1325-39 Chestnut street.....	Office building.....	May 1..	Empire			1				1	28,200	9 94	
9	Mint Arcade Co....	1329-39 Chestnut street.....	Office building.....	May 1..	Gem						1	1	817,300	245 19	
10	Henry R. Shoch....	136-44 North Broad street.....	Club house, etc.....	June 6..	Hersey				1			1	249,700	74 71	
10	Henry R. Shoch....	136-44 North Broad street.....	Automobile repairs	June 7..	Hersey..						1	1	782,300	234 72	
12	Equitable Ware- house Co.....	429-35 N. Fifth street, cor. Willow....	Store house, etc.....	Mar. 31 {	Worth- ington			1				1	126,400	37 92	
18	A J. Reach & Co....	N. E. cor. Tulip and Palmer streets..	Base Ball goods.....	July 25..	Empire				1			1	11,600	8 45	
18	A. J. Reach & Co....	N. E. cor. Tulip and Palmer streets..	Base Ball goods.....	July 29..	Gem					1		1	890,000	117 00	
22	Germant'wn Hospi- tal and Dispensary	N. E. side Penn st. west of Chew st..	Hospital.....	April 21..	Gem						1	1	11,900	32	
23	Barrett Mfg. Co.....	Bermuda and Margaret streets.....	Chemicals.....	April 19..	Trident ..	1						1	18,200		Experimental.
23	Quaker City Rubber Co.....	N. E. cor. Comly and Milnor streets..	Rubber goods.....	Oct. 25..	Gem						1	1			Experimental.

New Meters Set.—Continued.

Ward.	Occupant.	Location.	Business.	Date when set.	Name of Meter.	SIZE.							Cubic Feet Consumed.	Meter Rents.	Remarks.	
						1/2-inch.	5/8-inch.	3/4-inch.	1-inch.	1 1/2-inch.	2-inch.	3-inch.				4-inch.
27	Universal Light Co.	3220 Chestnut street.....	Water gas burners.	Mar. 2.	Keyst'e	1							1	11,200	Experimental.
27	Hamilton Court Apartm't House..	S. E. cor. 39th and Chestnut streets...	Apartment house..	Sept. 13.	Gem						1		1	280,700	Experimental.
33	Holy Cross Lutheran Church.....	N. E. cor. Ninth st. and Lehigh ave..	Church organ.....	Sept. 23.	Gem					1			1	4,700	Experimental.
36	W. K. Mitchell & Co.	S. E. s. Schuylkill ave. & Ellsworth st.	Iron works.....	Jan. 20.	Union..					1			1	221,000	\$80 00	
38	James Martin.....	4352 Wayne street.....	Dwelling and store.	Mar. 29.	Crown	1							1	3,200	5 00	
38	J. & J. Dobson.....	{ E. side Ridge ave. cor. P. & R. R., Richmond Branch..... }	Woolen mill.....	Sept. 4.	Hersey.								1	17,900	{ Fire connection.
	Total.....	2	1	2	2	2	7	3	1	20		

IN USE JANUARY 1, 1904.

Size of Meters.	IN USE JANUARY 1, 1904.												
	Crown.	Gem.	Nash.	Union.	Venturi.	Thomson.	Hersey.	Trident.	Empire.	Deacon.	Standard.	Keystone.	Columbia.
½-inch.....	20		3	4									
⅝-inch.....			3	15				74	4			4	161
¾-inch.....	210		9	16			1	18	2			5	1
1-inch.....	218		2	5			1	6	6				4
1½-inch.....	127		3	36			2	13	4			4	
2-inch.....	168	103		13			1	5	2			1	
3-inch.....	69	105		3		3	4	11	1		1		
4-inch.....	50	183		1						1	3		
6-inch.....	7	30					2			6	4		
12-inch.....					1								
20-inch.....					2								
30-inch.....					1								
36-inch.....					1								
48-inch.....					2								
Total.....	869	421	20	93	7	3	11	127	19	7	8	14	166

W. A. R. 1000

METERS TESTED.

Gem.	Union.	Trident.	Anderson.	Hersey.	Keystone.	Worthington.	Empire.	Standard.	Columbia.	Crest.	Total.
	1	5	2		1				3		12
		4									29
		1				1	1		1		25
	4	2					1	1			15
17	4	1		1		2	2	1			32
20				3		1				1	29
14				2							19
1				1							2
52	9	13	2	7	1	4	4	2	4	1	163

UNIVERSITY OF LEWIS

Schedule of Pipe and Special Castings Ordered, Accepted and Rejected during the Year 1904.

	Manufacturer.	SIZE IN INCHES.		Ordered.	Inspected.	Rejected.	Cancelled.	Accepted.
		Pipe.	Special Castings.					
Bureau of Water.	Donaldson Iron Co.....	6 in.....	5,550	5,902	902	550	5,000
		4 in. to 18 in.....	1,096	1,371	325	50	1,046
		20 in. to 30 in.....	40	40	40
		20-in. Y. pipe.....	1	1	1
		20-in. ¼-turns....	5	5	5
	Harmer & Quinn.....	10 in.....	100	111	11	100
		36-in. Y. pipe.....	1	1	1
		30 in. to 48 in....	48	36	12	36
	United States Cast Iron Pipe and Foundry Co....	20 in. to 48 in....	1	1	1
	J. Alfred Clark.....	Frames & covers	600	642	42	600
		Stop boxes.....	100	102	2	100
	Total.....		7,542	8,212	1,282	612

Schedule of Pipe and Special Castings, etc.—Continued.

	Manufacturer.	SIZE IN INCHES.		Ordered.	Inspected.	Rejected.	Cancelled.	Accepted.
		Pipe.	Special Castings.					
Filtration.	Donaldson Iron Co.....	8 in.....		10	30	20		10
		16 in.....		49	80	31		49
		20 in.....		443	670	227		443
		24 in.....		537	871	384		537
	Reading Foundry Co.....	16 in.....		22	151	129		22
		20 in.....		21	76	54		21
	J. Alfred Clark.....		Stop boxes.....	64	66	2		64
	Total.....			1,146	1,943	797		1,146
Charities and Correction.	Warren Foundry and Machine Co.....	8 in.....		167	187	20		167
		8 in.....		17	22	5		17
		12 in.....		9	11	2		9
		8 in. to 18 in.....	28	34	6		28
	Total.....			221	254	33		221

Schedule of Pipe and Special Castings, etc.—Continued.

Contractors.	Manufacturer.	SIZE IN INCHES.		Ordered.	Inspected.	Rejected.	Cancelled.	Accepted.
		Pipe.	Special Castings.					
Surveyors.	R. D. Wood & Co.	10 in.	9	9	9
		16 in.	9	9	9
		20 in.	8	9	1	8
		5 in. to 20 in.	36	36	36
	Total.....			62	63	1	62
Contractors.	Donaldson Iron Co.	6 in.	418	465	47	418
		12 in.	34	37	3	34
	Total.....			452	502	50	452
	Grand Total.....			9,423	10,974	2,163	612	8,811

*Attachments Made and Delivered to the Districts during
the year 1904.*

DISTRICTS.	Attachments Made and Delivered.	FEET OF LEAD P.P.E.
		5/8-inch.
First	894	5,480
Second		
Third	1,076	15,842
Fourth	290	4,340
Fifth	150	1,875
Sixth	84	516
Seventh	200	3,800
Total	2,144	81,358

DISTRIBUTION EXPENSES DURING THE YEAR 1904,
Including Expenses of Main Office, Purveyors' Districts, and Meter Shop.

Material and Labor.	First District.	Second District.	Third District.	Fourth District.	Fifth District.	Sixth District.	Seventh District.	Distribution.	Meter Shop.	Main Office.	Total.
Lead.....	\$897 99	\$447 24	\$1,569 75			\$899 38	\$1,477 94		\$2,750 00		\$8,042 80
Gasket.....	44 41	58 77	89 83	\$18 34		26 89	55 57				282 81
Coke.....	12 60	51 85	72 90	107 60	\$44 20	87 60	66 75				448 00
Wood.....	17 60	26 40				85 20					79 20
Straight pipes.....								\$23,125 75			23,125 75
Small specials.....								5,095 10			5,095 10
Large specials.....								2,578 78			2,578 78
Breeches and quarter turns.....								707 82			707 82
Frames and covers.....	281 86	178 84	825 51	240 44	266 62	192 48	295 44				1,780 19
Cast-iron stop boxes.....	146 70		295 58				147 17				589 45
Hauling, transportation, and hotel.....			37 77					11,248 27			11,281 04
Supplies, tools, small stores, etc....	503 99	849 97	715 14	806 93	895 70	1,029 85	699 07	688 77	4,325 02	\$30 41	10,544 85
Plumbing and plumbing supplies.....					18 29	78 15		59 67			151 11
Meters, etc.....									89 80		89 80
Bricks, stone, lime, and cement....	6 80	143 00	171 55	99 00	8 00	44 50	157 60		18 00		648 45
Lumber.....	3,451 97	98 57	402 89	481 76	357 40	514 49	123 82	24 13	488 15		5,942 66
Hay, Feed, etc.....	928 00	629 82	816 02	711 05	98 95	180 29	732 75				4,041 88

Distribution Expenses during the year 1904.—Continued.

Material and Labor.	First District.	Second District.	Third District.	Fourth District.	Fifth District.	Sixth District.	Seventh District.	Distribution.	Meter Shop.	Main Office.	Total.
Stable supplies.....	\$12 43	\$212 37	\$37 85	\$63 50	\$5 98	\$151 50	\$302 29				\$786 01
Stable repairs.....	224 80	194 63	126 00	254 45	46 75	7 65	188 85				1,043 13
Stable medicines.....	17 60	19 10	25 25				30 15				92 10
Stable shoeing.....	312 75	182 50	177 25	162 50	21 75	25 00	130 50,				1,012 25
Supplies, stationery	84 32	492 85	193 64	103 37	65 06	181 77	282 91	\$455 87	\$85 87	\$500 02	2,425 68
Wages .. { Per diem.....	28,037 34	18,578 74	51,356 99	18,450 92	17,002 23	\$2,398 09	17,880 97				183,714 28
{ Salary.....	4,649 00	4,560 61	7,419 16	7,059 88	3,160 88	3,974 00	4,327 08				35,150 11
Total cost of labor and material on account of distribution.....	\$39,629 66	\$26,699 26	\$63,782 56	\$28,554 24	\$21,986 81	\$39,771 43	\$26,907 36	\$43,073 61	\$7,706 34	530 43	\$299,541 70
Buildings, grounds, and reservoirs..		\$2,191 93	\$18,231 70	\$3,394 88	\$11,147 33	757 75	\$6,885 35				\$42,608 44
High pressure fire service.....		3,129 43	118 75				106 50				3,349 68
Total labor and material.....	\$39,629 66	\$32,020 62	\$82,128 01	\$31,948 62	\$33,134 14	\$40,529 18	\$33,899 21	\$41,973 61	\$7,706 34	\$530 43	\$345,499 82

APPENDIX D



REPORT

OF THE

Operations at the Construction and Repair Shop, Bureau of Water, during the year 1904

Philadelphia, January 12, 1905.

MR. F. L. HAND,

Chief, Bureau of Water.

SIR :—I herewith submit the annual report of the operations at the Construction and Repair Shop, Twelfth and Reed streets, for the year ending December 31, 1904.

Respectfully,

JAS. H. DEAN,
Superintendent of Shop.

MERCHANDISE.	DR.
Inventory, January 1, 1904.....	\$21,537 36
Bolts and nuts	\$759 57
Hardware	441 11
Steel	1,396 65
Wrought iron	1,089 12
Iron castings	12,340 59
Brass castings	3,877 39
Lead coating	252 15
Chandlery	211 54
Gum goods	84 48
Coal	1,495 50
Coke	16 80
Lumber	988 22
Paints, brushes, oils, etc.....	107 84
Brass fittings	515 67
Oils and tallows	108 80
Wrought iron pipe and fittings.....	18 85
Lead	670 78
Plug valves	350 50
Forage, stable supplies, etc.....	194 30
Miscellaneous	1,042 37
Wages	33,999 50
	<hr/>
	\$59,961 73
	<hr/>
Total	\$81,499 09

MERCHANDISE.	CR.
First District	\$4,146 73
Second District	3,256 54
Third District	5,565 83
Fourth District	3,128 80
Fifth District	2,633 51
Sixth District	4,062 02
Seventh District	4,971 45
	<hr/>
	\$27,764 88
Spring Garden machinery.....	5,139 65
Spring Garden boilers	2,916 33
	<hr/>
	8,055 98
Fairmount machinery	523 74
Fairmount buildings and grounds...	23 75
	<hr/>
	547 49
Belmont machinery	4,909 59
Belmont boilers	838 53
	<hr/>
	5,748 12

Queen Lane machinery	\$7,397 78	
Queen Lane boilers	532 68	\$7,930 46
	<hr/>	
Roxborough machinery	3,613 62	
Roxborough boilers	967 79	
Roxborough buildings and grounds.	810 18	5,391 59
	<hr/>	
Frankford machinery	3,237 64	
Frankford boilers	404 82	
Frankford buildings and grounds...	102 55	3,745 01
	<hr/>	
Mt. Airy machinery	69 73	69 73
	<hr/>	
East Park Reservoir	56 88	56 88
	<hr/>	
General buildings and grounds.....	833 58	833 58
	<hr/>	
Distribution	326 01	326 01
	<hr/>	
Main office	67 17	67 17
	<hr/>	
Meter department	35 03	35 03
	<hr/>	
High pressure fire service	1,683 90	1,683 90
	<hr/>	
Extension, improvement and filtra- tion	192 49	192 49
	<hr/>	
Holmesburg Water Company.....	107 10	107 10
	<hr/>	
City Ice Boats	83 27	83 27
	<hr/>	
Fixed patterns	812 38	812 38
	<hr/>	
Shop machinery	1,044 38	1,044 38
	<hr/>	
Construction and repair shop	1,577 95	1,577 95
	<hr/>	
Old metals	2,622 86	2,622 86
	<hr/>	
		\$68,696 25
		<hr/>
Credit	\$68,696 25	
Inventory January 1, 1905.....	18,976 50	
	<hr/>	
Total Cr.	\$87,672 75	
Total Dr.	81,499 09	
	<hr/>	
Balance	\$6,173 66	

INVENTORY, JANUARY 1, 1905.

3 16-inch stop valves, at \$65.....	\$195 00	
2 30-inch stop valves, at \$192.....	384 00	
1 36-inch stop valve, at \$300.....	300 00	
2 6-inch stop valves, hat flanged, at \$18	36 00	
1 10-inch stop valve, hat flanged, at \$33	33 00	
1 6-inch globe valve, at \$30.....	30 00	
4 8-inch globe valves, at \$40.....	160 00	
1 10-inch globe valve, at \$55.....	55 00	
2 20-inch check valves, at \$170.....	340 00	
1 small drilling machine, at \$45.....	45 00	
4 bell cranks, at \$15.....	60 00	
	<hr/>	\$1,638 00
1 48-inch rotary valve, unfinished...	536 36	
5 20-inch rotary quadrants, at \$10..	50 00	
6 30-inch rotary quadrants, at \$10..	60 00	
6 48-inch rotary quadrants, at \$16..	96 00	
	<hr/>	\$742 00
Finished parts of fire hydrants...	924 36	
Finished parts of stop valves.....	1,105 50	
Finished parts of rotary valves...	183 50	
	<hr/>	2,213 36
72 old style stop screws	492 25	
46 Viney stop screws, at \$1.75.....	80 50	
8 Viney stop screws, at \$2.....	16 00	
31 Viney stop screws, at \$4.50.....	139 50	
13 Barton stop screws, at \$4.....	52 00	
12 Barton stop screws and bonnet, at \$8	96 00	
	<hr/>	876 25
247 new style stop screws, 4 inches to 48 inches	955 00	
78 socket screws	156 00	
28 spindles	63 00	
	<hr/>	1,174 00
454 iron bands, 4 inches to 48 inches..	1,238 50	
	<hr/>	1,238 50
40 4-inch fire hydrant valves, at 59 c.	23 60	
35 6-inch fire hydrant valves, at \$1.59	55 65	
	<hr/>	79 25
Screws, nuts, etc., for high pres- sure fire service	302 25	
	<hr/>	302 25

20 air pump rod straps, \$9.....	\$180 00	
60 air pump rod brasses, \$2.50.....	150 00	
61 Sets gibs and keys, \$4.50.....	274 50	
7 spindles for drilling machine, \$6.50	45 50	
175 fire hoe heads, \$1.75.....	306 25	
	<hr/>	\$ 956 25
Articles and tools carried in stock, issued to districts	1,795 55	
	<hr/>	1,795 55
30,026 lbs. wrought iron, 2¼ cts.....	675 59	
847 lbs. Norway iron, 3 cts.....	25 41	
3,716 lbs. American cast steel, 7 cts....	260 12	
250 lbs. English cast steel, 13 cts.....	32 50	
441 lbs. shear steel, 8 cts.....	35 28	
1,020 lbs. spring steel, 4 cts.....	40 80	
482 lbs. self-hardening steel, 35 cts...	168 67	
14,597 lbs. machinery steel, 2½ cts.....	364 82	
19 hammered steel pump rods.....	559 44	
1,254 lbs. expansion metal, 2¼½ cts....	307 23	
10,500 lbs. lead, 4.485 cts.....	470 93	
	<hr/>	2,940 79
21,550 lbs. stop castings, 2 2-10 cts.....	474 10	
15,920 lbs. machine and miscellaneous castings, 3 cts.....	477 60	
426 lbs. yellow brass castings, 11½ cts.	48 99	
2,513 lbs. red brass castings, 13 1-8 cts..	329 83	
7,336 lbs. Ajax metal castings, 22¾ cts.	1,648 15	
1,117 lbs. round rolled brass, 17½ cts...	195 46	
	<hr/>	3,174 13
Hardware	137 67	
Bolts and nuts	719 63	
Oils and tallows	20 35	
Chandlery	37 65	
Paints, oils, brushes, etc.....	26 15	
Gum goods	60 40	
Lumber	844 32	
	<hr/>	1,846 17
	<hr/>	
Total		\$18,976 50

Principal Articles Delivered to the Districts and Works.

Districts.	No. 1 Fire Hydrants.	No. 2 Fire Hydrants.	WEDGE STOP VALVES.						36-inch Check Valve.	PLUGS.		GLOBE VALVES.			Iron Bands.	Stop Screws.
			4-inch.	6-inch.	8-inch.	10-inch.	12-inch.	20-inch.		36-inch.	Wood.	Brass.	6-inch.	8-inch.		
First.....	32	2	1	84	7	10	9				306				8	29
Second.....	20	8		24	2	23	5			32	421					85
Third.....	43	2	5	58	19	27	12			74	216			2		
Fourth.....	17	9		23	2	5	10			51	186					7
Fifth.....	37		8	84	2	4										
Sixth.....	39			44	5	7	15			24	181			19	12	
Seventh.....	34	4	6	44	12	10		2		36	192			4		
Works.....									1	1			1	4		
Extension, Improvement and Filtration.....					1											
Holmesburg Water Company.....	3															
Totals	225	25	15	256	50	86	51	2	1	1	217	1,502	1	32	39	

PRINCIPAL ARTICLES MANUFACTURED DURING 1904.

10 4-inch stop valves, \$13.....	\$130 00
258 6-inch stop valves, \$14.50.....	3,741 00
53 8-inch stop valves, \$22.....	1,166 00
87 10-inch stop valves, \$30.....	2,610 00
50 12-inch stop valves, \$37.....	1,850 00
2 20-inch stop valves, \$120.....	240 00
1 36-inch stop valve, \$700.....	700 00
2 48-inch check valves	2,413 73
225 No. 1 fire hydrants, \$33.50.....	7,537 50
25 No. 2 fire hydrants, \$42.....	1,050 00
1,104 brass plugs, various sizes.....	310 00
504 wood plugs, various sizes.....	252 00
	————— \$22,000 23

APPENDIX E

REPORT

OF THE

CHIEF DRAUGHTSMAN

FOR THE YEAR 1904.

Philadelphia, January 11, 1905.

F. L. HAND, ESQ.,
Chief, Bureau of Water.

DEAR SIR:—The following report of work under my charge in the draughting room for the year 1904 is respectfully submitted.

A large number of diagrams, tables of statistics, sketches, etc., were made which were not recorded as drawings, but were placed on temporary file if of any value for future reference.

There are now about three thousand five hundred recorded drawings in sheets, to which reference is being made daily. In order to facilitate the finding of any drawing, considerable more work has been done in cross-indexing the card index.

Drawings relating to the following-named subjects were made and recorded during the year:

Plans and details of buildings.....	28
Details of engines	15
Details of boilers	2
Details of intakes and conduits.....	2

Special machinery	1
Special castings	2
Check valves and details	4
High pressure fire service	10
Reservoirs	4
Surveys	6
Maps	3
Perspectives (water color)	1
Pumpage diagram (water color).....	1
Fire hydrant details	2
Repairs, Fairmount dam	2

About 1,800 blue prints of the various drawings required for repairs and new work have been made with the aid of the electric light printing frame.

Specifications and drawings were made for bidders on the repairs to Fairmount dam, and one draughtsman was detailed to superintend the work.

Drawings and specifications for a new boiler house and stack, ten (10) new boilers, an enlargement of the engine house to accommodate four (4) more engines, and a new forebay and intake for the Belmont Pumping Station have been prepared.

Plans and specifications were also prepared for a new boiler house and new boilers at the Roxborough Pumping Station.

From data prepared by the inspectors of the Bureau, one hundred and forty-one (141) calculations for boiler horse power were made. From these calculations are determined the water rents to be paid by owners of steam boilers using water from the City mains.

Two draughtsmen were assigned, when required, to the work of taking indicator cards.

The daily pumpage and storage charts, showing the height of water in Fairmount pool, the water flowing over the flash boards, the rain fall and the temperature of the air and water, and the daily stream flow charts of the Per-

kiomen, Neshaminy and Tohickon creeks, for the year 1904, have been prepared as in previous years.

During the year I tested the coupons representing the grade of steel made by the Midvale Steel Co. and inspected the following named forgings made from the steel: 9 piston rods, 23 crank pins, 28 cranks and crank ends, 5 cross-head pins, 3 sliding blocks, 18 connecting rods, 6 main shafts and 24 cams and lifting toes.

At the Works of the Seaboard Steel Casting Co., Chester, Pa., I inspected and tested the coupons representing the steel used in 39 valve decks and 9 cross heads.

At the works of the American Steel Manufacturing Co., Lebanon, Pa., I inspected and tested the iron representing 534 wrought iron bolts.

At the works of the George F. Blake Mfg. Co., East Cambridge, Mass., I tested the coupons and inspected the material representing 36 cast iron columns and housings.

All the above mentioned castings and forgings were for the three engines being constructed by the Holly Mfg. Co., Buffalo, N. Y., for the Bureau of Filtration.

On March 1st and 2d I made the endurance test of the gas engines and pumps at the High Pressure Fire Service Station, Delaware avenue and Race street, in accordance with paragraph No. 60, page 21, of the specification for same.

The test for gas consumed and number of B. T. U. used per brake horse power was made in E. Pittsburg, at the works of the Westinghouse Co., in May, 1903, and was witnessed by yourself and the Chief draughtsman; also by Messrs. M. R. Muckle, Jr., and J. C. Smith.

The limited time and facilities for making a test of the engines at the station were not conducive to satisfactory results. The gas meter was of a new design, made by the United Gas Improvement Co., and had not been used before, and no matter how carefully or elaborately the test

might be made, a doubt would be cast upon the results obtained.

Engine No. 6, although one of the last to be erected, was selected for the trial, as the gas meter and connections were ready for use.

The engine was started at 9.30 A. M., and the adjustment of the pressure valves and gauges made and tide and meter readings taken before 10 A. M., at which time readings were again taken and continued every 30 minutes for 24 hours, ending at 10 A. M. on the 2nd inst.

Readings were also taken of the temperature of the air, cooling water and exhaust water in the engine room, and of the revolution counter. The engine ran smoothly, without heating in any of the journals on either pump or engine for the full 24 hours.

The pump pressure averaged over 300 pounds per square inch, and including the suction lift, averaged 309.7 pounds for the run. The contract conditions were satisfactorily fulfilled and even exceeded.

The engine was not stopped during the run, and nothing occurred to indicate that it could not have been run indefinitely, under the same conditions, if required.

I was assisted in the work by the following-named draughtsmen from the Bureau: Messrs. James H. Hand, Jr., C. B. F. Waller and Martin Murphy. Mr. John R. Muckle represented the contractors.

REPORT
ON THE
HYDROGRAPHIC WORK
FOR THE YEAR 1904

The following report on hydrographic work in charge of the Chief Draughtsman, and on data collected during the year 1904 is respectfully submitted:

Rainfall observations at twenty-two stations, from which the Bureau obtained this data, have been carried on, completing twenty-two years of continuous records.

Nine of these stations are maintained by the Bureau and furnished with instruments, stationery and postage. The observers are paid a small monthly salary for the services rendered.

Three of the stations are furnished with self-registering rain gauges; also with automatic stream gauges for recording the daily height of water flowing in the streams on which they are placed.

Stream flow observations were continued on the Perkiomen, Neshaminy and Tohickon creeks and on the Schuylkill river, making twenty-one years of continuous records relating to stream flow on the three streams first named and six years on the Schuylkill river.

No observations were taken on the Wissahickon creek during the year, the gateway through the dam having been open until December.

Observations were continued on the Schuylkill river with the automatic gauge put in operation in the wheel house at the east end of Fairmount dam. With City Datum as a base, this gauge records the height of water in the pool above the dam.

Daily computations of the amount of water flowing over the flash boards were made from the records of the automatic gauge, the known pumpage from the river, the quantity used for power through the wheels, the leakage and lockage (both estimated), which gives an approximation of the monthly flow of the Schuylkill river at Fairmount dam.

A comparison of the inches of rainfall flowing off in the Schuylkill river, with the run off on the Perkiomen and Neshaminy creeks is shown in the following table:

Inches of rainfall flowing off January to December	Perkiomen.	Neshaminy.	Schuylkill.
1898	21.50	22.22	24.39
1899	24.66	21.03	22.29
1900	15.21	17.27	18.23
1901	17.55	22.80	17.80
1902	29.01	30.74	29.02
1903	27.23	26.32	27.79
1904	23.07	23.37	18.84

At present there is no method available by which the low water flow for periods of less than one month can be determined.

The daily average flow of the Schuylkill river, as given in Table VIII is computed from the total monthly flow, and is often, for several days at a time, much less than shown in the table.

The greatest monthly rainfall on the watershed of the Schuylkill river during the year 1904 was 6.18", being the average of 18 stations for the month of August. The greater part of this rainfall was on streams flowing into the Schuylkill below Pottsville, and more than one-half of the amount fell in the two (2) storms of August 10th and 20th. The rainfall at points near Philadelphia was over nine (9) inches for the month, and gradually decreased, up the valley, to less than two and one-half inches.

There was a storm of wind and rain on September 14th

and 15th in which there were recorded over six (6) inches in the valley below Reading, and not quite two (2) inches on the Upper Valley. The flow of the river was apparently greatly reduced as compared with the average rainfall over the whole valley, and with the average run off of preceding years, or as compared with the flow of smaller tributaries in the lower valley for the year 1904.

The rainfall for the year was about the average for the past twenty-two (22) years, but the unequal distribution, both through the year and on the watershed of the Schuylkill river, produced a low yearly average flow in the main stream and flood flows in the lower main tributaries.

I quote as follows from the report of Mr. John C. Beans, Moorestown, N. J.:

“Rainfall measurements are taken by means of four gauges in an open field, nearly level, and are scarcely to be doubted. These rain and snow gauges and all available means and places are employed to get reliable data of water precipitation by snow, etc., but with less assurance in windy storms.

“Some of the precipitation of the early months of the year falling on ground made impervious by ice in it, escaped by surface to streams. The heaviest rains of summer and fall also ran off, of course, but less than in the years immediately preceding.

“Atmospheric moistures seemed much maintained throughout and there was seldom any tendency to droughty conditions.”

The stream flow for the Perkiomen and Neshaminy creeks, for the year, is above the average for the twenty-two years of observation, due to several heavy rainfalls in August and September, for short periods of time during which the water ran off rapidly, causing high water in the creeks at a period of the year when extreme low water is usually found.

The following named tables, compiled as in previous years, accompany this report:

- I. Monthly precipitation on sundry water sheds.
- II. } Rain storms exceeding $\frac{1}{4}$ inch per
- III. } hour
- IV. } { Philadelphia.
Forks of Neshaminy.
Spring Mount.

- V. Inches of rainfall flowing in the... { Perkiomen.
Neshaminy.
- VI. Average annual yield of streams .. { Tohickon.
Wissahickon.
- VII. Comparative stream flow..... { Schuylkill.

- VIII. } Monthly and daily yield of
- IX. } { Perkiomen.
Neshaminy.
Tohickon.
Wissahickon.
Schuylkill.

The Bureau is indebted to the following-named persons who have kindly furnished rainfall records:

Mr. J. L. Heacock, Quakertown, Pa.

Mr. John C. Beans, Moorestown, N. J.

Mr. Benjamin H. Shoemaker, Pennsylvania Hospital.

During the years 1903 and 1904 all observations on rainfall were taken uniformly in accordance with the instructions given at the beginning of the year.

Yours respectfully,

JOHN E. CODMAN,
Chief Draughtsman.

TABLE II.

Rain Storms Exceeding in Rate 0.25 Inches per Hour as Recorded by the Automatic Rain Gauge at Philadelphia, for the year 1904.

DATE OF OBSERVATION, PHILADELPHIA.	AUTOMATIC RAIN GAUGE.					REMARKS.
	TOTAL FALL.		MAXIMUM FALL.			
	Amount in Inches.	Duration— Hours. Minutes.	Amount in Inches.	Duration in Minutes.	Rate per Hour During Maxi- mum Fall.	
February 21, rain storm.....	0.41	13—30	.15	.20	0.45	
March 7, rain storm.....	1.05	11—40	.10	.15	0.40	
May 15, rain storm.....	0.52	8—30	.05	.10	0.30	
May 31, rain storm.....	1.33	12—00	.20	.20	0.60	
June 7, rain storm.....	1.60	5—00	.70	.30	1.40	
July 7, shower.....	0.88	—30	.25	.30	0.50	
July 25, rain storm.....	0.69	11—10	.15	.20	0.45	
August 2, rain storm.....	1.01	6—15	.30	.20	0.90	
August 10, rain storm.....	1.85	4—00	.40	.20	1.20	
August 20, rain storm.....	1.61	7—50	.55	.30	1.10	
August 22, shower.....	0.15	1—20	.15	.20	0.45	
September 2, shower.....	0.47	1—30	.20	.20	0.60	
Sept. 14 and 15, rain storm..	6.47	25—00	{ Automatic gauge over- flowed. Repairing roof—auto- matic gauge taken down
October 12, rain storm.....	1.63	
October 21, rain storm.....	2.16	

Monthly Precipitation on Sundry Watersheds

	PHILADELPHIA SERIES.					
	U. S. Weather Bureau.	Water Bureau Auto.	Water Bureau Frankford Pump Station.	Pennsylvania Hospital.	Shawmont.	Lebanon.
ELEVATIONS ARE IN FEET ABOVE SEA LEVEL.	207	66	49	25	368	420
1904.	Precipitation In Inches.	Inches.	Inches.	Inches.	Inches.	Inches.
January.....	3.14	3.67	3.67	2.37	3.07	3.58
February.....	2.21	2.43	2.43	2.52	2.30	2.22
March.....	3.24	3.63	3.63	3.37	3.23	3.50
April.....	1.89	1.83	2.22	3.12	1.34	2.48
May.....	2.08	2.36	4.39	2.38	2.62	5.60
June.....	2.88	2.77	2.73	3.27	2.90	5.52
July.....	3.82	3.37	3.09	3.98	2.11	5.89
August.....	4.43	5.40	7.39	5.63	9.26	5.56
September.....	7.21	6.91	6.11	6.90	3.65	3.81
October.....	4.03	4.06	4.48	4.81	4.37	3.06
November.....	2.55	1.63	2.23	2.38	1.91	1.63
December.....	2.28	2.60	2.46	1.88	2.71
Total.....	39.76	45.06	43.69	38.64	45.56
Percentage.....	100	113	110	97	115
22 Years Yearly Average. {	Inches.....	40.16	44.29	45.09	43.91	45.50
	Percentages.....	100	111	112	110	113
Average Deficiency or Increase.....	0.40	0.87	1.40	5.27	0.06
Percentage Deficiency or Increase.....	1	2	3	12

UNITED STATES OF AMERICA

TABLE III.

Rain Storms Exceeding in Rate 0.25 Inches per Hour as Recorded by the Automatic Rain Gauge at Forks of Neshaminy, for the year 1904.

DATE OF OBSERVATION.	AUTOMATIC RAIN GAUGE.					REMARKS.
	TOTAL FALL.		MAXIMUM FALL.			
	Amount in Inches.	Duration.— Hours. Minutes.	Amount in inches.	Duration in Minutes.	Rate per Hour during Maximum Fall.	
February 22d, rain storm...	1.99	14—15	.10	25	0.24	
February 28th, rain storm..	0.61	8—00	.10	20	0.30	
March 7th, rain storm.....	1.12	17—00	.05	10	0.30	
April 27th, rain storm.....	0.90	20—00	.10	10	0.60	
May 30th, shower.....	0.45	1—35	.35	15	1.40	
May 31st, rain storm.....	1.00	13—00	.10	10	0.60	
June 5th, rain storm.....	1.23	2—30	1.00	50	1.20	
June 7th, rain storm.....	1.42	4—30	1.20	40	1.80	
July 6th, shower.....	0.40	1—25	.15	15	0.60	
July 8th, shower.....	1.32	9—15	0.90	40	1.35	
July 18th, shower.....	0.77	2—50	0.70	30	1.40	
July 28th, shower.....	0.47	0—10	0.25	10	1.50	
August 1st, shower.....	0.68	1—10	0.55	35	0.94	
August 10th, shower.....	1.15	3—40	1.50	60	1.50	
August 14th, shower.....	1.01	1—10	0.90	20	2.70	
August 20th, rain storm....	3.00	13—00	0.80	25	1.92	
September 14th and 15th, { rain storm.....	4.18	25—25	0.80	45	1.07	
			0.83	35	1.42	
October 12th, rain storm....	4.15	10—30	0.10	40	0.40	

TABLE IV.

Rain Storms Exceeding in Rate 0.25 Inches per Hour as Recorded by the Automatic Rain Gauge at Spring Mount, for the year 1904.

DATE OF OBSERVATION.	AUTOMATIC RAIN GAUGE.					REMARKS.
	TOTAL FALL.		MAXIMUM FALL.			
	Amount in Inches.	Duration—Hours. Minutes.	Amount in Inches.	Duration in Minutes.	Rate per Hour During Maximum Fall.	
February 28th, rain storm..	0.65	20—00	.05	10	0.80	
March 7th, rain storm.....	0.90	7—00	.05	10	0.80	
April 1st, rain storm.....	0.60	7—40	.15	20	0.45	
April 28th, rain storm.....	0.48	28—10	.15	15	0.60	
May 15th, rain storm.....	0.76	7—30	.15	20	0.45	
May 30th, shower.....	1.57	3—00	1.35	40	2.02	
May 31st, rain storm.....	1.28	12—40	.25	15	1.00	
June 5th, rain storm.....	0.48	6—30	.35	30	0.70	
June 7th, rain storm.....	2.00	2—30	.50	25	1.20	
July 5th, rain storm.....	0.44	1—45	.20	15	0.80	
July 7th, shower.....	0.71	0—30	.20	20	0.90	
August 10th, shower.....	0.60	0—30	.60	30	1.20	
August 14th, shower.....	0.81	1—30	.70	30	1.40	
August 20th, rain storm.....	1.23	7—50	.45	40	0.68	
August 22d, shower.....	0.75	1—50	.70	40	1.05	
September 12th, shower....	0.22	1—10	.10	10	0.60	
September 14th and 15th, } rain storms.....	6.18	25—30	2.15	48	2.69	
			1.50	32	2.81	
October 21st, rain storm....	2.13	7—15	1.00	40	1.50	

TABLE V.—Inches of Rainfall Flowing in the Perkiomen, Neshaminy, and Tohickon Creeks.

Watersheds.	Area in Miles.	PERCENTAGE OF TOTAL AREA.				AVERAGE FOR 21 YEARS—1888-1904.												
		Woodland.	Cultivated.	Flats.	Roads.	January.	February.	March.	April.	May.	June.	July.	August.	September.	October.	November.	December.	Annual.
Perkiomen at Frederick, 21 years.....	152	25	71	2	2	2.90	3.63	3.77	2.19	1.85	0.98	1.19	1.00	1.03	1.05	1.51	2.28	23.20
Neshaminy, below Forks, 21 years.....	139.8	6	92	¼	1¾	3.25	4.05	3.68	2.15	1.57	0.77	1.02	1.08	0.86	1.05	1.38	2.40	22.99
Tohickon, 21 years.....	102.2	24	72	2	2	3.82	4.51	4.70	2.55	1.86	0.85	1.24	1.20	1.22	1.10	1.81	2.88	27.78
Perkiomen at Frederick.	Maximum, 21 years.....					5.40	9.73	5.58	3.48	6.66	2.65	4.89	2.48	3.68	2.82	6.07	6.45	
	Minimum, 21 years.....					0.50	1.25	2.88	0.97	0.46	0.28	0.17	0.28	0.16	0.20	0.24	0.68	
Neshaminy, below Forks.	Maximum, 21 years.....					6.77	10.41	5.55	4.20	7.41	2.46	5.47	3.87	3.81	4.55	6.31	5.55	
	Minimum, 21 years.....					1.60	0.90	1.84	1.03	0.35	0.08	0.04	0.14	0.03	0.06	0.11	0.41	
Tohickon.....	Maximum, 21 years.....					7.34	10.41	7.10	4.76	8.56	3.43	6.41	3.75	5.49	4.24	7.07	7.58	
	Minimum, 21 years.....					0.54	1.19	2.98	0.73	0.17	0.08	0.11	0.04	0.05	0.05	0.14	0.67	

TABLE VI.—Average Annual Yield of Sundry Watersheds to October 1, 1904.

Watersheds.	Period covered, years.	Area in miles.	Average rainfall in inches.	Average rainfall flowing off in inches.	Per cent. flowing off.	Average annual yield in gallons.	Average daily yield in gallons.	Average yield in cubic feet per second per square mile of drainage area.	Average yield in cubic feet per second per square mile of drainage area for each inch of rainfall.
Perkiomen at Frederick	21	152.0	47.63	23.204	48.500	61,291,420,000	167,870,000	1.7088	0.0351
Neshaminy below Forks	21	139.3	47.988	22.986	47.800	55,643,547,000	152,388,000	1.6927	0.0352
Tohickon.....	21	102.2	49.172	27.776	56.410	49,329,880,000	135,086,400	2.0445	0.0412
Wissahickon				No record.					
Schuylkill.....	6	1,915.0	48.441	22.797	47.100	2,068,044,000	1.6708	0.0345
Sudbury, Mass.....	29	75.2	46.34	22.820	49.250	81,667,000	1.6803	0.0362
Croton, N. Y.....	32	338.0	48.07	22.930	47.700	362,960,000	1.660	0.0346

TABLE VII.—Comparative Daily Stream Flow, 1903 and 1904.

Watersheds.	Area of watershed.	MAXIMUM GALLONS.		Date.	MINIMUM GALLONS.		Date.
		Per Day.	Per Sq. Mile.		Per Day.	Per Sq. Mile.	
Perkiomen	152.0	2,737,800,000	18,200,000	October 9...	26,000,000	172,000	June 28
Neshaminy	139.3	4,514,500,000	32,000,000	October 9...	8,350,000	60,200	May 28
Tohickon	102.2	8,210,900,000	32,000,000	October 9...	4,900,000	43,000	May 29
Wissahickon.....	64.6	No Record.				
Schuylkill.....	1,915.0	19,400,000,000	10,000,000	October 10...			

DATE. 1903.	Rainfall in Inches.	Inches of Rainfall flowing off.	Percentage How- ing off.	MONTHLY YIELD OF STREAM. Cubic Feet.	AVERAGE DAILY YIELD OF STREAM.		Average Yield in cubic feet per sq. mille.
					Cubic Feet.	Gallons.	
October.....	6.50	2.671	41	11,886,400,000	888,482,000	2,868,210,000	2.3174
November.....	1.86	0.753	55	3,349,220,000	111,641,000	855,180,000	0.6747
December.....	3.88	1.588	42	7,065,920,000	227,933,000	1,705,060,000	1.3776
1904.							
January.....	3.89	1.926	50	8,562,760,000	276,220,000	2,066,250,000	1.6684
February.....	2.34	2.107	90	9,376,750,000	323,336,000	2,418,620,000	1.9503
March.....	3.86	3.721	96	16,540,300,000	533,560,000	3,991,300,000	3.2248
April.....	2.61	1.878	72	8,839,720,000	277,957,000	2,079,300,000	1.6789
May.....	4.01	0.872	22	3,879,700,000	123,152,000	936,890,000	0.7564
June.....	4.37	1.671	38	7,433,470,000	247,750,000	1,853,300,000	1.4974
July.....	4.71	0.474	10	2,108,250,000	68,007,900	508,740,000	0.4111
August.....	6.18	1.310	21	5,828,820,000	187,962,000	1,406,050,000	1.1360
September.....	4.82	1.279	26	5,689,900,000	189,660,000	1,418,800,000	1.1464
Totals.....	48.48	20.357	42	90,558,210,000	247,427,000	1,850,880,000	1.4954
October.....	4.33	1.889	32	6,180,800,000	199,360,000	1,491,400,000	1.2049
November.....	2.02	1.192	59	5,304,300,000	176,810,000	1,322,620,000	1.0686
December.....	2.83	0.917	32	4,078,770,000	131,573,000	984,236,000	0.7952
Totals for.....	45.37	18.836	40	83,820,040,000	229,644,000	1,717,860,000	1.3879

Showing Flow over Flashboards

DATE. 1904.	January.	Inches.	February.	Inches.
1.....		0		
2.....		0		
3.....		0		
4.....		0		
5.....		*2		
6.....		*2		
7.....		*1	904	
8.....		*1	4,742	
9.....		*2	1,752	
10.....		0	579	
11.....		*2		
12.....		*3		
13.....	123	1 $\frac{1}{4}$		
14.....	1,607	6 $\frac{3}{4}$		
15.....	1,912	8 $\frac{3}{4}$		
16.....	761	4		
17.....		*1		
18.....		*2		
19.....		*3		
20.....		*4		
21.....		*3		
22.....	2,635	9 $\frac{1}{2}$	21,368	
23.....	25,004	42 $\frac{1}{2}$	19,975	
24.....	12,749	26 $\frac{3}{4}$	5,092	
25.....	5,700	15 $\frac{3}{4}$	3,613	
26.....	2,450	9	3,146	
27.....	4,066	12 $\frac{1}{2}$	1,113	
28.....	643	3 $\frac{3}{4}$	1,209	
29.....	130	1 $\frac{1}{4}$	3,029	
30.....		0		
31.....		*1		
Total over flashboards.....	58,680		66,612	
Total pumpage, leakage and lockage.	40,426		41,915	
Grand Total.....	99,106		108,527	

*Below top of Flashboards.

LIBRARY
OF THE
UNIVERSITY OF

AND TOHICKON WA

ES.

AR

YIELD

ons.

Average Yield in Cubic Feet per Second per Square Mile.

Rainfall in Inches.

Inches of Rainfall Flowing Off.

October	88,000	3.5742	8.375	3.567
November	05,000	0.3722	1.463	0.412
December	80,000	2.4488	4.180	2.666
January	98,000	3.3821	3.492	4.642
February	88,000	2.2544	2.182	2.255
March	48,000	3.1046	3.255	3.992
April	21,000	1.5708	2.680	1.998
May	46,000	0.3104	3.610	0.529
June	01,000	1.3183	4.602	1.659
July	43,000	0.6991	4.892	0.559
August	31,000	2.0788	6.890	2.580
September	21,000	1.4286	6.235	2.819
Total	10,000	1.8842	51.856	27.676
October	10,000	2.1864	4.235	1.748
November	4,000	1.4495	1.832	1.264
December	5,000	0.8199	2.135	0.906
Total	10,000	1.7217	16.040	24.952



CR.

AUGUST

1917

CR

AUGUST



HI



ANNUAL REPORT

OF THE

CHIEF ENGINEER

OF THE

BUREAU OF FILTRATION

FOR THE YEAR 1904

DEPARTMENT OF PUBLIC WORKS
BUREAU OF FILTRATION

(Improvement, Extension and Filtration of the Water Supply)

OFFICERS, 1904

Chief Engineer,
JOHN W. HILL.

First Assistant Engineers,
HENRY C. HILL,
LA MONTE LLOYD.

Clerical.

CHESTON M. STUART, Assistant in charge of Accounts.
WILLIAM J. LOGAN, Assistant in charge of Estimates.
JAMES F. McCRUDDEN, Custodian in charge of Documents.
M. E. VAUGHAN, Chief Clerk.
AGNES K. LUCKENBILL, Stenographer.
ALICE C. CODY, Stenographer.
ANDREW J. HAAG, JR., Messenger.

ANNUAL REPORT
OF THE
CHIEF ENGINEER
OF THE
BUREAU OF FILTRATION
FOR THE YEAR 1904

Philadelphia, December 31, 1904.

HON. PETER E. COSTELLO,
Director, Department of Public Works.

DEAR SIR:—I have the honor to submit herewith the annual report on the operations of the Bureau of Filtration for the year ending December 31, 1904.

For convenience of stating the matter relating to the improvement, extension and filtration of the water supply, I have arranged the subjects as follows:

1. Financial Statement.
2. Lower Roxborough Filters.
3. Upper Roxborough Filters.
4. Completion and Operation of Belmont Filters.
5. Extension of Pipe System—Contract No. 66.
6. Torresdale Filters—including Contracts Nos. 25, 39, 50, 54 and 59.
7. Torresdale Intake—Contract No. 34.

8. Torresdale Conduit—Contract No. 14.
9. Lardner's Point Pumping Stations—Contracts Nos. 29 and 68.
10. Lardner's Point Pumping Machinery—Contracts Nos. 11, 67 and 31.
11. Electric Lighting and Power Equipment—Contracts Nos. 44, 45 and 46.
12. Lardner's Point Pipe Distribution System—Contract No. 28.
13. Oak Lane Reservoir—Contract No. 27.
14. Principal items in the contracts for the Improvement, Extension and Filtration of the Water Supply.
15. Recapitulation of Contracts required to complete the work.
16. Capacity of Works.
17. Sand Scraping, Upper and Lower Roxborough and Belmont Filters.
18. Testing Station.
19. Experimental Investigations with Preliminary Filter No. 12.
20. Results of Operation, Preliminary Filters—Contract No. 37.
21. Influence of filtered water on typhoid fever case rates.
22. Changes in Staff.
23. Appendices :
 - Table showing contracts executed to date, including amounts paid thereon.
 - Table showing lump sum and unit prices paid on various contracts entered into during 1904.

FINANCIAL STATEMENT.

The total fund provided by Councils for the Improvement, Extension and Filtration of the Water Supply, is as follows:

By ordinance of June 17 and July 12, 1898..	\$500,000 00
By ordinance of January 12, 1900.....	3,200,000 00
By ordinance of March 23, 1900.....	12,000,000 00
By ordinance of June 30, 1902.....	1,300,000 00
By ordinance December 29, 1902.....	500,000 00
By ordinance of June 27, 1904.....	5,000,000 00
	<hr/>
Total	\$22,500,000 00

Of the fund provided there has been paid out and charged off as limits of contracts to December 31, 1904, the following amounts:

Paid on completed contracts.....	\$4,885,137 49
Paid on uncompleted contracts.....	9,227,209 01
Limits of uncompleted contracts, less payments	4,458,115 99
Land damages	876,435 55
Expenses, supplies, advertisements, etc....	163,316 77
Inspections by contract	13,758 06
Salaries and wages of engineering staff....	666,848 84
Expended by Bureau of Water.....	1,013,149 89
Damages to property on account of pipe laying	16,816 26
Repaving over pipe trenches	81,264 51
Available balance	1,097,947 63
	<hr/>
Total	\$22,500,000 00

APPROPRIATION FOR OPERATION AND MAINTENANCE OF FILTERS, 1904.

Roxborough Filters.

Appropriation	\$41,000 00
Expended for operation and maintenance....	32,628 93
Transferred October 4.....	4,000 00
Balance available for operation and maintenance, 1905	4,371 07

Belmont Filters.

Appropriation	\$38,000 00
Expended for operation and maintenance.....	19,894 71
Transferred October 4	7,000 00
Balance available for operation and maintenance, 1905	11,105 29

Land Appropriated.

The land appropriated for filters and other works comprises 471.738 acres, divided as shown below. Under the caption Land Damages is included the jurors' and experts' fees, and other legal expenses incident to the land takings.

Section.	Acres appropriated.	Land Damages and Costs.
Upper Roxborough	34.578	\$78,768 66
Shawmont Pumping Station, (account Bureau of Water)	2.800	16,810 13
Belmont	60.572	351,664 39
Torresdale	343.500	323,737 18
Lardner's Point	9.525	40,250 21
Oak Lane	20.823	65,204 98
Total		<u>\$876,435 55</u>

LOWER ROXBOROUGH FILTERS.

All contracts pertaining to the Lower Roxborough Filters were completed and in service by the 22d of December, 1903. These filters were operated for the year 1904, under an appropriation of Councils providing for their operation and maintenance.

During the year there were filtered at this station 3,086,910,000 gallons of water; an average of 257,242,000 gallons per month, or 8,430,000 gallons per day.

Dividing the total cost of operating this station for the year, viz., \$14,082.18, by the total gallons filtered, the cost becomes \$4.56 per million gallons of water filtered.

The capacity of this station is 12,000,000 gallons a day, and without an increase of the cost of operation of the

filters this capacity can be readily maintained, in which event the cost per million gallons instead of being \$4.56, by reason of the reduced capacity of the station, will be \$3.22 per million gallons.

Under the original plans for the Lower Roxborough Filters, they were expected as plain sand filters to yield not in excess of 6,000,000 gallons per day of 24 hours. They have been operating since starting (August 1, 1902) at an average rate considerable in excess of the original estimated capacity, and with the preliminary filters can readily furnish 12,000,000 gallons of filtered water per day. For short intervals of time this capacity has been reached, but owing to the insufficiency of the pumping machinery at Shawmont, the capacity is limited to the quantity shown.

During the year 1904 the Preliminary Filters built under Contract No. 37, were constantly in operation excepting for an interval of nine days during April, at which time the bacterial content of the water was so high and the turbidity content so low that it was deemed advisable in order to provide a proper "Schmutzedecke" on the recently scraped sand beds to run the raw water direct from the settling basin at Lower Roxborough to the filters. At times the bacterial content of the Schuylkill river was largely increased with but little change in the turbidity excepting for short intervals of time, when in order to provide a sufficient amount of suspended matter on the surface of the sand bed, it became necessary to run raw water on some of the filters for a short time. It is probable that this condition will again occur when the surface of the ground on the watershed of the Schuylkill river is frozen and covered with ice, at which time the runoff of rainfall will carry large numbers of bacteria into the water without carrying much material useful in forming a "Schmutzedecke" on a new filter.

The wisdom of covering the filters for the Philadelphia works was shown during the very severe weather of the winter of 1903-04, at which time excepting for the vaulting over the filters it is probable that the Roxborough Filters would have come to a complete standstill, certainly those that required scraping. In the most severe weather, however, filters have been laid bare for two days for the purpose of scraping and removal of the sand. During such interval of time without the covers, the sand bed would have frozen to such a depth as to have made it impossible to start the filter in satisfactory service until such time as the frost was entirely out of the sand.

With the vaulting it is possible to open a filter in the coldest of weather, lay the bed dry, put the laborers in it, and scrape and transport the sand almost with as much convenience and comfort as during the moderate months, the temperature at no time being so near the freezing point as to seriously interfere with the comfort of the laborers.

While the vaulted filters possess other advantages than that just mentioned, if the only advantage was found in the facility with which the filters can be taken out of service, scraped and recovered within usually a period of two days during the winter, this alone would justify the expense involved in the vaulting and protective covering of earth above.

In Hamburg, where the winter temperatures are quite like those in Philadelphia, some trouble has been experienced in laying the open filters bare for scraping during the months of December, January and February. Indeed to such an extent did this interfere with the operation of the filters during the first year of operation that since that time attempts have been made, with only partial success, to scrape the filters during the winter without drawing off the water. This is done by an apparatus floating between the sand bed and the cake of ice on the filters,

operating same upon the principal of a mower, and taking off an uncertain and irregular thickness of the dirty sand. This apparatus is the invention of Mr. Mager, one of the engineers of the Hamburg works, and notwithstanding it does not give the results in restoring the filter to service that are obtained when scraped in the ordinary way with the sand bed laid bare for the purpose, the conditions at Hamburg are such that the officials are compelled to resort to the use of the Mager apparatus during the winter in order to keep the filters in service.

It therefore appears that these filters, the latest and in some respects the best plain sand filters in Europe, are seriously handicapped during the winter months for the lack of covers, which it was early decided to adopt as a part of the Philadelphia filters.

The operation of the preliminary filters constructed under Contract No. 37, has been very satisfactory during the year, and if the capacity of the Shawmont Pumping Station had been such as to supply water to the Lower Roxborough Reservoir at the rate of 12,000,000 gallons per day, no difficulty would have been experienced in maintaining this as a daily capacity of the station. At times when the pumpage has been such as to maintain the supply, the filters have been running at between 11,000,000 and 12,000,000 gallons per day, with a very satisfactory condition of the effluent, both with respect to the reduction of bacteria and turbidity.

UPPER ROXBOROUGH.

The Upper Roxborough Filters have been in constant operation since the 1st of July, 1903, a period of eighteen months.

For the past year the work at this station amounted to

3,487,270,000 gallons, being an average of 290,690,000 gallons per month, or 9,530,000 gallons per day.

The cost of operation for the year was \$18,546.75, or at the rate of \$5.32 per million gallons filtered.

The capacity of the filters at Upper Roxborough could very readily be maintained at 20,000,000 gallons per day, provided it was possible for the machinery at the Shawmont Pumping Station to supply water to the Upper Roxborough sedimentation reservoirs at this rate. In fact the capacity of the filters at both Upper and Lower Roxborough is dependent not upon the filters themselves but upon the pumping machinery at the Shawmont Station. The maximum amount of work performed at the two stations (November, 1903) was about 22,000,000 gallons per day, but it is very rare indeed that the total pumpage to the Upper and Lower Roxborough basins, and therefore the filtration of the two Roxborough stations, exceeds 19,000,000 gallons per day.

It is unfortunate that this condition exists in the pumping machinery at Shawmont because the expense of operation at both the Upper and Lower Roxborough stations would not be largely increased if the yield at Lower Roxborough was 12,000,000 gallons per day, and the yield at Upper Roxborough 20,000,000 gallons per day. The number of filter attendants, laborers, and certain items of expense will be just the same whether the work of the station is up to the full capacity or less. Certain items, as for example, steam, oil and waste expended in pumping water to the Upper Roxborough filters from the Upper Roxborough reservoirs, and the expense for gasoline for the engines and triplex pumps which pump water to the sand ejectors and washers at Upper Roxborough, of course, would increase with the work of the station, but these items are in themselves small when compared with the item of filter attendants and labor for operation of the




PLATE NO. I.—TEMPORARY HEAD HOUSE, SHAFT NO. I.

filters which remains unchanged with the smaller yield of the filters. If the Upper Roxborough station could be operated up to its rated capacity of 20,000,000 gallons per day, I have no doubt but that the cost of filtering the water would be reduced to two-thirds the figures given above, or \$3.55 per million gallons, notwithstanding the necessity of supplying water to the filters by low lift pumpage from the Upper Roxborough reservoirs.

In the insert table which follows are given the bacterial and turbidity content of the water flowing from the:

Subsiding Basins—Upper and Lower Roxborough,

Preliminary Filters—Lower Roxborough,

Each of the five filters at Lower Roxborough, and

Each of the eight filters at Upper Roxborough,

Clear Water Basins—Upper and Lower Roxborough,

for each week of the year from January 2d to December 31st.

These tables are very instructive as showing the influence of the low temperature months upon the bacterial content of the raw and filtered waters, and further as showing that notwithstanding the bacterial content of filtered water is much higher during the months of low temperature than during moderate or high temperature, the percentage reduction does not vary largely between the different months of the year. During the first two months of the past year the preliminary filters at Lower Roxborough were not operating to the best advantage, and some trouble arose in this respect until it was rectified by applying for a short period of time raw water direct to the plain sand filters.

The influence of filtered water from the two Roxborough stations upon the typhoid fever rates of Wards Twenty-first and Twenty-second, when compared with the remainder of the City, and of other isolated districts, indicates the great desirability of bringing both these stations up to

their maximum capacity at the very earliest possible date, and thus distributing the filtered water to a larger population than has thus far been receiving it.

When it is considered that the evidence which we have already gathered is conclusive that the use of filtered water has had a marked effect in reducing the typhoid fever rates, and of course in saving life and decreasing disease, it can be seen that every day the filters are operated at less than their maximum capacity involves a peril to the health of some of the people of Philadelphia, to whom relief in this respect would be furnished, provided these two stations were delivering as they should 32,000,000 gallons of water per day instead of less than 20,000,000 gallons.

Weekly Averages of Bacteria and Turbidity of Filters at Lower Roxborough for the Year 1904.

	WEEK ENDING.													
	JAN. 2		JAN. 9.		JAN. 16.		JAN. 23.		JAN. 30.		FEB. 6.		FEB. 13.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	32,000	18	35,000	6	21,000	5	27,000	9	110,000	110	51,000	6	96,000	21
*Pre-Filters.....	12,000	8	11,000	2	7,400	2	13,000	4	47,000	50	7,300	2	24,000	7
Filter No. 1.....	280	2	190	0.5	120	0+	270	0.5	990	2	42	0+	60	0+
Filter No. 2.....	49	0.5	36	0+	31	0+	100	0+	3,000	4	98	0.5	220	0.5
Filter No. 3.....	66	1	31	0.5	17	0+	49	0+	580	2	80	0.5	260	1
Filter No. 4.....	40	0.5	33	0+	21	0+	39	0+	1,500	1	250	0.5	350	1
Filter No. 5.....	1,200	2	500	1	470	0.5	990	2	3,400	6	110	0.5	340	1
Average of Filters.....	330	1	160	0.5	130	0+	290	0.5	1,900	3	100	0.5	250	1
Filtered water basin.....	200	2	160	0.5	200	0+	470	0.5	2,500	3	150	0.5	360	1

*Applied to final filters.

Lower Roxborough Filters.—Continued.

	WEEK ENDING.													
	FEB. 20.		FEB. 27.		MAR. 5.		MAR. 12.		MAR. 19.		MAR. 26.		APR. 2.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	16,000	4	140,000	100	290,000	95	170,000	400	17,000	48	23,000	90	14,000	19
*Pre-Filters.....	2,000	2	58,000	40	110,000	30	70,000	210	5,800	24	8,800	42	2,900	8
Filter No. 1.....	88	0.5	450	1	310	2	200	3	42	1	160	1	100	0.5
Filter No. 2.....	89	0.5	280	1	950	2	1,800	16	37	1	120	0.5	94	0.5
Filter No. 3.....	83	0.5	1,400	3	320	2	75	2	43	1	93	2	74	1
Filter No. 4.....	74	0.5	1,800	2	260	1	260	8	37	1	96	1	82	0.5
Filter No. 5.....	39	0.5	510	2	100	1	390	14	53	1	200	2	83	1
Average of Filters.....	45	0.5	890	2	890	2	500	9	42	1	180	1	87	0.5
Filtered water basin.....	55	0.5	1,100	2	450	2	790	9	91	1	100	1	85	1

*Applied to final filters.

Lower Roxborough Filters—Continued.

	WEEK ENDING.													
	APRIL 9.		APRIL 16.		APRIL 23.		APRIL 30.		MAY 7.		MAY 14.		MAY 21.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	17,000	80	6,100	19	29,000	18	31,000	11	7,000	6	6,400	5	3,700	4
*Pre-filters.....	5,100	34	1,200	6	23,000	10	4,300	4	1,100	1	560	1
Filter No 1.....	150	0.5	250	0.5	210	0.5	120	0+	180	0.5	99	0.5	88	0.5
Filter No. 2.....	110	0.5	140	0.5	130	0.5	110	0.5	120	0.5	88	0.5	46	0.5
Filter No. 3.....	64	0.5	58	0.5	46	0.5	42	0.5	140	0.5	52	0.5	69	0.5
Filter No. 4.....	80	0.5	110	0.5	110	0.5	220	0+	200	0.5	95	0.5	45	0.5
Filter No. 5.....	91	1	170	0.5	220	0.5	240	0+	340	0.5	81	0.5
Average of filters.....	99	0.5	150	0.5	140	0.5	150	0+	150	0.5	180	0.5	66	0.5
Filtered water basin.....	90	0.5	160	0.5	180	0.5	180	0.5	110	0.5	100	0.5	180	0.5

*Applied to final filters.

Lower Roxborough Filters—Continued.

	WEEK ENDING.													
	MAY 28.		JUNE 4.		JUNE 11.		JUNE 18.		JUNE 25.		JULY 2.		JULY 9.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	4,000	4	9,500	180	7,900	120	6,100	48	2,000	7	1,700	6	950	5
Pre-Filters*.....	490	1	2,800	50	2,200	60	1,200	21	760	4	1,000	2	590	1
Filter No. 1.....	680	0.5	79	0.5	45	1	24	1	11	0.5	10	0.5	25	0.5
Filter No. 2.....	75	0.5	52	2	68	2	28	2	19	1	18	1	80	0.5
Filter No. 3.....	41	0.5	29	0.5	41	2	14	2	76	0.5
Filter No. 4.....	39	0.5	50	1	45	2	24	1	18	0.5	16	0.5	43	0.5
Filter No. 5.....	150	0.5	86	2	48	3	82	2	21	1	12	1	11	0.5
Average of filters.....	200	0.5	49	1	48	2	24	2	17	1	14	1	37	0.5
Filtered water B.....	180	0.5	68	1	58	3	52	2	86	1	25	1	41	0.5

* Applied to final filters.

Lower Roxborough Filters—Continued.

	WEEK ENDING.													
	JULY 16.		JULY 23.		JULY 30.		AUGUST 6.		AUGUST 13.		AUGUST 20.		AUGUST 27.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	2,000	21	860	7	2,900	8	3,300	10	4,900	32	5,800	60	5,900	55
Pre-filters*.....	1,400	5	220	1	420	2	530	3	1,000	9	1,500	32	2,300	25
Filter No. 1.....	37	0.5	25	0.5	14	0.5	10	0.5	27	0.5	27	1	16	0.5
Filter No. 2.....	62	0.5	51	0.5	51	0.5	45	0.5	36	0.5	31	0.5	150	2
Filter No. 3.....	39	0.5	20	0.5	26	0.5	18	0.5	29	0.5	21	2	23	1
Filter No. 4.....	26	0.5	30	0.5	28	0.5	32	0.5	98	0.5	57	2	27	1
Filter No. 5.....	10	0.5	12	0.5	12	0.5	10	0.5	19	1	19	0.5	19	0.5
Average of filters.....	35	0.5	28	0.5	26	0.5	23	0.5	42	0.5	31	1	47	1
Filtered water B.....	22	0.5	40	0.5	35	0.5	50	0.5	34	0.5	22	2	38	1

* Applied to final filters.

Lower Roxborough Filters—Continued.

	WEEK ENDING													
	SEPT. 3.		SEP. 10.		SEP. 17.		SEP. 24.		OCT. 1.		OCT. 8.		OCT. 15.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	6,900	26	3,100	8	12,000	45	5,200	21	4,200	6	6,600	6	18,000	20
Pre-filters*.....	1,800	14	740	8	4,000	22	1,700	10	1,100	8	1,700	1	9,100	10
Filter No. 1.....	21	0.5	32	0.5	51	0.5	17	0.5	15	0.5	16	0.5	450	1
Filter No. 2.....	28	1	18	0.5	30	1	15	1	16	0.5	18	0.5	18	0.5
Filter No. 3.....	22	1	15	0.5	24	0.5	14	1	18	0.5	10	0.5	8	0.5
Filter No. 4.....	16	1	19	0.5	18	0.5	14	0.5	17	0.5	18	0.5	14	0.5
Filter No. 5.....	180	0.5	18	0.5	88	1	21	1	10	0.5	7	0.5	17	0.5
Average of filters.....	53	1	19	0.5	81	0.5	16	1	14	0.5	13	0.5	100	0.5
Filtered water basin.....	32	0.5	21	0.5	30	1	24	1	20	0.5	15	0.5	150	1

* Applied to final filters.

Lower Roxborough Filters—Continued.

	WEEK ENDING.													
	OCT. 22.		OCT. 29.		NOV. 5.		NOV. 12.		NOV. 19.		NOV. 26.		DEC. 3.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	8,500	17	11,000	55	1,400	6	7,500	5	18,000	12	17,000	7	24,000	5
*Pre-Filters.	8,800	8	5,500	34	750	4	2,900	4	7,900	7	4,800	4	9,200	8
Filter No. 1.....	58	1	77	1	8	0.5	11	0.5	89	0.5	17	0.5		
Filter No. 2.....	15	0.5	19	0.5					390	0.5	230	1	110	0.5
Filter No. 3.....	71	0.5	120	2	7	0.5	8	0.5	7	0.5	150	0.5	51	0.5
Filter No. 4.....	12	0.5	82	3	14	0.5	7	0.5	86	0.5	18	0.5	10	0.5
Filter No. 5.....	9	0.5	8	0.5	10	0.5	8	0.5	21	0.5	16	0.5	9	0.5
Average of Filters.....	33	0.5	61	2	10	0.5	8	0.5	99	0.5	86	0.5	45	0.5
Filtered water basin.....	39	1	45	2	15	0.5	26	0.5	20	0.5	41	0.5	25	0.5

* Applied to final filters.

Lower Roxborough Filters.—Continued.

	WEEK ENDING.									
	DEC. 10.		DEC. 17.		DEC. 24.		DEC. 31.		AVERAGE.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	29,000	4	39,000	4	61,000	4	67,000	9	29,000	35
*Pre-Filters.....	8,500	3	22,000	2	23,000	3	24,000	5	11,000	16
Filter No. 1.....			700	0.5	190	0.5	1,100	1	160	1
Filter No. 2.....	78	0.5	220	0.5	110	0.5	57	0.5	190	1
Filter No. 3.....	57	0.5	170	0.5	50	0.5	39	0.5	98	1
Filter No. 4.....	12	0.5	490	0.5	510	0.5	700	1	160	1
Filter No. 5.....	7	0.5	16	0.5	22	0.5	550	1	210	1
Average of Filters.....	37	0.5	310	0.5	180	0.5	490	1	160	1
Filtered water basin.....	40	0.5	58	0.5	310	0.5	180	1	180	1

* Applied to final filters

Weekly Averages of Bacteria and Turbidity of Filters at Upper Roxborough for the Year 1904.

	WEEK ENDING													
	JAN. 2.		JAN. 9.		JAN. 16.		JAN. 23.		JAN. 30.		FEB. 6.		FEB. 13.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	30,000	28	13,000	8	11,000	8	24,000	7	79,000	80	44,000	26	21,000	13
Filter No. 1.....	190	0.5	110	0.5	80	0+	22	0+	2,400	3	390	2	79	0.5
Filter No. 2.....	79	1	29	0.5	16	0+	41	0+	410	0+	850	0.5	86	0.5
Filter No. 3.....	61	2	43	1	27	0+	180	0.5	58	0+	28	0+	170	0.5
Filter No. 4.....	66	2	38	0.5	29	0+	45	0+	150	0.5	85	0.5	98	0.5
Filter No. 5.....	40	1	29	0+	16	0+	41	0+	3,800	2	1,300	2	100	1
Filter No. 6.....	62	2	80	0.5	22	0+	91	0.5	860	2	590	1	34	0.5
Filter No. 7.....	320	4	59	1	68	0+	72	0+	180	0.5	120	0.5	41	0.5
Filter No. 8.....	69	0+	34	0+	18	0+	42	0+	1,800	3	590	1	50	0.5
Average of Filters.....	110	2	50	0.5	28	0+	67	0+	1,200	2	560	1	81	0.5
Filtered water basin.....	180	3	50	1	30	0+	74	0.5	1,600	2	770	1	90	0.5

Upper Roxborough Filters—Continued.

	WEEK ENDING.													
	FEB. 20.		FEB. 27.		MARCH 5.		MARCH 12.		MARCH 19.		MARCH 26.		APRIL 2.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	16,000	11	14,000	28	38,000	55	34,000	120	9,900	100	11,000	80	2,600	80
Filter No. 1.....	54	0.5	36	0.5	85	1	90	2	40	2	50	1	47	0.5
Filter No. 2.....	37	0.5	36	0.5	170	2	99	3	89	3	20	1	27	0.5
Filter No. 3.....	68	0.5	38	0.5	80	2	45	2	41	3	28	1	16	1
Filter No. 4.....	48	1	40	1	140	2	110	4	48	3	31	1	25	1
Filter No. 5.....	41	1	58	1	170	3	180	4	22	1	140	1	240	1
Filter No. 6.....	49	0.5	73	1	360	3	160	5	100	6	33	2	31	1
Filter No. 7.....	46	0.5	650	2	980	7	220	5	51	1	48	1
Filter No. 8.....	45	0.5	24	0.5	47	0.5	61	0.5	86	1	29	0.5	32	0.5
Average of Filters.....	48	0.5	43	0.5	210	2	220	3	74	3	48	1	58	1
Filtered water basin.....	61	0.5	39	0.5	200	2	240	4	73	4	46	1	61	1

Upper Roxborough Filters—Continued.

	WEEK ENDING.													
	APRIL 9.		APRIL 16.		APRIL 23.		APRIL 30.		MAY 7.		MAY 14.		MAY 21.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	3,200	84	2,800	82	2,900	15	4,300	11	610	4	710	5	270	4
Filter No. 1.....	38	0.5	20	0.5	19	0.5	18	0.5	29	0.5	100	0.5	180	0.5
Filter No. 2.....	23	0.5	38	0.5	25	0.5	18	0+	21	0.5	27	0.5	47	0.5
Filter No. 3.....	17	0.5	19	0.5	21	0.5	34	0+	25	0.5	38	0.5	100	0.5
Filter No. 4.....	18	0.5	22	0.5	27	0.5	23	0.5	19	0.5	110	0.5	270	0.5
Filter No. 5.....	47	1	26	0.5	21	0.5	23	0.5	28	0.5	48	0.5	77	0.5
Filter No. 6.....	17	0.5	19	0.5	28	0.5	46	0.5	46	0.5	150	0.5	93	0.5
Filter No. 7.....	17	1	18	0.5	22	0.5	67	0.5	360	0.5	1,100	0.5
Filter No. 8.....	26	0.5	18	0.5	14	0.5	14	0+	47	0+	210	0.5	290	0.5
Average of Filters.....	25	0.5	22	0.5	22	0.5	30	0.5	72	0.5	98	0.5	260	0.5
Filtered water basin.....	*250	6	39	1	25	0.5	27	0.5	60	0.5	39	0.5	180	0.5

*Contaminated with back water from sewer.

Upper Roxborough Filters—Continued.

	WEEK ENDING.													
	MAY 20.		JUNE 4.		JUNE 11.		JUNE 18.		JUNE 25.		JULY 2.		JULY 9.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	270	8	560	16	980	46	850	40	500	15	440	9	660	6
Filter No. 1.....	190	0.5	85	0.5	82	0.5	56	0.5	85	0.5	17	0.5	10	0.5
Filter No. 2.....	81	0.5	80	0.5	54	0.5	28	0.5	19	0.5	11	0.5	10	0.5
Filter No. 3.....	120	0.5	120	0.5	92	0.5	86	0.5	56	0.5	36	0.5	21	0.5
Filter No. 4.....	240	0.5	110	0.5	120	0.5	96	0.5	49	0.5	30	0.5	18	0.5
Filter No. 5.....	140	0.5	180	0.5	120	0.5	59	0.5	24	0.5	14	0.5	12	0.5
Filter No. 6.....	88	0.5	40	1	81	1	41	1	35	1	29	1	15	1
Filter No. 7.....	290	1	180	1	190	1	68	2	88	1	16	1	81	1
Filter No. 8.....	480	0.5	100	0.5	110	0.5	82	0.5	57	0.5	32	0.5	28	0.5
Average of Filters.....	190	0.5	110	0.5	92	0.5	64	1	39	0.5	23	0.5	18	0.5
Filtered water basin.....	160	0.5	120	0.5	92	0.5	59	0.5	52	0.5	27	0.5	16	0.5

Upper Roxborough Filters—Continued.

	WEEK ENDING.													
	JULY 16.		JULY 23.		JULY 30.		AUG. 6.		AUG. 13.		AUG. 20.		AUG. 27.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	660	9	460	10	280	8	260	7	350	11	580	22	670	51
Filter No. 1.....	11	0.5	90	0.5	17	0.5	20	0.5	120	0.5	85	0.5
Filter No. 2.....	6	0.5	7	0.5	820	0.5	28	0.5	28	0+	28	0.5	71	0.5
Filter No. 3.....	17	0.5	25	0.5	96	0.5	180	0.5	32	0.5	22	0.5	29	0.5
Filter No. 4.....	20	0.5	19	0.5	12	0.5	180	0.5	42	0.5	74	0.5	160	0.5
Filter No. 5.....	200	1	42	0.5	11	0.5	80	0.5	180	0.5	51	0.5	69	0.5
Filter No. 6.....	11	1	14	1	22	0.5	28	0.5	37	0.5	95	1	84	0.5
Filter No. 7.....	7	1	10	1	25	1	80	0.5	200	1	17	0.5	80	0.5
Filter No. 8.....	20	0.5	19	0.5	19	0+	22	0.5	280	0.5	16	0.5	15	0.5
Average of Filters.....	86	0.5	19	0.5	67	0.5	64	0.5	90	0.5	58	0.5	55	0.5
Filtered water basin.....	19	0.5	25	0.5	32	0.5	58	0.5	55	0.5	32	0.5	60	0.5

Upper Roxborough Filters.—Continued.

	WEEK ENDING													
	SEPT. 8.		SEPT. 10.		SEPT. 17.		SEPT. 24.		OCT. 1.		OCT. 8.		OCT. 15.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	360	24	270	15	1,200	27	550	25	490	18	350	17	1,000	11
Filter No. 1.....	42	0.5												
Filter No. 2.....	30	0.5	37	0.5	81	0.5	58	0.5	81	0.5	18	0.5	14	0.5
Filter No. 3.....	83	0.5	30	0.5	58	0.5	31	0.5	21	0.5	28	0.5	40	0.5
Filter No. 4.....	51	0.5	99	0.5	62	0.5	80	0.5	45	0.5	55	0.5	29	0.5
Filter No. 5.....	50	0.5	43	0.5	39	0.5	310	0.5	27	0.5	13	0.5	9	0.5
Filter No. 6.....	60	0.5	23	1	16	0.5	20	0.5	16	0.5	19	0.5	17	0.5
Filter No. 7.....	44	1	14	0.5	12	0.5	14	0.5	19	0.5	23	0.5	22	0.5
Filter No. 8.....	17	0.5	20	0.5	12	0.5	24	0.5	64	0.5	16	0.5	7	0.5
Average of filters.....	47	0.5	88	0.5	83	0.5	76	0.5	82	0.5	25	0.5	20	0.5
Filtered water basin.....	51	0.5	29	0.5	80	0.5	85	0.5	29	0.5	22	0.5	19	0.5

Upper Roxborough Filters—Continued.

	WEEK ENDING.													
	Oct. 22.		Oct. 29.		Nov. 5.		Nov. 12.		Nov. 19.		Nov. 26.		Dec. 3.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	820	9	710	14	150	7	160	8	480	9	810	18	1,200	12
Filter No. 1.....	87	0.5	14	0.5	21	0.5	26	0.5	27	0.5	32	0.5	35	0.5
Filter No. 2.....	8	0.5	6	0.5	9	0.5	18	0.5	480	0.5	82	0.5
Filter No. 3.....	60	0.5	480	0.5	87	0.5	50	0.5	27	0.5
Filter No. 4.....	9	0.5	13	0.5	17	0.5	20	0.5	19	0.5	670	0.5
Filter No. 5.....	7	0.5	6	0.5	6	0.5	7	0.5	48	0.5	34	0.5	21	0.5
Filter No. 6.....	12	0.5	9	0.5	12	0.5	38	0.5	18	0.5	18	0.5	10	0.5
Filter No. 7.....	480	0.5	26	0.5	17	0.5	9	0.5	9	0.5	7	0.5
Filter No. 8.....	7	0.5	6	0.5	6	0.5	17	0.5	8	0.5	13	0.5	9	0.5
Average of filters.....	20	0.5	69	0.5	14	0.5	71	0.5	81	0.5	91	0.5	110	0.5
Filtered water basin.....	13	0.5	10	0.5	16	0.5	30	0.5	24	0.5	30	0.5	28	0.5

Upper Roxborough Filters—Continued.

	WEEK ENDING.									
	DEC 10.		DEC. 17.		DEC. 24.		DEC. 31.		AVERAGES.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	3,800	6	8,100	5	20,000	5	84,000	6	8,500	22
Filter No. 1.....	31	0.5	39	0.5	210	0.5	110	0.5	180	1
Filter No. 2.....	68	0.5	96	0.5	420	0.5	140	0.5	85	1
Filter No. 3.....	18	0.5	23	0.5	49	0.5	60	0.5	61	1
Filter No. 4.....	240	0.5	110	0.5	130	0.5	150	0.5	85	1
Filter No. 5.....	39	0.5	140	0.5	690	0.5	200	0.5	170	1
Filter No. 6.....	18	6.5	35	0.5	170	0.5	85	0.5	74	1
Filter No. 7.....	12	0.5	40	0.5	160	0.5	96	0.5	130	1
Filter No. 8.....	14	0.5	36	0.5	210	0.5	85	0.5	100	1
Averages of Filters.....	54	0.5	65	0.5	280	0.5	120	0.5	100	1
Filtered water basin.....	43	0.5	56	0.5	290	0.5	130	0.5	110	1




PLATE NO. 2.—FOOT OF SHAFT NO. 1.

BELMONT FILTERS.

J. A. VOGLESON, Assistant Engineer in charge.

All contracts pertaining to the construction of the Belmont filters, excepting Contract No. 39, preliminary filters for this station, were completed during the past year. The filtering materials were sufficiently advanced to enable the starting of four filters during the last week of March, but all the filters were not in continuous daily service until the 10th of September.

The number of filters in service by the 10th of June was sufficient to supply nearly 20,000,000 gallons of filtered water per day, by which date arrangements had been made to supply an isolated district in West Philadelphia with filtered water only, while the remainder of West Philadelphia received a mixture of filtered and unfiltered water, varying in quantity, depending upon the daily consumption and capacity of the pumping machinery at the Belmont river station.

This filter station is now in full operation, but not working up to the capacity which is anticipated when the preliminary filters are completed. The results from the operation of the Belmont filters have been very satisfactory after the first few weeks of service of each filter. Of course it is well recognized that with the plain sand filters some time is required to ripen the sand bed. With care, however, in the grading, washing and placing of the filtering materials at Belmont, in which respect it was regarded as being superior to the work as performed at Lower and Upper Roxborough, these filters reached an efficiency of operation much earlier than did the Roxborough filters.

The total yield of the Belmont Filters from March 26th to December 31, inclusive, was 5,551,170,000 gallons, or an average yield per month (April to December inclusive) of 616,360,000 gallons. The yield per month since the

entire number of filters were put in service, September to December inclusive, was 815,180,000 gallons, or an average yield per day, September to December inclusive, 119 days, of 26,600,000 gallons.

This station is capable of furnishing without the aid of the preliminary filters about 33,000,000 gallons of filtered water per day, but its capacity is at present limited by the capacity of the pumping machinery pumping to the new Belmont sedimentation reservoir. With the completion of the preliminary filters now in process of construction the station can easily be raised to 40,000,000 gallons per day, or more than the apparent maximum consumption of West Philadelphia at the present time; but in order to render this amount of filtered water available it will be necessary to increase the pumping capacity at the Belmont river station.

The total cost of operating Belmont for the year was \$19,894.71, or at the rate of \$3.58 per million gallons of water filtered, and comparison of the figures from the different stations will show that when each of the Roxborough stations is operating fairly up to its capacity as at Belmont, the cost of filtration can readily be kept within \$3.50 per million gallons.

In the following table are given the results of operation of all the filters since the first four were started in the spring.

	APRIL 2		APRIL 9		APRIL 16		APRIL 23		APRIL 30		MAY 7		MAY 14	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	250	20	10,000	75	3,400	46	17,000	12	7,000	9	4,100	10	3,700	6
Filter No. 1.....			1,700	5	850	8	200	2	110	2	42	1	28	0.5
Filter No. 2.....														
Filter No. 3.....	240	1	820	2	420	4	190	4	170	3	67	2	26	2
Filter No. 4.....	490	4	1,400	4	810	4	800	4	260	3	75	2	32	1
Filter No. 5.....	780	8	1,400	5	190	4	280	4	190	3	51	2	46	2
Filter No. 6.....	210	2	850	6	100	5	140	4	160	3	37	2	21	2
Filter No. 7.....														
Filter No. 8.....					1,200	2	580	3	280	3	110	3	68	2
Filter No. 9.....									1,300	1	890	3	100	3
Filter No. 10.....													1,400	1
Filter No. 11.....														
Filter No. 12.....														
Filter No. 13.....														
Filter No. 14.....														
Filter No. 15.....														
Filter No. 16.....														
Filter No. 17.....														
Filter No. 18.....														
Average of all Filters.....	480	2	1,200	4	480	4	280	4	350	3	110	2	220	2
Filtered water basin.....														

Belmont Filters.—Continued.

	WEEK ENDING.													
	MAY 21.		MAY 28.		JUNE 4.		JUNE 11.		JUNE 18.		JUNE 25.		JULY 2.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	1,900	8	1,000	5	2,800	40	7,600	100	5,200	140	790	14	510	10
Filter No. 1.....	52	0.5	85	0.5	77	0.5	33	2	22	2	24	1	30	1
Filter No. 2.....			3,400	2	320	4	260	11	180	7	64	4	22	2
Filter No. 3.....	17	1	710	1	150	1	55	5	46	6	16	2	28	1
Filter No. 4.....	80	1	190	1	58	1	64	3	48	4	29	2	140	2
Filter No. 5.....	280	1	110	1	110	1	63	4	46	4	33	3	29	2
Filter No. 6.....	47	1	68	1	49	1	230	3	32	4	11	2	24	2
Filter No. 7.....													1,500	2
Filter No. 8.....	52	1	200	2	45	2	41	5	33	5	25	3	19	2
Filter No. 9.....	55	2	53	1	67	2	71	7	32	6	18	3	14	2
Filter No. 10.....	280	2	140	4	85	4	260	9	90	9	34	4	11	3
Filter No. 11.....											460	2	120	5
Filter No. 12.....							1,000	3	240	9	120	7	30	2
Filter No. 13.....														
Filter No. 14.....														
Filter No. 15.....														
Filter No. 16.....														
Filter No. 17.....														
Filter No. 18.....														
Average of all Filters.....	100	1	550	1	110	2	210	5	77	6	76	3	100	2
Filtered water bath.....							300	9	330	4	330	4	310	4

	JULY 9.		JULY 16.		JULY 23.		JULY 30.		AUGUST 6.		AUGUST 13.		AUGUST 20.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	490	6	1,200	19	280	5	1,500	12	1,800	14	3,100	50	4,300	75
Filter No. 1.....	42	0.5	36	0.5	9	0.5	10	0.5	120	0.5	88	0.5	45	2
Filter No. 2.....	36	2	180	1	19	2	11	1	18	1	38	1	31	3
Filter No. 3.....	44	1	52	1	38	1	30	0.5	170	0.5	29	0.5	22	2
Filter No. 4.....	55	1	67	1	77	1	40	0.5	190	0.5	57	0.5	18	2
Filter No. 5.....	30	1	23	1	14	1	9	1	15	0.5	120	1	26	3
Filter No. 6.....	46	2	58	2	44	1	41	1	47	0.5	45	1	22	1
Filter No. 7.....	140	4	48	4	23	4	21	3	26	2	26	2	61	4
Filter No. 8.....	37	2	33	2	25	1	32	1	28	0.5	43	1
Filter No. 9.....	26	2	26	2	96	1	21	1	46	1	110	3
Filter No. 10.....	21	2	55	3	590	2	94	2	24	2	20	3
Filter No. 11.....	39	3	33	3	20	2	35	1	26	1	22	1	35	3
Filter No. 12.....	21	1	72	2	70	2	37	1	40	1	49	1	620	2
Filter No. 13.....	1,300	1	160	2	46	4	79	3	83	2	110	2	60	4
Filter No. 14.....	1,100	3	260	2	140	3
Filter No. 15.....	1,900	2
Filter No. 16.....	1,600	2	390	0.5	97	4	87	3
Filter No. 17.....	980	2	130	4	68	4	40	3	68	5
Filter No. 18.....
Average of all Filters.....	140	2	65	2	110	2	180	2	170	1	68	1	200	3
Filtered water basin.....	2,700	3	1,100	2	65	3	38	2	61	2	47	3	78	4

Belmont Filters—Continued.

	WEEK ENDING.													
	AUG. 27.		SEPT. 3.		SEPT. 10.		SEPT. 17.		SEPT. 24.		OCT. 1.		OCT. 8.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water	7,300	90	4,900	32	1,000	8	9,000	44	2,700	27	3,000	8	2,900	6
Filter No. 1.....	60	0.5	200	0.5	12	0.5	30	1	25	1	33	0.5	35	0.5
Filter No. 2.....	47	2	110	2	23	1	17	1	18	2	21	1	28	0.5
Filter No. 3.....	19	1	41	1	47	0.5	58	0.5	68	0.5	110	1	18	0.5
Filter No. 4.....	18	1	36	1	48	0.5	47	0.5	31	1	27	0.5	28	0.5
Filter No. 5.....	19	2	52	2	86	1	72	0.5	28	1	14	1	22	1
Filter No. 6.....	920	2	43	2	11	1	21	1	18	2	21	1	21	0.5
Filter No. 7.....	54	2	76	2	20	1	650	2	48	3	18	1	13	0.5
Filter No. 8.....	450	2	44	3	15	1	41	1	39	2	27	1	39	0.5
Filter No. 9.....	190	2	460	3	33	1	30	1	18	2	22	1	37	1
Filter No. 10.....	16	1	26	2	33	1	90	1	17	2	17	1	17	0.5
Filter No. 11.....	180	2	51	2	19	1	39	1	37	2	81	0.5	38	0.5
Filter No. 12.....	38	2	22	2	27	0.5	50	1	47	1	36	0.5	32	0.5
Filter No. 13.....	59	2	70	2	160	1	62	1	22	2	21	0.5	17	0.5
Filter No. 14.....	120	7	93	5	41	2	33	0.5	25	2	340	0.5	62	0.5
Filter No. 15.....	170	7	110	6	44	2	57	1	50	3	35	1	270	1
Filter No. 16.....	110	5	71	4	25	1	16	1	150	3	21	1	12	0.5
Filter No. 17.....	110	3	52	2	13	1	20	0.5	170	2	35	1	9	0.5
Filter No. 18.....					380	1	110	4	48	10	39	4	27	2
Average of all Filters.....	150	3	92	2	59	1	80	1	48	2	48	1	40	1

	OCTOBER 15.		OCTOBER 22.		OCTOBER 29.		NOVEMBER 5.		NOVEMBER 12.		NOVEMBER 19.		NOVEMBER 26.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	18,000	23	6,800	23	7,600	63	830	8	3,100	6	16,000	11	18,000	8
Filter No. 1.....	31	0.5	31	0.5	100	1	18	1	9	0.5	47	0.5	20	0.5
Filter No. 2.....	21	0.5	23	0.5	78	3	10	1	6	0.5	46	0.5	18	0.5
Filter No. 3.....	23	0.5	13	0.5	24	0.5	52	0.5	19	0.5	1,200	0.5
Filter No. 4.....	580	1	170	4	17	1	13	0.5	18	0.5	89	0.5
Filter No. 5.....	370	2	130	3	18	1	14	0.5	46	0.5	34	0.5
Filter No. 6.....	63	0.5	34	0.5	31	0.5	61	1	11	0.5	46	0.5	21	0.5
Filter No. 7.....	24	0.5	37	0.5	140	2	22	1	25	0.5	66	0.5	25	0.5
Filter No. 8.....	29	0.5	24	1	72	1	20	2	8	0.5	61	0.5	25	0.5
Filter No. 9.....	34	0.5	75	1	65	3	9	1	7	0.5	29	0.5	58	0.5
Filter No. 10.....	22	0.5	21	0.5	22	1	31	1	23	0.5	85	0.5	37	1
Filter No. 11.....	31	0.5	29	0.5	23	0.5	18	0.5	1,700	2	1,100	2
Filter No. 12.....	29	0.5	150	0.5	66	3	9	0.5	5	0.5	63	0.5	34	0.5
Filter No. 13.....	21	0.5	25	0.5	30	0.5	38	0.5	51	0.5
Filter No. 14.....	64	0.5	30	0.5	16	1	9	0.5	7	0.5	14	0.5	75	0.5
Filter No. 15.....	67	0.5	22	0.5	51	2	12	1	34	0.5	62	0.5	18	0.5
Filter No. 16.....	56	0.5	47	0.5	21	1	15	1	63	0.5	58	0.5	35	1
Filter No. 17.....	66	0.5	21	0.5	25	0.5	64	1	12	0.5	130	0.5	35	0.5
Filter No. 18.....	130	1	35	2	76	2	39	2	9	1	66	0.5	22	1
Average of all Filters.....	44	0.5	87	1	63	2	25	1	19	0.5	160	1	170	1
Filtered water basin.....	53	1	64	1	74	3	80	1	19	1	83	1	63	1

Belmont Filters—Continued.

	WEEK ENDING.											
	DEC. 3.		DEC. 10.		DEC. 17.		DEC. 24.		DEC. 31.		AVERAGE.	
	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.	Bact.	Turb.
Applied water.....	9,200	4	15,000	4	27,000	4	53,000	5	70,000	9	8,700	26
Filter No. 1.....	11	0.5	18	0.5	310	0.5	160	0.5	70	0.5	110	1
Filter No. 2.....	9	0.5	21	0.5	150	0.5	81	0.5	890	0.5	180	1
Filter No. 3.....	280	1	170	1	450	0.5	48	0.5	57	0.5	150	1
Filter No. 4.....	96	0.5	57	0.5	340	0.5	180	0.5	160	0.5	160	1
Filter No. 5.....	41	0.5	110	0.5	400	0.5	45	0.5	46	0.5	140	1
Filter No. 6.....	7	0.5	10	0.5	130	0.5	190	0.5	250	0.5	100	1
Filter No. 7.....	10	0.5	120	0.5	300	0.5	64	0.5	80	0.5	140	1
Filter No. 8.....	13	0.5	30	0.5	420	0.5	110	0.5	70	0.5	120	1
Filter No. 9.....	57	0.5	62	0.5	230	0.5	110	0.5	170	1	120	1
Filter No. 10.....	12	0.5	19	0.5	250	0.5	420	0.5	85	0.5	130	1
Filter No. 11.....	95	1	120	0.5	230	0.5	120	0.5	330	0.5	180	1
Filter No. 12.....	100	0.5	180	0.5	160	0.5	84	0.5	50	0.5	110	1
Filter No. 13.....			1,500	1	610	0.5	130	0.5	87	0.5	210	1
Filter No. 14.....	250	0.5	220	0.5	580	0.5	89	0.5	76	0.5	170	1
Filter No. 15.....	12	0.5	20	0.5	49	0.5	38	0.5	760	0.5	190	1
Filter No. 16.....	24	0.5	65	0.5	240	0.5	260	0.5	130	0.5	160	1
Filter No. 17.....	11	0.5	19	0.5	230	0.5	730	0.5	150	0.5	180	1
Filter No. 18.....	8	0.5	9	0.5	290	0.5	230	0.5	79	0.5	94	2
Average of all Filters.....	57	0.5	150	0.5	300	0.5	170	0.5	170	0.5	110	1
Filtered water basin.....	44	0.5	190	0.5	340	0.5	210	0.5	130	0.5	240	2




PLATE NO. 3.—LINING OF TUNNEL UNDER SHAFT NO. 2.

During the year some trouble was experienced in the operation of the sand washer pumps by reason of air collecting in the main effluent pipe of the filters. The trouble, however, was less with the pumps than with the high level filters Nos. 5 and 6 and Nos. 7 and 8. To remedy this and at the same time remove the air from the system of effluent pipes, a new suction connection was made with the pipe which will convey water from the preliminary filters to the final filters for supply to the sand washer pumps, and a special air vent was run from the northerly end of the main effluent pipe between filters Nos. 6 and 7 up under the eave of the roof of the Administration Building for the removal of air.

The result of this work has been very satisfactory, both in improving the operation of pumping to the sand washers and in improving the operation of the four filters previously affected by the accumulation of air in the lines of effluent pipe.

WORK OF THREE OPERATING STATIONS.

The total yield of all the filters for 1904 was 12,125,350,000 gallons, or an average yield per day of 44,560,000 gallons.

The total yield of filtered water since the Lower Roxborough Filters were started in service (August, 1902) to December 31, 1904, from all the filters is given in the following table:

Lower Roxborough, 1902.....	677,950,000
Lower and Upper Roxborough, 1903.....	4,164,390,000
Lower and Upper Roxborough and Belmont, 1904	12,125,350,000
	<hr/>
Total	16,967,690,000

In the following statement I have shown the bacteria and turbidity changes between the raw water in the Schuyl-

kill river and the filtered water from all the filters, and also the changes that are effected in the plain sand filters after the water has passed the preliminary filters.

LOWER ROXBOROUGH.

Comparing the filtered water and the water flowing from the preliminary filters, the reductions for the past year were as follows:

	Per Cent.
Average reduction, turbidity	83.20
Average reduction, bacteria	96.40
Maximum reduction, turbidity	100.00
Maximum reduction, bacteria	99.76
Minimum reduction, turbidity	50.00
Minimum reduction, bacteria	73.47

Comparing the effluents of the plain sand filters and the water from the Schuylkill river, the reductions were as follows:

	Per Cent.
Average reduction, turbidity	96.02
Average reduction, bacteria	99.66
Maximum reduction, turbidity	100.00
Maximum reduction, bacteria	99.95
Minimum reduction, turbidity	81.81
Minimum reduction, bacteria	98.33

UPPER ROXBOROUGH.

Comparing the filtered water and the water flowing from the Upper Roxborough sedimentation reservoir, the reductions were as follows:

	Per Cent.
Average reduction, turbidity	94.56
Average reduction, bacteria	92.56
Maximum reduction, turbidity	100.00
Maximum reduction, bacteria	99.73
Minimum reduction turbidity	82.35
Minimum reduction, bacteria	33.33

Comparing the effluents of the Upper Roxborough Fil-

ers with the raw water pumped from the Schuylkill river, the reductions were as follows:

	Per Cent.
Average reduction, turbidity	89.78
Average reduction, bacteria	98.81
Maximum reduction, turbidity	95.65
Maximum reduction, bacteria	99.81
Minimum reduction, turbidity	83.33
Minimum reduction, bacteria	95.70

BELMONT FILTERS.

Comparing the effluent from the Belmont Filters with the water flowing from the new Belmont sedimentation basins, the reductions were as follows:

	Per Cent
Average reduction, turbidity	89.78
Average reduction, bacteria	98.81
Maximum reduction, turbidity	95.65
Maximum reduction, bacteria	99.81
Minimum reduction, turbidity	83.33
Minimum reduction, bacteria	95.70

Comparing the effluents from the filters with the raw water in the Schuylkill river above Fairmount dam, as determined by tests of water at the Spring Garden Testing Station, the reductions were as follows :

	Per Cent.
Average reduction, turbidity	89.20
Average reduction, bacteria	99.27
Maximum reduction, turbidity	98.94
Maximum reduction, bacteria	99.85
Minimum reduction, turbidity	78.56
Minimum reduction, bacteria	95.61

It will be seen from the last two sets of figures that the one and one-half day's subsidence in the new Belmont sedimentation reservoir does not seem to have a very marked effect on the water of the Schuylkill river taken below Flat Rock dam. This is partly due to the fact that we find considerable subsidence in the river between Fair-

mount and Flat Rock dams, and probably partly to the fact that more or less disturbance of the water in the settling basins, has been going on, by reason of operations at different times, in connection with our effluent pipes, there being many occasions during the past year, when the water from the Belmont sedimentation reservoir, was worse in point of turbidity and bacterial content, than the water from the Schuylkill river entering the Testing Station at Spring Garden.

The filters consist of twenty tanks of the same dimensions as those embraced in the Torresdale Filters, Contract No. 39, 20 feet wide, 60 feet long and $8\frac{1}{2}$ feet deep, inside dimensions; each tank being provided with 12 inches of coarse underdrain material, the usual influent and effluent pipes, a system of wash pipes and 24 inches of fairly coarse filtering sand.

From the experiments conducted during the past year upon a preliminary filter, upon which the plans for Contract No. 39 were based, there seems to be no difficulty in operating such a filter at the rate of 80,000,000 gallons per acre per day, with a reduction in the turbidity of from 60 to 80 per cent., an average reduction of from 55 to 70 per cent. can easily be obtained.

PRELIMINARY FILTERS FOR THE BELMONT FILTERS—
CONTRACT NO. 39.

MR. DANIEL J. McNICHOE, Contractor.

J. A. Vogleson, Assistant Engineer in charge.

This contract embraces a system of preliminary filters for the treatment of the subsided water from the new Belmont sedimentation basins before it passes to the plain sand filters, the preliminary filter houses and all the necessary pipes to connect with the existing lines of pipe and sewers at Belmont constructed under Contract No. 16.

In ordinary operation the sand bed is washed from time to time by reverse currents of water, as in the ordinary mechanical filter, but no chemical will be used, and the rate is less than that usually applied to mechanical filters operating with a coagulant.

Operating at the rate of 80,000,000 gallons per acre per day it becomes necessary several times during the year to entirely remove the sand bed, wash it in the same manner as sand from the plain sand filters is washed, and replace the sand in an empty filter of the system.

At Belmont, with twenty filters, nineteen will always be charged with sand, and excepting for a few hours' time when the washing of the sand is taking place, always in service. When the sand bed becomes clogged with mud balls, the filter is stopped for a period of five or six hours, ejectors are placed in the filters, the dirty sand thrown into the ejector, transported by a current of water under pressure to the washer, washed and delivered to the empty filter of the system. When so washed the sand is in condition as good as new. It is thought that this washing will be required four or five times during the year, and based upon the experience of Pre-filter No. 12 at the Testing Station, there should be no difficulty in maintaining the charge for the preliminary treatment of water at less than 75c. per million gallons of water treated. This charge will cover all expense for the operation of the pre-filters.

At the present time the excavation is practically completed for the Belmont pre-filters. The contractors have assembled their working outfit, and it is thought that within six months after starting operations in the spring, the filters will be in operation.

The financial statement with reference to this contract is as follows:

Limit of contract	\$222,000 00
Face of estimates	8,066 00
Amount paid	7,259 40

ADMINISTRATION BUILDING AND PUMPING STATION FOR
THE BELMONT FILTERS—CONTRACT No. 42.

H. B. SHOEMAKER & Co., Contractors.

J. A. Vogleson, Assistant Engineer in charge.

The Administration Building, Belmont, was completed August 28th, and with the exception of the second floor of the administration end of the building has been in continuous use since.

The financial statement with reference to this contract is as follows:

Limit of contract	\$55,000 00
Face of estimates	51,488 36
Amount paid	51,488 36

CENTRIFUGAL PUMPS AND DRIVING ENGINES FOR THE
BELMONT FILTERS—CONTRACT No. 40A.

CAMDEN IRON WORKS, Contractors.

H. M. Hillegas, Assistant Engineer in charge.

This contract embraces two sets of centrifugal pumps and vertical driving engines installed in the Administration Building, Belmont Filters, and is described on page 105 of the Annual Report for 1903.

This machinery was installed during the present year and subjected to the tests required by the contract.

The following table gives the principal dimensions of the engines and the results of the contract trials:

Data, 1904.	Units.	Engine No. 1. Aug. 28, 1904.	Engine No. 2. Sept. 11, 1904.
Diameter steam cylinder.....	Inches...	10.00	10.00
Stroke of steam pistons.....	Inches...	12.00	12.00
Diameter of piston rod.....	Inches...	1½	1½
Steam pressure by contract.....	Pounds..	130.00	130.00
Steam pressure by test.....	Pounds..	127.80	129.20
R. P. M. by contract.....		300.00	300.00
R. P. M. by test.....		301.93	299.30
Suction lift from pump well to centre of pressure gauge.....	Feet.....	17.70	17.33
Discharge, head pressure gauge.....	Feet.....	28.77	27.915
Total head.....	Feet.....	46.47	45.245
Total head, by contract.....	Feet.....	45.00	45.00
Excess head, by test.....	Feet.....	1.47	0.245
Per cent. excess head, by test.....	Feet.....	3.25	0.54
Water, H. P.....		53.98	50.756
I. H. P.....		84.40	80.98
Pumpage, per hour.....	Gallons..	275,944.00	263,470.00
Pumpage, per hour, by contract.....	Gallons..	208,333.00	208,333.00
Excess, by test.....	Gallons..	67,610.00	55,137.00
Per cent., increased capacity.....		32.45	26.46
Rate pumpage by contract.....	Gallons..	5,000,000.00	5,000,000.00
Rate pumpage, by test (24 hours)....	Gallons..	6,622,666.00	6,323,297.00
Efficiency, by test.....	Per cent.	63.88	62.68
Efficiency, by contract.....	Per cent.	54.00	54.00

Each of the centrifugal pumps under the terms of the contract was expected to readily deliver against a head of 45 feet at the rate of 5,000,000 gallons per day of 24 hours. It will be seen that without overtaxing the machinery in any respect the work can be readily increased to 6,000,000 gallons per day of 24 hours for each of the pumps if this volume of water should be required. It is

gratifying to state that the work under this contract has been well performed in all respects.

The financial statement with reference to this contract is as follows:

Limit of contract	\$7,300 00
Face of estimates	7,298 44
Amount paid	7,298 44

DUPLEX DIRECT ACTING PUMPS AND STEAM BOILERS—
CONTRACT No. 40-B.

I. P. MORRIS COMPANY, Contractors.

H. M. Hillegas, Assistant Engineer in charge.

This contract is described in the report for 1903, and has been completed so far as it relates to the four 200 horse power internally fired marine boilers, which have now been in service since the 1st of June, supplying steam to the sand washer pumps, to the engines driving the electrical generators, for steam heating of the building, and for the tests of the centrifugal pumps required to pump wash water to the preliminary filters.

All the machinery at this station with the exception of the sand washer pumps is now completed and either in or ready for operation.

The sand washer pumps furnished as a part of Contract No. 40-B, were in all respects unsatisfactory; did not comply with the terms of the contract, and the contractor was ordered to furnish new machinery to take their place. This is now under construction, and when ready for erection the present pumps, upon which only a partial payment has been made (42.50 per cent. of contract price) will be removed, and taken away by the contractor.

Each boiler under the terms of the contract was required to easily and economically evaporate 6,000 pounds of

water per hour from feed at 100 degrees Fahr, to steam at 130 pounds pressure by gauge, and in making this test where the chief interest centered in demonstrating their economy, using for the purpose a good grade of coal, an economy was obtained that compares favorably with that of any other boilers where the tests have been conducted under more favorable conditions than were these, and as matter of interest in this connection I include the results of the test in the following table:

*Results of Test of Boilers Nos. 1 and 3—
Contract No. 40-B.*

Belmont Administration Building, Belmont Filters.
Fuel: George's Creek Semi-bituminous Coal.
(Boilers Nos. 1 and 3 operated together.)

1. Date of trialNov. 23, 1904.
2. Duration of trial10 hours.
3. Grate surface, two boilers82 sq. ft.
4. Water heating surface, two boilers.....2,604.8 sq. ft.
5. Ratio heating surface to grate surface.....31.76

PRESSURES:

6. Steam pressure in boiler by gauge.....129.41 pounds.
7. Absolute steam pressure144 pounds.
8. Draught gauge0.695 inch.

TEMPERATURES:

9. External air44° Fahr.
10. Smoke flue516.85° Fahr.
11. Feed water after passing heater.....118.88° Fahr.

FUEL:

12. Wood used in starting fire, 412 pounds,
equivalent to 165 lbs. coal.
13. Total amount of coal consumed.....12,877 lbs. coal.
- Total13,042 lbs. coal.

14. Moisture in coalNot determined.
15. Total refuse, ash, clinkers, etc..... 1,237 pounds.
16. Total combustible11,805 pounds.
17. Dry coal consumed per hour..... 1,304.2 pounds.
18. Combustible consumed per hour..... 1,180.5 pounds.

CALORIMETRIC TEST OF STEAM:

19. Quality of steam, based on saturation.....98.69 per cent.
 20. Percentage of moisture in steam..... 1.31 per cent.

WATER:

21. Total weight of water pumped into boilers and apparently evaporated 123.392 pounds.
 22. Water actually evaporated, corrected for quality of steam 121.776 pounds.
 23. Equivalent water evaporated into dry steam from and at 212° F..... 139.110 pounds.
 24. Equivalent water evaporated into dry steam from and at 212° F. per hour..... 13,911 pounds.
 25. Water actually evaporated per pound of coal from actual pressure and temperature 9.34 pounds.
 26. Equivalent water evaporated per pound of coal from and at 212° F..... 10.67 pounds.
 27. Equivalent water evaporated per pound of combustible from and at 212° F..... 11.78 pounds.
 28. Equivalent water evaporated per pound of combustible at 130 pounds gauge pressure from temperature of 100° F..... 10.14 pounds.
 29. Coal per square foot of grate surface, per hour 15.904 pounds.

CONSUMPTION OF COMBUSTIBLE PER HOUR:

30. Per square foot of grate surface..... 14.396 pounds.

RATE OF EVAPORATION:

31. Water evaporated from and at 212° F. per sq. ft. of heating surface per hour..... 5.34 pounds.

WATER EVAPORATED PER HOUR FROM TEMPERATURE OF 100° F. INTO STEAM OF 130 LBS. GAUGE PRESSURE:

32. Actual evaporation per hour from 100° F. to 130 pounds gauge pressure11,970.25 pounds.
 33. Per square foot of water heating surface... 4.95 pounds.
 34. H. P., two boilers, by test, on a basis of equivalent evaporation from and at 212° F., using 34.50 pounds evaporation per hour, equivalent to one H. P..... 403.237

35. H. P., two boilers, by contract, on a basis of 12,000 pounds of water per hour from 100° F., to 130 pounds gauge pressure, reduced to the equivalent evaporation from and at 212° F., using 34.50 pounds per hour, equivalent to one H. P..... 404.203
36. Per cent. developed below rated capacity... 0.247

Builder's Guarantee.—Two boilers guaranteed to economically evaporate 12,000 pounds of water per hour from feed water at 100° F., into steam at 130 pounds gauge pressure.

The financial statement with reference to this contract is as follows:

Limit of contract	\$29,000 00
Face of estimates	19,462 50
Amount paid	16,543 12

BELMONT FILTERS AND RESERVOIRS—CONTRACT NO. 16.

RYAN & KELLEY, Contractors.

Charles H. Paul, Assistant Engineer in charge.

This contract embraced the eighteen plain sand filters, and two sedimentation basins and clear water basin, together with all lines of pipe conduits, sewers and regulating apparatus for Belmont. During the year the contract was entirely completed and final payment made.

The financial statement is as follows:

Limit of contract	\$1,979,697 00
Face of estimates	1,969,136 18
Amount paid	1,969,136 18

FILTERING MATERIALS AND UNDERDRAINS FOR THE BELMONT FILTERS—CONTRACT NO. 49.

MR. DANIEL J. MCNICHOL, Contractor.

Charles H. Paul, Assistant Engineer in charge.

This contract embraced the perforated collector pipes, underdrain gravel and filtering sand for the Belmont Fil-

ters, and was entirely completed about the 1st of September, 1904.

The financial statement with reference to this contract is as follows:

Limit of contract	\$365,000 00
Face of estimates	349,736 67
Amount paid	349,736 67

SAND EJECTOR PIPES FOR THE BELMONT FILTERS.

MR. E. M. NICHOLS, Contractor.

Charles H. Paul, Assistant Engineer in charge.

This contract is described on page 115 of the report for 1903, and the furnishing and placing of the materials required was completed during the past year.

The financial statement with reference to this contract is as follows:

Limit of contract	\$7,900 00
Face of estimates	7,815 00
Amount paid	7,815 00

SCREENS FOR THE VENTILATOR OPENINGS—BELMONT
FILTERS.

DE WITT WIRE CLOTH COMPANY, Contractors.

Charles H. Paul, Assistant Engineer in charge.

The screens to prevent the entrance to the filters of field mice, and objectionable material, were furnished and placed during the current year; total cost, \$3,642.30.

Fence Around Belmont Reservoir.

The fence around the Belmont reservoir as mentioned on page 115 of the report for 1903, for which the materials were purchased by this Bureau on the Water Bureau

schedule, and the labor of placing performed by the employees of the Water Bureau has been completed during the past year; total expenditures, \$3,498.49.

EXTENSION OF PIPE DISTRIBUTION SYSTEM—CONTRACT
No. 66.

MR. J. H. LOUCHHEIM, Contractor.

W. I. Klein, Assistant Engineer in charge.

This contract embraced the laying of pipe line "U," forming part of the work of this Bureau, and three lines of pipe for the Water Bureau, designated as Water Bureau Lines Nos. 1, 2 and 3.

Pipe line "U" was an extension from pipe line "A," laid under Contract No. 17, on Wissahickon avenue, from Cheltenham avenue to Nicetown lane; on Nicetown lane to Venango street; on Venango street to Twenty-second street, and on Twenty-second street to Lehigh avenue.

The purpose of this line, consisting of 24-inch, 20-inch and 16-inch pipe, was to supply filtered water from Lower Roxborough to a portion of Wards Twenty-eight and Thirty-eight, taking in more than half of Ward Thirty-eight and about one-half of Ward Twenty-eight. Of course this line cannot be utilized until such time as the capacity of the two Roxborough stations has been raised by means of increased pumpage from the river, at which time, in addition to supplying all the water for Wards Twenty-one and Twenty-two, a portion of the Wards above mentioned also will be supplied.

Pipe line "U" consists of:

8,068 linear feet of 24-inch pipe in Wissahickon avenue.

676 linear feet of 20-inch pipe in Venango street.

2,266 linear feet of 20-inch pipe in Twenty-second street.

2,755 linear feet of 16-inch pipe in Twenty-second street.

Water Bureau Line No. 1 consisted of 1,798 linear feet of 30-inch pipe on Twelfth street, from Girard avenue to Thompson street.

Water Bureau Line No. 2 consisted of 3,696 linear feet of 20-inch pipe in Diamond street, from Germantown avenue to Broad street.

Water Bureau Line No. 3 consisted of 2,282 linear feet of 16-inch pipe on Ninth street, from Lehigh avenue to Clearfield street.

The lines of pipe above mentioned required:

1750.1545 tons cast iron pipe.

59.6790 tons special castings.

50 stop valves, ranging from 30 inches to 8 inches diameter.

The financial statement with reference to this contract is as follows:

Limit of contract	\$110,000 00
Face of estimates	100,558 62
Amount paid	85,474 83

TORRESDALE FILTERS.

TORRESDALE FILTERS—CONTRACT No. 25.

MR. DANIEL J. McNICHOL, Contractor.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraced the original fifty-five filters and clear water basin, including all cast iron water pipes, concrete conduits, terra cotta and brick sewers, regulator houses, regulating apparatus, paved courts, and everything required to complete the filters excepting the filtering materials and the smaller accessories.

The work on this contract, with the exception of the completion of the granolithic pavement and adjustment of the regulating apparatus, is substantially completed.

This contract is divided into two principal items: Item 1, fifty-five filters, and Item 2, clear water basin. Item 1 is 96.79 per cent. completed, and Item 2 is 99.21 per cent. completed. It will thus be noticed that very little remains to complete this contract, and such work as was not performed during the latter part of the season of 1904 was purposely deferred until the spring of 1905 to guard against incomplete or unsatisfactory work during the latter part of the past year. It is thought that ninety days' work in the early part of the present year will entirely finish this contract. All filters have been tested for watertightness and accepted; the clear water basin has been tested for watertightness and accepted, and with the exception of the effluent and refill lines of cast iron water pipe in South Court No. 3, and the concrete clear water conduit from Court No. 3 to the clear water basin along State road, all of which are still to be tested for watertightness, the remainder of the pipe lines and conduits operating under pressure have been tested for watertightness and accepted.

The financial statement with reference to this contract is as follows:

Limit of contract	\$5,000,000 00
Face of estimates	4,852,708 81
Amount paid	4,717,167 05

QUEEN LANE CONTINGENT OF FILTERS AT TORRESDALE—
CONTRACT No. 54.

MR. DANIEL J. MCNICHOL, Contractor.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraces ten filters of about the same dimensions as the original fifty-five filters constructed under Contract No. 25, including all necessary connecting

pipes, extensions of sewers and concrete conduits, and extension of granolithic pavement in Court No. 3. All the excavation, puddle, concrete and brick masonry, embankment and earth fill required under this contract was completed during the past working season, and all that remains to be done is the placing of the granolithic pavement in the courts; the placing and adjustment of the apparatus in the regulator houses; grading about the filters, and furnishing and placing of the curbing. The contract is 87.71 per cent. completed.

Of the ten filters, three have been tested for watertightness and accepted; the effluent and supply lines of cast iron water pipe have been tested and accepted for watertightness.

The financial statement with reference to this contract is as follows:

Limit of contract	\$570,000 00
Face of estimates	484,935 23
Amount paid	467,873 45

FILTERING MATERIALS AND UNDERDRAINS FOR THE TORRESDALE FILTERS—CONTRACT No. 50.

MR. DANIEL J. McNICHOLO, Contractor.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraces the perforated lateral collectors, gravel underdrains, and filtering sand for the Torresdale filters. The progress on this work during the past year was as follows:

Of the fifty-five original filters embraced in Contract No. 25, and known as the Torresdale filters, six have received all the filtering materials and are ready for the reception of water. Of the remaining forty-nine filters, two have received only the lateral collectors; nineteen have

received the lateral collectors, and No. 1 and No. 2 gravel; two have received the lateral collectors and No. 1, No. 2 and No. 3 gravel; five have received the lateral collectors and No. 1, No. 2, No. 3 and No. 4 gravel, and twenty-one have not been supplied with any part of the lateral collectors or filtering materials.

This contract, based on the original appropriation of Councils, December 29, 1902, and extension authorized by the Director of the Department of Public Works, is now about 40 per cent. completed.

The financial statement with reference to this contract is as follows:

Limit of contract	\$700,000 00
Face of estimates	197,200 00
Amount paid	167,620 00

SAND WASHERS AND EJECTOR PIPES—CONTRACT No. 59.

MR. E. M. NICHOLS, Contractor.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraced the sand washers and ejector pipes for the sixty-five filters at Torresdale, constructed under Contracts Nos. 25 and 54. The plans required seventeen double washers:

- Six in Court No. 1;
- Six in Court No. 2;
- Five in Court No. 3.

Substantially all the materials for the washers have either been furnished and placed, or furnished and ready to place early in the spring of 1905.

This contract embraces two items: Item No. 1, sand washers; Item No. 2, ejector pipes.

Item No. 1 is 92.50 per cent. completed, and Item No. 2, 85.00 per cent. completed. The remainder of this con-

tract will probably be finished within thirty days after the working season opens in 1905.

The financial statement with reference to this contract is as follows:

Limit of contract	\$37,000 00
Face of estimates	23,775 30
Amount paid	21,397 77

ELECTRIC DUCTS—CONTRACT No. 75.

STANDARD VITRIFIED CONDUIT COMPANY, Contractors.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraced the furnishing of the ducts for the electric lighting cables for all the Torresdale filters, and was entirely completed during the past year.

The financial statement with reference to this contract is as follows:

Limit of contract	\$1,000 00
Face of estimates	924 75
Amount paid	924 75

VENTILATOR SCREENS—CONTRACT No. 76.

DEWITT WIRE CLOTH COMPANY, Contractors.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraced the furnishing and placing of the ventilator screens for the Torresdale filters, and was completed during the past year.

The financial statement with reference to this contract is as follows:

Limit of contract	\$7,750 00
Face of estimates	7,619 97
Amount paid	7,619 97




PLATE NO. 5.—LINING OF TUNNEL UNDER SHAFT NO. 4.

PRELIMINARY FILTERS FOR THE TORRESDALE STATION—
CONTRACT NO. 39.

MR. DANIEL J. McNICHOLO, Contractor.

Fred. C. Dunlap, Assistant Engineer in charge.

This contract embraces the preliminary filters which consist of four groups of thirty filters, arranged in four separate adjacent filter houses. The unit size of the filter tank is the same as that adopted for the Belmont pre-filters, viz., 20 feet wide, 60 feet long, and 8½ feet deep, inside dimensions.

Each of these filters is furnished with the usual arrangement of pipes to convey the water to and from the filters, with a 12-inch depth of underdrain material; a system of wash pipes, and a 24-inch bed of coarse filter sand. The contract embraces all the work connected with the filters, including the houses; the necessary conduits and pipes for connection to the low service pumping stations and to the main influent pipes of the Torresdale filters in Delaware avenue.

The contract was awarded November 15, 1904, and at the end of the working season less than 1 per cent. of the work had been completed.

The financial statement with reference to this contract is as follows:

Limit of contract	\$1,358,000 00
Face of estimates	6,670 00
Amount paid	6,003 00

TORRESDALE INTAKE—CONTRACT NO. 34.

MR. DANIEL J. McNICHOLO, Contractor.

T. Nelson Spencer, Assistant Engineer in charge.

This contract embraces a river pier and conduit to conduct the raw water from the Delaware river to the low

service pumping station from which it will be lifted to the preliminary filters now being constructed under Contract No. 39—Torresdale.

The work consists of the construction of a concrete pier, upon which is placed a pier house, corresponding in materials and design with the regulator houses built under Contract No. 25 and Contract No. 54. The pier will be placed in the river outside the Port Warden's line by authority from the Secretary of War, and will be provided with openings protected with heavy wrought iron gratings, and removable wrought iron screens arranged to drop vertically in iron grooves. The intake pier will be connected with the pump well of the low service pumping station, through a steel reinforced concrete conduit of horse shoe shape, having an internal section equivalent to a circle 11 feet diameter.

The construction of the cofferdam was well advanced during the past year, and a portion of the materials of excavation removed, and excepting some unforeseen difficulties occur it will be possible to complete this contract within five months after work is resumed in the spring of 1905. The work performed amounts to about 12 per cent. of the requirements of the contract.

The financial statement with reference to this contract is as follows:

Limit of contract	\$180,000 00
Lump sum bid	159,000 00

TORRESDALE CONDUIT—CONTRACT NO. 14.

MR. DANIEL J. McNICHOL, Contractor.

T. Nelson Spencer, Assistant Engineer in charge.

History of the Contract.

The history of the contract is shown in the following table, including the assumed date of completion:

Date of letting, May 28, 1901.

Date of award, August 28, 1901.

Date of contract, October 4, 1901.

Date of revision of paragraphs 24 and 30 of the specification, October 21, 1901.

Time limit for completion of work, nine (9) months.

Notice to begin work, January 9, 1902.

Expiration of contract time, October 9, 1902.

Date of completion, April 23, 1904.

Default in time of completion, 424 working days.

There was at no time any indication of lack of energy on the part of the contractor to forward the work to the earliest possible completion. From its inception, about December 1, 1901, to the 23rd of April, 1904, at no time was the work even temporarily abandoned, although certain of the shafts, like Shaft No. 4 and Shaft No. 7, were, for reasons hereafter to be explained, abandoned for short lengths of time.

The first cause of delay was due to the decision of the City to deepen all the shafts by ten feet, which conclusion was reached March 25, 1902, after Shaft No. 9 had been driven to the line of the tunnel. The terms of the contract provided that the first shaft (No. 9) which seemed to show from the diamond drill borings the poorest material in the rock, should be driven in advance of the other shafts to the line of the tunnel, in order to determine whether the centre line, as shown by the original plans, could be safely adopted for the prosecution of the work. Upon sinking this shaft to the elevation originally shown, the material was found to be of such a treacherous character that it was determined to lower the centre line of the tunnel everywhere by ten feet. Although several of the other shafts were in progress simultaneously with Shaft No. 9, they were not advanced as rapidly as this shaft for the reason given.

In the construction of Shaft No. 7, in Eugene street, between Cottman and Princeton streets, and about opposite St. Vincent's Orphan Asylum, when the steel shell reached the rock, and the work of driving into the rock was begun, it was regarded as unsafe for use, and work was temporarily suspended upon orders of the City until such time as the shaft might be made safe for the use of the engineers and inspectors, as well as the men in the employ of the contractor. Nearly one month's time was lost between the date when the work was suspended and the operations again resumed.

In carrying forward the north heading from Shaft No. 9 a soft seam, consisting apparently of a mixture of plastic clay and rotten, micaceous rock, was encountered, requiring very careful and constant timbering of the work as the heading advanced. From November 6th to December 26th, 1902, the rate of progress was less than six inches per day; from January 1st to February 5th, 1903, the rate of progress represented less than twelve inches per day; the normal rate of progress throughout the work was slightly over two feet per day.

On February 5, 1902, owing to an accident, Shaft No. 4 was so seriously damaged that notwithstanding vigorous efforts were made to reclaim it, it was finally abandoned on the 17th of March, 1902, at a depth of about fifty feet below ground level. The second shaft was then located about 100 feet south of original Shaft No. 4, and driven down to the line of the tunnel without any further trouble at this station.

Owing to the inflow of water, an attempt was made to use an air lock on Shaft No. 2, but after trial of about six weeks this was removed and progress continued to the end of the work in the open shaft and headings.

During the coal strike of 1902 serious difficulty was encountered in securing enough coal to keep the machinery

running at all the shafts, and especially between Shafts Nos. 1 and 8 there were times when the supply of fuel was so low as to prevent the working of the usual double shift of men. In due time this trouble was remedied through the kindly aid of the officials of the Pennsylvania Railroad, after which time no delay was due to this cause.

Considering the very large amount of brick required for lining the permanent shafts and tunnel (over 9,700,000) considerable difficulty was experienced in getting brick of a satisfactory quality. Several cargos of brick were offered for use and rejected entirely by reason of the very large percentage found unsuitable upon inspection, and the contractor was therefore directed to procure bricks from manufacturers whose general run of material met the requirements of "sound, straight, hard burned brick, uniform in size and structure, and with true even faces." In fact, it was not possible to get the large quantity of brick required in the lining of the tunnel and permanent shafts from one manufacturer, and to meet the conditions, excepting as to size, and avoid delay, two sizes of brick were used. The first brickwork was placed in Section 4, January 3, 1903.

Estimated Carrying Capacity.

Data upon the actual flowing capacity of large brick lined conduits under pressure is very meagre, but with the loss of head between Shaft No. 1, at Torresdale, and Shaft No. 11, at Lardner's Point, of 8.6 feet, it is assumed that the conduit will have a carrying capacity of 300,000,000 gallons per day of twenty-four hours.

By Kutter's formula, with "n" taken at 0.013, the capacity for the given loss of head will be:

$$V=136. \sqrt{2.645 \times .000616}=5.484 \text{ feet.}$$

$$Q=5.484 \times 87.97=482.427 \text{ cubic feet.}$$

$$G=\frac{482.427}{1.5472}=311.8 \text{ million gallons per day.}$$

By Lampe's formula:

$$V = 167.89 r^{.694} \times s^{.555} \times 5.455 \text{ feet.}$$

$$Q = 5.455 \times 87.97 = 478.987 \text{ cubic feet.}$$

$$G = \frac{478.987}{1.5472} = 309.6 \text{ million gallons per day.}$$

The capacity, of course, can be increased by lowering the level in the pump wells at Lardner's Point, and raising the loss of head in the conduit.

The cubic contents of the conduit taken to the normal level of ground water, 197.00 T. D., is 9,253,932 gallons, and the time required for water to flow from Shaft No. 1 to Shaft No. 11, when the conduit is delivering 300,000,000 gallons per day will be about forty-four minutes.

Comparison of Conduit and Equivalent System of 48-inch Gravity Cast Iron Pipes.

In order to balance the carrying capacity of the Torresdale Conduit with a system of cast iron gravity pipe with the same loss of head, it would require twelve lines of 48-inch cast iron pipe of an average length of 17,100 feet for each line, or a total length of 38.8 miles.

Experience has shown that a leakage of 8,630 gallons per mile per day of twenty-four hours in a line of 48-inch cast iron pipe, operating under a pressure of fifty pounds per square inch, is allowable under all ordinary conditions. The head required for a flow of 25,000,000 gallons per day through each of the twelve lines of 48-inch pipe mentioned is 10.3 feet; and prorating the leakage on the square roots of the heads, the allowable leakage for 38.8 miles of 48-inch cast iron pipe having the same capacity as the Torresdale Conduit, amounts to 100,000 gallons per day of twenty-four hours.

The cost of the cast iron gravity conduit would have been, at the prices prevailing when the conduit was let by

contract, about \$3,278,000.00, or \$1,928,000.00 more than the cost of the structure as built.

The interest charges alone on the difference of cost at $3\frac{1}{2}$ per cent. would have been \$67,474.00, while the annual charge due to the probable loss of 200,000 gallons of filtered water per day at \$5.00 for filtration and low service pumpage, and \$3.84 for interest charges on the Torresdale works, will amount to \$6,453.20.

But, it will be shown that an allowance of 100,000 gallons per day for the leakage of the cast iron pipes is reasonable, and hence of the annual value of water lost one-half only should be charged against the conduit, or \$3,226.60; about one-twentieth of the interest charges on the increased cost of cast iron gravity pipe lines.

Cost of the Work.

Contract price		\$1,274,000 00
Extras authorized by City.....		\$68,505 33
Deduct scrap steel sold and work not performed	546 60	
	-----	67,958 73
Total cost		\$1,341,958 73
From which deduct plastering not placed.....		20,735 54

Difference		\$1,321,223 19

The probable cost of the work to the contractor from records made of materials furnished and work performed was \$1,306,186.62, or \$93.10 per linear foot.

The quantities of materials as per original estimate, prior to making the contract, and as actually performed, is shown in the following table:

Items.	Original Quantities from Plans.	Quantities Actually Performed.	Increase Over Original Estimate.	Additional Quantities not included in Columns 2-4.
	Cubic Yds.	Cubic Yds.	Cubic Yds.	Cubic Yds.
Excavation—Tunnel.	83,670	89,366.00	5,696.9	21.0
Excavation—Shaft.	5,632	7,425.00	17,981.0	
Concrete	22,381	24,058.00	1,677.0	3,278.8
Brick masonry.....	18,802	18,360.45		1,146.7
Plastering.....	14,058		pounds.	
Cast iron.....	117,640	123,578.00	10,988	
Steel	846,874	853,205.00	6,831	
Clay for puddle.....				94.5
Tar paper, single thickness.....				sq. feet. 619,000

Of the additional shaft excavation, this was authorized under the provision of the contract which permitted a lowering of the centre line of tunnel if found advisable so to do upon sinking Shaft No. 9, which shaft was first driven to the line of the tunnel.

The clay puddle was used over the arch of the closures for the working shafts to render these watertight while the mortar in the brick was setting. Two thicknesses of 3-ply tar paper not included in the original plans were used over the brick arch where this was laid under wet roof.

Addition to Quantities.

In addition to the above statement of quantities of work performed, there was used, but not incorporated as such in the estimates, the following:




PLATE NO. 6.—LINING OF TUNNEL UNDER SHAFT NO. 5.

34,937 barrels of cement.
 9,703,700 bricks.
 12,688 cubic yards sand.
 16,725 cubic yards ballast.
 11,184 linear feet of 6-inch terra cotta pipe.
 138,814 feet B. M. timber.

In apportioning the lump sum bid for the several items entering into the construction of the work for the purpose of current estimates, the following unit prices were used:

Excavation in tunnel.....	\$7.90	per cubic yard.
Excavation in shafts.....	19.00	per cubic yard.
Concrete	9.00	per cubic yard.
Brickwork	13.00	per cubic yard.
Plastering interior of brick lining.....	1.475	per linear foot.
Castings07	per pound.
Steel work09	per pound.

Cost of Tunnel Compared to Pipe Line.

Upon the assumption that the cost of the conduit is based on the limit of contract, viz., \$1,350,000.00, the cost per linear foot becomes:

$$\frac{1,350,000}{14,030} = \$96.22$$

Relating this to the cost of twelve equivalent lines of 48-inch cast iron pipe aggregating 38.8 miles, viz., 38.8 x 5,280 x \$16.00 = \$3,277,824.00.

Or reduced to the length of the tunnel, the cost per linear foot becomes

$$\frac{3,277,824}{14,030} = \$233.62$$

Examination of the Conduit.

After closing the last two working shafts, Nos. 2 and 7, early in April, 1904, and removing the pumping machinery from Shaft No. 1, daily observations were taken from April 8th to the 18th on the rise of water in the tunnel and end shafts.

After plotting the elevations of water level and corresponding leakage it was found that the leakage was greater than was anticipated at the time of removal of the pumps, and more than could be readily accounted for provided the sump at Shaft No. 1, and all open weepers, had been properly closed.

The contractor's attention was promptly called to the apparent excessive leakage, and after full consideration of the matter it was finally decided to pump out the conduit, make an examination of the interior and correct any defects or oversights of the contractor's work which such examination might reveal.

The Results of Examination.

After considerable delay in making the necessary arrangements for head house, boilers and pump to empty the conduit, the work of pumping out was started August 13, 1904, using for this purpose at first a No. 8 DeLaval steam turbine, having a rated capacity of 1,200 gallons per minute under 125 feet head, and later a No. 9 and a No. 11 Cameron shaft sinking pump. The No. 9 Cameron pump had a capacity of 300 gallons per minute, and the No. 11 Cameron a capacity of 450 gallons per minute.

The pumps were hung on wire cables from hand winches and chain blocks in such manner that they could be lowered as the water level in the shaft was reduced; and as each pump was lowered by stages in this manner, the three lines of pipe reaching from ground level to the pumps were increased by adding sections uniformly ten feet in length.

The discharge of the pumps was carried into a tight wooden sluice way and run into a weir box having a width of five feet, a depth of one foot nine inches below the weir crest, and a length of fourteen feet, and provided with the usual screens to smooth the water before it approached the weir, and with a weir having a notch twenty-one inches

wide by nine inches deep. The weir was made of brass plate, with sharp edge, set truly plumb, and at right angles to the axis of the weir box, and with the crest level from end to end. The heads on the weir were read by means of an ordinary hook gauge with vernier reading to one-thousandth of a foot, set in a stilling box outside the weir box, and connected with the latter by means of a perforated iron pipe laid across the bottom about three feet upstream from the weir.

All conditions for accurate measurement of the water pumped from the conduit were carefully observed, the point of the hook gauge being referred to the crest of the weir from day to day by means of a "Y" level and leveling rod.

The same outfit, of course, served not only to measure the rate at which water was being removed from the conduit before it was emptied, but after it was emptied, to gauge the flow, all of which, of course, was removed from Shaft No. 1 and discharged over the weir.

Observations of the head on the weir, of the level of the water in Shaft No. 1, and of the general conduct of the work were made hourly, night and day, throughout the operations from the time the pump was started on the 13th of August, 1904, until December 17th, when the pumps and all other material were removed from Shaft No. 1, and preparations made to close the shaft head, and after this until January 12th, at which time the ground water having reached elevation 193.00 T. D., was rising at such a slow rate as to render further observations undesirable.

The depth and diameter of the shaft rendered all operations for pumping out and repairing the conduit very difficult. After the two Cameron shaft sinking pumps, and the DeLaval steam turbine, with their steam exhaust and discharge pipes, had been hung, the remaining space for lowering men and materials was too small for a cage

or even a bucket, and only about large enough to accommodate a boatswain's chair suspended from the hook of the derrick. I cannot compliment too highly the riggers and engineers in charge of the derrick for their careful work for the period of 132 days of active operations, during which time no serious accident to men or machinery occurred.

October 20, 1904, the water was lowered in the conduit until the depth over the invert at Shaft No. 1 was such as to permit of an examination being made from end to end, at which time it was discovered that the sumps at Shaft No. 1 and Shaft No. 2 had not been closed. In addition to the open sumps, considerable water was coming into the conduit through a number of large open joints in the brickwork, and from several particularly wet spots in the arch between Shafts No. 8 and No. 11, but by far the largest proportion of leakage was from the two open sumps as the gaugings later given will show.

Closing Sumps.

The sump at Shaft No. 1 was closed in the following manner:

An opening about eight feet long by five feet wide was cut through the brick invert and concrete cradle for a depth from the center of invert of twenty-four inches. The center of the sump thus formed was further excavated by blasting the rock for a depth of fourteen or fifteen inches to accommodate the suction of the No. 11 Cameron pump, which was arranged to pump the water away from this sump until it was finally closed. Over the bottom of the excavation coarse gravel and boulders were carefully spread by hand and leveled for a foundation for the casting or "sump closer." On the gravel was set, and lined and leveled, a flared cast iron box, measuring six feet six and one-half inches in length, by three feet and one-half

inch in width over the lower flange, and five feet ten and one-half inches in length, by two feet six and one-half inches in width over the upper flange, with an anchor flange at midheight having a mean of above dimensions.

The internal dimensions of the box were five feet seven and one-quarter inches long at the bottom, and five feet long at the top, by two feet four and one-half inches wide at the bottom, and one foot eight inches wide at the top. Across the casting at midlength a bridge was cast.

The upper flange was planed and drilled for one inch diameter studs, and the casting was closed by a cover divided at midlength with a sharp "V" shaped groove at the junction of the two plates.

The box was everywhere one and one-quarter inches thick, and the cover one and one-half inches thick.

One section of the cover plate was bored, drilled and tapped in the center for a six-inch union flange, and short six-inch nipple with a flange on the top to accommodate the suction of the Cameron pump.

The casting was leveled on the gravel base; the water pumped down to and maintained at the level of the lower flange, and the box concreted in place, leaving, of course, the center open to serve as a sump until the opening was finally closed. After the concrete had set for two weeks, the cover plates were bolted down on white pine gaskets; the "V" opening between the plates caulked with lead, and the pump suction reduced in size and set in the six-inch riser in one of the cover plates. The riser upon removal of the pump was closed with a six-inch flange bolted down on a white pine gasket.

To bring the water freely from the sides of the sump to the center of the casting, short lengths of old four-inch boiler flues were set in place as the gravel was laid.

When the sump was closed it was perfectly water-tight. All the work connected with the placing, concreting and

final closing of the casting was performed under the supervision of Mr. John E. Powell, superintendent in charge of repairs.

At the open sump at Shaft No. 2 a different plan was adopted. Here the original plan was to carefully square the opening to the smallest possible dimensions, fill the hole with coarse gravel, set above it on the invert a stout wooden form braced down and made water-tight by caulking around the edges, and pump grout into the opening under fifty or sixty pounds pressure through a two-inch pipe set in the form. In cutting out the hole, the workmen misunderstood orders, and made the sump large enough to receive the form. This mistake or blunder caused at least two weeks additional work, and largely increased the cost and difficulty of closing the sump.

Several expedients were adopted and failed of the purpose, and finally a No. 4 centrifugal pump of 400 gallons capacity per minute was set up near the sump. An alternating current motor was procured and set up on a temporary timber platform, and belted to the pump, and the current to operate the motor carried in from Shaft No. 1, a distance of 1,400 feet. The suction of the pump was then carried to the bottom of the sump, and the discharge set in a sluice box which delivered the water north of a temporary sand bag and clay dam placed north of the sump.

A similar dam was built south of the sump, and the water from south of Shaft No. 2 flumed across the opening under the shaft.

When the pump was put in service, delivering about 350 gallons per minute, the sump and invert of the conduit were laid dry, and operations to permanently close the sump commenced.

In the center of the sump on a coarse gravel foundation, as at Shaft No. 1, a short length of twelve-inch steam pipe

with a flange top and bottom was set, with the upper flange about five inches below the line of tunnel invert. In this nipple was set the suction pipe of the centrifugal pump, which was operated constantly day and night to keep the opening dry.

Railroad bars cut about four feet long were placed at right angles and diagonally across the opening above the lower flange of the twelve-inch nipple, and securely anchored at the ends under the old concrete cradle of the conduit. Concrete was then rammed in the dry hole up to the level of the upper flange, around the nipple, and up to the line of the invert around the hole outside the nipple. The nipple after the concrete had set for over a week was closed with a blank flange bolted down on a white pine gasket, and the depression of four or five inches over the cap finished to the line of the invert with a fine cement mortar.

This sump when closed was perfectly watertight.

When the sumps were closed a portion of the water which previously issued from them forced its way through the concrete and brickwork between Shafts Nos. 1 and 3.

In anchoring the sump casting and nipple in place with concrete due consideration was given to the pressures which would come upon these when closed, and the water forced to seek other though less convenient points of efflux.

The work at Shaft No. 2 was also conducted under the supervision of Mr. Powell.

The hydrostatic pressure of the water in the rock at the bottom of the conduit was roughly forty-three pounds per square inch, and the upward pressure on the sump casting at Shaft No. 1, and on the nipple and railroad bars at Shaft No. 2, was estimated as over forty tons in each instance.

The necessity of operating a power pump at Shaft No. 2, so far from the only open shaft at the north end of the

conduit, imposed an unusual difficulty, and nothing in all probability could have satisfied the conditions so well as the electric current and motor employed.

Many open weepers and joints in the brick work were found, and all these were carefully closed with poplar plugs and white pine wedges, and where considerable water flowed in spots from the roof or arch, holes were jumpered through the brickwork and concrete, iron pipes driven in, and grout pumped over the arch under pressures up to 100 pounds per square inch.

Grout was used generally in the proportion of four parts of cement to one part of fine sand, although in some cases the sand was omitted.

Upon entering the conduit, considerable dirt, debris, timber and loose brick from the construction work was found lying on the invert. Planks left in the tunnel had become water-logged and impregnated with iron from the rock water and lay on the invert. All this material was removed, slush from the cement mortar used in laying the brickwork carefully washed out, and removed either at Shaft No. 1 or Shaft No. 11, whichever happened to be nearest.

In closing the shafts after the pumps, pipes and other hamper were removed, steel buckle plates one-quarter inch thick, bent to the intrados of the brick arches, were set on the lower flanges of the "I" beams spanning the shafts, and left in place after the brick arches were turned and covered with concrete. This was done to avoid the use of wooden centers, which could not conveniently be removed after the arches were turned.

It is probable that all the real work performed in closing the sumps and weepers, and in plugging open joints in the brick work, and in grouting over the arches, could have been performed by the contractor before he drew the pumps from Shaft No. 1 at a cost of \$1,000.00, while the opera-

tions performed under unusual difficulties, of installing new pumping machinery, hoisting apparatus, steam and water pipes, electric currents, etc., including all labor of cleaning out the conduit, cost over \$22,000.00, illustrating the old adage that "haste makes waste," and the other old adage "that what is not in a man's head is in his heels."

Measuring the Leakage.

Information on the leakage of structures like the Torresdale conduit is very meagre; few such conduits have been built and very little data recorded of the water lost or gained either during or after the construction, and of the structure in service. The inverted siphon of the Second Croton Aqueduct under the Harlem river, the Washington Aqueduct, and the Jersey City Conduit are examples in point; ordinary railway tunnels are not comparable to the Torresdale conduit, because the former are nearly always cut through elevated ridges or knobs much above tide level, are usually self-draining, and not subject to the influence of the water level in nearby streams at higher elevation than the line of the work. Exceptions may be noted in railway tunnels which pass under rivers like the St. Clair tunnel at Detroit; the tunnels under the Chicago river at Chicago and under the Thames in London. The Wachuset aqueduct, which is a similar structure, I am advised by Mr. Frederick P. Stearns, Chief Engineer of the Metropolitan Water Board, Boston, was not tested for watertightness. No evidence of leakage is known to exist, but no data has been recorded to prove absolute watertightness of the structure. No data is to be found in the office of the City Engineer of Chicago, showing either construction or service leakage of the lake tunnels. It is probable that these are practically water-tight because they are driven through a tough impervious clay. In the construction of the Cleveland tunnel compressed air was used, and aside from this

the material through which the tunnel is driven was a tough clay, practically impervious, and therefore not comparable with the tunnel driven through such material as was found in the line of the Torresdale conduit.

Gauging in Empty Conduit.

The gauging in the empty conduit was done with a fifteen inch brass weir screwed to the face of a two-inch plank, about seven feet long, cut to the radius of the invert, five feet three and one-half inches. The weir plate was accurately constructed with a sharp edge uniformly fifteen inches long, with a depth of notch of six inches. After this had been carefully set plumb at right angles to the axis of the conduit, with the crest of the weir level, and secured in position by bracing against the arch, and by the use of sand bags placed on the down stream side of the weir, clear of the notch and overfall, the joint between the segment of the plank and the brickwork was made tight with clay so that all water was required to pass through the notch of the weir. The gauging was done by measuring from a stiff arm attached to the top of the weir board and extending about two feet up-stream, carrying at its end a thin vertical strip of wood with small wooden lug at the bottom. The lug was in each case carefully adjusted to the level of the crest of the weir by a straight edge and spirit level, and fixed tightly in position. The depths on the weir were gauged by means of a thin steel rule set on the lug. The accuracy of adjustment of the lug was tested before and after readings were taken, and the depth of the weir was determined by taking the submerged length of the rule from the lug to the level of the water.

Readings of the flow in the tunnel were taken at intervals of fifteen minutes, and until they showed no further increase in the head on the weir. After the regime of water flow was established in this manner, the weir was




PLATE NO. 7.—LINING OF TUNNEL UNDER SHAFT NO. 6.

then moved to a new station. The heads noted on the weir at different points were converted into volumes of flow after the formula

$$q=c. \frac{2}{3} \sqrt{2g. b. h^{\frac{3}{2}}}$$

In the following table are given the final gaugings taken before the pumps were removed from Shaft No. 1. The notes from stations south of Shaft No. 2 were taken before all the operations for reduction of the leakage had been completed, but the gaugings at Shaft No. 2 and at the top of Shaft No. 1, took into account all the water flowing at the respective stations, which included for Shaft No. 2 all leakage between that station and Shaft No. 11, and the gauging at Shaft No. 1 of course included all water coming from the conduit. It is thus probable that the leakage south of Shaft No. 2 was less than the table shows, and the leakage from Shaft No. 1 to Shaft No. 2 correspondingly more than 364 gallons per minute.

Station.	Length of Tunnel Embraced in Gauging.	Flow for Station.	Accumulated Flow at Station.
	Linear Ft.	Gallons.	Gallons.
At shaft No. 11.....	0	9	9
Between shafts 9 and 10.....	1,557.81	84	93
Between shafts 8 and 9.....	1,845.00	23	116
Between shafts 7 and 8.....	1,607.50	81	197
Between shafts 6 and 7.....	1,537.50	57	254
Between shafts 5 and 6.....	1,557.00	92	346
Between shafts 4 and 5.....	1,508.00	84	430
Between shafts 3 and 4.....	1,442.00	44	474
Between shafts 2 and 3.....	1,238.00	162	636
From midway between shafts 2 and 3 to and including shaft No. 1.....	2,016.00	202	838

Of the 838 gallons per minute for the whole conduit, 364, or over 40 per cent., occurs between Shaft No. 1 and midway between Shafts Nos. 2 and 3, a distance of 2,016 linear feet.

For a period of thirteen days—June 1 to 15, inclusive, 1903—at the time when the water from Shaft No. 1 and its connected headings was being pumped separately, i. e., when the water from one section of the work was not allowed to flow to and be pumped from another section, the average leakage was, at

	Gallons Per Minute
Shaft No. 1	350
Shaft No. 2.....	336
Shaft No. 3.....	122
Total	<u>808</u>

For a period of thirteen days—June 16-30, inclusive:

Shaft No. 1.....	294
Shaft No. 2.....	416
Shaft No. 3.....	102
Total	<u>812</u>

For a period of fifteen days—July 1-15, inclusive:

Shaft No. 1.....	248.2
Shaft No. 2.....	362.8
Shaft No. 3.....	96.0
Total	<u>707.0</u>

For a period of fourteen days—July 16-31, inclusive:

Shaft No. 1.....	305
Shaft No. 2.....	328
Shaft No. 3.....	95
Total	<u>728</u>

For a period of thirteen days—August 1-15, inclusive:

Shaft No. 1.....	319
Shaft No. 2.....	340
Shaft No. 3.....	94
Total	<u>753</u>

For a period of thirteen days—August 17-31, inclusive:

Shaft No. 1.....	244
Shaft No. 2.....	346
Shaft No. 3.....	96
Total	<u>686</u>

For a period of thirteen days—September 1-15, inclusive:

Shaft No. 1.....	277
Shaft No. 2.....	324
Shaft No. 3.....	98
Total	<u>699</u>

For a period of thirteen days—September 16-30, inclusive:

Shaft No. 1.....	228
Shaft No. 2.....	327
Shaft No. 3.....	89
Total	<u>644</u>

These gaugings were not taken with the precision of those upon which the present leakage of the conduit is based, but are deemed sufficiently accurate for the present purpose, and comparing these leakages with the leakage for the same sections after the operations connected with the examination and repair of the conduit were completed, viz., 408 gallons per minute, will show a reduction of 44 per cent. A part of this reduction, of course, must be credited to the arching of the tunnel and relieving arches under the working shafts, which, however, would apply only to Shafts Nos. 2 and 3.

Upon closing the working shafts prior to April 8, 1904, readings were promptly taken of the elevation of water in the conduit at Shaft No. 1, and later at Shaft No. 11, when it rose to sufficient height to be gauged from the iron staging in the latter shaft with results as follows:

On the 8th of April (the first day of gauging) the elevation of water in Shaft No. 1 was 95.467 T. D., or 6.397 feet above the invert of the arch.

By the 18th of April, during a period of ten days, the water had risen to an elevation 182.15 T. D., at which time it was thought that the rate of inflow was too great to be accounted for upon the supposition that the sump at Shaft No. 1 and all weepers had been closed.

Prior to closing the last three working shafts, viz., Nos. 2, 7 and 9, the flow of water from the sump at Shaft No. 1 was very large, and it was thought that excepting with great care upon the part of the workmen this sump would either not be effectually or neatly closed, and investigations were therefore begun to determine whether the last efforts necessary to reduce the leakage to a minimum had been properly made.

The best gaugings previous to closing the last three working shafts (April, 1904) indicated a probable flow of 922 gallons per minute, divided as follows:

Station.	Distance Between Stations. Linear Ft.	Leakage each Station. Gallons.	Accum- ulated Leakage. Gallons.
From shafts 9 to 11	2,112.81	42.2	42.2
From shafts 88 to 9	790.00	17.8	60.0
From shafts 87 to N9.....	1,607.50	20.0	80.0
From shafts 86 to N8.....	1,598.60	40.0	120.0
From shafts 85 to N7.....	1,452.50	92.0	212.0
From shafts 83 to N6.....	2,989.29	74.0	286.0
From shafts 2 to N4.....	1,952.10	391.0	677.0
From midway between 1-2 to 2.....	675.68	43.0	720.0
From No. 1 to midway between 1-2.....	675.69	202.0	922.0

Gaugings between all the shafts, previous to placing the larger portion of the brick lining and concrete backing,

determined by the operation of the pumps at each of the respective shafts, gave leakages as follows:

Shaft.	Gallons Per Minute.
1	517.50
2	312 00
3	367.00
4	85.00
5	125.00
6	120.00
7	145.00
8	175.00
9	110.00
10	155.00
11	64.00
	2,175.50

Comparing the last gaugings (December, 1904) with these leakages, which generally represent the unrestrained flow of water through the shattered rock after blasting at the headings and benches, the reduction of the inflow of water amounts to about 61.50 per cent.

Considering Shafts Nos. 1, 2 and 3, the gaugings made during the first three months of 1903, in advance of the lining of the tunnel, show an average leakage of 1196.50 gallons per minute, and compared to the last gaugings taken after the lining was about completed, but before the working shafts were closed (October, 1903) show a reduction of 46 per cent., and compared with the December, 1904, gauging, a reduction of 70 per cent.

Elevation of Ground Water.

While the elevation of ground water has been assumed at 198.00 T. D., or slightly above high tide in the Delaware river along the line of the conduit, the gaugings taken last April, after the conduit was closed, and since the 17th of December, when the repairs on the work were completed and the pumps and machinery removed, indicate that this

may be too high, and that the mean level of ground water along the line of the conduit is not coincident with or above high tide. Of course considerable time will be required for the water to attain its normal level, but assuming that it may be 197.00 T. D., then the difference between the maximum elevation of water in Shaft No. 1 and ground water will be ten feet, i. e., the head on the inside of the conduit will be ten feet greater than the water in the drift and rock on the outside of the conduit.

At elevation 190.00 T. D., or seven feet below probable normal elevation of ground water, the known leakage into the conduit since the sumps and open weepers have been closed, and particularly bad spots in the roof grouted under pressure, was at the rate of sixty-five gallons per minute, and reasoning by analogy that when the water in the conduit is at mean elevation, Shafts No. 1 to No. 11, of 202.70 T. D., or 5.7 feet above assumed elevation of ground water, the leakage would be no greater, it would then appear that the daily leakage will not be in excess of 93,600 gallons, or say 100,000 gallons per day, an amount which would readily be allowed for an equivalent system of cast iron pipes operating under the same conditions.

Watertightness.

In preparing the plans and specification the term "watertightness" was frequently used. This was meant watertightness within the limitations of the materials to be used in lining the permanent shafts and tunnel, and no arbitrary leakage was fixed in the specification because it was not possible in advance of driving the headings to make an accurate calculation of the amount of water that would be encountered. It was known from the diamond drill borings along the line of the work that water would be found in the drift and rock at certain depths, and an effort was made to show at what depth water would be

found, and to indicate whether the flow was large or otherwise. The diamond drill borings that preceded the preparation of the plans for the work were conducted not so much however to determine the presence of water in the rock as to indicate the character of the rock, and to furnish data upon which to fix the centre line of the tunnel.

Considering the elevation of the centre line of the conduit with reference to sea level or mean tide in the Delaware river, it should be obvious that the rock was bound to contain a considerable volume of water, and that when headings were driven into it a flow would be encountered, the quantity of which however could not be determined in advance. In close grained rock, without fissures, and with little injury to seams in blasting, the flow would naturally be much less than if the rock was porous, heavily fissured and considerably disturbed in carrying on the operations of tunneling. Therefore it was impossible at the time the specification was prepared to indicate any standard for leakage, but the intention was to reduce this to the least possible quantity in a brick lined tunnel and shafts, thoroughly backed with first-class concrete.

Considering that the mean centre line of the tunnel is over 100 feet below ground level, and about 100 feet below mean tide in the Delaware river, it would scarcely be reasonable to assume absolute watertightness for a work so constructed, nor is there any evidence before me, and I have sought it in records of similar works in this country and abroad, that masonry conduits of this description have ever been even approximately water-tight, excepting as in the case of the Cleveland and Chicago lake tunnels, where they are driven through a tough, impervious blue clay, and as I am informed no serious trouble was experienced from ground water during construction.

Considering structures which bear a similarity to the Torresdale Conduit:

The Jersey City Conduit is a structure eight feet six inches internal diameter, lined with concrete. Section 1 has a length of 4,600 feet, of which 1,600 feet is in tunnel through shale and sand stone, and 3,000 feet in open cut. The leakage of this during construction amounted to 134,000 gallons per day of twenty-four hours.

Assuming that it was fairly distributed through the entire length of the work, this would give for the length and diameter of the Torresdale Conduit:

$$\frac{134,000 \times 10.58 \times 14,000}{8.5 \times 4,600} = 507,623 \text{ gallons per day or } 352.5 \text{ gallons per minute.}$$

Section 4, of the same work, 7,300 feet long, is constructed entirely in tunnel, probably through the same material as was found in the tunnel operations on Section 1. The leakage of this section was at the rate of about 2,000,000 gallons per day of twenty-four hours, and the corresponding leakage for the Torresdale Conduit would be:

$$\frac{2,000,000 \times 10.58 \times 14,000}{8.5 \times 7,300} = 4,774,214 \text{ gallons per day, of twenty-four hours, or } 3315.4 \text{ gallons per minute.}$$

The New York Shaft of the Harlem River Conduit has a present leakage of about 300 gallons per minute. This is leakage from the aqueduct shaft to a pump shaft designed for use as a sump, and cannot very well be compared to the Torresdale Conduit, because in one case it is a structure under a head when empty of over 103 feet, while the other is a shaft having a head varying from 0 to the depth of the shaft. If any attempt was made to compare the depth and diameter of the New York shaft with the length and diameter of the conduit, it would then appear that the allowable conduit leakage would be enormous, as shown hereafter, and it would be better to consider the

leakage of the New York shaft in service with the probable leakage of the Torresdale Conduit when in service, because the leakage reported for the shaft at the New York end of the Harlem river siphon is service leakage, and not leakage of the empty structure.

Under conditions of service, assuming the elevation of the water in Shaft No. 1 as 207.00 T. D., and the elevation of the water in Shaft No. 11 as 198.00 T. D., then the mean elevation of the hydraulic grade line of the conduit will be 202.50 T. D. Taking normal ground water level at 197.00 T. D., the mean balanced head throughout the length of the conduit would be five and one-half feet. Proportioning the leakages on the square roots of the heads with the conduit in service, and with the conduit empty:

$$838 \times \frac{\sqrt{5.5}}{\sqrt{103}} = 193.60 \text{ or say } 200 \text{ gallons per minute or } 288,000 \text{ gallons per day, or less than } \frac{1}{10} \text{ per cent. of the carrying capacity of the conduit.}$$

It has already been shown that the rate of leakage does not vary as the $\sqrt{\quad}$ of the heads, but as some different function of the head, the value of which for lack of time has not been determined. In the absence of an expression which will fit the conditions of rise of water level and leakage into the conduit, such comparisons as will be made with other conduits under pressure will be upon the assumption that the leakage does vary as the square roots of unbalanced heads.

Comparing the New York shaft of the Harlem river siphon (which is twelve feet three inches diameter, 318 feet deep) for water depth and diameter with the length and diameter of the Torresdale Conduit, and assuming losses of water or leakage proportioned to the square roots of the respective water heads, we have the following as the corresponding leakage of the conduit:

Wetted surface of Harlem shaft—

$$38.48 \times 318 = 12,236.64 \text{ square feet.}$$

Wetted surface of conduit—

$$33.25 \times 14,000 = 465,500 \text{ square feet.}$$

Ratio of wetted surfaces—

$$\frac{465,500}{12,236.64} = 38.12$$

Ratio of mean square roots of effective water heads—

$$\frac{\sqrt{103.48}}{\sqrt{141.37}} = \frac{10.17}{11.89} = 0.855$$

and the corresponding leakage of conduit based on Harlem river shaft should be—

$$300 \times 38.12 \times 0.855 = 9,777.78 \text{ gallons per minute, or } 14,080,000 \text{ gallons per day of twenty-four hours.}$$

The Buffalo Conduit or intake, which conveys the water from a pier at the head of the Niagara river into the pump well of the Buffalo pumping station, is a structure blasted through the Niagara limestone, cut to a section about 8 x 8 feet and unlined. The intake is 1,020 feet long, and during construction leaked at the rate of 1,000,000 gallons per hour, or 24,000,000 gallons per day, equivalent to 16,667 gallons per minute. The tunnel is about sixty-five feet below the surface of the ground, and probably about sixty feet below the level of water in the Niagara river.

Omitting the large flow of water mentioned above, which came from another source than the river, the leakage was said to be very small, not over 500 gallons per minute when the tunnel was empty or pumped out. Of course, when the tunnel was filled there was probably no leakage at all because the pressure of water inside and outside would be quite the same.




PLATE No. 8.—LINING OF TUNNEL UNDER SHAFT No. 7.

Neglecting the difference of sections and effective heads of water, and proportioning leakage on lengths only, and assuming the least recorded leakage, the Buffalo conduit for a length equal to the Torresdale conduit, both considered as empty structures, should have leaked at the rate of 6,863 gallons per minute, or at about eight times the rate of known leakage for the empty Torresdale conduit.

During the year 1903, Atlantic City, New Jersey, laid a wood stave pipe, forty-two inches, 9,807.4 feet long. This was tested for watertightness when completed under ten pounds pressure, and gave a leakage at the rate of seventy-eight gallons per minute.

Comparing this to the Torresdale Conduit, and assuming the leakage to bear some relation to the internal surface of the pipe and conduit, and that it should be proportioned on the square roots of the respective heads, then the leakage for the Torresdale Conduit compared to the Atlantic City wood stave pipe would be 164.25 gallons per minute.

A wood stave pipe should be as tight as a steel riveted pipe, and should represent the minimum leakage for water carrying conduits, and yet it is evident that this leakage under the conditions of test (which I understand are substantially the conditions of service) is greater than the service leakage anticipated for the brick-lined Torresdale Conduit.

An equivalent in carrying capacity of the Torresdale Conduit, as stated heretofore, would be 38.8 miles of 48-inch cast iron pipe. An allowable leakage of 10,000 gallons per mile per day of 48-inch pipe under a pressure of fifty pounds per square inch has been a standard to which the Bureau of Filtration has endeavored to lay the various water pipes about filters and reservoirs and in the distribution systems, and assuming this value to apply to the lines of cast iron water pipe which would have been required to balance in carrying capacity the Torresdale

Conduit, the daily leakage then would be 388,000 gallons per day. The pressure on the empty conduit amounts to about 44.61 pounds per square inch, and proportioning this upon the square roots of the pressures, an allowable daily leakage for the conduit empty compared to cast iron lead jointed pipes, made up in twelve foot lengths, would be:

$$\frac{388,000 \times 6.679}{7.071} = 366,448 \text{ gallons per day.}$$

The leakage of cast iron pipe is presumed to occur only at the joints, which are spaced about twelve feet apart. In the case of the conduit, however, every brick in the lining is surrounded by a mortar joint, and if the leakage of cast iron pipe is reduced to the leakage per linear foot of joint, and then compared with the leakage per linear foot of mortar joints in the intrados of the invert and arch of the conduit, we will have the following result:

Lineal feet of lead joint per mile of cast iron pipe:

$$\frac{(48 + 2.5) \times 3.1416 \times 5280}{12 \times 12} = 5817.2 \text{ feet.}$$

Allowing 10,000 gallons leakage per day per mile:

$$\frac{10,000}{5817.2} = 1.719 \text{ gallons per linear foot of lead joint.}$$

The mortar joint per linear foot of conduit is 49.873 feet for the circular joints and 159.60 feet for the axial joints, a total of 209.47 linear feet.

Taking the leakage of the conduit empty as 838 gallons per minute, or 1,207,000 gallons per day of twenty-four hours, and proportioning the leakage on the square roots of the pressures, fifty pounds for the cast iron pipe, and forty-three pounds (in round numbers) for the empty conduit, then the leakage per linear foot of joint in the conduit would be:

$$\frac{1,207,000}{209.47 \times 14,000} \times \frac{\sqrt{50}}{\sqrt{43}} = 0.44 \text{ gallons and the ratio of}$$

leakage per linear foot of joint :

$$\frac{1.719}{.44} = \text{about } 4.$$

Considering the two classes of structures: one with joints everywhere throughout its length and circumference and the other with joints occurring only at intervals of twelve feet, this is an interesting if not the correct method of comparison.

The gaugings for the return of ground water to the conduit since December 16, indicate that at elevation 190.00, which is seven or eight feet below normal ground water level, the leakage was practically nil, or from the records less than forty gallons per minute, showing that the theory of flow upon the square roots of the unbalanced heads will not apply.

Moreover, if it be assumed that the leakage upward for an unbalanced head of seven or eight feet would be no greater than the inward leakage for the same difference of heads between the water in the conduit and the water in the rock, the leakage then under conditions of service should be even less than the amount above mentioned. Of course, exactness in this cannot be stated at the present time, nor until the conduit is in service and exact gaugings based upon the displacement of the pumps at Lardner's Point made.

The probabilities are that the leakage with the conduit in service will be so small that the most accurate system of gaugings for the water flowing into shaft No. 1, and for the water flowing out of shaft No. 11, would not indicate a difference, *i. e.*, the relation of forty gallons a minute to 300,000,000 gallons a day, or 208,333 gallons per minute, is such that the best known methods of gauging

would not show a loss of $2/100$ of one per cent. of the flowing capacity between the two ends of the conduit. Even if the loss was as high as 200 gallons per minute, as figured on the basis of the square roots of heads, it would only be five times this quantity, or $1/10$ of one per cent. of the flowing capacity of the conduit, an amount entirely too small to be indicated with any method of gauging the flow of the conduit which could be conveniently applied.

Proposed Steel Tube Lining.

It has been suggested that the conduit might have been lined with a steel tube instead of bricks laid in cement mortar. In such case probably the steel would have been made up in segments with circular and radial angle iron flanges bolted together on the inside, and the two finished internally with a ring of fine concrete or mixture of cement and sand, say $4\frac{1}{2}$ inches radial thickness.

Such construction would have increased the cost of the work by quite 100 per cent., and the annual interest charge at $3\frac{1}{2}$ per cent. on \$1,274,000.00 would have been \$44,590.00, or (assuming it to have been possible to make such construction absolutely water-tight) about seven times the annual value of the filtered water lost by leakage of the brick lined conduit.

Refuse from Contract No. 29 Found in Shaft No. 11.

Notwithstanding strict orders were given to the contractor for Contract No. 29, Lardner's Point Pumping Station No. 2, that no waste materials from his operations while making connection between shaft No. 11 and valve chambers Nos. 2 and 3, should be allowed to go into Shaft No. 11, upon emptying the conduit over thirteen cubic yards of waste material from this contract was found at the foot of the shaft, measuring about two feet in depth over the center of the invert, and tapering to nothing about

fifty feet northward in the conduit. Excepting the conduit had been emptied no one would ever have suspected the presence of this material, which consisted of sand, cement, gravel and similar wastes. The effect of this was to reduce the sectional area of the conduit quite 11.55 square feet, or thirteen per cent. of its least sectional area.

Had this material been allowed to remain in the conduit, its carrying capacity would have been seriously reduced, and instead of charging it to the true cause, viz., that of waste material going into it through operations under another contract, it would probably have been charged to the roughness of the interior or to the insufficiency of the formulas employed for the flow of water through large conduits.

This condition, of course, was a revelation when the first inspection trip was made through the conduit after it was pumped out.

A hole was cut in Shaft No. 11, a derrick and hand winch set up, and the material removed by means of a dumping bucket by hand labor, and the conduit left in a perfectly clean condition.

It is probable that if there had been no question as to the proper completion of the work by the contractor for the Torresdale Conduit (Contract No. 14), and it was known that this material lay at the bottom of Shaft No. 11, that excepting it could have been removed by the aid of a diver, or by some method of pumping out the material under water, it would have been profitable to have pumped out the conduit solely for the purpose of removing the refuse which came into it from Contract No. 29.

Supposed Disintegration of Cement.

During the past summer, while the conduit was being pumped out for the purpose of examination and correction of any omissions or defects which the emptying of the con-

duit might reveal, it was suggested by a well-known chemist in this City that there was some evidence of serious disintegration of the mortar in the brickwork and the concrete. After the conduit was emptied, careful examination was repeatedly made from end to end by myself and several assistants detailed for the purpose, to detect any evidence of disintegration of the mortar in the joints of the brickwork, and no evidence of injury or impairment from any cause was discovered. While considerable lime was removed with the water from the conduit during the process of pumping out, this, after the first few weeks pumping steadily diminished until the water attained about the alkalinity or lime content found by analyses of the water from the shafts and headings previous to the placing of the brick lining and concrete backing. The total amount of lime removed with the water amounted to about 50,000 pounds, and this should be balanced against the lime in 35,000 barrels of Portland cement used in the construction of the work. The cement, under the terms of the contract, weighed about 380 pounds to the barrel, of which say 62 per cent. by weight was lime, or 8,246,000 pounds; and of the lime from all known sources, not of course including the lime found by test in the rock water previous to lining the conduit, about 0.60 per cent. may have come from the mortar in the joints of the brickwork, and in the concrete. No external evidence of this loss, however, was found upon examination of the lining.

I am informed by manufacturers of cement that there is a probable one per cent. to one and one-half per cent. excess of lime in the mixture, *i. e.*, the amount of lime is usually slightly more than is really required to make a perfect cement. The influence of this upon either the strength or hardening properties of cement is not noticeable, and if it be assumed that there is a slight excess of lime, it would be possible to lose even a larger percentage

than was shown by the estimate of lime lost in pumping out the conduit without impairing the quality of either the concrete or the mortar in the brickwork.

Under the conditions of service it is not thought that the slight outward leakage of filtered Delaware river water will have any serious effect on the lime in the cement and this opinion is based upon long observation of the influence of water low in lime content like that of Loch Katrine, on the cement plastering and mortar in the joints of the masonry of the first Glasgow Aqueduct.

Analyses of Water Flowing into the Shafts and Headings.

During the construction of the work samples of water were collected monthly from the shafts and headings, and analyzed for mineral content and bacteria. The rock water, as would naturally be supposed, excepting for the considerable amount of iron it carried, was unobjectionable from a sanitary point of view. The bulk of the leakage into the conduit when empty occurred north of shaft No. 4, or within the first 3,500 feet of tunnel length, at which point under conditions of service the pressure of water in the conduit will be greater than the pressure of water in the ground and rock, and the leakage will be of filtered water into the rock and not of rock water into the conduit. The leakage, therefore, does not represent any possible menace to the quality of the water supplied from the Torresdale filters, but does represent a loss of filtered water, the value of which has been previously noted.

Under conditions of service, with the conduit delivering 300,000,000 gallons per day of twenty-four hours, the lowest elevation which it is expected the hydraulic grade line will take in shaft No. 11, is 198.00 T. D., or about the maximum elevation heretofore noted of ground water along the line of the work. Of course, when the flow is less than 300,000,000 gallons per day, the hydraulic grade

line at Shaft No. 11 will be correspondingly higher, and it would only be at such times as the flow is increased to more than 300,000,000 gallons per day, or for some other reason the hydraulic grade line might be lowered throughout the length of the conduit, that the elevation of the water in Shaft No. 11 would be below that of the ground water, when a small amount of ground water may find its way into the conduit south of Shaft No. 10. Should this occur no uneasiness need be felt as to its influence on the very large volume of filtered water flowing through the conduit, and indeed it is doubtful if careful technical tests would show any change in the character of the water at Lardner's Point by reason of the small admixture of water from the rock surrounding the conduit.

LARDNER'S POINT PUMPING STATIONS.

The work at this point embraced the following contracts:

LARDNER'S POINT PUMPING STATION No 2—CONTRACT
No. 29.

MR. GEORGE C. DIETRICH, Contractor.

S. M. Swaab, Assistant Engineer in charge.

This contract consists of an engine house, boiler house, connections to boiler house, the Delaware river connection, valve chambers Nos. 1, 2 and 3, connections to Shaft No. 11 of the Torresdale Conduit, valve chamber at the river end of the Delaware river, and all the aqueducts required to convey water from Shaft No. 11 of the Torresdale Conduit to the pump-house of the stations already under construction, and an additional station which will presently be required, and for the conduct of water from the Delaware river to the pump well until such time as water may

be supplied from the Torresdale filters. Subsequent contracts, like Contract No. 68, and the contract when made for Lardner's Point Pumping Station No. 4, will embrace only the engine houses, boiler houses, pump wells, and short connections to valve chamber No. 3, from which chamber filtered water will be distributed to the pump wells of the three new houses under construction or contemplated as part of the Improvement, Extension and Filtration of the Water Supply.

This contract with the exception of some minor details has been completed for the past six months, but great difficulty has been experienced to prevail upon the contractor to finish his work. While the amount of work to be performed during the latter part of 1904 has not been large in value or difficult of construction, it has only been by the utmost urging that progress has been made toward completion of the work. At the present time very little remains to be done, and it is thought that by the end of January, 1905, the work will have been so far advanced as to admit of final settlement with the contractor and payment of the balance due.

It is unfortunate that so much delay has been occasioned in the completion of the work under this contract, because the machinery constructed by the Holly Manufacturing Company under Contract No. 11 has been ready to go into the house since July, 1903, and after answering for all necessary delay in time of completion by reason of extra work, there has been upwards of a year's delay due to the dilatory manner in which the contractor has forwarded his work.

Certain features embraced in the original contract have been omitted as part of the work at the present time, because of the inconvenience of performing the work until such time as the placing of the machinery in the engine and boiler houses has been completed, or by reason of the

probability that if certain features were finished at the present time they would suffer serious injury before all the machinery had been properly set up and started.

In view of this the finishing of the floor in the engine room, the placing of the curb and granolithic pavement in front of the engine and boiler houses and the completion of the grading, seeding and sodding about the premises have been omitted. These are all items which can better be completed after all the machinery has been placed in position, and at a time when the work can be performed without prospect of injury by subsequent operations in either the engine or boiler houses. The work on the contract is 98 per cent. completed.

The financial statement with reference to this contract is as follows:

Limit of contract	\$565,000 00
Face of estimates	548,637 95
Amount paid	466,342 26

LARDNER'S POINT PUMPING STATION No. 3—CONTRACT
No. 68.

RYAN & KELLEY, Contractors.

S. M. Swaab, Assistant Engineer in charge.

This contract consists of an engine house, boiler house, connections to boiler house, pump well and connection to valve chamber No. 3, constructed under Contract No. 29.

At the present time all the excavation, puddle and concrete under foundation walls and foundations for engines and the pump well have been completed. The foundations for both chimneys have been completed, the brickwork in the boiler house has been completed, the structural steel for the superstructure and for the steel floor system of the engine house is now being placed, the roof purlins are in



PLATE NO. 9.—LINING OF TUNNEL UNDER SHAFT NO. 8.

place; annex to the boiler house, roof ceiled and ready for tiling; gullet walls in boiler house partially built, and all concrete piers for railway tracks completed; the north chimney completed, south chimney partially built, smoke tunnels from boiler house to base of both chimneys completed.

This contract is 55.92 per cent. completed, and the remainder of the work can probably be performed in less than ninety days of good operating weather in the early part of 1905.

The financial statement with reference to this contract is as follows:

Limit of contract	\$350,000 00
Face of estimates	183,133 74
Amount paid	153,663 68

LARDNER'S POINT PUMPING MACHINERY—
CONTRACT No. 11.

THE HOLLY MANUFACTURING COMPANY, Contractors.

Harry M. Hillegas, Assistant Engineer in charge.

This contract embraces the first three 20,000,000 gallon high duty high service triple expansion pumping engines and the complement of twelve 200 H. P. marine fire box boilers and electric traveling crane.

This contract is 55 per cent. finished. Two of the engines have already been run in service, and only the usual adjustments, placing of lagging on steam cylinders and non-conducting covering on steam pipes and general touching up on a contract of this nature remains to complete the work.

The machinery was constructed for and proportioned in cylinder sizes to deliver into the New Oak Lane Reservoir constructed under Contract No. 27, but by some changes

of adjustment and the addition of a Westinghouse pump and air receiver, arrangements have been made to admit of this machinery temporarily pumping to the Wentz Farm Reservoir to assist in maintaining the supply from the Delaware river until such time as filtered water is supplied from the Torresdale filters through the Torresdale Conduit.

The financial statement with reference to this contract is as follows:

Limit of contract	\$360,000 00
Face of estimates	194,422 93
Amount paid	165,784 49

LARDNER'S POINT PUMPING MACHINERY—
CONTRACT No. 67.

THE HOLLY MANUFACTURING COMPANY, Contractors.

Harry M. Hillegas, Assistant Engineer in charge.

This contract embraces the second set of three 20,000,-000 gallon high duty high service triple expansion pumping engines, and the complement of twelve 200 H. P. marine fire box boilers.

The water ends of the engines embraced in this contract have now been completed and are in place, and with diligence upon the part of the contractor it is believed that this work can easily be finished by the 1st of July, 1905.

The financial statement with reference to this contract is as follows:

Limit of contract	\$440,000 00
Face of estimates	
Amount paid	

ELECTRIC TRAVELING CRANE FOR LARDNER'S POINT
PUMPING STATION No. 3—CONTRACT No. 48.

ALFRED BOX COMPANY, Contractors.

S. M. Swaab, Assistant Engineer in charge.

This contract embraced an electric traveling crane of thirty tons capacity for the engine room of the Lardner's Point Pumping Station No. 3. The work is now in process of construction, and the crane will be erected directly the work on Contract No. 68 has proceeded far enough to admit of it.

The financial statement with reference to this contract is as follows:

Limit of contract	\$6,500 00
Face of estimates	
Amount paid	

COAL HANDLING MACHINERY AND POCKETS FOR LARDNER'S POINT PUMPING STATIONS NOS. 2-3—CONTRACT No. 31.

The specification for this contract is prepared and ready for letting. Some slight changes will be required in the plans, and it is anticipated that the contract will be offered for bids within the next thirty days, and will embrace a wharf, a hoisting tower at the Delaware river for the handling of coal from barges, an elevated tramway from the hoisting tower to the coal pockets, a bucket and hopper elevator at the easterly end of the coal pockets for receiving coal from the Pennsylvania Railroad, a set of coal pockets with a capacity of 5,000 tons of coal, a system of cable cars for the transfer of coal from the hoisting tower or bucket elevator to the pockets, automatic dumping cars, a system of railway tracks from the set of coal pockets to boiler

houses Nos. 2 and 3, and charging cars to convey the coal from the pockets to the boiler houses.

Scales will be provided at the wharf hoisting tower for the weighing of coal upon reception from barges and railway cars, and also in the line of the surface railway for the weighing of coal as it is run in the charging cars from the pockets to the boiler houses.

This contract is intended to embrace all that relates to the handling, storage and distribution of coal for the two new pumping stations, Nos. 2 and 3.

When the contract has been completed there will be no more contract work to be performed at the Lardner's Point Pumping Stations until the time arrives for the transfer of the pumping machinery from the Spring Garden and Queen Lane Pumping Stations to Lardner's Point Pumping Station No. 3, when a contract will be made for the necessary changes required in the two 30,000,000 gallon Holly engines at the Spring Garden Pumping Station, and four 20,000,000 gallon pumping engines at the Queen Lane Pumping Station, to adapt them to the new Lardner's Point service, and to rectify certain recognized defects in the original construction of the machinery.

ELECTRIC LIGHTING SYSTEM.

ELECTRIC LIGHT EQUIPMENT FOR THE UPPER AND LOWER ROXBOROUGH FILTERS—CONTRACT NO. 44.

PENNSYLVANIA EQUIPMENT COMPANY, Contractors.

H. M. Hillegas, Assistant Engineer in charge.

This contract embraced two sets of driving engines and electrical generators erected in the Annex to the Roxborough Auxiliary Pumping Station, Shawmont avenue and Eva street, to furnish light to the Upper and Lower Roxborough Filters; the Lower Roxborough Preliminary Fil-

ter Station, and to the Roxborough Auxiliary Pumping Station.

While the contract was substantially completed as early as August, 1902, considerable delay was occasioned by reason of the failure of the machinery to comply with the contract requirements for economy and efficiency. The trouble seemed to be entirely in the driving engines, and during the past year the manufacturer of the engines, The Watertown Engine Company, sent an expert mechanic to the Roxborough station and successfully corrected the defects in the machinery, and tests made January 13, October 7, October 10 and October 17, demonstrated full compliance with the requirements of the contract.

The machinery has at all times been satisfactory in furnishing the current required for the lighting of the Upper and Lower Roxborough Stations, and it is a matter of congratulation that notwithstanding the terms of the contract were in some respects difficult of performance on the part of the engine builder, after repeated tests to determine the cause of the early failure of the machinery the defects were thoroughly remedied, and upon the final test all the contract requirements were successfully met.

In the following tables are included the results of test of each engine for full load, half load, and 25 per cent. overload :

Unit No. 1.

	Full Load. Oct. 7, 1904.	Half Load. Oct. 10, 1904.	25 Per Cent. Overload. Aug. 17, 1904.
Volts.....	248.70	248.70	250.00
Amperes	146.46	75.01	188.50
Kilowatts	36.427	18.655	47.125
Rise of temperature allowed by cont..	40.00° C.		55.00° C.
Rise of temperature in field by test...	40.80° C.		48.90° C.
Per cent. overload required by contract			25.00
Per cent. overload by test.....			25.67
Electrical H. P.....	48.880	25.007	63.17
Steam pressure at throttle required..	100.00	100.00	100.00
Steam pressure at throttle by test.....	96.12	99.88	96.75
Weight of steam per hour allowed by contract	1,980.00 lbs.	1,140.00 lbs.	
Weight of steam by test.....	1,895.40 lbs.	1,086.40 lbs.	
Temperature of calorimeter.....	271.80° F.	283.60° F.	
Manometer in inches.....	0.91	1.08	
Per cent. moisture entrained.....	1.10	0.50	
Indicated horse power.....	61.80	37.684	79.170
Steam per I. H. P.....	80.670 lbs	28.868 lbs.	
R. P. M.....	274.89	275.78	275.00
Steam per K. W. per hr. by contract..	52.80 lbs.	60.80 lbs.	
Steam per K. W. per hr. by test.....	52.083 lbs.	58.236 lbs.	
I. H. P. per K. W.....	1.687	2.017	1.680
Combined efficiency.....	79.01 %	66.446 %	79.79 %
Duration of test.....	10 hours.	10 hours.	2 hours.

Unit No. 1.

	Full Load. Oct. 17, 1904.	Half Load. Oct. 18, 1904.	25 Per Cent. Overload. Jan. 13, 1904.
Volts	250.05	249.92	250.06
Amperes	149.91	75.01	188.75
Kilowatts.....	37.488	18.747	46.699
Rise of temperature allowed by cont..	40.00° C.		55.00° C.
Rise of temperature in field by test...	39.80° C.		41.00° C.
Per cent. overload required by contract			25.00
Per cent. overload by test.....			24.53
Electrical H. P.....	50.252	25.130	62.60
Steam pressure at throttle required..	100.00 lbs.	100 00 lbs	100 00 lbs.
Steam pressure at throttle by test....	100.40 lbs.	100.29 lbs.	100.63 lbs.
Weight of steam per hour allowed by contract	1,990.00 lbs.	1,140.00 lbs	
Weight of steam by test.....	1,893.80 lbs.	1,074.00 lbs.	
Temperature of calorimeter.....	279.00° F.	281.20° F.	
Manometer in inches.....	.98	.94	
Per cent. moisture entrained.....	.80	.70	
Indicated horse power	68.748	36.362	67.857
Steam per I. H. P.....	29.70	29.536	
R. P. M.....	276.00	275.78	277.00
Steam per K. W. per hr. by contract..	52.80 lbs	60.80 lbs.	
Steam per K. W. per hr. by test.....	50.50 lbs.	57.289 lbs.	
I. H. P. per K. W.....	1.70	1.94	1.453
Combined efficiency.....	78.829%	69.110%	92.25%
Duration of test.....	10 hours.	10 hours.	2 hours.

As the economy guarantees were limited to the full and half loads, the 25 per cent. overload tests of January 13th and August 17, 1904, are included with the tests for full load and half load of each set of machinery.

The financial statement with reference to this contract is as follows:

Limit of contract	\$15,500 00
Face of estimates	15,360 48
Amount paid	14,577 48

ELECTRICAL GENERATORS, DRIVING ENGINES AND MAIN
SWITCHBOARD FOR THE LARDNER'S POINT PUMPING
STATION NO. 2—CONTRACT NO. 45.

J. F. BUCHANAN & COMPANY, Contractors.

Harry M. Hillegas, Assistant Engineer in charge.

This contract embraces three sets of driving engines and electrical generators, main switchboard and wiring from the generators to main switchboard.

At the time of awarding this contract there were some features of the generator not quite in harmony with the requirements of the specification, and as a precaution against introducing machinery which might not be in all respects satisfactory the contractor was ordered to construct, erect and subject to test, one engine and generator before setting up the remaining two, for the purpose of determining compliance with the essential requirements of the contract.

The first engine and generator has been erected on its foundation, connected to the steam pipe and is ready for test. Directly these tests have been made to determine compliance with the economy and efficiency terms of the contract, if it should be found that the machinery as furnished by the contractor, is in all respects satisfactory from a practical point of view, he will be ordered to proceed with the erection of the other two sets of machinery, otherwise this set will be used until such time as he can furnish generators of the type described in the specification for the contract.

The driving engines and generators were built by the Ridgway Dynamo and Engine Company, Ridgway, Pennsylvania. Each engine and its generator is mounted on a continuous cast iron base plate. The steam cylinders are 10 inches diameter, 12 inches stroke, and operate at 250




PLATE NO. 10.—LINING OF TUNNEL UNDER SHAFT NO. 9.

revolutions per minute. Steam at 150 pounds gauge pressure will be furnished at the throttle valves of the engines.

The electric generators are of the constant potential compound wound ten-pole type, and direct connected to the shafts of the driving engines. Each generator is guaranteed to economically and without excessive heat deliver 200 amperes at 250 volts, measured at the main switchboard. The field frames are of channel section of cast steel, and insulated from the subbase to withstand a 300-volt alternating current for a period of ten seconds.

The condition of service for this machinery, viz., lighting Lardner's Point Pumping Stations Nos. 2 and 3, the coal handling outfit and pockets, and furnishing power for the operation of the cranes in the engine rooms of Pumping Stations Nos. 2 and 3, requires the use of a generator of first class design and construction, well ventilated and with adequate compensation for armature reaction.

The main switchboard of blue Vermont marble is set off from the east wall of the dynamo room, and is equipped with the usual complement of circuit breakers and instruments to measure and control the current, and the special circuits leading from the room.

In operation one set of machinery is deemed of ample capacity to light the two stations, and if at such times as all the lights may be turned on, power is required to operate the crane, the second set of machinery would be put in service temporarily for this purpose, and if at the same time it should be required to operate the coal handling machinery which will be constructed to operate by electric current, then the third set of machinery will be put in service. Ordinarily it will rarely occur that more than two of the generators will run at the same time, leaving the third generator in reserve. If in the future, however, it should be found necessary to operate the three sets of machinery, a foundation has been provided for a fourth engine and

generator, which when purchased and erected will provide one set of machinery always in reserve. It is thought that the fourth engine and generator will not be needed for some time to come, and in Contract No. 45 provision was made for the purchase of only three sets of machinery.

The financial statement with reference to this contract is as follows:

Limit of contract	\$9,000 00
Face of estimates	
Amount paid	

ELECTRIC LIGHTING SYSTEM FOR THE BELMONT FILTERS.
CONTRACT No. 46.

PENNSYLVANIA EQUIPMENT COMPANY, Contractors.

H. M. Hillegas, Assistant Engineer in charge.

This contract embraces two sets of driving engines and electrical generators for the lighting of the Belmont Filters, the Belmont Pre-Filters and the gate houses at the sedimentation and clear water basins.

This machinery was put in service about the first of August, 1904, and upon test demonstrated full compliance with the requirements of the contract. As this machinery, like that furnished under Contract No. 44, for Roxborough, was installed under rather severe conditions for engines of such small capacity, and very successfully complied with the contractor's guarantee, I have included the following table of operations as interesting data.

CONTRACT No. 46.—RESULTS OF DYNAMO TESTS.

10 x 10-inch Watertown Engines and M. P. 6-37½-275 Fort Wayne Generators.

Contract Conditions—Volts, 250 ; Amperes, 150 ; Kilowatts, 37.5 ; Revs. 275.

	UNIT No. 1.				UNIT No. 2.			
	HALF LOAD.	FULL LOAD.	OVERLOAD.		HALF LOAD.	FULL LOAD.	OVERLOAD.	
			25 pr. ct.	50 pr. ct.			25 pr. ct.	50 pr. ct.
	Dec. 1, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 28, '04.	Nov. 25, '04.	Nov. 25, '04.	Nov. 25, '04.
Volts.....	249.95	249.88	250.00	246.0	250.00	250.06	249.56	248.0
Amperes.....	74.85	149.95	187.62	228.0	75.01	149.99	187.56	233.0
Kilowatts.....	18.728	37.464	46.908	56.088	18.754	37.505	46.807	56.619
Rise of temperature of field allowed by contract.....		40.0°c.	55.0°c.			40.0°c.	55.0°c.	
Rise of temperature of field by test....	31.0°c	38.65°c.	54.0°c.		24.0°	36.9°c.	50.5°c.	
Overload required by contract.....			9.375	18.750			9.375	18.750
Overload by test.....			9.408	18.588			9.307	19.119
Per cent. overload required by contract.....			25.0	50.0			25.0	50.0
Per cent. overload by test.....			25.09	49.57			24.82	50.98
Electrical horse power.....	25.105	50.230	62.881	75.185	25.140	50.275	62.744	75.897

GENERATOR.

Contract No. 46.—Results of Dynamo Tests—Continued.

	UNIT No. 1.				UNIT No. 2.			
	HALF LOAD.	FULL LOAD.	OVERLOAD.		HALF LOAD.	FULL LOAD.	OVERLOAD.	
			25 pr. ct.	50 pr. ct.			25 pr. ct.	50 pr. ct.
	Dec. 1, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 28, '04.	Nov. 25, '04.	Nov. 25, '04.	Nov. 25, '04.
ENGINE.								
Steam pressure at throttle required...	125.00	125.00	125.00	125.00	125.00	125.00	125.00	125.00
Steam pressure at throttle by test.....	122.79	122.78	123.88	124.00	123.43	124.06	121.25	121.00
Weight of steam per hour allowed by contract.....	1,140.0	1,980.0	1,140.0	1,980.0
Total weight of water to boiler per hour	1,062.4	1,855.4	1,077.3	1,889.8
Total weight of water from separator per hour.....	14.0	14.7	14.1	16.8
Per cent. moisture, determined by separator.....	1.82	.79	1.300	.89
Weight of steam to engine per hour, by test.....	1,048.4	1,840.7	1,063.2	1,873.0
Weight of steam to engine per hour, corrected for initial pressure.....	1,039.07	1,824.28	1,056.50	1,865.94
Weight of dry steam required per hour under contract conditions.....	1,040.29	1,826.08	1,056.28	1,865.70
Indicated horse power, by test.....	34.121	63.006	79.072	89.061	38.661	67.786	85.022	100.04
Steam per indicated horse power per hour.....	30.458	28.954	27.827	27.527
Friction horse power.....	5.805	5.805	5.805	5.805	7.723	7.723	7.723	7.723
Revolutions per minute.....	274.97	276.24	271.75	284.0	276.17	274.09	274.50	276.0

Contract No. 46.—Results of Dynamo Tests—Continued.

	UNIT No. 1.				UNIT No. 2.			
	HALF LOAD.	FULL LOAD.	OVERLOAD.		HALF LOAD.	FULL LOAD.	OVERLOAD.	
			25 pr. ct.	50 pr. ct.			25 pr. ct.	50 pr. ct.
	Dec. 1, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 30, '04.	Nov. 28, '04.	Nov. 25, '04.	Nov. 25, '04.	Nov. 25, '04.
EFFICIENCY.								
Steam per kilowatt per hour by contract.....	60.80	52.80	60.80	52.80
Steam per kilowatt per hour by test...	55.482	48.694	56.385	49.752
Indicated horse power per kilowatt...	1.822	1.682	1.686	1.588	2.061	1.807	1.816	1.767
Engine efficiency.....	82.987	90.787	92.659	93.482	80.024	88.607	90.916	92.280
Generator efficiency.....	88.660	87.810	85.824	90.306	81.259	83.704	81.171	82.213
Combined efficiency.....	73.659	79.73	79.522	84.420	65.03	74.167	73.797	75.867
Duration of test.....	10 hours.	10 hours.	2 hours.	Momentary.	10 hours.	10 hours.	2 hours.	Momentary.

The financial statement with reference to this contract is as follows:

Limit of contract	\$20,000 00
Face of estimates	16,203 97
Amount paid	13,773 37

LARDNER'S POINT PIPE DISTRIBUTION SYSTEM—CONTRACT No. 28.

MR. DANIEL J. McNICHOL, Contractor.

Seth M. Van Loan, Assistant Engineer in charge.

Progress on this contract was continued during the year and all possible work performed within the limits of the original appropriation of Councils by Ordinance of June 30, 1902. The contract has been supplemented by authority of the Director of Public Works for \$400,000.00, making a total limit at the present time of \$1,700,000.00.

The material and labor to be paid for by estimates drawn against the extension of the contract is now in progress, and it is thought that the entire work within the limits of the Ordinance of Councils and the authorization of the Director of the Department of Public Works will be completed within the next four months.

All the valve chambers, which constitute the more complicated and troublesome features of the contract, have now been constructed or are in process of construction, and the extension of the contract will complete the laying of straight pipe on Tacony street as far as Wakeling street. An additional amount of \$282,000.00 will be required before the three lines of 60-inch pipe, including accessories, can be completed to the intersection of Torresdale and Kensington avenues.

No special advantage would occur from completing 48-inch Pipe Line "T," or constructing 48-inch Pipe Line "S," under the original Contract No. 28, if it should be



PLATE NO. II.—LINING OF TUNNEL UNDER SHAFT NO. 10.

deemed advisable not so to do, in which event the completion of line "T" and work on line "S" could be embraced in Contract No. 70, which provides for the extension from the three lines of 60-inch pipe by nine lines of 48-inch cast iron pipe from valve chambers Nos. 5, 6 and 7, at Torresdale and Frankford avenues, and valve chambers Nos. 8, 9 and 10, at Torresdale and Kensington avenues, into the Queen Lane and East Park Distribution Districts.

Valve chambers Nos. 1, 2, 3 and 4 are completed.

The placing of the 60-inch pipe and restoration of the streets has been completed from Lardner's Point Pumping Station No. 2, on Robbins street, to Wakeling and Tacony streets. The connecting pipes from Lardner's Point Pumping Stations Nos. 2 and 3 have been laid as far as was possible with the operations going on under Contract No. 68, and are ready for service; in fact, such pumping as has already been done at Lardner's Point Pumping Station No. 2, with the machinery furnished under Contract No. 11, has been through these lines of pipe from the pumping station to Robbins street and Tacony road, at which point the water is diverted into the old line of 48-inch rising pipe leading to Wentz Farm Reservoir.

In order to provide for the filling and test of the Oak Lane Basins, Contract No. 27, 4,721 feet of 48-inch pipe, line "T," was laid in Fifth street, from Tabor road to Medary avenue, where it connects with the rising mains laid under Contract No. 27, as part of the Oak Lane Basins, and it is through this line of pipe that water is now being pumped from time to time for the leakage tests of the basins.

From time to time during progress of the work the hydrostatic test of 200 pounds per square inch as required by the terms of the specification was applied to the pipes, special castings and stop valves, and, with the exception of ruptures of the bodies of several of the 48-inch stop

valves in chambers Nos. 1 and 2, the pipe and special castings, and the workmanship on the joints, have successfully met this test, and from the indications doubtless would be capable of taking a higher test than that applied without rupture of the materials or workmanship at the joints.

Considerable trouble, however, has been experienced in the breaking of the cast iron bodies of the 48-inch flange stop valves placed in the chambers. This trouble has chiefly been experienced in chamber No. 1, and in order to remedy the trouble with the valves in chambers Nos. 1, 2, 5, 6, 7, 8, 9 and 10, where eccentric or torsional stresses may be developed in the bodies of the valves, it was decided to substitute cast steel castings for the iron bodies originally furnished with the valves. This the Eddy Valve Company, sub-contractors for the valves, has undertaken to do at its own cost, and the fairness with which this contractor has made what seemed to the Bureau his evident obligation to the City cannot be too highly commended. While the contract stipulated cast iron bodies for the stop valves, it also provided for the manner in which it should be placed in the chambers and connected up with the special castings forming part of the pipe system, and that they should be required to take the 200 pounds hydrostatic test applied to the entire pipe system, including the valves from time to time as the work progressed. The valves having failed under this test, the sub-contractor very promptly offered to substitute for the cast iron bodies, cast steel bodies, which it is believed will thoroughly remedy the trouble heretofore experienced. This difficulty it is thought could only occur in end chambers like chambers Nos. 1 and 2 on Robbins street and the combination chambers at Kensington and Frankford avenues, where angular stresses on the valve bodies can be developed under the test pressure applied to the pipe system, and produce frac-

tures such as were experienced in chamber No. 1. In chambers Nos. 3 and 4, and in portions of chambers Nos. 5, 6, 7, 8, 9 and 10, such stresses cannot very well be developed, and it is thought that the cast iron valve body is entirely able to meet the direct stress which may be applied either upon contract test, or with the pipe system in service.

This work was begun in 1903, and in the early part of 1904, before the lines of pipe in Robbins street were covered with backfill it was deemed advisable to place under the lines of 60-inch pipe throughout the system from side to side of the trench a concrete floor 9 inches thick, provided with cheeks opposite each line of pipe to prevent moving of the pipe laterally in the event of rupture in service. The chief object, however, of the concrete floor was to guard against the probable washing out of the earth support under the other lines of pipe should either line be ruptured in service, and notwithstanding the considerable cost of this concrete in the bottom of the trench it was deemed wise to so re-enforce or protect this system of large mains that an accident could not by any chance impair the integrity of the unruptured lines. Under the circumstances should a piece of pipe in either line break, the back fill over and round that line, and perhaps to some extent over the other lines would be washed out, but no disturbance of the uninjured lines could occur by reason of this. If the bottom of the trench, however, consisted only of the natural materials found upon excavation, it is probable that a rupture of one line of pipe would not only wash out its own backfill, but cut away the foundation from under the other lines of pipes, and might in extreme case render them all unserviceable until the usual repairs were made. It is not thought, however, that this can possibly occur with the concrete floor in the trench, and that

the worst possible condition may be the rupture of a single line.

Upon the other hand, considering that every piece of pipe and special casting, excepting easy bends and breeches pipes, that went into this work has been tested at the foundry to from 300 to 350 pounds per square inch, it is not thought that any serious accident will ever occur with the system in service.

In addition to the unusual precautions observed in drawing the specification for the materials entering into the contract, on each line of pipe, in each valve chamber, a 4-inch Crosby relief valve, set to blow at 125 pounds pressure, has been placed. This is a few pounds in excess of the pressure required to overcome the head due to an elevation of 210 feet above City datum (the flow line of Oak Lane Reservoir), plus friction in the lines of pipe, and should pump shocks or rams occur in the lines of pipe, one or more of the twenty relief valves will open before the pressure will be high enough to injure any part of the pipe system.

It is intended in laying the three 48-inch lines of pipe from valve chamber No. 6, and six 48-inch lines of pipe from valve chambers Nos. 9 and 10, to place check valves upon these lines, which upon any accident to either of the 60-inch lines will close until such time as the damaged line of pipe can be temporarily cut out of service for repair, and meanwhile the supply of water for a period of two or three hours will be maintained from the stored water in Oak Lane Reservoir.

Some of the more important special castings entering into this work are made of cast steel, and subjected to a foundry test of 450 to 500 pounds per square inch (the capacity of the testing outfit at the point of manufacture, the Seaboard Steel Casting Company, Chester), and it is scarcely thought possible, excepting extraordinary set-

tlement should occur in some of the lines of pipe or chambers, that any stresses could develop in the lines of pipe that would bring about a rupture of the pipe or special castings.

The breeches pipe used in the 42-inch and 48-inch lines of pipe laid from the pumping station at Lardner's Point to the four lines of pipe originating in chamber No. 1, in Robbins street, are all provided with Tobin bronze through bolts to guard against corrosion during years of service.

If occasion should require entrance into the pipe, man-holes have been provided in each valve chamber through which a man can enter the pipe and remove incrustations which may have formed, scrape the pipe, and restore it from time to time to substantially its original condition as to smoothness and full sectional area. It is not thought, however, that with the filtered water from the Delaware river rapid tuberculation of the pipes will occur. The experience with the original line of 30-inch rising main from Lardner's Point Pumping Station No. 1, to Wentz Farm Reservoir, laid in 1874, conducting unfiltered Delaware river water, indicates that the incrustations develop at a very slow rate with the Delaware river water, and it is thought that with all suspended matter removed this would be even slower with filtered than with unfiltered water.

The concrete sewer chambers at Tacony and Lardners street, Tacony and Wakeling streets, and Tacony and Sanger streets, are completed and in service.

This contract, referring to the original limit of \$1,300,000.00, is now 92.93 per cent. completed; extension of contract, \$400,000.00; total fund provided, \$1,700,000.00.

The financial statement with reference to this contract is as follows:

Limit of contract	\$1,700,000 00
Face of estimates	1,208,246 54
Amount paid	1,180,660 43

OAK LANE RESERVOIR—CONTRACT No. 27.

R. A. MALONE & COMPANY, Contractors.

D. JONES LUCAS, Assistant Engineer in charge.

The work upon this contract was finished so far as construction features are concerned during the past year, and all that remains at the present time to complete the contract for acceptance and payment is the test for watertightness of the two divisions of the reservoir. These tests are in progress at the present time, but owing to the limited capacity of the pumping machinery at the Wentz Farm High Service Pumping Station, it is only during such times as the demand for water will admit, that water can be pumped through the improvised connections with the reservoir for the purpose of making the tests. It is not thought that the test for watertightness will reveal a serious leakage, but as the test is a contract condition it cannot be waived without relieving the contractor of a material obligation.

The financial statement with reference to this contract is as follows:

Limit of contract	\$560,000 00
Face of estimates	557,699 33
Amount paid	446,159 46

Contracts Required to Complete the Work.

With the exception of the completion of Contract No. 28, Lardner's Point Pipe Distribution System, and extension of the lines of 48-inch pipe from Torresdale and Frankford avenues and from Torresdale and Kensington avenues, into the Queen Lane and East Park Districts (Contract No. 70), there will remain to complete the works at Torresdale only the following contracts:

Contract No. 36. Low Service Pumping Station.

Contract No. 35. Low Service Pumping Machinery.

Contract No. 41. Sand Washer and Preliminary Filter Pumps.

Contract No. 47. Electric Light System.

Contract No. 52. Coal Handling Machinery and Pockets.

Contract No. 56. Queen Lane Contingent of Sand, Gravel and Lateral Collectors.

Contract No. 58. Spur from the Pennsylvania Railroad.

Contract No. 61. Shelter Houses to be erected on the courts.

The completion of the contracts mentioned will then finish all work started and essential as part of the Improvement, Extension and Filtration of the Water Supply, as provided by Ordinance of January 12, 1900.

The nature of these contracts is fully described in my report for the year 1903.

Capacity of Plain Sand Filters.

For convenience of reference the capacity of each filter station has been grouped in the following resume:

ROXBOROUGH WORKS:		Gallons.
Lower Roxborough		12,000,000
Upper Roxborough		20,000,000
		<hr/>
Roxborough capacity (both stations).....		32,000,000
The maximum available pumping capacity of the Shawmont Station is probably		25,000 000
Apportioning the Roxborough Filters to the capacity of the pumps at Shawmont:		
Lower Roxborough		12,000,000
Upper Roxborough		13,000,000
		<hr/>
Roxborough available capacity (both stations).....		25,000,000

BELMONT WORKS:

	Gallons.
Belmont (without preliminary filters).....	33,500,000
Belmont (with preliminary filters).....	65,000,000
Belmont Preliminary Filters (first installation)— Contract No. 39	40,000,000

TORRESDALE WORKS:

Torresdale (55 filters).....	210,000,000
Torresdale—Queen Lane Contingent (10 filters).....	38,000,000
	<hr/>
Torresdale, total	248,000,000

Recapitulation.

Present capacity of Roxborough filters, due to capacity of pumps at Shawmont	25,000,000
Belmont, with preliminary filters (present daily capacity)	40,000,000
Belmont, probable average daily consumption.....	35,000,000
Torresdale	248,000,000
	<hr/>
Total	308,000,000
Add additional for Roxborough	7,000,000
Add additional for Belmont (including preliminary filters)	5,000,000
	<hr/>
Total	320,000,000

LOWER ROXBOROUGH.

Cost of Cleaning Filters.

About one and one-half day's subsidence and preliminary filtration.

This station consists of five filters of 0.53 acre area each.

In the following table are given the averages for the cost of scraping, removing and washing sand for the year 1904:

Number of runs	26
Average cubic yards of sand scraped per run.....	120.
Average million gallons filtered per run.....	123.7
Average million gallons filtered per acre, per run.....	233.4
Average cubic yards of sand scraped per million gallons of water filtered	0.97
Average cost to scrape	\$0.21

Average cost to remove	0.27
Average cost to wash	0.20
<hr/>	
Total cost per cubic yard of sand.....	\$0.68
Average gallons of water used per cubic yard of sand to remove	1,766
Average gallons of water used per cubic yard of sand to wash	2,501
Average cost per million gallons to scrape, remove and wash	\$0.663
Cost per million gallons of water to scrape, transport, wash and restore sand	\$1.13

UPPER ROXBOROUGH.

Cost of Cleaning Filters.

About twelve days' subsidence; no preliminary filtration.

This station consists of eight filters of 0.71 acre area each.

In the following table are given the averages for the cost of scraping, removing and washing sand for the year 1904:

Number of runs	43
Average cubic yards of sand scraped per run.....	117.75
Average million gallons filtered, per run.....	78.337
Average million gallons filtered per acre, per run.....	108.93
Average cubic yards of sand scraped per million gallons of water filtered	1.503
Average cost to scrape	\$0.26
Average cost to remove	0.30
Average cost to wash	0.15
<hr/>	
Total cost per cubic yard of sand.....	\$0.71
Average gallons of water used per cubic yard of sand to remove	1,874
Average gallons of water used per cubic yard of sand to wash	1,443
Average cost per million gallons to scrape, remove and wash	\$0.993
Cost per million gallons of water to scrape, transport, wash and restore sand	1.85

BELMONT FILTERS.

Cost of Cleaning.

About two days' sedimentation; no preliminary filtration.

This station consists of eighteen filters of 0.73 acre area each.

In the following table are given the averages for the cost of scraping, removing and washing sand for the year 1904:

Number of runs	66
Average cubic yards of sand scraped per run.....	124.1
Average million gallons filtered per run.....	76.555
Average million gallons filtered per acre per run.....	104.87
Average cubic yards of sand scraped per million gallons of water filtered	1.621
Average cost to scrape	\$0.27
Average cost to remove	0.28
Average cost to wash	0.12
<hr/>	
Total cost per cubic yard of sand.....	\$0.67
Average gallons of water used per cubic yard of sand to remove	1,881
Average gallons of water used per cubic yard of sand to wash	1,718
Average cost per million gallons to scrape, remove and wash	\$1.086
Assuming that the cost of restoring the sand will be 50c. per cubic yard at Belmont (without prelim- inary filtration), then the	
Cost per million gallons of water to scrape, transport, wash and restore sand will be.....	\$1.89

In the following table I have shown the number of filters in which the sand has been restored during the past year; the number of cubic yards of sand replaced; the total cost of replacing and finally the cost per cubic yard for each filter. The table gives all the filters in which the sand was restored at each station during the past year. No sand has been restored to the Belmont filters, and will not be until about May or June of the coming year.

Lower Roxborough Filters.

Date—1904.	Filter No.	Cubic Yards. Replaced.	Total Cost of Replacing.	Cost per Cubic Yard.
4-27 to 5- 7.....	5	750	\$817.54	\$0 42
6-15 to 6-28.....	3	855	523.93	61
11- 2 to 11-11.....	2	1,122.7	519.12	46
11-28 to 12- 8.....	1	1,137	543.76	48
Totals and average.....		3,864.7	\$1,904.35	\$0 49

Upper Roxborough Filters.

9- 6 to 11-11.....	1	1,320	\$773 00	\$0 59
10-11 to 10-19.....	7	1,001.4	475 11	47
10-19 to 11- 2.....	3	1,502	732 75	49
11-18 to 11-28.....	4	847	487 59	57
11-11 to 11-18.....	2	847	381 07	45
Totals and average.....		5,517.4	\$2,849 52	\$0 52

SPRING GARDEN TESTING STATION

Dr. George E. Thomas, Chemist in charge.

The work of the chemical laboratory has been devoted to the collection and daily examination of samples of water from the Upper and Lower Roxborough and Belmont Filters, the analyses of asphalt and asphaltic mixtures, and such other analyses as have been required during the past year.

The same routine was followed during 1904 as governed the examination of water samples during the previous year, excepting that during the past year we have abandoned the usual determinations for free and albuminoid ammonia, and substituted the Kjeldahl test for total nitrogen.

During the year over 1,400 samples of water were col-

lected for chemical analyses, in which the sediment was observed and turbidity determined, and in round numbers 5,000 tests were made for the determination of nitrogen, chlorine, oxygen consumed, etc.

During the months of August, September and October, samples of water were taken daily from Shaft No. 1 of the Torresdale Conduit to determine the lime content which during the operations of pumping out the conduit was in excess of the known lime content of the water as analyzed during the time the conduit was under construction. It was assumed in these investigations that the excess of lime above that normally present in water flowing through the fissures in the rock was obtained from the cement used in the manufacture of the concrete and mortar of the brick lining of the conduit. This matter is discussed in the report on Contract No. 14.

The work of the bacteriological laboratory was principally devoted to the usual determination of the bacterial content of water samples representing the raw water in the Schuylkill river, the subsided water from the Lower and Upper Roxborough and Belmont sedimentation reservoirs, from the Lower Roxborough preliminary filters, from the Lower and Upper Roxborough and Belmont Filters, and finally from the clear water basins at each of the three stations, and a regular semi-weekly determination of the presence of the *Bacillus Coli Communis* in the water from the Schuylkill river and the other points of collection noted.

In this connection it is interesting to note the results of the tests for the *Bacillus Coli Communis* in the water flowing from the Lawrence city filters, Lawrence, Massachusetts, and of that shown by a series of tests made upon an experimental mechanical filter by the Massachusetts State Board of Health during the year 1903.

With the Lawrence city filter, and the experimental mechanical filter, using sulphate of alumina as a coagulant,



PLATE NO. 12.—LINING OF TUNNEL AT FOOT OF SHAFT NO. II.

the tests for the presence of *B. Coli Communis* in the filtered water were not only frequently positive, but resulted in easily determining definite numbers of this sewage bacterium, while a positive test for the presence of the *B. Coli Communis* in the effluent of the Philadelphia filters occurred so rarely as to assume the practical exclusion of this organism from the filtered water.

To sanitarians as a rule the complete exclusion of the sewage organisms in a polluted water is more significant than the percentage reduction in numbers of bacteria in the applied water, because if after the water has passed through a filter it still contains sewage organism it is an index that the filters are not performing their work at all times properly, and that the fundamental proposition of filtration is not being accomplished, and although it may be more difficult to impress the layman with the significance of determining the presence or non-presence of sewage bacteria in the polluted water than it is to impress him with the percentage reduction of numbers in the applied water, it is more significant with any system of filtration to show that it is competent to completely exclude sewage organisms from the water than it is to show its capability of high bacterial reduction.

The most delicate test along this line with which we are now familiar is the determination of the presence or absence in the filtered water of the *B. Coli Communis*. This organism, as is well known, bears in many respects close resemblance to the typhoid fever organism, and in fact it is thought by many able investigators to be the progenitor of the typhoid fever organism, the proof of the existence of the latter outside of the human body being so rare as to raise a serious doubt whether it really exists as such for any considerable length of time excepting in the human system.

While this thought originally advanced abroad by Prof.

Malvoz and Ray Lancaster, and was subsequently made the subject of personal investigations prior to the origin of the Philadelphia works, it had but little weight among the investigators of water quality in this country, it is interesting to note that at the present time there is a much larger number of water analysts leaning to the belief that under conditions found only in the human system there may be a conversion of the *Bacillus Coli Communis* into what we term the bacillus typhosis, as we find the latter in wastes from the human system during typhoid fever, or in certain of the organs of typhoid fever subjects.

Probably the inability to positively demonstrate the presence of the typhoid organism in a water of known pollution fathers the belief that it does not have any independent existence outside the human system, nevertheless there is much testimony available to-day to raise a serious doubt of there being another known nidus than that found in the body.

It is probable that when the operation of filters is so far advanced as to demonstrate what is generally true with reference to the work of the Philadelphia filters, that the reduction of bacterial content as a rule bears a close relation to the reduction of turbidity, i. e., when the turbidity is very low, it is rare indeed that the bacterial content is high, that this part of the test may be abandoned and more elaborate tests for the determination of the *B. Coli Communis* and other sewage bacteria in water be substituted as a final test of the efficiency of operation of filters.

It is generally recognized that if there were no bacteria of a disease-producing nature in a water supply, the so-called non-pathogenic organisms would be harmless, even if taken in the large numbers frequently found in raw water as used for domestic supply, but the presence of a very small number of pathogenic organisms has caused the expenditure in this country and abroad of many mil-

lions of dollars for works of water purification, having always for their sole object the removal from a polluted water the organisms concerned in producing disease.

The presence of the *Bacillus Coli Communis* in samples of raw and filtered water was determined in quantities ranging from 10 to 50 cubic centimeters, in all samples from the effluent of filters and from the clear water basins.

In addition to the tests of the raw and filtered water for the Belmont Filters, tests have been made from a number of selected stations in West Philadelphia to determine the condition of the water in the filtered water district and in the district receiving a mixture of filtered and unfiltered water.

The results of this examination with reference to the filtered water district, not subject to the contamination of unfiltered water from George's Hill Reservoir, are very satisfactory, and show that there is no bacteriological deterioration of the water in passing from the filters to the consumers.

During the year 22,534 samples of water were examined for numbers of bacteria; 2,223 one cubic centimeter inoculations, and 793 bulk inoculations were tested for the presence of the *Bacillus Coli Communis*.

The cost of maintaining the Testing Station for the past year was \$14,315.15.

PRELIMINARY FILTER No. 12 AND LOWER ROXBOROUGH PRELIMINARY FILTERS.

During the period of time embraced between August 20th and December 31st, a preliminary filter identical in construction with the preliminary filters embraced in Contract No. 39, Belmont and Torresdale, has been in daily service, treating unsubsidized Schuylkill river water at the rate of 80,000,000 gallons per acre per day. As a check upon the performance of this filter, comparisons have been

made weekly with the Lower Roxborough Preliminary Filters furnished under Contract No. 37. The results of the performance for twenty weeks are given in the following table:

Station.	Rate Mil. Gals. per Acre. per Day.	TURBIDITY.		Percentage Reduction.
		Parts per Million by Silica Standard.		
		Applied.	Effluent.	
Pre-Filter No. 12.....	80	27.6	8.42	69.5
Lower Roxborough Pre-Filters...	57	31.0	9.55	54.5

It will be observed that No. 12 was working with unsubsidized Schuylkill water at the rate of 80,000,000 gallons per acre per day, while the Lower Roxborough Preliminary Filters were working with Schuylkill water having over one day's subsidence in the Lower Roxborough Reservoir, and at the rate of 57,000,000 gallons per acre per day.

During the period of time embraced in the statement of results the sand bed of preliminary filter No. 12 has been washed from time to time by a reverse current of unfiltered and unsubsidized water, the only water available for the purpose, while the sponge and slag beds at Lower Roxborough were always washed with filtered water.

In actual practice at Belmont and Torresdale, preliminary filtered water will be used for washing, and the unfortunate condition prevailing at the Spring Garden Testing Station, which compels the use of raw water from the river for washing the sand bed will be avoided. The use of raw water to wash the sand bed not only is a means of introducing suspended matter into the filter from below, but has an influence of clogging the wash pipes, a condition which will be overcome when the filters are constructed at Belmont and Torresdale. The pre-filtered water will be

free from all large particles of suspended matter, which would be calculated to clog the narrow slits in wash pipes, and such finer suspended matter as may remain in the water will not have a marked effect in clogging the sand bed.

During the twenty weeks of operation at the rate of 80,000,000 gallons per acre per day (which rate will be maintained during the next year until after the season of highly turbid water, and longer if found advisable), the sand has not been removed from the filter for washing, but it is anticipated that this will become necessary during the month of January.

The average duration of runs between washings has been 22.31 hours.

In the operation of the type of pre-filters adopted for the Belmont and Torresdale Stations, it is not expected that the periodical washings by reverse current will remove entirely the mud and other suspended matter from the sand bed, but that occasionally the whole body of sand will require removal from the filter by means of a waste ejector, washed and delivered into the empty filter of the series.

Each filter of the Belmont and Torresdale systems will contain when finished 74.2 cubic yards of sand, and with two ejectors working at the same time this amount of sand can be removed from the filter, washed and delivered ready for service into the empty filter of the series in five hours. Thus when it is required to wash completely the sand in any filter it can be accomplished without losing the service of the filter, or rather of its equivalent for more than five hours. Each such washing of sand will restore it to its original condition and in the light of our experience during the past four years with the water from the Schuylkill river, such complete washing of the sand bed will occur from five to six times per year, all of which washings as a rule will occur between November 1st and May 1st.

INFLUENCE OF FILTERED WATER FROM THE ROXBOROUGH AND BELMONT FILTERS ON THE TYPHOID FEVER CASE RATES.

Beginning with January 8th, and continuing through the year a compilation of the statistics from the records of the Bureau of Health, was made from week to week, with a view to showing as well as might be under present conditions the difference between the typhoid fever rates of Wards Twenty-one and Twenty-two, receiving filtered water from the Roxborough Filters, and the typhoid fever rates for the remainder of the City.

Upon the suggestion of Dr. Abbott, President of the Board of Health, that there might be conditions that would make the typhoid fever rates worse in Wards Twenty-eight and Thirty-eight than elsewhere, these were also compared with Wards Twenty-one and Twenty-two, and West Philadelphia as a whole was treated as another division of the City that might be independently considered, and finally Wards Twenty-three, Twenty-five, Thirty-three and Thirty-five, which receive only unfiltered Delaware water at the present time were considered as a fourth district for purpose of comparison.

The net results of the filtered water from the Roxborough Filters when compared with the remainder of the City, show a reduction of the typhoid fever case rates of 59.6 per cent. ; when compared with Wards Twenty-eight and Thirty-eight 54.7 per cent. ; when compared with West Philadelphia, 78.2 per cent., and when compared with the Delaware river wards, 65.2 per cent.

In view of the fact that this table represents the entire year without interruption, and that the averages for the fifty-two weeks are the figures given above, they should be most convincing to the people of Philadelphia, who have sought relief from typhoid fever in the filtration of the water supply.

Typhoid Fever.

1904 Week Ending.	Typhoid cases, City of Philadelphia, Population 1,233,697.		Typhoid cases, Wards 21, 22, Population 97,000.		Typhoid cases excluding Wards 21, 22, Population 1,136,697.	
	No. of cases.	Cases per 100,000.	No. of cases.	Cases per 100,000.	No. of cases.	Cases per 100,000.
January 8	155	11.98	4	4.12	151	12.43
January 15	89	6.88	1	1.003	88	7.74
January 22	88	6.80	2	2.006	86	7.56
January 29	126	9.74	3	3.003	123	10.83
February 5	88	6.88	6	6.18	82	7.22
February 12	103	7.96	2	2.006	101	8.90
February 19	142	10.97	4	4.12	138	12.14
February 26	148	11.44	4	4.12	144	12.67
March 4	195	15.07	6	6.18	189	16.64
March 11	142	10.97	5	5.15	137	12.05
March 18	141	10.90	3	3.003	138	12.14
March 25	148	11.44	2	2.006	146	12.83
April 1	321	24.81	5	5.15	316	27.83
April 8	389	30.06	6	6.18	383	33.73
April 15	359	27.74	6	6.18	353	30.99
April 22	352	27.20	11	11.34	341	29.99
April 29	298	23.03	4	4.12	294	25.87
May 6	277	21.41	14	14.12	263	23.13
May 13	295	22.80	10	10.22	285	25.07
May 20	182	14.06	0	0	182	16.01
May 27	120	9.27	0	0	120	10.56
June 3	102	7.76	0	0	102	9.01
June 10	78	5.66	0	0	78	6.86
June 17	72	5.06	0	0	72	6.33
June 24	75	5.61	61	4.87	14	1.23
July 1		90	69	5.33	21	1.85
July 8		65	84	6.49	19	1.67
July 15		63	73	5.64	16	1.41
July 22		68				
July 29		69				
August 5		84				
August 12		73				
August 19		68				
August 26		69				
September 2		65				
September 9		63				
September 16		68				
September 23		69				
September 30		65				
October 7		63				
October 14		68				
October 21		69				
October 28		65				
November 4		63				
November 11		68				
November 18		69				
November 25		65				
December 2		63				
December 9		68				
December 16		69				
December 23		65				
December 30		63				
Total		6,587				
Average		127				

UNIVERSITY OF ILLINOIS

It should be borne in mind that a comparison at the present time cannot show the best results of filtered water because of the fact that the citizens of wards receiving filtered water are to some extent exposed to infection through the use of water in districts where the supply is not yet filtered, i. e., whatever results would be shown under present conditions should be improved upon when the entire water supply is filtered, or when any citizen of Philadelphia moving throughout the city would be bound to drink only filtered water which, of course, is not the case at the present time.

In order to emphasize the influence of filtered water on the typhoid fever rates more forcefully than could be done by comparing Wards Twenty-one and Twenty-two with the four other districts mentioned, a district was isolated in West Philadelphia, bounded by Belmont avenue and Ogden street, Thirty-eighth street, Cleveland avenue and the Schuylkill river. The territory thus embraced by the census of 1900 contains 46,805 people, while the remainder of West Philadelphia contains 101,566, or little less than one-third of the total population of West Philadelphia lives in what is termed the filtered water district.

In this district nothing but filtered water can be obtained, special connection having been made at Belmont and Montgomery avenues with the 20-inch line of pipe proceeding south on Belmont avenue for the supply of water to this district, in such manner that the district is receiving only filtered water, while the remainder of West Philadelphia receives a mixture of filtered and unfiltered water.

Considering the filtered water district from the 10th of June to the end of the year, the total number of typhoid fever cases reported to the Bureau of Health were 20, while in the unfiltered or mixed water districts the total number of typhoid fever cases were 295. Roughly assuming that one-third of the population of West Philadelphia lives in

the filtered water district, then there would be 20 cases of typhoid fever in the filtered water district to 142 cases in the mixed water district, or seven times as many cases of typhoid fever in the mixed water district as in the filtered water district.

The net result of this investigation for the year shows, as between the filtered water district and the mixed water district, a reduction of typhoid fever case rates of 86 per cent., and this more nearly represents in my judgment the probable reduction in the typhoid fever rates when all the water is filtered than the comparison made between Wards Twenty-one and Twenty-two and the other districts mentioned, for the reason that the filtered water district of West Philadelphia is supplied exclusively with filtered water, whereas there is a portion of Ward Twenty-one and probably at times a portion of Ward Twenty-two that does not receive filtered water, i. e., with the varied consumption from day to day it is probable that the area embraced in the filtered water district and the population served are not constant as they are in West Philadelphia, but vary from time to time.

Undoubtedly the argument that is persuading the people of Philadelphia, and will persuade in the future the people of other cities, to incur a large outlay for the improvement of the water supply, is based upon the reduction of the typhoid fever rates and the rates of other diseases, the cause of which is known or supposed to be in a polluted water supply.

The statistics with reference to the bacterial reduction of water are not as forceful to the layman as they are to those who are familiar with the biology of water, but statistics with reference to the reduction of typhoid fever rates will have their influence upon the least intelligent layman, because these every one can feel and appreciate at their full value.

I submit herewith blue print tables showing the relation of typhoid fever in the filtered water districts of Wards Twenty-one and Twenty-two, and in the isolated districts of West Philadelphia, as shown by the sketch map, to the City proper, to Wards Twenty-eight and Thirty-eight, to West Philadelphia, and to the four wards receiving exclusively unfiltered Delaware river water.

The last four columns in the general table contain the percentage reduction in the typhoid fever rates between Wards Twenty-one and Twenty-two and the other four districts named, and referring to the West Philadelphia table, the last column shows the percentage reduction in typhoid fever rates between the exclusively filtered water district of that section of the City and the remainder of West Philadelphia.

CHANGES IN STAFF.

During the year the following changes have occurred in the staff:

H. W. Underwood, Assistant Engineer in charge of operation of the Roxborough Filters, resigned April 25, 1904, to take service with the city of Pittsburg as an assistant engineer in the Bureau of Filtration of that city.

W. R. Copeland, Bacteriologist in charge of the Testing Station, resigned on June 25, 1904, to take service with the city of Columbus, Ohio.

Chester H. Wells, Assistant Engineer in charge of Experimental Filter No. 12 at the Testing Station, resigned September 24, 1904, to take service with the State Board of Health of New Jersey.

Charles H. Paul, Assistant Engineer in charge of construction and operation of the Belmont Filters, and in charge of operation of the Roxborough Filters, resigned October 15, 1904, to take service with the United States Geological Survey.

J. William Lee, Stenographer and Chief Clerk, resigned May 21, 1904, to engage in private business.

Howard L. Klotz, Stenographer, resigned May 31, 1904.

Chester F. Drake, 2d Assistant Engineer, resigned August 1, 1904, to take service with a private water company at Pittsburg, Pa.

Fred Schaffhauser, 2d Assistant Engineer, resigned February 29, 1904, to renew his previous connection with the Bureau of Water, this City.

Thomas C. Atwood, 2d Assistant Engineer, resigned May 21, 1904, to take service with the Bureau of Filtration, Pittsburgh, Pa.

C. M. Dugan, Jr., Assistant Chemist Spring Garden Testing Station, resigned September 10, 1904, to engage in private business.

PROMOTIONS.

Dr. George E. Thomas, Chief Chemist, on June 26, 1904, was placed in charge of operations at the Testing Station, vice W. R. Copeland, resigned.

Mr. J. A. Vogleson, formerly First Assistant Engineer Contract No. 25, Torresdale Filters, on October 1st was assigned to the duties previously discharged by Charles H. Paul, in charge of the operation of the Belmont and Lower and Upper Roxborough Filters.

APPOINTMENTS.

Miss M. E. Vaughan, on June 1, was appointed Chief Clerk vice J. William Lee, resigned.

Miss A. C. Codey, on August 1, 1904, was appointed Assistant Stenographer, vice Howard L. Klotz, resigned.

Mr. Francis D. West was appointed Assistant Chemist at the Spring Garden Testing Laboratory, September 23, 1904, vice Mr. C. M. Dugan, Jr., resigned.

In concluding this report I desire to thank you and the

officials of your office for the uniform courtesy and assistance given during the past year, and the members of the staff in the Bureau of Filtration for their untiring devotion to the work in my charge.

The operations of the Upper and Lower Roxborough and Belmont Filters have been sufficient to remove from the realm of doubt the value of plain sand filtration for the Schuylkill river water, and to establish the effect of filtered water on the typhoid fever rates of the City, and to this result each member of the staff has contributed his share of the work.

Respectfully submitted,

JOHN W. HILL,
Chief Engineer.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply.

Contract No.	Description of Contract	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
1 I Sup.	A Testing Station.....	Thomas Parker.....	Feb. 27, 1900..	Feb. 27, 1900..	Mar. 6, 1900...	\$9,000 00	} \$11,653 54	July 13, 1900.
	Extension to Testing Station.	Thomas Parker.....	Apr. 24, 1900..	May 7, 1900...	5,000 00		
2	Ice Refrigerating Machine....	Newb'g Ice Machine & Eng. Co.....	July 20, 1900..	July 25, 1900..	Aug. 20, 1900..	800 00	800 00	Nov. 19, 1900.
3	Filtering Sand and Gravel for Testing Station.....	Norcross & Ed- munds.....	July 20, 1900..	July 23, 1900..	Sept. 4, 1900..	2,500 00	1,016 54	Nov. 2, 1900.
4	Platinum Ware for Testing Station.....	Chas. Lentz & Sons.	July 20, 1900..	July 20, 1900..	July 27, 1900..	674 50	649 50	Oct. 31, 1900.
5	Test Borings.....	Flaghouse & Beeson	Aug. 7, 1900...	Aug. 8, 1900...	Sept. 6, 1900...	9,750 00	8,833 30	March 9, 1901.
6	Platinum Ware for Testing Station.....	Arthur H. Thomas Co.....	Dec. 12, 1900..	Dec. 12, 1900..	444 95	444 95	Feb. 6, 1901.
7	Lower Roxborough Filters....	Dec. 12, 1900..	No award made. Readvertised as Contract No. 10.		
8	Sand Ejector.....	Patrick Gormly....	Apr. 17, 1901..	Apr. 19, 1901..	May 6, 1901...	1,800 00	1,712 03	August 7, 1901.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
9	Cast Iron Water Pipe, Special Castings Stop Valves, Piping, etc.....	Bids rejected on Pipe Lines "A" to "J" inclusive. See Contracts "9 A," "9 B" and "9 C" for rest of contract.		Feb. 20, 1901..				
9A	Cast Iron Stop Boxes.....	J. Alfred Clark.....	Feb. 11, 1901..	Feb. 28, 1901..	May 14, 1901..	\$2,100 00	\$1,563 80	Dec. 21, 1901.
9B	Stop Valves.....	Eddy Valve Co.....	Feb. 11, 1901..	Mar. 18, 1901..	May 3, 1901..	17,000 00	14,403 06	Dec. 21, 1901.
9C	Cast Iron Water Pipe and Special Castings for Lower Roxborough Filters.....	Daniel J. McNichol	Feb. 11, 1901..	Mar. 18, 1901..	May 8, 1901..	7,500 00	7,488 14	Dec. 20, 1901.
10	Lower Roxborough Filters...	Daniel J. McNichol.	Feb. 11, 1901..	Feb. 20, 1901..	Mar. 20, 1901..	250,000 00	230,880 20	March 1, 1902.
11	Pumping Engines and Boilers and Electric Traveling Crane for Lardner's Point Pumping Station.....	Holly Mfg. Co.....	May 1, 1901..	May 24, 1901..	June 6, 1901..	360,000 00	165,784 49	Not completed.
12	Upper Roxborough Filters...	Daniel J. McNichol.	Apr. 17, 1901..	Apr. 19, 1901..	May 8, 1901..	540,000 00	550,911 59	Nov. 11, 1903.
13	Rotary Stop Valves, Patterns and Core Boxes.....	Eddy Valve Co.....	Apr. 17, 1901..	Apr. 18, 1901..	June 1, 1901..	13,000 00	12,825 00	Nov. 22, 1902.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
14	Torresdale conduit.....	D. J. McNichol	May 28, 1901..	Aug. 28, 1901..	Oct. 4, 1901....	\$1,350,000 00	\$1,245,158 48	Not completed.
15	A Test Pit at Lardner's Point.	Contract abandoned. Work done by Water Bureau.						
16	Belmont Sedimentation Reservoir, Filters and Clear Water Basin.....	Ryan & Kelley.....	May 28, 1901..	June 26, 1901..	Aug. 7, 1901...	2,000,000 00	1,969,136 18	Oct. 10, 1904.
17	Extension of Distribution System.....	Daniel J. McNichol.	April 17, 1901.	Apr. 29, 1901..	June 4, 1901...	750,000 00	749,455 01	Oct. 24, 1902.
18	Low Service Pumping Machinery for Upper Roxborough Filters.....	Henry R. Worthington, Inc.....	July 29, 1901..	Aug. 14, 1901..	Aug. 22, 1901..	23,500 00	21,332 09	March 29, 1904.
19	Belmont Rising Mains, Upper Roxborough Connection Pipes and Extension of Distribution Pipe System...	Daniel J. McNichol.	Dec. 18, 1901..	Dec. 23, 1901..	Jan. 30, 1902..	500,000 00	499,805 18	Feb. 7, 1903.
20	Triplex Pumps and Gasoline Driving Engines for Upper Roxborough Filters.....	Fairbanks, Morse & Co.....	Dec. 18, 1901..	Feb. 17, 1902..	Mar. 1, 1902...	10,800 00	10,490 00	Jan. 25, 1904.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
21	Low Service Pumping Station for Upper Roxborough Filters.....	Henderson & Co., Ltd.....	Sept. 25, 1901..	Sept. 27, 1901..	Oct. 21, 1901..	\$21,000 00	\$18,636 42	Not completed.
22	Hand Traveling Crane for Low Service Pumping Station, Upper Roxborough Filters.....	Alfred Box Co.....	July 29, 1901..	Oct. 28, 1901....	Dec. 19, 1901..	2,900 00	2,800 00	Aug. 14, 1902.
23A	Administration Building and Pumping Station. Upper Roxborough Filters.....	Daniel J. McNichol.	June 25, 1902.	July 7, 1902....	Aug. 6, 1902..	43,000 00	38,440 60	Aug. 19, 1903.
24	Filtering Materials and Collectors for Upper and Lower Roxborough Filters and Sand Washers for Lower Roxborough Filters.....	Daniel J. McNichol.	Dec. 18, 1901..	Dec. 23, 1901..	Jan. 30, 1902..	200,000 00	280,358 53	Aug. 24, 1903.
25	Torresdale Filters and Clear Water Basin.....	Daniel J. McNichol.	Dec. 18, 1901..	Dec. 23, 1901..	Jan. 18, 1902..	5,000,000 00	4,717,167 05	Not completed.
26	Torresdale Testing Station....	Patrick Gormly....	July 29, 1901..	Aug. 2, 1901..	Aug. 20, 1901..	9,000 00	8,643 00	Dec. 19, 1901.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
27	Oak Lane Reservoir.....	R. A. Malone & Co..	Dec. 18, 1901..	Dec. 23, 1901..	Mar. 14, 1902..	\$550,000 00	\$446,159 46	Not completed
28	Lardner's Point Distribution.	Daniel J. McNichol.	Feb. 16, 1903..	Feb. 18, 1903..	Mar. 4, 1903..	1,300,000 00	1,180,660 43	Not completed.
29	Lardner's Point Pumping Station, No. 2.....	Geo. C. Deitrich.....	Sept. 17, 1902.	July 18, 1902..	Oct 4, 1902 ...	565,000 00	466,342 26	Not completed.
30	Lardner's Point Pumping Station, No. 2.....	Feb. 26, 1902..	Readvertised as Contract No. 29.				
32	Addition to Testing Station at Sp. Garden Pump'g Station	Sept. 25, 1901 .	No Award Made.				
33	Sand Washers for Upper Roxborough Filters.....	E. M. Nichols.....	Mar. 24, 1903 .	Mar. 27, 1903..	Apr. 4, 1903. .	4,000 00	3,849 00	Sept. 4, 1903.
34	Torresdale Intake.....	D. J. McNichol.....	Aug. 2, 1904..	Aug. 3, 1904..	Aug. 8, 1904 .	180,000 00	No payments made.
37	Preliminary Filters, Lower Roxborough.....	Maignen Fil't'n Co.	Sept. 23, 1902.	Oct. 3, 1902....	Oct. 27, 1902..	40,800 00	No payments made.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
37A	Foundation and Superstructure for the Lower Roxborough Preliminary Filters...	Daniel J. McNichol.	Feb. 16, 1903..	Feb. 18, 1903..	Mar. 4, 1903..	\$50,000 00	\$47,076 48	April 8, 1904.
38	Prelim'y Filters for Belmont.	Feb 18, 1904..	No award.				
39	Prelim'ry Filters for Belmont and Torresdale.....	D. J. McNichol.....	Nov. 1, 1904..	Nov. 15, 1904..	Nov. 22, 1904..	1,580,000 00	13,262 40	Not completed.
40A	Low Service Drainage for the Belmont Filters.....	Camden Iron Wks..	June 30, 1903..	July 13, 1903..	July 27, 1903..	7,000 00	7,298 44	Dec. 30, 1904.
40B	Sand Washer Pumps and Boilers for Belmont Filters.	I. P. Morris Co.	June 30, 1903..	July 13, 1903..	July 24, 1903..	29,000 00	16,543 12	Not completed.
42	Administration Building and Pumping Station at Belmont Filters.....	H. B. Shoemaker & Co.....	June 30, 1903..	July 30, 1903..	July 17, 1903..	55,000 00	51,488 36	Sept. 24, 1904.
44	Electric Lighting System for the Upper and Lower Roxborough Filters.....	Pa. Equipment Co..	Mar. 24, 1903..	Mar. 30, 1903..	Apr. 22, 1903..	15,500 00	14,577 48	Not completed.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
45	Electrical Generators, Driving Engines, etc., for Lardner's Point Pumping Station, No. 2.....	J. F. Buchanan & Co	Feb. 18, 1904..	Apr. 20, 1904..	Aug. 5, 1904..	\$9,000 00	No payments made.
46	Electric Lighting System for the Belmont Filters.....	Pa. Equipment Co..	June 30, 1903.	July 2, 1903..	July 21, 1903..	20,000 00	\$13,773 37	Not completed.
48	Electric Traveling Crane for Lardner's Point Pumping Station, No. 3.....	Alfred Box Co... }	Aug. 2, 1904... Nov. 1, 1904...	Nov. 10, 1904..	No award. Nov. 17, 1904..	6,500 00	No payments made.
49	Filtering Materials and Underdrains for the Belmont Filters.....	Daniel J. McNichol.	Feb. 16, 1903..	Feb. 18, 1903..	March 4, 1903.	385,000 00	349,736 91	Sep. 23, 1904.
50	Filtering Materials and Underdrains for the Torresdale Filters.....	Daniel J. McNichol	Feb. 16, 1903..	Feb. 18, 1903..	March 4, 1903.	500,000 00	167,620 00	Not completed.
54	Queen Lane Conting'nt—Torresdale Filters.....	Daniel J. McNichol.	Feb. 18, 1904..	Mar. 29, 1904..	July 23, 1904..	570,000 00	467,873 45	Not completed.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
59	Sand Washers and Ejector Pipes for Torresdale Filters.....	E. M. Nichols.....	Aug. 11, 1904..	Apr. 12, 1904..	Sept. 8, 1904..	\$37,000 00	\$21,397 77	Not completed.
62	Baffles for the Lower Roxborough Reservoir.....	June 25, 1902.		No award made.			
63	Sand washers for the Belmont Filters.....	Patrick Gormley...	June 30, 1903.	July 2, 1903...	July 16, 1903..	6,800 00	6,595 00	Dec. 8, 1903.
65	Hand Travelling Crane for the Low Service Pumping Station, Belmont Filters....	Alfred Box Co.....	June 30, 1903.	July 2, 1903...	July 16, 1903..	2,700 00	2,700 00	Aug. 4, 1904.
66	Pipe Line "U"—Extension of the Roxborough Distribution System.....	J. H. Louchheim....	Sept. 4, 1903.. Feb. 18, 1904..	Apr. 7, 1904..	No award made. Aug. 3, 1904.	110,000 00	85,474 83	Not completed.
67	Pumping Machinery for Lardner's Point Pumping Station, No. 2.....	Holly M'fg. Co....	Feb. 18 1904..	Apr. 18, 1904..	Aug. 18, 1904..	440,000 00	No payments made.

List of Contracts for the Improvement, Extension and Filtration of the Water Supply—Continued.

Contract No.	Description of Contract.	Contractor.	Date of Letting.	Date of Award.	Date of Contract.	Limit of Contract.	Payment.	Date of Final Payment.
68	Lardner's Point Pumping Station No. 3.....	Ryan & Kelly.....	Feb. 18, 1904..	Apr. 18, 1904..	Aug. 17, 1904..	\$350,000 00	\$155,663 68	Not completed.
73	Washers, boxes and piping for Foundation Bolts of Engines at Lardner's Point Pumping Station No. 3...	J. Alfred Clarke....	Aug. 15, 1904..	Aug. 19, 1904..	Aug. 29, 1904..	2,050 00	2,048 25	Nov. 17, 1904.
74	Removal of Laboratories from Spring Garden Testing Station to Belmont Filters		Aug. 15, 1904.. Sept. 6, 1904..		No Award...	Work done	by Water	Bureau.
75	Furnishing Electric Ducts for Torresdale Filters.....	Standard Vitrified Conduit Co.....	Aug. 15, 1904..	Aug. 22, 1904..	Sept. 2, 1904..	1,000 00	924 75	Oct. 10, 1904.
76	Furnishing and placing Ventilator Screens for Torresdale Filters.....	De Witt Wire Cloth Co.....	Aug. 15, 1904..	Aug. 16, 1904..	Aug. 30, 1904..	7,750 00	7,619 98	Dec. 22, 1904.

Item.	Description.	Quantity.	Lower Roxborough.	Upper Roxborough.	T C
1	Excavation	Cubic yards.	66,257	134,157	
2	Embankment	Cubic yards.	22,000	59,500
3	Puddle	Cubic yards.	8,750	17,060
4	Concrete	Cubic yards.	12,974	24,336	
5	Brick masonry	Cubic yards.	111	302	
6	Rubble masonry	Cubic yards.		
7	Cast iron pipe	Tons.	220	1,005
8	Special castings	Tons.	50	170
9	Stop valves, 4-inch to 72-inch	Each.	55	{ 1 sluice, 63 valves. }
10	Cast iron fixtures, etc.	Pounds.	43,021	52,860	
11	Miscellaneous steel	Pounds.	70,040	131,512	
12	Filter drains	Linear feet.	6,885	15,875
13	Filter gravel	Cubic yards.	4,298	9,490
14	Filter sand	Cubic yards.	13,247	26,367
15	Granolithic pavement	Square yards.	4,742	10,200
	Remarks				

THE
FEDERAL BUREAU OF INVESTIGATION
U. S. DEPARTMENT OF JUSTICE

CONTRACT PRICES.

BUREAU OF FILTRATION.

Ordinances January 12, 1900.

Where unit prices are given for items in lump sum contracts they are held to apply only for extra work not covered by the original plans for the contract.

Contract No. 34.

TORRESDALE INTAKE.

Daniel J. McNichol, Contractor.

Awarded August 3, 1904.

Intake complete	\$159,000 00 lump sum
Additional excavation below high water	3 50 per cu. yd.
Additional excavation above high water	1 00 per cu. yd.
Additional concrete	12 00 per cu. yd.
Additional rubble masonry	6 00 per cu. yd.
Additional common brick masonry..	14 00 per cu. yd.
Additional granite work	3 00 per cu. ft.
Additional steel bars in concrete....	09 per pound.
Additional structural wrought iron and steel	06 per pound.
Additional cast iron fixtures	06 per pound.
Additional Y. P. piles	50 per lin. ft.
Additional pile shoes	1 00 each.
Additional Y. P. lumber	40 00 per M. ft. B. M.

Contract No. 39.

PRELIMINARY FILTERS AT BELMONT.

Daniel J. McNichol, Contractor.

Awarded November 15, 1904.

Preliminary filters and house, complete	\$218,000 00 lump sum.
Additional excavation for pipe trenches	2 75 per cu. yd.
Additional excavation other than for pipe trenches	75 per cu. yd.

Additional rolled embankment	50 per cu. yd.
Additional puddle	4 75 per cu. yd.
Additional concrete	11 00 per cu. yd.
Additional steel bars in concrete....	04 per pound.
Additional common brick masonry..	20 00 per cu. yd.
Additional hub and spigot C. I. pipe.	38 00 per ton.
Additional hub and Spigot C. I. special castings	80 00 per ton.
Additional flange special castings...	150 00 per ton.
Additional C. I. fixtures	04 per pound.
Additional W. I. bolts, nuts, bars and pipe supports	06 per pound.
Additional structural steel	06 per pound.
Additional filter gravel	3 50 per cu. yd.
Additional filter sand	2 75 per cu. yd.
Additional Y. P. timber	60 00 per M. ft. B. M.

Contract No. 39.

PRELIMINARY FILTERS AT TORRESDALE.

Daniel J. McNichol, Contractor.

Awarded November 15, 1904.

Preliminary filters and houses complete	\$1,334,000 00 lump sum.
Additional excavation for pipe trenches	2 75 per cu. yd.
Additional excavation other than for pipe trenches	75 per cu. yd.
Additional rolled embankment	50 per cu. yd.
Additional puddle	4 75 per cu. yd.
Additional concrete	11 00 per cu. yd.
Additional steel bars in concrete....	04 per pound.
Additional common brick masonry..	20 00 per cu. yd.
Additional hub and spigot C. I. pipe	38 00 per ton.
Additional hub and spigot C. I. special castings	80 00 per ton.
Additional flange special castings...	150 00 per ton.
Additional C. I. fixtures	04 per pound.
Additional W. I. bolts, nuts, bars and pipe supports	06 per pound.
Additional structural steel	06 per pound.
Additional filter gravel	3 50 per cu. yd.
Additional filter sand	2 75 per cu. yd.
Additional Y. P. timber	60 00 per M. ft. B. M.

*Contract No. 45.***ELECTRIC GENERATORS, DRIVING ENGINES, ETC., FOR
LARDNER'S POINT PUMPING STATION, No. 2.**

J. F. Buchanan & Co., Contractors.

Awarded April 20, 1904.

For three (3) driving engines, three
 (3) electrical generators, and one
 (1) main switch board, including
 all pipes, valves, electrical in-
 struments and connections and
 all appurtenances \$8,700 00 lump sum.

*Contract No. 48.***ELECTRIC TRAVELING CRANE FOR LARDNER'S POINT
PUMPING STATION No. 3.**

Alfred Box Co., Contractors.

Awarded November 10, 1904.

For electric traveling crane, complete \$6,500 00 lump sum.

*Contract No. 54.***QUEEN LANE CONTINGENT OF FILTERS AT TORRESDALE.**

Daniel J. McNichol, Contractor.

Awarded March 29, 1904.

For the entire work of constructing
 ten (10) filters, complete, with
 all appurtenances \$547,989 00 lump sum.

Additional excavation for pipe trenches	2 50 per cu. yd.
Additional excavation other than for pipe trenches	40 per cu. yd.
Additional rolled embankment	50 per cu. yd.
Additional puddle	4 75 per cu. yd.
Additional concrete	9 50 per cu. yd.
Additional 3-inch mesh—expanded metal No. 10.....	10 per sq. ft.
Additional brick masonry	18 00 per cu. yd.
Additional C. I. pipe	36 25 per ton.
Additional special castings	75 00 per ton.

Additional flange pipe and specials..	\$95 50 per ton.
Additional wrought iron or steel...	15 per pound.
Additional C. I. fixtures	12 per pound.
Additional T. C. pipe 12 inches and less	1 10 per lin. ft.
Additional granolithic pavement....	2 35 per sq. yd.
Additional straight curbing.....	1 40 per lin. ft.
Additional curved curbing.....	2.10 per lin. ft.
Additional sodding	1 50 per sq. yd.
Additional Y. P. timber	60 00 per M. ft. B. M.
Additional piles	50 per lin. ft.
Additional pile shoes and spikes.....	12 per pound.

*Contract No. 59.***SAND WASHERS AND EJECTOR PIPES FOR TORRESDALE
FILTERS.**

E. M. Nichols, Contractor.

Awarded April 12, 1904.

For furnishing, delivering and erect- ing seventeen (17) double sand washers, complete	\$13,095 00 lump sum.
For furnishing, delivering and erect- ing system of ejector pipes and meters, complete	\$20,015 00 lump sum.

*Contract No. 66.***CAST IRON WATER PIPE, SPECIAL CASTINGS, TRENCHING
AND PIPE LAYING.**

J. H. Louchheim, Contractor.

Awarded April 7, 1904.

Furnishing, delivering and laying 24- inch C. I. water pipe (Class B)...	\$33 00 per ton.
Furnishing, delivering and laying 20- inch C. I. water pipe (Class B)...	34 00 per ton.
Furnishing, delivering and laying 16- inch C. I. water pipe (Class B)...	32 50 per ton.
Furnishing, delivering and laying hub and spigot special castings, all sizes and classes	90 00 per ton.

Furnishing, delivering and laying 24-inch geared hub end stop valves.	\$225 00 each.
Furnishing, delivering and laying 20-inch hub end stop valves.....	130 00 each.
Furnishing, delivering and laying 16-inch hub end stop valves.....	75 00 each.
Furnishing, delivering and laying 12-inch hub end stop valves.....	45 00 each.
Furnishing, delivering and laying 8-inch hub end stop valves.....	25 00 each.
Furnishing, delivering and laying grey iron castings for stop box frames and covers	03 per pound.
Earth excavation in trenches, including all appurtenances	90 per cu. yd.
Rock excavation in trenches, including all appurtenances	2 30 per cu. yd.
Hard burnt brick in Portland cement mortar, in place	16 00 per cu. yd.
Portland cement concrete, in place..	7 00 per cu. yd.
Bubble masonry in Portland cement mortar in place	5 00 per cu. yd.
Hemlock timber in pipe trenches....	30 00 per M. ft. B. M.
Wrought iron straps, bars and bolts, in place	10 per pound.

Contract No. 67.

PUMPING MACHINERY FOR LARDNER'S POINT PUMPING STATION No. 2.

Holly Manufacturing Co., Contractors.

Awarded April 18, 1904.

Three pumping engines and twelve marine fire box boilers, furnished, delivered, erected and completed, ready for continuous service	\$427,769 00 lump sum.
---	------------------------

Contract No. 68.

LARDNER'S POINT PUMPING STATION No. 3.

Ryan & Kelley, Contractors.

Awarded April 18, 1904.

Constructing the foundations and superstructures for engine house and boiler house No. 3, complete, with engine and boiler foundations, chimneys, smoke tunnels, pump well, sewers, pipes, and all other appurtenances	\$307,236 00 lump sum.
Additional excavation	1 50 per cu. yd.
Additional concrete	9 50 per cu. yd.
Additional puddle	6 00 per cu. yd.
Additional rubble masonry	6 00 per cu. yd.
Additional common brick masonry..	15 00 per cu. yd.
Additional fire brick lining.....	55 00 per M.
Additional cut granite work	4 50 per cu. ft.
Additional granolithic pavement....	2.50 per sq. yd.
Additional cut steel bars in concrete	05 per pound.
Additional wrought iron or steel....	10 per pound.
Additional hub and spigot C. I. water pipe	40 00 per ton.
Additional hub and spigot special castings	90 00 per ton.
Additional C. I. fixtures	10 per pound.
Additional vitrified T. C. pipe 12 inch diameter and over	50 per lin. ft.
Additional Y. P. piles	75 per lin. ft.
Additional pile shoes, including spikes, complete	1 25 each.
Additional Y. P. lumber	60 00 per M. ft. B. M.
Additional sodding	25 per sq. yd.